## Highway Rail Safety Projects Reprioritized Rail Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY Award Date	Current SFY Award Date	Description of Improvement / Location
Randolph	В	2T0010	2004	Future	Upgrade the active warning devices at Rte. B/Burton Street (DOT # 293 394A) Kansas City Southern Railway Co. in Higbee.  Reason(s): The project was delayed due to coordination with the railroad.
Randolph	Var	2T0009	2004	Future	Close the highway/rail crossing located at Randolph Street (DOT # 293 392L) Kansas City Southern Railway Co. in Higbee.  Reason(s): The project was delayed due to coordination with the railroad.
Audrain		3T0009	2005	2003 Was Awarded: 4/2003	Upgrade the active warning devices at Morris Street (DOT # 293 344W) Kansas City Southern Railway Co. in Mexico.  Reason(s): The project was accelerated due to additional funding made available.
Audrain	Var	3T0013	2004	2003 Was Awarded: 4/2003	Upgrade the active warning devices at Morris Street (DOT # 483 643D) Norfolk Southern Railway Co. in Mexico.  Reason(s): The project was accelerated due to additional funding made available.
Jackson	Var	4T0015	2004	2005	Improve the roadway and upgrade the active warning devices at South Avenue/Pleasant Street (DOT # 441 942U) Union Pacific in Independence.  Reason(s): The project was delayed due to coordination with the railroad.

## Highway Rail Safety Projects Reprioritized Rail Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY Award Date	Current SFY Award Date	Description of Improvement / Location
St Louis	Var	6T0010	2004	2005	Install active warning devices at Brentwood Blvd. (DOT # 425 018L) Union Pacific in Webster Groves.  Reason(s): The project was delayed due to coordination with the railroad.
Bates	Var	7T0006	2004	2005	Upgrade the active warning devices at 1st Street (DOT # 443 049H) Missouri Northern Arkansas Railroad Co. in Adrian.  Reason(s): The project was delayed due to coordination with the railroad.
Jasper	96	7T0034	2004	2003 Was Awarded: 3/2003	Upgrade the active warning devices at Missouri Rte. 96 (DOT # 330 031J) Kansas City Southern Railway Co. near Waco.  Reason(s): The project was accelerated due to additional funding made available.
McDonald	Var	7T0035	2004	2003 Was Awarded: 3/2003	Install active warning devices at Mill Road (DOT # 330 157R) Kansas City Southern Railway Co. in Anderson.  Reason(s): The project was accelerated due to additional funding made available.
Newton	Var	7T0013	2004	2005	Close highway/rail crossing located at North Lark Road (DOT # 330 132V) Kansas City Southern Railway Co. near Neosho.  Reason(s): The project was delayed due to additional requirements after establishment of the award date.

## Highway Rail Safety Projects Reprioritized Rail Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY Award Date	Current SFY Award Date	Description of Improvement / Location
Newton	Var	7T0014	2004	2005	Close the highway/rail crossing located at Sorrel Road (DOT # 330 133C) Kansas City Southern Railway Co. near Neosho.  Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Newton	Var	7T0015	2004	2005	Close the highway/rail crossing located at South Lark Road (DOT # 330 134J) Kansas City Southern Railway Co. near Neosho.  Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Newton	Var	7T0016	2004	2005	Build a new roadway and highway/rail crossing, install active warning devices, and install two new crossing surfaces at Rhonda Drive (DOT # 919 240A) Kansas City Southern Railway  Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Stoddard	Var	0T0014	2004	Future	Upgrade the active warning devices at Locust Street (DOT # 446 340V) Union Pacific in Dexter.  Reason(s): The project was delayed due to coordination with the railroad.

Total Count of Projects Reprioritized: 14

Estimate: This field contains the current estimate for the project consisting of CN-EST + CN\_ENGTOT (CONTIG+ENG) +RW\_EST + PRE\_ENG+ UTILITIES + NONCONTR.

 $Access: T:\planning\OTPM\reports\Accountability\2004\Reprioritized\ 2004.mdb$ 

Query: gry Reprioritized in 2004 STIP for accountability - T projects; Report: rpt Reprioritized2005-2009 with est tot -T projects Table Final

Tables: Tbl Rail Reprior05-09 which was created from Tentativ.dbf; 2004prog.dbf and Reasons.dbf