



**February 4, 2020**

**ADDENDUM NO. 1  
CITY OF LAKE SAINT LOUIS, MISSOURI**

**Design for Old Highway N – Phase 2  
RFP NO. 11-19  
STP-5418(620)**

**CHANGE NOTICE – ADDITION OF PROJECT DEVELOPMENT SCHEDULE ATTACHMENT**

The City of Lake Saint Louis Public Works Department is amending the proposal to include the attached project development schedule.

RFP's must be received no later than 12:00 pm on **February 13, 2020**.

Consultant Proposals are still to be submitted to:

Lake Saint Louis City Clerk's Office  
200 Civic Center Drive  
Lake Saint Louis, MO 63367

**END OF ADDENDUM NO. 1**

# PROJECT DEVELOPMENT SCHEDULE

PROJECT DEVELOPMENT SCHEDULE			
Note: many stages can occur concurrently.			
Activity Description	Start Date (MM/YYYY)	Finish Date (MM/YYYY)	Time Frame (Months)
Receive notification letter	10/2020	10/2020	1
Execute agreement (project sponsor and DOT)	10/2020	12/2020	2
<b>Engineering services contract submitted and approved*</b>	04/2020	04/2020	1
Obtain environmental clearances (106, CE2, T&E, etc.)	04/2020	10/2020	6
Public meeting/hearing	07/2020	07/2020	1
Develop and submit preliminary plans	04/2020	08/2020	4
Preliminary plans approved	08/2020	09/2020	1
Develop and submit right-of-way plans	09/2020	10/2020	1
Review and approval of right-of-way plans	10/2020	10/2021	12
<b>Submit and receive approval for notice to proceed for right-of-way acquisition (A-Date)*</b>	10/2021	12/2021	2
Right-of-way acquisition	12/2021	06/2022	6
Utility coordination	10/2020	10/2021	12
Develop and submit PS&E	06/2022	10/2022	4
<b>District approval of PS&amp;E/advertise for bids*</b>	10/2022	12/2022	2
Submit and receive bids for review and approval	12/2022	02/2023	2
Project implementation/construction	04/2023	11/2023	7
* Finish date must match fiscal year for each milestone shown in <b>bold</b> text.			