RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Andrew	AA	1L0400D	11/2003	Contract level course resurfacing from Rte. M to end. To be let in combination with 1L0400A, 1L0400B, 1L0400C,	\$60	\$51	-15.00%	
				1L0400K and 1L0400N.	PE \$1	\$1		
		Completion Date	\-		CE Inc: \$4	\$2		
		10/6/2004	·•		CN: \$55	\$49		
		10/0/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$49	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Andrew	В	1L0400A	11/2003	Contract level course resurfacing from Rte. 71 to Rte.	\$379	\$313	-17.41%	
					48. To be let in combination with 1L0400B, 1L0400C, 1L0400D, 1L0400K and 1L0400N.	PE \$3	\$0	
					CE Inc: \$24	\$19		
		Completion Date): 		CN: \$352	\$294		
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				recent changes in market prices	RW: \$0		Cost + Cont. \$317	
					Utilities \$0		0031 7 00711. 7211	
					NonContract \$0	\$0		
					Other:	\$0		
Andrew	J	1L0400B	11/2003	Contract level course resurfacing from Rte. P to Nodaway County line. To be let in combination with	\$80	\$65	-18.75%	
				1L0400A, 1L0400C, 1L0400D, 1L0400K and 1L0400N.	PE \$1	\$1		
		Completion Date			CE Inc: \$5	\$3		
		Completion Date) .		CN: \$74	\$61		
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$60	
					Utilities \$0	· ·		
					NonContract \$0			
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Andrew	К	1S0557	3/2003	Grading, paving and replace bridges over Caples Creek and Dillon Creek 0.1 and 2.1 miles south of Rte. T near Amazonia (disconnected sections). Project involves	\$4,101 PE \$339	\$4,620 <i>\$492</i>	12.66%
		Completion Date	9 :	bridges K-349 and K-350. 1S0558 incorporated into this project.	CE Inc: \$234 CN: \$3,440	\$372 \$3,520	
		77772004	Reason(s):	The project deviated from the actual costs due to PE and CE costs higher than programmed. These higher PE costs are attributed to multiple designers assigned to the project. The higher CE costs are attributed to inspection work for change orders.	RW Inc: \$0 RW: \$73 Utilities \$15 NonContract \$0 Other:	\$64 \$101 \$71 \$0 \$1	CN Award Cost + Cont. \$3,531
Andrew	Р	1L0400C	11/2003	Contract level course resurfacing from Rte. 48 to Rte. J. To be let in combination with 1L0400A, 1L0400B, 1L0400D, 1L0400K and 1L0400N.	\$185 PE \$2	\$162 <i>\$1</i>	-12.43%
		Completion Date			CE Inc: \$12 CN: \$171	\$8 \$153	
			Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$141
Atchison	J	1L0400E	2/2004	Contract level course resurfacing from Rte. 136 to Rte. 59. To be let in combination with 1L0400L and 1L0400M.	\$318	\$249	-21.70%
		Completion Date 9/20/2004	e: Reason(s):	The cost estimate deviated from the actual cost due to unexpected change orders.	PE \$3 CE Inc: \$20 CN: \$295 RW Inc: \$0 RW: \$0	\$1 \$5 \$242 \$0 \$0	CN Award Cost + Cont. \$273
					Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Buchanan	169	1P0843	7/2004	Mill and relay 1.75" asphalt from south of Frederick Blvd. to north of Mitchell Avenue in St. Joseph.	\$724	\$699	-3.45%
				Biva. to north of wittenell Avenue in St. Joseph.	PE \$42	\$32	
		Completion Date			CE Inc: \$42	\$35	
		Completion Date	;.		CN: \$620	\$632	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			`,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$626
					Utilities \$0	\$0	
					NonContract \$20	\$0	
					Other:	\$0	
Buchanan	6	1P0821	3/2003	Construct sidewalk with pedestrian signals from	\$821	\$1,059	28.99%
				Woodbine to east of I-29. Enhancement funds STP-9900(141) *22.	PE \$40	\$109	
				,	CE Inc: \$35	\$174	
		Completion Date) :		CN: \$591	\$643	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$44	\$21	CAL Assembly
				scope changes and redesigns.	RW: \$107	\$112	CN Award Cost + Cont. \$625
					Utilities \$4	\$0	0031 7 00711.
					NonContract \$0	\$0	
					Other:	\$0	
Buchanan	С	1L0400F	12/2003	Contract level course resurfacing from Rte. 36 to end. To be let in combination with 1L0400G, 1L0400H and	\$99	\$66	-33.33%
				4L0400B.	PE \$1	\$1	
		Completion Date			CE Inc: \$6	\$8	
		10/6/2004	;.		CN: \$92	\$57	
		10/0/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$62
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Buchanan	N	1L0400G	12/2003	Contract level course resurfacing from Rte. 31 in Buchanan County to Clinton County line and from Buchanan County line to end in Clinton To be let in	\$158 PE \$1	\$127 <i>\$1</i>	-19.62%
		Completion Date	· .	combination with 1L0400F, 1L0400H and 4L0400B. County.	CE Inc: \$10 CN: \$147	\$10 \$117	
		16/6/2001	Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$120
Buchanan	U	U 1L0400H Completion Date 10/6/2004	12/2003	Contract level course resurfacing from Rte. 59 to end. To be let in combination with 1L0400F, 1L0400G and 4L0400B.	\$343 PE \$3	\$310 <i>\$2</i>	-9.62%
					CE Inc: \$22 CN: \$318	\$14 \$294	
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$275
Clinton	116	1P0576	3/2003	Grading, paving and replace bridge over Shoal Creek 0.1 mile east of Lathrop. Project involves bridge J-434.	\$1,528 PE \$264	\$1,303 <i>\$251</i>	-14.73%
		Completion Date 9/20/2004		The cost estimate deviated from the actual cost due to	CE Inc: \$71 CN: \$1,039	\$188 \$788 \$17	
			Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns, and due to changes in market prices for project components.	RW Inc: \$0 RW: \$122 Utilities \$32 NonContract \$0 Other:	\$17 \$38 \$22 \$0 \$0	CN Award Cost + Cont. \$829

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clinton	35	110836	7/2003	Coldmilling and resurfacing of northbound and southbound lanes from 1.2 miles north of Rte. 116 to Clay County line, for 8.8 miles. Includes laying 21.5	\$2,636 PE \$17	\$2,144 <i>\$13</i>	-18.66%
		Completion Date) :	miles of reclaimed material on area roads.	CE Inc: \$166 CN: \$2,448	\$105 \$2,025	
		9///2004	Reason(s):	The cost estimate deviated from the actual cost due to a calculation error in a pavement quantity, and due to a changes in recent market prices for project components.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$5 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$2,118
Clinton	VAR	1S0848	8/2003	Construct a wetland mitigation site near Smithville Lake.	\$1 7 PE \$1	\$82 <i>\$6</i>	382.35%
		Completion Date 6/7/2005	e: Reason(s):		CE Inc: \$1 CN: \$15 RW Inc: \$0 RW: \$0	\$25 \$50 \$0 \$0	CN Award Cost + Cont. \$49
					Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0	
Daviess	6	1P0760C	4/2003	Resurface, widen lanes and improve shoulders from west of Rte. V to west of Rte. NN.	\$3,637	\$2,870 <i>\$271</i>	-21.09%
		Completion Date 9/7/2004	e: Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices	PE \$190 CE Inc: \$199 CN: \$2,932 RW Inc: \$0 RW: \$200 Utilities \$116 NonContract \$0 Other:	\$271 \$183 \$2,096 \$59 \$141 \$121 \$0 \$0	CN Award Cost + Cont. \$2,280

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Gentry	136	1P0394	1/2001	Grading, paving and replace bridges over Middle Fork Grand River 1.1 miles east of Rte. 169 and Carmack	\$4,475	\$4,057	-9.34%
				Junction. Project involves bridges F-324R and F-302R.	PE \$363	\$371	
		Completion Date		,	CE Inc: \$254	<i>\$172</i>	
		7/7/2004	•		CN: \$3,734	\$3,383	
		77772004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$25	\$39	CN Award
				of the estimate.	RW: \$99	\$84	Cost + Cont. \$3,605
					Utilities \$0	\$4	
					NonContract \$0	\$0	
					Other:	\$4	
Gentry	169	1P0882	7/2004	1.75" asphalt overlay from north city limits in Stanberry	\$1,216	\$1,134	-6.74%
		Completion Date:		to Rte. 31 and Rte. E in DeKalb County. Includes 3" mill and 1.75" asphalt overlay on 1/2 mile of Rte. 136 west	PE \$32	\$1	
				of Rte. 169, to Town Branch Bridge.	CE Inc: \$77	\$69	
		l ' .):		CN: \$1,086	\$1,064	
		11/4/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			(1)	of the estimate.	RW: \$0	\$0	Cost + Cont. \$1,123
					Utilities \$0	\$0	
					NonContract \$21	\$0	
					Other:	\$0	
Holt	113	1L0400K	11/2003	Contract level course resurfacing from Rte. 59 to Rte. B. To be let in combination with 1L0400A, 1L0400B,	\$128	\$95	-25.78%
				1L0400C, 1L0400D and 1L0400N.	PE \$1	\$1	
		Commission Date		,	CE Inc: \$8	\$7	
		Completion Date): 		CN: \$119	\$88	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			`,	recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$92
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Holt	29	110736	11/2002	Resurface 2-24' pavements, rehabilitate 4 bridges,	\$11,597	\$11,015	-5.02%
			signing, lighting and guardrail modifications from Rte. 59 to Rte. 118 at Mound City. Project also includes	PE \$289	<i>\$283</i>		
		Camaniatian Data	_	deceleration lane extensions. Project involves bridges A-	CE Inc: \$720	<i>\$395</i>	
		Completion Date	e:	1907, A-1909, A-1912 and A-1766.	CN: \$10,588	\$10,337	
		10/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			()	of the estimate.	RW: \$0	\$0	Cost + Cont. \$10,460
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Nodaway	113	1L0400M	2/2004	Contract level course resurfacing from Rte. 136 to Rte. 46. To be let in combination with 1L0400E and 1L0400L.	\$302	\$239	-20.86%
				40. TO be let in combination with 1204002 and 1204002.	PE \$3	\$0	
		Completion Date	·		CE Inc: \$19	\$2	
		9/20/2004	5.		CN: \$280	<i>\$236</i>	
		772072004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$248
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Nodaway	148	1P0730	1/2001	Replace bridges over Harmon Branch, 102 River, Beard Branch and Beard Creek (3 disconnected sections) from	\$7,156	\$8,955	25.14%
				1.7 miles south of Rte. 246 to 1.2 miles south of Rte. B.	PE \$364	\$366	
		Completion Date	۵۰	To be let in combination with 1P0730E. 1P0730C	CE Inc: \$413	<i>\$352</i>	
		10/20/2004		incorporated into this job. Involves brs.	CN: \$6,074	<i>\$7,827</i>	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$62	<i>\$76</i>	CN Award
				recent changes in market prices, omission of certain	RW: \$243	\$243	Cost + Cont. \$7,950
				items, and disposal of excess earthwork.	Utilities \$0	\$88	
					NonContract \$0	\$0	
					Other:	\$3	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Nodaway	46	1L0400L	2/2004	Contract level course resurfacing from Maryville city limits to Rte. 113. To be let in combination with 1L0400E	\$346	\$297	-14.16%
				and 1L0400M.	PE \$3	\$1	
		Completion Date	<u>.</u> .		CE Inc: \$22	\$6	
		9/20/2004	;.		CN: \$321	\$291	
		9/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$285
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Nodaway	71	1P0720	1/2002	Paving to add lanes for dual pavement from south of	\$4,375	\$4,878	11.50%
		Completion Date:		Maryville to south of Rte. U. To be let in combination with 1P0720B.	PE \$199	\$147	
					CE Inc: \$265	\$422	
		l ') :		CN: \$3,911	\$4,309	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$3,463
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Nodaway	71	1P0438	4/1999	Grading, paving and replace the Platte River Bridge west of Rte. 46 at Ravenwood. Project involves bridge J-	\$5,410	\$3,764	-30.43%
				376. New structure to be located south of existing	PE \$374	\$374	
		Commission Date		bridge.	CE Inc: \$313	\$160	
		Completion Date) :		CN: \$4,611	\$3,059	
		5/18/2005	Reason(s):		RW Inc: \$0	\$48	CN Award
			. ,		RW: \$112	\$114	Cost + Cont. \$3,123
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$9	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Nodaway	71	1P0720B	1/2002	Paving to add lanes for dual pavement from south of Rte. U to north of Rte. A. To be let in combination with	\$3,188	\$2,753	-13.64%
				1P0720.	PE \$92	\$48	
		Completion Date:			CE Inc: \$197	\$164	
): 		CN: \$2,899	\$2,541	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$2,460
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Nodaway B	В	1P0730E	1/2001	Grading, drainage and paving 1.2 miles west of Rte. 148. To be let in combination with 1P0730.	\$177	\$229	29.38%
				140. TO be let in combination with in 0700.	PE \$10	\$10	
		Completion Date			CE Inc: \$10	\$7	
		10/20/2004	·.		CN: \$144	<i>\$195</i>	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$12	\$6	CN Award
			. ,	recent changes in market prices, omission of certain	RW: \$1	\$1	Cost + Cont. \$215
				items, and disposal of excess earthwork.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$9	
Nodaway	J	1L0400N	11/2003	Contract level course resurfacing from Rte. M to Andrew County line. To be let in combination with 1L0400A,	\$115	\$89	-22.61%
				1L0400B, 1L0400C, 1L0400D and 1L0400K.	PE \$1	\$1	
		Completion Date			CE Inc: \$7	\$3	
		10/6/2004			CN: \$107	\$85	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			, ,	recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$88
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Carroll	10	2P0728A	1/2004	Thin lift overlay of a portion of Rte. 10 from Ray County to Bus. Rte. 65 in Carrollton. To be let with 2P0728B	\$754	\$850	12.73%	
		Completion Date		and 4L0400C.	PE \$34	\$0		
			٠.		CE Inc: \$46	\$63		
		2/17/2005			CN: \$674	\$787		
		2/1//2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$800	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Carroll	24	2P0728B	1/2004	Thin lift overlay of a portion of Rte. 24 from 1.5 miles east of Carrollton to 4.5 miles east of Carrollton. To be	\$153	\$174	13.73%	
					let with 2P0728A and 4L0400C.	PE \$7	\$0	
		Completion Date	_		CE Inc: \$9	\$13		
		2/17/2005) :		CN: \$137	\$161		
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
			()	unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$159	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Carroll	С	2S0744	11/2004	Streambank stabilization 0.1 mile east of Tater Hill Creek. Emergency repairs due to stream meander	\$43	\$78	81.40%	
				threatening roadway.	PE \$5	\$32		
		Completion Date			CE Inc: \$2	\$5		
		l .	;.		CN: \$33	\$42		
		6/7/2005	Reason(s):		RW Inc: \$0	\$0	CN Award	
					RW: \$0	\$0	Cost + Cont. \$43	
					Utilities \$0	\$0		
					NonContract \$3	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
Carroll	D	2S0421	11/2003	Replace bridge over Turkey Creek 2.2 miles north of Rte. W. Project involves bridge T-271.	\$921 PE \$214	\$767 <i>\$221</i>	-16.72%		
		Completion Date 6/7/2005			CE Inc: \$44 CN: \$654	\$80 \$450			
			Reason(s):		RW Inc: \$0 RW: \$9 Utilities \$0 NonContract \$0 Other:	\$5 \$4 \$7 \$0 \$0	CN Award Cost + Cont. \$468		
Chariton	5	2P0728C Completion Date 2/17/2005	12/2003 e: Reason(s):	Thin-lift overlay of portion of Rte. 5 in Chariton and Howard counties from Rte. 24 south to Bear Creek bridge in Glasgow. To be let with 2P0728D, 2P0728E and 2P0728F. The project cost to complete was within +/- 10 percent of the estimate.	\$451 PE \$20 CE Inc: \$27 CN: \$404 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$481 \$0 \$47 \$434 \$0 \$0 \$0 \$0 \$0	6.65% CN Award Cost + Cont. \$437		
Howard	5		Completion Date:	Completion Date:	0.5 mile west of Steinmetz to Rte. 3. To be let with 2P0728C, 2P0728E and 2P0728F.	0.5 mile west of Steinmetz to Rte. 3. To be let with	\$130 PE \$6 CE Inc: \$8 CN: \$116	\$144 \$0 \$10 \$134	10.77%
			Reason(s):	The cost estimate deviated from the actual cost due to unexpected change orders.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$126		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Howard	5	2P0728E	12/2003	Thin lift overlay of portion of Bus. Rte. 240 from First Street in Glasgow to railroad viaduct east of Glasgow.	\$153	\$138	-9.80%
				To be let with 2P0728C, 2P0728D, and 2P0728F.	PE \$7	\$0	
		Completion Date:	:		CE Inc: \$9	\$14	
		2/17/2005			CN: \$137	\$124	
		2, 1,,,2000	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$131
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Macon	156	2S0735	2/2004	Repair scour of intermediate bent on bridge R-165 over Walnut Creek 2.0 miles east of Rte. 149 junction.	\$95	\$63	-33.68%
		Completion Date:		Project to be completed using Federal Emergency Relief funds in amount of \$90,000.	PE \$5	\$0	
			etion Date:		CE Inc: \$6	\$6	
		l ' .	; .		CN: \$84	\$56	
		10/6/2004	7/6/2004 Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(1)	no historical data for estimating	RW: \$0	\$0	Cost + Cont. \$53
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Macon	36	2P0479F	8/2003	Demolition of empty structures from the Linn County line east 7.3 miles.	\$363	\$540	48.76%
				Cast 7.5 miles.	PE \$5	\$29	
		Completion Date	ι.		CE Inc: \$0	\$73	
		4/7/2005			CN: \$358	\$438	
		4/ //2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$308
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Macon	63	2P0701	3/2002	Additional culverts to increase capacity 0.3 miles south of Vine Street in Macon.	\$183	\$234	27.87%
				or vine street in Macon.	PE \$14	\$16	
		Completion Date			CE Inc: \$9	\$6	
		9/7/2004	·.		CN: \$138	\$188	
		9///2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$13	\$5	CN Award
			. ,	of the estimate.	RW: \$9	\$19	Cost + Cont. \$191
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Randolph	24	2P0728F	12/2003	Thin lift overlay of portion of Rte. 24 from 0.8 mile east	\$391	\$470	20.20%
				of Rte. 63 to Monroe County. To be let with 2P0728C, 2P0728D, 2P0728E.	PE \$10	\$0	
		Completion Date: 2/17/2005			CE Inc: \$24	\$44	
): 		CN: \$357	<i>\$425</i>	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(-)	unexpected change orders.	RW: \$0	<i>\$0</i>	Cost + Cont. \$375
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Randolph	63	2U0488D	11/1999	Grading, paving and new bridges to add 2 lanes for	\$17,672	\$20,741	17.37%
				divided highway from 0.5 mile north of Rte. EE to 0.5 mile south of South Business Rte. 63 in Moberly. TEA	PE \$560	<i>\$563</i>	
				21 High Priority Project. Involves bridge A04921.	CE Inc: \$1,089	\$1,421	
		Completion Date): 		CN: \$16,023	\$17,939	
		6/20/2005	Reason(s):		RW Inc: \$0	\$0	CN Award
			`		RW: \$0	\$0	Cost + Cont. \$18,235
					Utilities \$0	\$717	
					NonContract \$0	\$0	
					Other:	\$101	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Randolph	63	2P0489	11/1999	Grading, paving and bridges to add lanes for dual from	\$16,862	\$20,551	21.88%
				South Business Rte. 63 to 0.1 mile south of Rte. F. TEA 21 High Priority Project. Project relates to 2P0489B and	PE \$1,852	\$1,856	
		Commission Date		2P0489C.	CE Inc: \$806	\$1,404	
		Completion Date): 		CN: \$11,859	\$13,683	
		6/20/2005 Rea	Reason(s):		RW Inc: \$0	\$271	CN Award
			(1)		RW: \$2,345	\$2,344	Cost + Cont. \$13,707
					Utilities \$0	\$946	,
					NonContract \$0	\$0	
					Other:	\$46	
Saline	70	210745	10/2004	Slide repair approximately 1.9 miles west of Rte. J. Let	\$145	\$540	272.41%
				in District Office. Slide is encroaching on shoulder of I- 70 eastbound lanes.	PE \$7	<i>\$28</i>	
		Completion Date 3/7/2005			CE Inc: \$9	\$21	
):		CN: \$129	\$491	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CAL Account
			11000011(0)1	no historical data for estimating.	RW: \$0	\$0	CN Award Cost + Cont. \$473
					Utilities \$0	\$0	0031 / 00m. 4 17 0
					NonContract \$0	\$0	
					Other:	\$0	
Saline	Е	2S0687	11/2003	Replace bridge over Camp Creek 2.2 miles south of Rte. 41. Project involves bridge R-544.	\$791	\$709	-10.37%
				Tito. Tit Tojoot iii Toivoo siiago Ti o Tii.	PE \$208	\$212	
		Completion Date	. .		CE Inc: \$37	\$82	
		4/20/2005	•		CN: \$541	\$409	
		4/20/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$4	CN Award
				of the estimate.	RW: \$5	\$2	Cost + Cont. \$406
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Saline	0	2S0688	11/2003	Replace bridge over Salt Fork Creek 1.3 miles north of Rte. 240. Project involves bridge N-379.	\$1,987	\$1,548	-22.09%
				,	PE \$239	<i>\$264</i>	
		Completion Date	.		CE Inc: \$92	\$100	
		1/21/2005			CN: \$1,357	\$1,129	
		1/21/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$20	CN Award
				competition among contractors.	RW: \$9	\$11	Cost + Cont. \$1,029
					Utilities \$290	<i>\$25</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Saline	ZZ	2S0463	11/2003	Replace bridge over Salt Pond Creek 3.2 miles northeast of Rte. 127. Project involves bridge N-212.	\$780	\$873	11.92%
				Horneast of Ixle. 127.1 Toject involves bridge 14-212.	PE \$215	\$269	
		Completion Date			CE Inc: \$35	\$91	
		l ') :		CN: \$518	\$504	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0	\$6	CN Award Cost + Cont. \$505
					RW: \$12	\$3	
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Schuyler	63	2P0464	3/2003	Replace bridge over Fabius River and resurface 8.3 miles (disconnected sections) from Iowa State line to	\$8,070	\$5,393	-33.17%
				0.1 mile north of Rte. J. Project involves bridge H-384R.	PE \$670	\$190	
		Commission Date		,	CE Inc: \$458	\$281	
		Completion Date) :		CN: \$6,746	<i>\$4,858</i>	
		4/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$7	CN Award
				competition among contractors.	RW: \$12	\$20	Cost + Cont. \$5,084
					Utilities \$184	\$37	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Schuyler	63	2P0731	2/2004	Microsurface from north of Rte. J in Schuyler County	\$381	\$415	8.92%	
				south to Rte. 6 west in Adair County.	PE \$13	\$10		
		Completion Date			CE Inc: \$23	<i>\$21</i>		
		Completion Da): 		CN: \$345	\$383		
		10/6/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$392	
					Utilities \$0	<i>\$0</i>		
					NonContract \$0	\$0		
					Other:	\$0		
Various		2P0639B	6/2002	Construct portion of substructure (river piers) over the Missouri River at Waverly. Project involves bridge G-	\$7,700	\$5,883	-23.60%	
				54R. Split from 2P0639.	PE \$0	\$8		
		Completion Date		·	CE Inc: \$490	\$297		
		1 .): 		CN: \$7,210	<i>\$5,468</i>		
		10/6/2004	10/6/2004 Reason(s	Reason(s):	Reason(s): The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(1)	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$5,770	
					Utilities \$0	\$111		
					NonContract \$0	\$0		
					Other:	\$0		
Clark	81	3L0400A	1/2004	Contract level course resurfacing from Rte. 136 to Rte. D and from Rte. Z to Rte. 16 (2 disconnected sections).	\$414	\$435	5.07%	
				b and nomities. 2 to title. To (2 disconnected sections).	PE \$1	\$2		
		Completion Date			CE Inc: \$26	<i>\$23</i>		
		l .): 		CN: \$387	\$410		
		1/21/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$411	
					Utilities \$0	\$0		
					NonContract \$0	<i>\$0</i>		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clark	IS 61 S/I	3P0422B	8/2002	Grading and bridges from Iowa State line to 0.7 mile	\$14,532	\$9,785	-32.67%
				north of Rtes. 61 and 136 Spur. Includes interchange at Rte. 136. \$1,000,000 Discretionary funds for right of way	PE \$455	\$633	
		Completion Date	acquisition. Project involves 4 lane relocation. Involves	CE Inc: \$628	\$327		
		Completion Date 8/5/2004) :	bridges A-6396 and A-6397.	CN: \$9,234	\$6,177	
		8/3/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$153</i>	CN Award
			`,	competition among contractors and latent excavation	RW: \$3,875	\$2,233	Cost + Cont. \$6,572
				changes.	Utilities \$340	\$261	
					NonContract \$0	\$0	
					Other:	\$0	
Lewis	61	3P0695	5/2004	Epoxy seal bridge decks at various locations in Lewis	\$371	\$333	-10.24%
		Completion Date:		County. Involves bridges A-384, A-3421, A-3424, A-3426, A-2899.	PE \$22	\$9	
				,	CE Inc: \$22	\$38	
) :		CN: \$327	\$286	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			(-)	scope changes and redesigns.	RW: \$0	<i>\$0</i>	Cost + Cont. \$231
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Lewis	61	3P0425B	1/2002	Grading and bridges to add lanes for dual from 2.5 miles south of Rte. 16 to 1.6 miles south of Rte. C. Involves	\$6,868	\$5,562	-19.02%
				bridges A3422, A3385 and A3425. \$1,516,000	PE \$137	\$181	
		Completion Date	. .	Discretionary funds in FFY 2001.	CE Inc: \$428	\$184	
		9/20/2004	;.		CN: \$6,303	\$5,197	
		71 201 2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award Cost + Cont. \$5,285
				competition among contractors and latent excavation	RW: \$0	<i>\$0</i>	
				changes.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	<i>\$0</i>	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Lewis	61	3P0425	2/2003	Paving to add lanes for dual from Rte. B to 1.6 miles	\$12,306	\$10,333	-16.03%
			south of Rte. C. Incorporates 3P0425C.	PE \$609	<i>\$650</i>		
					CE Inc: \$744	<i>\$368</i>	
		Completion Date) :		CN: \$10,953	\$9,316	
		1/5/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			`,	latent excavation changes.	RW: \$0	<i>\$0</i>	Cost + Cont. \$9,595
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Lewis	61	3P0425D	1/2002	Grading to add lanes for dual from Rte. B to 2.5 miles south of Rte. 16.	\$5,940	\$3,117	-47.53%
				South of Rie. 10.	PE \$10	\$16	
		Completion Date			CE Inc: \$377	\$74	
		9/20/2004	;.		CN: \$5,553	\$3,024	
		9/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			. ,	competition among contractors and latent excavation	RW: \$0	<i>\$0</i>	Cost + Cont. \$3,425
				changes.	Utilities \$0	<i>\$3</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Lincoln	147	3L0400O	12/2003	Contract Level Course from end of state maintenance to Rte. 47. To be let in combination with 3L0400E,	\$58	\$61	5.17%
				3L0400F, 3L0400G, 3L0400H and 3L0400J.	PE \$1	<i>\$0</i>	
		Completion Date	. .		CE Inc: \$4	<i>\$5</i>	
		12/20/2004	7.		CN: \$53	<i>\$56</i>	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$60
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Lincoln	47	3P0674	3/2004	Grading and paving for southbound and northbound left turn lanes 2.2 miles west of Rte. 61 at Rtes. H & J.	\$616	\$983	59.58%
				tuill lailes 2.2 lilles west of Nie. of at Nies. IT & J.	PE \$82	<i>\$93</i>	
		Completion Date	_		CE Inc: \$34	<i>\$72</i>	
		Completion Date 2/3/2005			CN: \$494	\$818	
		2/3/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				no historical data for estimating.	RW: \$0	<i>\$0</i>	Cost + Cont. \$713
					Utilities \$5	\$0	
					NonContract \$1	\$0	
					Other:	\$0	
Lincoln	61	3P0688	11/2003	Coldmill and resurface from 1.5 miles north of Rte. Z south 9.6 miles to 0.2 mile south of Rtes. K & V.	\$1,151	\$1,329	15.46%
				South 6.5 Hillos to 6.2 Hillo South of Atloc. At a v.	PE \$40	\$4	
		Completion Date			CE Inc: \$71	<i>\$45</i>	
		10/6/2004	•		CN: \$1,040	\$1,280	
		10/0/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				scope changes and redesigns.	RW: \$0	<i>\$0</i>	Cost + Cont. \$1,218
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Lincoln	D	3S0464	6/2002	Grading, paving and bridge replacement at Cuivre River 1.2 miles south of Rte. TT. Project involves bridge N-	\$2,869	\$3,358	17.04%
				730.	PE \$208	<i>\$325</i>	
		Completion Date			CE Inc: \$165	\$214	
		5/3/2005	· -		CN: \$2,432	\$2,792	
		3/3/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$13	\$3	CN Award
				recent changes in market prices for project components.	RW: \$51	\$16	Cost + Cont. \$2,865
					Utilities \$0	\$8	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Marion	24	3P0686	7/2003	Remove debris from Quincy Memorial Bridge. Project let by Illinois. 50% funded by Illinois. Cost shown is	\$41	\$54	31.71%
				MoDOT's share.	PE \$0	\$0	
		Commission Date			CE Inc: \$0	\$0	
		Completion Date) :		CN: \$41	\$54	
			Reason(s):		RW Inc: \$0	\$0	CN Award
					RW: \$0		Cost + Cont. \$47
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Marion	24	3P0575	8/2001	Paint and repair bridge on eastbound lanes over the	\$2,806	\$2,908	3.64%
				Mississippi River at Quincy. The project is funded jointly with Illinois and involves bridge L-99R. Will be let by	PE \$0	\$2	
				Illinois.	CE Inc: \$179	4.0	
		Completion Date:	9 :		CN: \$2,627		
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	4.0	
			ricasori(s).	of the estimate.	RW: \$0		CN Award Cost + Cont. \$2,736
					Utilities \$0		COSI + COIII. \$2,730
					NonContract \$0	1.	
					Other:	\$0	
Marion	24	3P0690	7/2004	Grading and paving for westbound left turn lane at Rte. H.	\$245	\$322	31.43%
				11.	PE \$23	\$21	
		0			CE Inc: \$14	\$21	
		Completion Date) :		CN: \$206		
		2/17/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$3	CN Award
			` ,	lack of competition among contractors.	RW: \$2		Cost + Cont. \$263
					Utilities \$0		
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Marion	36	3P0413D	3/2003	Paving to add lanes for dual from Rte. 24 to 0.7 mile	\$14,651	\$11,854	-19.09%
				west of Rte. 61.	PE \$333	\$206	
					CE Inc: \$823	\$696	
		Completion Date) :		CN: \$13,494	\$10,952	
		6/20/2005	Reason(s):		RW Inc: \$0	\$0	CN Award
					RW: \$0	\$0	Cost + Cont. \$11,079
					Utilities \$0	\$0	locat y commy y
					NonContract \$1	\$0	
					Other:	\$0	
Marion	36	3P0413	7/2003	Grading, paving and bridges to upgrade to freeway 0.4	\$1,907	\$2,085	9.33%
				mile west of Rte. 61. Project involves grade separation over Munger Lane. Involves bridges A-6286 and A-6287.	PE \$123	\$218	
		Completion Date			CE Inc: \$91	\$179	
) :		CN: \$1,341	\$1,593	
			1/21/2005 Reason(s):	: The project cost to complete was within +/- 10 percent	RW Inc: \$1	\$13	CN Award
				of the estimate.	RW: \$300	\$48	Cost + Cont. \$1,530
					Utilities \$50	\$32	0031 / 00m. + 1/222
					NonContract \$1	\$2	
					Other:	\$0	
Marion	72	3P0671	2/2004	Repair expansion joints of the Mark Twain Memorial	\$375	\$443	18.13%
				Bridge at Hannibal. This project is funded jointly with Illinois and involves bridge A-5054.	PE \$18	\$8	
					CE Inc: \$23	\$43	
		Completion Date) :		CN: \$332	<i>\$392</i>	
		9/7/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				no historical data for estimating.	RW: \$0	\$0	Cost + Cont. \$380
					Utilities \$0	\$0	
					NonContract \$2	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Marion	Н	3L0400C	12/2003	Contract level course resurfacing from Rte. 36 to Rte. A. To be let in combination with 3L0400D, 3L0400I,	\$209	\$226	8.13%
				3L0400K and 3L0400L.	PE \$1	\$0	
		Completion Date			CE Inc: \$13	<i>\$15</i>	
					CN: \$195	\$211	
		10/6/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$198
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Marion	MM	3S0667	10/2001	Construction of eastbound and westbound left turn lanes	\$49	\$50	2.04%
				at future Veteran's Road intersection 1.7 miles west of Rte. 61. Innovative Finance Project. 75% of the cost	PE \$0	\$0	
		Completion Date:		funded by Marion County.	CE Inc: \$0	\$0	
			:		CN: \$49	\$49	
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			()	of the estimate.	RW: \$0	\$0	Cost + Cont. \$49
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Marion	Т	3L0400D	12/2003	Contract level course resurfacing from beginning of state maintenance to Rte. V. To be let in combination	\$186	\$220	18.28%
				with 3L0400C, 3L0400I, 3L0400K and 3L0400L.	PE \$1	\$0	
		Commission Date	_	, ,	CE Inc: \$12	\$6	
		Completion Date	::		CN: \$173	\$213	
		10/6/2004	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
			`,	overall level course was within 10 percent of planned	RW: \$0	\$0	Cost + Cont. \$183
				amount.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
Marion	S 36 E/\	3P0413C	8/2001	Grading and bridges to add lanes for dual from Rte. 24 to 0.7 mile west of Rte. 61. Involves bridges A5908, A5991, A5992, A5993, A6133. \$9,978,000 Section 378	\$27,012 PE \$800	\$29,192 <i>\$830</i>	8.07%		
		Completion Date: 8/5/2004 R) :	I Project partially funded with additional fed	CE Inc: \$1,271 CN: \$18,696	\$900 \$18,963			
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$5 RW: \$6,240 Utilities \$0 NonContract \$0 Other:	\$491 \$6,113 \$1,896 \$0 \$0	CN Award Cost + Cont. \$18,524		
Monroe	151	Completion Date: 5/3/2005	151 3S0574	151 3S0574	4/2004	Grading, paving and replace bridge over Middle Fork Salt River 1.1 miles north of Rte. K. Project involves bridge P-2211.	\$1,479 PE \$358	\$1,321 <i>\$260</i>	-10.68%
				The cost estimate deviated from the actual cost due to	CE Inc: \$70 CN: \$1,037	\$154 \$888 \$9			
			Reason(s):	competition among contractors.	RW Inc: \$1 RW: \$13 Utilities \$0 NonContract \$0	\$10 \$0 \$0	CN Award Cost + Cont. \$852		
					Other:	\$0			
Monroe	24	3P0697	7/2004	Repair slide on north side of Rte. 24, 0.3 mile east of Rte. 15.	\$307 PE \$25	\$271 <i>\$30</i>	-11.73%		
		Completion Date 12/20/2004			CE Inc: \$18 CN: \$260	\$25 \$216			
			Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns.	RW Inc: \$0 RW: \$3 Utilities \$0 NonContract \$1 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$232		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Montgomery	70	310685	9/2003	Install guard cable and upgrade guardrail end sections	\$1,671	\$1,595	-4.55%
				to fill gaps from Jonesburg to Wright City. Funding from open-container penalty.	PE \$0	\$36	
		Completion Date			CE Inc: \$106	\$84	
		12/20/2004			CN: \$1,564	\$1,475	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$1,492
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	
Montgomery	CC	3L0400F	12/2003	Contract level course resurfacing from Rte. A to Rte. 161. To be let in combination with 3L0400E, 3L0400G,	\$167	\$172	2.99%
				3L0400H, 3L0400J and 3L0400O.	PE \$1	\$0	
		Completion Date		,	CE Inc: \$11	\$4	
		l '):		CN: \$155	\$168	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$173
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Montgomery	Е	3L0400E	12/2003	Contract level course resurfacing from Rte. 70 to Rte. V. To be let in combination with 3L0400F, 3L0400G,	\$294	\$300	2.04%
				3L0400H, 3L0400J and 3L0400O.	PE \$1	\$1	
		Completion Date	\-		CE Inc: \$19	<i>\$15</i>	
		12/20/2004			CN: \$274	\$285	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$293
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Pike	54	3P0576	2/2004	Grading, paving and replace bridge over Noix Creek 1.6 miles west of Rte. UU. Project involves bridge H-530R.	\$2,129	\$1,809	-15.03%
				miles west of Rie. 00. Project involves bridge H-550R.	PE \$260	\$246	
		Commission Date			CE Inc: \$119	\$115	
		Completion Date) :		CN: \$1,747	\$1,422	
		6/20/2005	Reason(s):		RW Inc: \$0	\$6	CN Award
			. ,		RW: \$3	\$18	Cost + Cont. \$1,405
					Utilities \$0	\$2	
					NonContract \$0	\$0	
					Other:	\$0	
Pike	NN	3L0400I	12/2003	Contract level course resurfacing from Rte. 61 to Rte.	\$376	\$352	-6.38%
				54. To be let in combination with 3L0400C, 3L0400D, 3L0400K and 3L0400L.	PE \$1	\$1	
				020 10011 4114 020 1002	CE Inc: \$24	\$9	
		Completion Date) :		CN: \$351	<i>\$342</i>	
		10/6/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	
			reason(s).	of the estimate.	RW: \$0	<i>\$0</i>	CN Award Cost + Cont. \$288
					Utilities \$0	\$ <i>0</i>	COSI + COIII. \$200
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Pike	Р	3L0400G	12/2003	Contract level course resurfacing from end of state	\$143	\$131	-8.39%
				maintenance to Rte. 79. To be let in combination with 3L0400E, 3L0400F, 3L0400H, 3L0400J and 3L0400O.	PE \$1	\$1	
					CE Inc: \$9	<i>\$5</i>	
		Completion Date) :		CN: \$133	<i>\$126</i>	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CAL Assembly
				of the estimate.	RW: \$0	<i>\$0</i>	CN Award Cost + Cont. \$132
					Utilities \$0	\$0	200. / 00m. #/02
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Pike	W	3L0400H	12/2003	Contract level course resurfacing from Rte. 79 to Rte. H south junction. To be let in combination with 3L0400E,	\$193	\$189	-2.07%
				3L0400F, 3L0400G, 3L0400J and 3L0400O.	PE \$1	\$0	
		Completion Date	<u>)</u> :		CE Inc: \$12	\$8	
		12/20/2004			CN: \$180	\$181	
		12/20/2001	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$188
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Pike	WW	3L0400J	12/2003	Contract level course resurfacing from Rte. D to Rte. W. To be let in combination with 3L0400E, 3L0400F,	\$106	\$110	3.77%
				3L0400G, 3L0400H and 3L0400O.	PE \$1	\$0	
		Completion Date 12/20/2004	n Date:): The project cost to complete was within +/- 10 percent of the estimate.	CE Inc: \$7	\$8	
) :		CN: \$98	\$102	
			Reason(s):		RW Inc: \$0	\$0	CAL Assembly
					RW: \$0	\$0	CN Award Cost + Cont. \$106
					Utilities \$0	\$0	Cost / Com. + 111
					NonContract \$0	\$0	
					Other:	\$0	
Ralls	61	3P0703	6/2004	Upgrade intersection and install signals at Warren Barrett Drive in Hannibal.	\$358	\$674	88.27%
				Barrott Brive in Flaminoai.	PE \$21	\$79	
		Completion Date			CE Inc: \$21	\$65	
		3/17/2005	;.		CN: \$316	\$530	
		3/1//2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$588
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Ralls	F	3L0400K	12/2003	Contract level course resurfacing from Rte. 19 to Rte. C. To be let in combination with 3L0400C, 3L0400D,	\$158	\$173	9.49%
				3L0400I and 3L0400L.	PE \$1	\$0	
		Completion Date	\-		CE Inc: \$10	\$4	
		10/6/2004	· -		CN: \$147	\$169	
		10/0/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$152
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Ralls	Р	3L0400L	12/2003	Contract level course resurfacing from Rte. 19 to Rte. 54. To be let in combination with 3L0400C, 3L0400D,	\$435	\$472	8.51%
				3L0400I and 3L0400K.	PE \$1	\$1	
		Completion Date			CE Inc: \$28	\$10	
			: :		CN: \$406	\$461	
		10/6/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			()	of the estimate.	RW: \$0	\$0	Cost + Cont. \$431
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Scotland	Α	3S0659	9/2001	Stream realignment to protect bridge L0574 3.3 miles south of Rte. U at North Fabius River. 65% funding by	\$248	\$158	-36.29%
				Corps of Engineers. Joint project with Corps of	PE \$1	\$1	
		Completion Date		Engineers. Will be let by Corps.	CE Inc: \$16	\$0	
		Completion Date) .		CN: \$231	<i>\$153</i>	
			Reason(s):		RW Inc: \$0	\$3	CN Award
					RW: \$0	\$1	Cost + Cont. \$128
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Shelby	15	3L0400B	2/2004	Contract level course resurfacing from Rte. 6 south junction to Rte. 168.	\$743	\$848	14.13%
					PE \$2	\$2	
		Completion Date):		CE Inc: \$47	\$47	
					CN: \$694	\$800	
			Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10 percent of planned amount.	RW: \$0	\$0	Cost + Cont. \$856
				amount.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Shelby	36	3P0409B	10/2001	Grading, paving, bridges and ramps from 0.6 mile west of Rte. 15 to 0.7 mile east of Rte. 15. Involves bridge	\$11,559	\$11,460	-0.86%
		Completion Date	nnlation Date:	A5977. Project involves constructing an interchange at Rte. 15. 3P0409D split from this project.	PE \$854	\$883	
					CE Inc: \$503	<i>\$526</i>	
		1 .) :		CN: \$7,394	\$5,399	
		6/7/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$241	CN Assemble
				of the estimate.	RW: \$2,808	\$2,894	CN Award Cost + Cont. \$5,509
					Utilities \$0	\$1,515	0031 / 00/11. 75/55
					NonContract \$0	\$0	
					Other:	\$0	
Shelby	36	3P0694	2/2004	Microsurface from Macon County line to concrete pavement west of Monroe City.	\$1,171	\$883	-24.59%
				pavement west of Montoe Oity.	PE \$10	\$8	
		Camaniatian Data			CE Inc: \$74	<i>\$36</i>	
		Completion Date) :		CN: \$1,086	\$840	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$870
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Warren	47	3P0661B	11/2003	Microsurfacing 0.1 mile south of Rte. MM south 5.4	\$299	\$256	-14.38%
				miles to 1.2 miles north of Rte. CC. This project split from 3P0661.	PE \$9	\$15	
		Completion Date			CE Inc: \$18	\$19	
		10/20/2004): 		CN: \$270	\$222	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	competition among contractors.	RW: \$6		Cost + Cont. \$226
					Utilities \$6		
					NonContract \$2	\$0	
					Other:	\$0	
Warren	D	3L0400N	12/2003	Contract Level Course from Rte. 47 to Rte. T. To be let in combination with 3L0400M.	\$158	\$186	17.72%
		Completion Date 10/6/2004			PE \$	\$2	
			. -		CE Inc: \$10	\$10	
					CN: \$14.	\$174	
			Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10 percent of planned	RW: \$0	\$0	Cost + Cont. \$166
				amount.	Utilities \$6	, · ·	
					NonContract \$6		
					Other:	\$0	
Warren	0	3L0400M	12/2003	Contract level course resurfacing from Rte. 47 to Rte. M. To be let in combination with 3L0400N.	\$243	\$234	-3.70%
					PE \$	\$0	
		Completion Date	. .		CE Inc: \$15	\$7	
		10/6/2004			CN: \$22.	\$227	
		10/0/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$6	\$0	Cost + Cont. \$243
					Utilities \$6	· ·	
					NonContract \$6		
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cass	2	4S1606	3/2004	Scrub seal roadway from Harrisonville city limits east to Rte. ZZ	\$176	\$146	-17.05%
				Rte. ZZ	PE \$2	\$3	
					CE Inc: \$11	\$8	
		Completion Date 5/18/2005) :		CN: \$163	<i>\$135</i>	
		5/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			`,	recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$154
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Cass	58	4S1057B	3/2002	Widen to 3 lanes from 0.1 mile west of Scott Ave. to	\$3,580	\$4,062	13.46%
				Rte. Y at Belton. Part funded by city of Belton (\$496,000).	PE \$84	<i>\$553</i>	
				(*,)	CE Inc: \$184	\$38	
		Completion Date) :		CN: \$2,711	\$3,021	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$50	\$410	CAL Assembly
				unexpected change orders.	RW: \$551	\$37	CN Award Cost + Cont. \$2,932
					Utilities \$0	\$3	0031 / 00m. +=/=
					NonContract \$0	\$0	
					Other:	\$0	
Cass	71	4S1623	2/2004	Resurface Rte. 2 from S. Commercial St. to South St. and Rte. 7 (Mechanic St.) from Lexington St. to box	\$160	\$291	81.88%
				culvert. Let in combination with other contract level	PE \$3	\$28	
		Completion Date		course projects in the district.	CE Inc: \$10	<i>\$24</i>	
		Completion Date 5/3/2005) :		CN: \$147	\$240	
		3/3/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				additional requirements after estimates were established.	RW: \$0	\$0	Cost + Cont. \$210
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cass	71	4S1656	7/2004	Microsurface pavement from 0.2 mile east of Rte. 71 to	\$32	\$49	53.13%
				the north junction of Rte. 7 in Harrisonville.	PE \$1	\$9	
		Completion Date			CE Inc: \$2	\$2	
		Completion Date 5/18/2005) :		CN: \$29	\$39	
		5/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			()	recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$40
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Cass	71	4P1581	2/2003	Microsurface from 0.2 mile south of Rte. 71 to 1.0 mile south of Rte. 71. Let in combination with 4S1543.	\$38	\$60	57.89%
				South of Rie. 71. Let in combination with 431343.	PE \$3	\$1	
		Completion Date			CE Inc: \$2	\$6	
		1 .) :		CN: \$33	<i>\$52</i>	
		8/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$48
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Cass	J	4S1539	12/2002	Contract level course from Rte. 58 south 5.1 miles in Kansas City area. Let in combination with 4S1538,	\$746	\$231	-69.03%
				4L0304 and 4S1580.	PE \$16	\$6	
		Completion Date			CE Inc: \$46	\$10	
		Completion Date) :		CN: \$684	<i>\$215</i>	
		9/ // 2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				competition among contractors.	RW: \$0	<i>\$0</i>	Cost + Cont. \$276
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cass	RT J	4L0304	12/2002	Contract Level Course 5.1 mile south of Rte. 58 to Rte. 71. Let in combination with 4S1538, 4S1539 and 4S1580.	\$107 PE \$0	\$53 \$0	-50.47%
		Completion Date) :	40 1000.	CE Inc: \$7 CN: \$100	\$1 \$52	
		,,,,,,,	Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$68
Cass	Y	4S1580	12/2002	Contract level course from Rte. 58 to Rte. YY. Let in combination with 4L0304, 4S1538 and 4S1539. Funded from 4R0300A.	\$220 PE \$6	\$310 <i>\$1</i>	40.91%
		Completion Date 9/7/2004			CE Inc: \$14 CN: \$200	\$23 \$286	
			Reason(s):	The cost estimate deviated from the actual cost due to the omission of certain items.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$262
Clay	152	4S1392	2/2003	Pavement repair, coldmilling and resurfacing east and westbound lanes from 0.5 mile west of I-35 to 0.1 mile east of Rte. 291 (3 disconnected sections). Let in	\$596 PE \$32	\$567 <i>\$47</i>	-4.87%
		Completion Date	e :	combination with 4S1540 and 4L0324.	CE Inc: \$36 CN: \$528	\$18 \$502	
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$536

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clay	169	4P1549	6/2002	Micorsurfacing, concrete replacement, diamond grinding, crack seal and shoulder seal from I-29 to the end of the Missouri River bridge. Let in combination with	\$65. PE \$1		25.38%
		Completion Date	: :	the microsurfacing projects on routes 1, 69 & 269 in Clay County.	CE Inc: \$4 CN: \$60	1 \$104	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to the omission of certain items.	RW Inc: \$ RW: \$ Utilities \$ NonContract \$ Other:	\$0	CN Award Cost + Cont. \$732
Clay	169	Completion Date: 6/20/2005	11/1999	Paint bridge at Rte. 9 interchange in Kansas City area. Project involves bridge A-1607R. Will be let in combination with 4U1292.	\$9. PE \$1		-31.18%
			: :		CE Inc: \$ CN: \$7		
			Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices for project components.	RW Inc: \$ RW: \$ Utilities \$ NonContract \$ Other:	\$0 0 \$0 \$0	CN Award Cost + Cont. \$52
Clay	169	4P1659	7/2004	Microsurface northbound lanes from north of Englewood Rd. to 0.12 mile north of I-29. Includes ramp from	\$8		48.31%
		Completion Date 5/18/2005	e:	northbound I-29 to northbound 169 and ramp from northbound 169 to 68th Street.	PE \$ CE Inc: \$ CN: \$8	\$7	
			Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices for project components.	RW Inc: \$ RW: \$ Utilities \$ NonContract \$ Other:	\$0 0 \$0 \$0	CN Award Cost + Cont. \$85

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clay	210	4S1552	6/2002	Pavement repair, crack sealing, diamond grinding,	\$238	\$363	52.52%
				coldmilling and bituminous resurfacing from Ozark Street to east of Walker Road in North Kansas City. Let	PE \$10	\$4	
	Completion Detail		in combination with project on Rte. 9 in Clay County with	CE Inc: \$14	\$10		
		Completion Date): 	same type of improvement	CN: \$214	\$349	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(,,	the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$378
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Clay	269	4P1551	2/2003	Microsurfacing from I-35 to Rte. 210. Let in combination with microsurfacing projects on Rtes. 1, 69 & 169.	\$104	\$96	-7.69%
				with microsurfacing projects on Ries. 1, 69 & 169.	PE \$10	\$0	
		Completion Date			CE Inc: \$6	<i>\$35</i>	
		Completion Date	; .		CN: \$88	\$61	
		8/18/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award
			(,,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$82
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Clay	29	411561	12/2002	Coldmilling and resurfacing northbound lanes from Platte County line to I-35. Funding from the	\$264	\$423	60.23%
				Infrastructure Investment Pool.	PE \$10	\$12	
		Completion Date			CE Inc: \$16	\$12	
		Completion Date) :		CN: \$237	\$398	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$371
					Utilities \$0	<i>\$0</i>	
					NonContract \$1	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clay	33	4S1614	4/2004	Cold mill and overlay with 1.75" SP125 from Rte. 69 to Rte. 291. Let in combination with 4S1607.	\$52	3 \$340	-34.99%
					PE \$1	8 \$8	
		Completion Date	ν.		CE Inc: \$3	2 \$20	
		1/21/2005	•		CN: \$47	\$312	
		1/21/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$	0 \$0	CN Award
			. ,	recent changes in market prices for project components.	,	\$0	Cost + Cont. \$323
					Utilities \$	\$0	
					NonContract \$	\$0	
					Other:	\$0	
Clay	35	411657	7/2004	Microsurface northbound lanes from Rte. 291 to Rte. 152	\$22	4 \$126	-43.75%
				102	PE \$	1 \$2	
		Completion Date			CE Inc: \$1	<i>4</i> \$3	
		l '): 		CN: \$20	9 \$121	
		5/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$	\$0	CN Award
			()	recent changes in market prices for project components.	,	\$0	Cost + Cont. \$132
					· ·	\$0	
					NonContract \$	\$0	
					Other:	\$0	
Clay	69	4S1550	2/2003	Microsurfacing from I-35 west junction to Platte County line. Let in combination with microsurface projects on	\$59	5 \$421	-29.24%
				Rtes. 1, 169 & 269 in Clay County.	PE \$1	0 \$2	
		Completion Date			CE Inc: \$3	7 \$14	
		l .	·.		CN: \$54	7 \$406	
		8/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$	0 \$0	CN Award
				competition among contractors.	RW: \$	\$0	Cost + Cont. \$405
					Utilities \$	\$0	
					NonContract \$	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Clay	9	4S1651	4/2004	Replace signal detector loops with video detectors from Rte. 283 to Tenth Avenue. Let in combination with	\$59	\$123	108.47%	
				4S1607.	PE \$5	\$6		
		Completion Date	۵.		CE Inc: \$4	\$7		
		6/20/2005	<i>.</i>		CN: \$50	\$110		
		0/20/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$106	
					Utilities \$0	\$0		
					NonContract \$0			
					Other:	\$0		
Clay	9	4S1553	6/2002	Concrete replacement, diamond grinding, crack seal and shoulder seal from Platte County line to US 169. Let	\$163	\$371	127.61%	
		Completion Date 11/18/2004			in combination with project on Rte. 210 in Clay County	PE \$10	\$3	
			 	with same type of improvement.	CE Inc: \$10	\$16		
			; :		CN: \$143	\$352		
			Reason(s):		RW Inc: \$0	\$0	CN Award	
			` '	the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$345	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Clay	9	4S1607	4/2004	Cold mill and overlay with 1.75" SP 125 from north of Rte. 283 to the Heart of America Bridge. Let in	\$1,056	\$574	-45.64%	
				combination with 4S1614.	PE \$37	\$10		
		Completion Date			CE Inc: \$65	\$20		
		Completion Date) :		CN: \$954	\$544		
		0/20/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$599	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clay	92	4P1215	5/2002	Add center left turn lane and add part auxiliary lanes eastbound and westbound from west ramps at I-35 to	\$3,035	\$2,693	-11.27%
				Rte. 33 at Kearney. City of Kearney providing	PE \$38	\$39	
		Completion Date		construction costs (estimate\$ 830,000).	CE Inc: \$168	\$175	
		Completion Date 10/20/2004) .		CN: \$2,82	\$2,313	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$6		Cost + Cont. \$2,349
					Utilities \$6	\$164	
					NonContract \$6	\$0	
					Other:	\$1	
Clay	Н	4S1540	2/2003	Contract level course from Rte. 33 to 112th street in	\$330	\$298	-9.70%
				Kansas City area. Let in combination with 4L0324 and 4S1392.	PE \$0	\$4	
		Completion Date			CE Inc: \$2	4	
		Completion Date):		CN: \$30.		
		11/18/2004	11/18/2004 Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CAL Assembly
			11000011(0)1	of the estimate.	RW: \$6		CN Award Cost + Cont. \$311
					Utilities \$6		oost / com: +++
					NonContract \$6	\$0	
					Other:	\$0	
Clay	Н	4L0324	2/2003	Contract Level Course from 112th Street to Rte. 10. Let in combination with 4S1540 and 4S1392.	\$50	\$168	236.00%
					PE \$0	\$0	
		Completion Date	, -		CE Inc: \$3	\$1	
		11/18/2004			CN: \$4.	7	
		11/10/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				the omission of certain items.	RW: \$6	9 \$0	Cost + Cont. \$170
					Utilities \$6		
					NonContract \$6		
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Clay	MM	4S1107	6/2002	Grading, paving and replace bridge over Union Pacific Railroad 0.5 mile west of Rte. 69. Project involves bridge W-288.	\$1,446 PE \$105	\$1,625 <i>\$241</i>	12.38%
		Completion Date: 2/17/2005			CE Inc: \$83 CN: \$1,225	\$63 \$1,245	
			Reason(s):	The cost estimate deviated from the actual cost due to unexpected change orders.	RW Inc: \$16 RW: \$17 Utilities \$0 NonContract \$0 Other:	\$18 \$32 \$26 \$0 \$0	CN Award Cost + Cont. \$1,209
Clay	J 269 S	4U1303D	1/2000	Construct north and south abutments, steel over river and bridge deck for new Chouteau Bridge over the Missouri River in Kansas City. Involves bridge A5817.	\$21,319 PE \$10	\$19,454 <i>\$10</i>	-8.75%
		Completion Date		Funding provided by TEA 21, Kansas City and \$15,314,566 discretionary bridge funds. TEA 21 High	CE Inc: \$1,356 CN: \$19,953	\$225 \$19,111	
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0	\$2 \$0 \$62	CN Award Cost + Cont. \$19,573
					NonContract \$0 Other:	\$0 \$44	
Henry	13	4P1609	3/2004	Diamond grind and seal cracks from Rte. 7 to 2101.29' south of St. Clair County line.	\$491	\$477	-2.85%
		Completion Date) :	,	PE \$9 CE Inc: \$31 CN: \$451	\$5 \$51 \$422	
		3/7/2005	Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0	\$0 \$0 \$0	CN Award Cost + Cont. \$348
					NonContract \$0 Other:	<i>\$0</i> \$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	e	Cost to Complete	Percent Difference
Henry	52	4S1652	3/2004	Resurface from Rte. 13 to Eighth Street in Deepwater. To be let with 4S1648 and 4L0400A.	\$	117	\$121	3.42%
				To be let with lettere and 120 look.	PE	<i>\$5</i>	<i>\$0</i>	
		Completion Date	<u>.</u>		CE Inc:	\$8	\$10	
		3/7/2005			CN: \$	\$104	\$111	
		3/1/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc:	<i>\$0</i>	\$0	CN Award
				of the estimate.	RW:	<i>\$0</i>	\$0	Cost + Cont. \$117
					Utilities	<i>\$0</i>	\$0	
					NonContract	<i>\$0</i>	\$0	
					Other:		\$0	
Henry	7	4P1349	12/2003	Install basic lighting at Golden Drive intersection and Rte. 52 interchange.	\$2	227	\$167	-26.43%
				N.C. 52 Interenange.	PE	\$42	\$34	
		Completion Date	ι.		CE Inc:	\$12	\$13	
		9/7/2004			CN: \$	\$173	\$120	
		7/1/2004	Reason(s):		RW Inc:	<i>\$0</i>	\$0	CN Award
				competition among contractors.	RW:	\$0	\$0	Cost + Cont. \$128
					Utilities	\$0	\$0	
					NonContract	<i>\$0</i>	\$0	
					Other:		\$0	
Henry	7	4S1608	3/2004	Scrub seal from 300 feet east of Vansant Street in Clinton to Benton County line.	\$2	229	\$197	-13.97%
					PE	\$2	\$4	
		Completion Date	<u>.</u>		CE Inc:	\$14	\$9	
		5/18/2005			CN: \$	\$213	\$184	
		3/10/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	<i>\$0</i>	\$0	CN Award
				recent changes in market prices for project components.	RW:	<i>\$0</i>	\$0	Cost + Cont. \$190
					Utilities	<i>\$0</i>	\$0	
					NonContract	<i>\$0</i>	\$0	
					Other:		\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jackson	291	4U0566B	8/2000	Pave previously graded roadbed from south of Rte. 210 to north of Rte. 24. Construct with 4U0564F.	\$6,878 PE \$123	\$8,248 <i>\$133</i>	19.92%
		Completion Date	: :		CE Inc: \$430 CN: \$6,325	\$480 \$7,599	
			Reason(s):	The cost estimate deviated from the actual cost due to unexpected change orders.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$35	CN Award Cost + Cont. \$7,181
Jackson	291	4P1501	1/2002	Widening, resurfacing, mechanically stabilized earth wall, turn lane and ramp reconstruction on 39th Street in Independence. This project is funded from 4P1501B.	\$2,245 PE \$14	\$3,185 <i>\$17</i>	41.87%
		Completion Date 5/18/2005		Payback to occur in SFY 2004. City providing design, right of way, utility adjustments and The cost estimate deviated from the actual cost due to	CE Inc: \$142 CN: \$2,089	\$331 \$2,836 \$0	
			Reason(s):	unexpected change orders.	RW Inc: \$0 RW: \$0 Utilities \$0	\$0 \$0 \$0	CN Award Cost + Cont. \$2,495
					NonContract \$0 Other:	<i>\$0</i> \$0	
Jackson	40	4U1126	3/2002	Replace bridge on Blue Ridge Boulevard 0.2 mile east of I-70. Project involves bridge J-529R.	\$2,050 PE \$257	\$2,175 <i>\$148</i>	6.10%
		Completion Date):		CE Inc: \$114 CN: \$1,679	\$111 \$1,917	
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0	\$0 \$0 \$0	CN Award Cost + Cont. \$1,804
					NonContract \$0 Other:	<i>\$0</i> \$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jackson	435	410804B	6/2001	Replace Sni-A-Bar Bridge and build 2 new bridges on Rte. 350 at Rte. 350 interchange in Kansas City area.	\$7,547	\$8,564	13.48%
				Involves bridges A1269, A1355R and A1356R. Split	PE \$0	\$0	
		Completion Date		from 4l0804.	CE Inc: \$480	\$482	
		4/7/2005	·-		CN: \$7,067	\$8,081	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$8,362
					Utilities \$0	\$1	
					NonContract \$0	\$0	
					Other:	\$0	
Jackson	470	411548	6/2002	Concrete replacement, diamond grind, crack seal and shoulder seal from Raytown Road to Bowlin Road.	\$1,787	\$2,347	31.34%
				Shoulder sear from Naytown Noad to bowiin Noad.	PE \$10	\$13	
		Completion Date			CE Inc: \$113	\$130	
		7/7/2004	·-		CN: \$1,664	\$2,204	
		77772004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$2,295
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jackson	470	4107661	7/2002	Asbestos abatement, removal of improvements and demolition from Red Bridge Road to Longview Rd. (I-	\$371	\$671	80.86%
				435, I-470 and US 71 interchange). This is the second	PE \$0	\$14	
		Completion Date		demolition contract. Project relates to 4I0766E, F and G.	CE Inc: \$24	\$7	
		6/7/2005	•		CN: \$347	\$650	
		0///2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				unexpected change orders.	RW: \$0	\$0	Cost + Cont. \$158
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jackson	70	411529	1/2003	Landscaping at Adams Dairy Parkway interchange. City of Blue Springs providing a 40% match. Enhancement	\$855	\$817	-4.44%
				funds approved by MARC and STP project number is	PE \$1	\$0	
		Completion Date	,.	STP-1200(403) *22.	CE Inc: \$54	\$47	
		3/7/2005			CN: \$800	<i>\$769</i>	
		3/1/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$839
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jackson	71	4P1627	2/2004	Microsurface east and west outer road from Blue Ridge south to Cass County line (155th Street). To be let with	\$602	\$505	-16.11%
				4S1625. End west outer road work at Rte. 150.	PE \$6	\$4	
		Completion Date 3/7/2005	_		CE Inc: \$38	\$17	
			· ·		CN: \$558	\$485	
			Reason(s):): The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			` '	recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$487
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jackson	71	4S1543	2/2003	Microsurfacing from north of Rte. W (Bannister Road) to I-435. Let in combination with 4P1581.	\$127	\$169	33.07%
				to 1 400. Lot in combination with 41 1001.	PE \$10	\$2	
		Completion Date			CE Inc: \$7	\$2	
		8/18/2004	· -		CN: \$109	<i>\$165</i>	
		0/10/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$166
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jackson	78	4S1340	3/2002	Install closed loop arterial system (signal interconnect)	\$1,917	\$1,228	-35.94%
				and permanent signals at two intersections from I-435 to Rte. 291 in the Kansas City area. Project funded in part	PE \$295	\$164	
		Commission Date	_	by suballocated federal funds through MARC.	CE Inc: \$103	\$81	
		Completion Date			CN: \$1,519	\$984	
		3/1/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$1,017
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Jackson	F	4S1655	7/2004	Microsurface pavement from just north of Grayum Rd. to Rte. 50.	\$119	\$123	3.36%
				110.00.	PE \$1	\$2	
		Completion Date			CE Inc: \$8	\$3	
		5/18/2005	•		CN: \$110	\$119	
		3/10/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$123
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jackson	MO 40	4X1307	5/2002	Install closed loop arterial system, signals, lighting and geometric revisions from Stadium Drive to Selsa Road.	\$1,429	\$1,874	31.14%
				Part funded by MARC.	PE \$190	<i>\$248</i>	
		Completion Date			CE Inc: \$79	\$71	
		9/7/2004	•		CN: \$1,160	<i>\$1,554</i>	
		7/ // 2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$2	CN Award
				weather conditions and unexpected change orders.	RW: \$0	<i>\$0</i>	Cost + Cont. \$1,547
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estima	te	Cost to Complete	Percent Difference
Jackson	S 291 S/	4U0564F	8/2000	Pave previously graded roadbed for added lane to	\$1,	,755	\$1,293	-26.32%
				provide a dual divided highway on the Missouri River Bridge in Kansas City. Construct with 4U0566B. Project	PE	<i>\$5</i>	\$14	
		Completion Date	_	relates to 4U0564E.	CE Inc:	\$111	\$46	
					CN: \$1	1,639	\$1,227	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	<i>\$0</i>	\$0	CN Award
				performing projects in combination.	RW:	\$0	\$0	Cost + Cont. \$1,546
					Utilities	\$0	\$0	
					NonContract	\$0	\$0	
					Other:		\$6	
Jackson	V	4S1538	12/2002	Contract level course from Rte. 40, south 2.6 miles	\$	319	\$261	-18.18%
				(north end of bridge A-4365). Let in combination with 4L0304, 4S1539 and 4S1580.	PE	\$8	\$6	
		Completion Date	on Date:	,	CE Inc:	\$20	\$14	
		Completion Date): 			\$291	\$241	
		9/7/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	\$0	\$0	CAL Assembly
				competition among contractors.	RW:	<i>\$0</i>	\$0	CN Award Cost + Cont. \$236
					<i>Utilities</i>	<i>\$0</i>	\$0	oost / com: +===
					NonContract	\$0	\$0	
					Other:		\$0	
Jackson	W	4S1625	2/2004	Microsurface roadway from east of Holmes to I-435. To be let with 4P1627.	\$	286	\$356	24.48%
				56 16t Will 11 1627.	PE	<i>\$3</i>	<i>\$5</i>	
		Completion Date	,.		CE Inc:	\$18	\$14	
		3/7/2005	•		CN:	<i>\$265</i>	\$338	
		3/1/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	<i>\$0</i>	<i>\$0</i>	CN Award
				additional requirements after estimates were established.	RW:	<i>\$0</i>	<i>\$0</i>	Cost + Cont. \$329
					Utilities	<i>\$0</i>	\$0	
					NonContract	\$0	<i>\$0</i>	
					Other:		\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Johnson	50	4P1658	7/2004	Microsurface eastbound lanes from 0.3 mile west of County Road 501 to 0.05 mile east of County Road 115.	\$51 PE \$1	\$61 <i>\$1</i>	19.61%
		Completion Date 5/18/2005			CE Inc: \$3 CN: \$47	\$3 \$57	
			Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices for project components.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$55
Johnson	50	4P1190B Completion Date 12/6/2004	12/2001 e: Reason(s):	Grading, bridge widening and paving to add ramps for a half-diamond interchange on west side of PCA Road 0.9 mile east of Rte. 13 in Warrensburg. Design cost by city. Project relates to 4P1190. Project involves bridge A-4300. Widen PCA Road. The cost estimate deviated from the actual cost due to competition among contractors.	\$4,678 PE \$154 CE Inc: \$218 CN: \$3,209 RW Inc: \$92 RW: \$1,005 Utilities \$0 NonContract \$0 Other:	\$4,038 \$173 \$198 \$2,426 \$1,021 \$94 \$0 \$0	-13.68% CN Award Cost + Cont. \$2,314
Johnson	W	4S1648 Completion Date 3/7/2005	3/2004 e: Reason(s):	Asphalt resurfacing and rumble strips from 0.8 mile south of US 50 to 1.1 miles south of US 50. To be let with 4S1652 and 4L0400A. The cost estimate deviated from the actual cost due to scope changes and redesigns.	\$54 PE \$7 CE Inc: \$3 CN: \$43 RW Inc: \$0	\$136 \$8 \$23 \$105 \$0	151.85% CN Award
				Scope changes and redesigns.	RW: \$0 Utilities \$0 NonContract \$1 Other:	\$0 \$0 \$0 \$0	Cost + Cont. \$60

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Lafayette	131	4L0400A	3/2004	Contract level course resurfacing from I-70 south outer road to Rte. OO. To be let with 4S1652 and 4S1648. City of Odessa providing \$97,000 for resurfacing parking	\$122 PE \$1	\$191 \$0	56.56%
		Completion Date) :	area.	CE Inc: \$8 CN: \$113	\$18 \$173	
		3,772003	Reason(s):	The cost estimate deviated from the actual cost due to outside agencies becoming involved.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$169
Lafayette	23	4S1576	7/2002	Resurface 2-12' lanes from 10th Street to 13th Street in Concordia. Funded from 4R0300A. Let by the City of Concordia. Cost represents MoDOT's share.	\$25 PE \$0	\$25	0.00%
		Completion Date 5/28/2004			CE Inc: \$0 CN: \$25	\$0 \$25	
			Reason	Reason(s):	on(s): The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0
Lafayette	24	4P1631	3/2004	Chip and seal travel lanes from Rte. 224 to Rte. 65. Except 4432.5' PCCP section at Tabo Creek.	\$493	\$311	-36.92%
		Completion Date 5/18/2005	9 :		PE \$4 CE Inc: \$30 CN: \$455	\$3 \$22 \$286	
		0,10,200	Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices for project components.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$4 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$301

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Lafayette	70	411590	7/2003	Construct bridge on South Outer Road over Sni-A-Bar Creek 1.2 miles west of Rte. WW. Involves bridge A-	\$837	\$819	-2.15%
				6409. 50/50 Innovative Financing up to \$956,000 total	PE \$5	\$20	
		Completion Date	, .	cost with Lafayette County.	CE Inc: \$58	\$71	
		2/17/2005	•		CN: \$774	\$728	
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$714
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Lafayette	70	411610	9/2003	Full depth PCCP pavement repair from Johnson Drive east of Odessa to Rte. 13.	\$514	\$478	-7.00%
					PE \$18	\$7	
		Completion Date	٠-		CE Inc: \$32	<i>\$52</i>	
		11/4/2004			CN: \$464	\$419	
		117472004	Reason(s):		RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$407
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Lafayette	Н	4S1446	6/2002	Replace bridge over Davis Creek 2.4 miles south of I-70. Project involves bridge X-403.	\$1,616	\$1,738	7.55%
					PE \$340	\$369	
		Completion Date	٠-		CE Inc: \$75	\$94	
		1/4/2005			CN: \$1,100	<i>\$1,176</i>	
		17472003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$16	\$11	CN Award
				of the estimate.	RW: \$85	\$69	Cost + Cont. \$1,154
					Utilities \$0	\$20	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Platte	29	411563	12/2002	Coldmilling and resurfacing northbound lanes from I-435 north junction to I-435 south junction. Funding from the	\$364	\$368	1.10%
				Infrastructure Investment Pool.	PE \$10	\$12	
		Completion Date):		CE Inc: \$22	\$8	
		10/20/2004			CN: \$331	\$348	
		10/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$349
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	
Platte	435	411542	8/2002	Concrete replacement, diamond grinding, crack seal and shoulder seal from Missouri River in Platte County	\$3,682	\$4,366	18.58%
				to Rte. 69/I-35 interchange in Clay County Funded from	PE \$10	\$13	
		Completion Date		4R0300A. (2 disconnected sections). Does not include	CE Inc: \$234	<i>\$277</i>	
		12/20/2004	·.	the I-29 section.	CN: \$3,437	\$4,075	
		12/20/2004	Reason(s):		RW Inc: \$0	\$0	CN Award
			. ,	the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$3,874
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	
Platte	45	4L0400B	12/2003	Contract level course resurfacing from Buchanan County line to Rte. 273. To be let in combination with	\$728	\$905	24.31%
				1L0400F, 1L0400G and 1L0400H.	PE \$7	\$4	
		Completion Date			CE Inc: \$46	<i>\$52</i>	
		Completion Date): 		CN: \$673	\$850	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				the omission of certain items.	RW: \$0	\$0	Cost + Cont. \$630
					Utilities \$0	\$0	
					NonContract \$2	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Platte	69	4U1292	11/1999	Paint superstructure and resurface southbound lane of	\$4,096	\$3,892	-4.98%
				the bridge over the Missouri River at the Kansas State line in Kansas City. Project is jointly funded by Kansas.	PE \$59	\$59	
		Completion Date		Project involves bridge K-456R. Will be let in	CE Inc: \$249	<i>\$52</i>	
		Completion Dat 6/20/2005) :	combination with 4U0873.	CN: \$3,788	\$3,779	
		6/20/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			. ,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$3,890
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$2	
Ray	10	4P1633	3/2004	Scrub seal roadway from Kansas City Avenue to east of Rte. C.	\$191	\$129	-32.46%
				N.C. O.	PE \$2	\$7	
		Completion Date	. .		CE Inc: \$12	\$5	
		5/18/2005	;.		CN: \$175	\$117	
		3/16/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$139
					Utilities \$0	\$0	
					NonContract \$2	\$0	
					Other:	\$0	
Ray	13	4L0400C	1/2004	Contract level course resurfacing from Caldwell County line to East 172nd Street. To be let with 2P0728A and	\$363	\$424	16.80%
				2P0728B.	PE \$3	\$3	
		Completion Date	۸٠.		CE Inc: \$23	\$34	
		2/17/2005			CN: \$335	\$388	
		2/1//2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award Cost + Cont. \$434
				additional requirements after estimates were established.	RW: \$0	\$0	
					Utilities \$0	\$0	
					NonContract \$2	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Various		4P1102F	24 interchange from Missouri River to Rte. 24. 20% match will be provided equally by City of Lexington an district operations budget. \$126,000 Innovative Bridg Research & Const. Funds & \$114,000	match will be provided equally by City of Lexington and	\$12,200 PE \$208	\$10,407 <i>\$489</i>	-14.70%
		Completion Date			CE Inc: \$763 CN: \$11,229	<i>\$222</i> <i>\$9,676</i>	
			Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$20 \$0 \$0	CN Award Cost + Cont. \$9,719
Benton	65	65 5P0807 Completion Date 3/17/2005	55 5P0807 5/2004	5P0807 5/2004 Add southbound on and northbound off ramps to complete the interchange at the Truman Dam Access Road near Warsaw. Funded by U.S. 65 and Truman Dam Access Road Transportation Development District.	\$1,290 PE \$10	\$1,236 <i>\$15</i> <i>\$108</i>	-4.19%
			e: Reason(s):	The cost estimate deviated from the actual cost due to	CE Inc: \$84 CN: \$1,196 RW Inc: \$0	\$1,113 \$0	CN Award
				competition among contractors.	RW: \$0 Utilities \$0 NonContract \$0	\$0 \$0 \$0	Cost + Cont. \$1,114
					Other:	\$0	
Benton	65	5L0400C	11/2003	Contract level course resurfacing on Rte. 65 east outer roadway from Main Street overpass north to end. To be let in combination with 5L0400A, 5L0400B, 5L0400I and	\$48 PE \$1	\$53 <i>\$0</i>	10.42%
		Completion Date	: :	5P0827.	CE Inc: \$3 CN: \$44	\$3 \$49	
			Reason(s):	Modified individual projects, overall level course within 10 percent of planned amount for the year.	RW Inc: \$0 RW: \$0 Utilities \$0	\$0 \$0 \$0	CN Award Cost + Cont. \$51
					NonContract \$0 Other:	<i>\$0</i> \$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Benton	BB	5L0400B	11/2003	Contract level course resurfacing from US 65 to end of	\$256	\$225	-12.11%
				maintenance. To be let in combination with 5L0400A, 5L0400C, 5L0400I and 5P0827.	PE \$7	\$0	
		Completion Date			CE Inc: \$16	\$2	
		11/4/2004	;.		CN: \$233	\$223	
		11/4/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
			. ,	10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$222
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Benton	Н	5L0400A	11/2003	Contract level course resurfacing from US 65 to Rte. B.	\$423	\$367	-13.24%
				To be let in combination with 5L0400B, 5L0400C, 5L0400I and 5P0827.	PE \$11	\$0	
					CE Inc: \$27	\$13	
		Completion Date) :		CN: \$385	<i>\$353</i>	
		11/4/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CAL Assembly
				10 percent of planned amount for the year.	RW: \$0	\$0	CN Award Cost + Cont. \$366
					Utilities \$0	\$0	Cost / Com. 7222
					NonContract \$0	\$0	
					Other:	\$0	
Boone	163	5S0818	1/2004	Thin lift overlay resurfacing from Rte. K to Rte. 63. To be let with 5L0400D, 5L0400E, 5L0400F, 5L0400G and	\$273	\$250	-8.42%
				5L0400R.	PE \$7	<i>\$5</i>	
		Completion Date			CE Inc: \$17	\$11	
		2/3/2005	;.		CN: \$249	\$234	
		2/3/2000	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$276
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Boone	63	5P0801	11/2003	Resurface southbound lanes, bridge rehabilitations and	\$5,358	\$4,175	-22.08%
				resurface a section of northbound lanes near Rte. Y from 0.5 mile north of Rte. 163 to Rte. A.	PE \$110	\$80	
		Completion Date			CE Inc: \$343	<i>\$238</i>	
		Completion Date 5/3/2005) .		CN: \$4,905	\$3,856	
		5/3/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$3,697
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Boone	EE	5L0400F	1/2004	Contract level course resurfacing from Howard County line east to Rte. J. To be let in combination with	\$68	\$62	-8.82%
				5L0400D, 5L0400E, 5L0400G, 5L0400R and 5S0818.	PE \$2	\$0	
		Commission Date		, , ,	CE Inc: \$4	<i>\$5</i>	
		Completion Date	: :		CN: \$62	<i>\$57</i>	
		2/3/2005	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	<i>\$0</i>	CN Award
			()	10 percent of planned amount for the year.	RW: \$0	<i>\$0</i>	Cost + Cont. \$53
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Boone	J	5L0400D	1/2004	Contract level course resurfacing from Rte. 124 to I-70. To be let in combination with 5L0400E, 5L0400F,	\$376	\$386	2.66%
				5L0400G, 5L0400R and 5S0818.	PE \$10	\$0	
		Completion Date	\-		CE Inc: \$23	\$14	
		2/3/2005	· -		CN: \$343	\$372	
		2/3/2000	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$345
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Boone	N	5L0400E	1/2004	Contract level course resurfacing from Rte. 163 to end of maintenance. To be let in combination with 5L0400D,	\$172	\$140	-18.60%
				5L0400F, 5L0400G, 5L0400R and 5S0818.	PE \$5	\$0	
		Completion Date 2/3/2005	: :		CE Inc: \$11	\$3	
					CN: \$156	<i>\$137</i>	
		2/3/2003	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$139
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Boone PP	PP	5L0400G	1/2004	Contract level course resurfacing from 0.5 mile east of Rte. 63 connector to end of maintenance. To be let in	\$239	\$268	12.13%
		Completion Date		combination with 5L0400D, 5L0400E, 5L0400F, 5L0400R and 5S0818.	PE \$7	\$0	
)ate:		CE Inc: \$15	<i>\$15</i>	
		l ' .	·:		CN: \$217	<i>\$254</i>	
		2/3/2005		Reason(s): Modified individual projects, overall level course within 10 percent of planned amount for the year.	RW Inc: \$0	\$0	CN Award Cost + Cont. \$248
			` ,		RW: \$0	\$0	
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Callaway	54	5P0704	12/2001	Coldmill and resurface pavement, pave shoulders, rehabilitate bridge and slide repair from 2.4 miles north	\$4,377	\$4,304	-1.67%
				of I-70 to north junction of Rte. 54 and Bus. Rte. 54	PE \$252	<i>\$122</i>	
		Completion Date		(westbound lanes). Project involves bridge A-2109.	CE Inc: \$262	<i>\$74</i>	
		Completion Date 9/7/2004	:		CN: \$3,863	\$4,108	
		7/ // 2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$3,035
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Callaway	54	5P0822	4/2004	Replacing failed expansion joints on northbound Missouri River Bridge at Cole/Callaway County line in Jefferson City.	\$767 PE \$60	\$550 <i>\$20</i>	-28.29%
		Completion Date: 6/7/2005) :		CE Inc: \$45 CN: \$662	<i>\$76</i> <i>\$455</i>	
			Reason(s):		RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$473
Callaway	54	5P0678D Completion Date 8/18/2004	11/2000 e: Reason(s):	Grading, paving & bridge to build diamond interchange, including outer roads on all four quadrants, at Rte. 54 and Rte. HH intersection in Fulton. Involves bridge A-6556. Let in combination with 5P0678E. Advance funding by Fulton 54 Trans. Corp. MoDOT The cost estimate deviated from the actual cost due to competition among contractors.	\$9,528 PE \$188 CE Inc: \$539 CN: \$7,926 RW Inc: \$0 RW: \$875 Utilities \$0 NonContract \$0 Other:	\$8,148 \$188 \$422 \$5,506 \$90 \$864 \$1,077 \$0 \$0	-14.48% CN Award Cost + Cont. \$5,686
Callaway	54	5P0678E Completion Date 8/18/2004	11/2000 e: Reason(s):	Grading and paving of outer road at southeast quadrant of Rte. HH and Rte. 54 interchange (Rte. 54 south outer road). Entrance is into Dollar General Warehouse. Split from and let in combination with 5P0678D. Funded by City of Fulton. MoDOT payback The cost estimate deviated from the actual cost due to competition among contractors.	\$527 PE \$0 CE Inc: \$34 CN: \$493 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$398 \$0 \$19 \$322 \$41 \$16 \$0 \$0 \$0	-24.48% CN Award Cost + Cont. \$333

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Callaway	70	510796	11/2003	Resurface westbound lanes from Montgomery County	\$2,986	\$2,604	-12.79%
				line to 0.5 mile west of Rte. D overpass.	PE \$361	<i>\$78</i>	
		Completion Date			CE Inc: \$249	<i>\$126</i>	
			: :		CN: \$2,376	\$2,399	
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			, ,	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$2,406
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Callaway	70	510762	11/2002	Resurfacing, pavement repair, guardrail on westbound	\$7,278	\$6,418	-11.82%
		Completion Date		lanes of I-70 from 0.4 mile east of Rte. 54 west to the Boone County line.	PE \$368	\$117	
				•	CE Inc: \$427	\$277	
		l ' ,):		CN: \$6,483	\$6,022	
		8/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CAL Account
				competition among contractors.	RW: \$0	\$0	CN Award Cost + Cont. \$6,028
					Utilities \$0	\$0	0031 / 00111. 40/020
					NonContract \$0	\$0	
					Other:	\$1	
Callaway	94	5S0351B	6/2001	Four bridge replacements on disconnected sections	\$8,011	\$6,840	-14.62%
				from 2.4 miles west of Rte. AA to 2.0 miles west of Rte. PP. Project involves bridges S-552, S-553, S-908 and T-	PE \$821	<i>\$895</i>	
				562.	CE Inc: \$455	<i>\$251</i>	
		Completion Date):		CN: \$6,690	<i>\$5,549</i>	
		2/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$26	CN Award
			(-)	competition among contractors.	RW: \$45	<i>\$45</i>	Cost + Cont. \$5,565
					Utilities \$0	\$64	
					NonContract \$0	\$0	
					Other:	\$9	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Camden	С	5L0400H	12/2003	Contract level course resurfacing from Rte. A to Rte. 17. To be let in combination with 8L0400B and 8L0400J.	\$415	\$491	18.31%
					PE \$11	\$1	
		Completion Date	<u>.</u> .		CE Inc: \$26	<i>\$23</i>	
		3/17/2005	,. 		CN: \$378	\$467	
		3/1//2003	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$377
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Camden	F	5L0400I	11/2003	Contract level course resurfacing from Rte. 5 to end of maintenance. To be let in combination with 5L0400A,	\$135	\$154	14.07%
				5L0400B, 5L0400C and 5P0827.	PE \$3	\$0	
		Completion Date		,	CE Inc: \$9	\$0	
) :		CN: \$123	<i>\$153</i>	
			/4/2004 Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CAL Account
				10 percent of planned amount for the year.	RW: \$0	\$0	CN Award Cost + Cont. \$138
					Utilities \$0	\$0	0031 / 00m. 4.00
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Cole	54	5P0768	11/2001	Resurface eastbound lanes and rehabilitate bridge from Miller County line to west of Rte. E. Project involves	\$3,242	\$2,614	-19.37%
				bridges No. A28681 Involves bridge A28681.	PE \$50	\$84	
		Completion Date			CE Inc: \$203	\$37	
		Completion Date) :		CN: \$2,989	\$2,493	
		1/5/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$2,395
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cole	54	5P0769	11/2001	Resurface westbound lanes from west of Rte. E to Miller	\$3,501	\$2,817	-19.54%
				County line.	PE \$63	\$84	
		Commission Date			CE Inc: \$218	\$17	
		Completion Date	: :		CN: \$3,208	\$2,682	
		1/5/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$3	CN Award
			` ,	competition among contractors.	RW: \$12	<i>\$12</i>	Cost + Cont. \$2,631
					Utilities \$0	\$18	
					NonContract \$0	\$0	
					Other:	\$0	
Cole	D	5L0400J	11/2003	Contract level course resurfacing from US 50 south to Rte. C. To be let in combination with 5L0400K and	\$195	\$170	-12.82%
				5L0400Q.	PE \$5	<i>\$0</i>	
					CE Inc: \$12	\$4	
		Completion Date): 		CN: \$178	<i>\$166</i>	
		11/18/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	<i>\$0</i>	CN Award
				10 percent of planned amount for the year.	RW: \$0	<i>\$0</i>	Cost + Cont. \$181
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Cole	Е	5L0400K	11/2003	Contract level course resurfacing from Rte. 54 to Rte. B. To be let in combination with 5L0400J and 5L0400Q.	\$167	\$153	-8.38%
				TO BE ICE III COMBINATION WITH DECITION AND CECTOOR.	PE \$4	<i>\$0</i>	
		Completion Date	\-		CE Inc: \$11	\$4	
		11/18/2004	· -		CN: \$152	\$149	
		11/10/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	<i>\$0</i>	CN Award
				10 percent of planned amount for the year.	RW: \$0	<i>\$0</i>	Cost + Cont. \$151
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cole	V	5L0400Q	11/2003	Contract level course resurfacing from Rte. C to Rte. A. To be let in combination with 5L0400J and 5L0400K.	\$151	\$133	-11.92%
				To be let in combination with 5L04003 and 5L0400K.	PE \$4	\$0	
	Completion Date			CE Inc: \$10	\$8		
		Completion Date	: :		CN: \$137	<i>\$125</i>	
		11/18/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
			` ,	10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$119
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	<i>\$0</i>	
Cooper	5	5P0823	12/2003	Thin lift overlay resurfacing from Rte. J south to US 50. To be let in combination with 5L0400P.	\$241	\$390	61.83%
				TO BE ICE III COMBINATION WITH GEOTICS	PE \$15	\$4	
		Completion Date	\-		CE Inc: \$15	<i>\$29</i>	
		11/4/2004	•		CN: \$211	<i>\$356</i>	
		11/4/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	<i>\$0</i>	CN Award
				10 percent of planned amount for the year.	RW: \$0	<i>\$0</i>	Cost + Cont. \$362
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Cooper	98	5L0400R	1/2004	Contract level course resurfacing from I-70 to Rte. 87. To be let in combination with 5L0400D, 5L0400E.	\$244	\$233	-4.51%
				5L0400F, 5L0400G and 5S0818.	PE \$6	<i>\$0</i>	
		Completion Date	\-		CE Inc: \$16	<i>\$15</i>	
		2/3/2005	·-		CN: \$222	\$218	
		2/3/2000	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$210
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cooper	В	5S0519	11/2003	Grading, paving and replace bridge at Moniteau Creek	\$610	\$667	9.34%
				3.4 miles south of Rte. J. Project involves bridge P-868.	PE \$9.	\$114	
		Commission Date			CE Inc: \$3.	400	
		Completion Date):		CN: \$48	\$531	
		3/1//2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$6	\$0	CN Award
			. ,	of the estimate.	RW: \$		Cost + Cont. \$499
					Utilities \$		
					NonContract \$	\$0	
					Other:	\$0	
Gasconade	19	5S0834	12/2003	Resurface roadway from east of Rte. 19 to Fourth Street in Owensville.	\$15°	\$171	13.25%
				iii Owerisville.	PE \$1:	5 \$28	
					CE Inc: \$	4	
		Completion Date):		CN: \$12	7 \$126	
		12/20/2004	Reason(s):	Reason(s): The cost estimate deviated from the actual cost due to	RW Inc: \$6	\$0	CN Award
			(1)	recent changes in market prices for project components.	RW: \$		Cost + Cont. \$127
					Utilities \$		
					NonContract \$	\$0	
					Other:	\$0	
Maries	С	5L0400L	2/2004	Contract level course resurfacing from Rte. 28 to Rte. H. To be let in combination with 5L0400M, 5L0400N,	\$66	\$56	-15.15%
				5L04000, 9L0400U and 9L0400V.	PE \$2	\$0	
		Completion Date		·	CE Inc: \$4	\$5	
		Completion Date) .		CN: \$6	9 \$51	
		12/20/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$6	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$	\$0	Cost + Cont. \$50
					Utilities \$		
					NonContract \$		
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Maries	EE	5L0400O	2/2004	Contract level course resurfacing from Rte. 28 to end of maintenance. To be let in combination with 5L0400L,	\$105	\$105 \$0	0.00%
				5L0400M, 5L0400N, 9L0400U and 9L0400V.	PE \$3	\$7	
		Completion Date) :		CE Inc: \$7 CN: \$95	\$98	
		12/20/2004	Daggar(a)	Modified individual projects, everall level course within	,	\$0	
			Reason(s):	Modified individual projects, overall level course within 10 percent of planned amount for the year.	RW Inc: \$0	\$0	CN Award
				,	RW: \$0 Utilities \$0	\$0	Cost + Cont. \$120
					NonContract \$0	\$0	
					Other:	\$0	
Maries H	5L0400M	2/2004	Contract level course resurfacing from Rte. 68 to Rte. C. To be let in combination with 5L0400L, 5L0400N,	\$313	\$288	-7.99%	
		Completion Date		5L0400O, 9L0400U and 9L0400V.	PE \$8	\$0	
					CE Inc: \$20	\$19	
		l	; .		CN: \$285	\$269	
		12/20/2004	Reason(s):	: Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
			` '	10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$255
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Maries	Р	5L0400N	2/2004	Contract level course resurfacing from US 63 to Rte. 68. To be let in combination with 5L0400L, 5L0400M,	\$177	\$152	-14.12%
				5L0400O, 9L0400U and 9L0400V.	PE \$5	\$0	
		Completion Date	۵.		CE Inc: \$11	\$10	
		12/20/2004	,. 		CN: \$161	<i>\$142</i>	
		12/20/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
				10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$135
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Miller	17	5P0729	10/2003	Replace and relocate bridge over Tavern Creek 2.3	\$2,428	\$2,203	-9.27%
				miles north of Pulaski County. Project involves bridge K-42.	PE \$471	\$333	
		Commission Date			CE Inc: \$112	<i>\$264</i>	
		Completion Date) :		CN: \$1,655	\$1,549	
		4///2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$14	CN Award
			. ,	of the estimate.	RW: \$15	\$10	Cost + Cont. \$1,480
					Utilities \$175	\$31	
					NonContract \$0	\$0	
					Other:	\$0	
Miller	52	5P0484	3/2003	Grading and paving to widen to three lanes with curb	\$3,671	\$3,836	4.49%
				and gutter from Bus. Rte. 54 and Rte. 52 south 1.5 miles.	PE \$501	\$647	
		Completion Date			CE Inc: \$175	\$40	
		Completion Date) :		CN: \$2,591	\$2,970	
		9/7/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$59	CN Award
			(-)	of the estimate.	RW: \$152	<i>\$42</i>	Cost + Cont. \$2,975
					Utilities \$252	<i>\$77</i>	0031 7 00111. 427770
					NonContract \$0	<i>\$0</i>	
					Other:	\$1	
Miller	54	5P0817	2/2004	Construct acceleration lane in the median of Rte. 54 in the eastbound direction at Rte. FF east of Eldon.	\$233	\$325	39.48%
					PE \$15	<i>\$52</i>	
		Completion Date	<u>):</u>		CE Inc: \$14	\$19	
		11/18/2004			CN: \$204	<i>\$252</i>	
		1171072001	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award Cost + Cont. \$195
				recent changes in market prices for project components.	RW: \$0	\$0	
					Utilities \$0	\$4	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
Morgan	5	5P0827	11/2003	Thin lift resurfacing of roadway from Rte. TT south junction south to Camden County line. To be let with	\$462	\$708	53.25%		
				5L0400A, 5L0400B, 5L0400C and 5L0400I.	PE \$28	\$7			
		Completion Date	<u>):</u>		CE Inc: \$28	<i>\$29</i>			
		11/4/2004			CN: \$406	<i>\$673</i>			
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award		
				recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$654		
					Utilities \$0	\$0			
					NonContract \$0	\$0			
					Other:	\$0			
Osage	50	5P0344	9/2000	Grading and paving to build interchange from west of	\$7,011	\$7,676	9.49%		
		Completion Date				Osage River to junction of Rte. 50 and Rte. 63. Related projects are 5P0344B and 5P0344C.	PE \$587	\$629	
					CE Inc: \$364	\$270			
		l .):		CN: \$5,349	<i>\$5,825</i>			
		8/4/2004 Reason(s):	: The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$127	CAL Account			
				of the estimate.	RW: \$711	\$809	CN Award Cost + Cont. \$5,507		
					Utilities \$0	<i>\$15</i>	003t / 00m. 40/00.		
					NonContract \$0	<i>\$0</i>			
					Other:	\$0			
Osage	50	5P0344D	8/2003	Grading and plantings for wetland development at Mari	\$173	\$164	-5.20%		
				Osa Delta near Rte. 50/63 interchange. Required as wetland mitigation in Corps of Engineers permit.	PE \$0	\$22			
				3,	CE Inc: \$11	\$23			
		Completion Date) :		CN: \$162	\$116			
		2/3/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award		
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$111		
					Utilities \$0	\$3			
					NonContract \$0	\$0			
					Other:	\$0			

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Pettis	AA	5S0567	11/2003	Replace bridge over Muddy Creek 3.1 miles west of Rte. 127. Project involves bridge P-186.	\$542	\$620	14.39%
				127. Floject involves blidge F-166.	PE \$83	<i>\$129</i>	
		Completion Date			CE Inc: \$29	\$37	
		11/4/2004			CN: \$430	\$454	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$433
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Pettis	0	5L0400P	12/2003	Contract level course resurfacing from Rte. HH to Rte. N. To be let in combination with 5P0823.	\$262	\$190	-27.48%
				N. 10 be let in combination with 51 0025.	PE \$7	\$1	
		Completion Date			CE Inc: \$17	\$0	
		11/4/2004	·.		CN: \$238	\$188	
		11/4/2004	Reason(s):	Modified individual projects, overall level course within	RW Inc: \$0	\$0	CN Award
			, ,	10 percent of planned amount for the year.	RW: \$0	\$0	Cost + Cont. \$190
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	100	6P1655	4/2003	Pavement widening for turn lanes and traffic signal from east of Rte. A to west of Rte. 47. Cost share - 50%	\$560	\$470	-16.07%
				(\$280) and City of Washington - 50% (280) for PE and	PE \$53	<i>\$73</i>	
		Completion Date	\ <u>.</u>	Construction.	CE Inc: \$33	<i>\$5</i>	
		2/18/2005	•		CN: \$474	\$392	
		2/10/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$344
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Franklin	100	6S1587	4/2003	Grading, drainage and pavement widening at Rte. V and Rte. T.	\$595	\$433	-27.23%	
				NG. 1.	PE \$45	\$48		
		Completion Date			CE Inc: \$35	\$9		
		Completion Date 2/18/2005	÷:		CN: \$515	\$376		
	2/18/2005	2/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
			` ,	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$386	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Franklin	100	6S1557	4/2003	Pavement repair and resurfacing from 5th Street in	\$7,466	\$6,378	-14.57%	
					Washington to I-44. Funded from 6R0400C.	PE \$515	<i>\$153</i>	
	Completion Date			CE Inc: \$442	\$99			
		Completion Date	e: 		CN: \$6,509	\$6,126		
		2/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0	\$0	CAL Assembly	
					RW: \$0	\$0	CN Award Cost + Cont. \$6,601	
					Utilities \$0	\$0	0031 / 00m. + -/	
					NonContract \$0	\$0		
					Other:	\$0		
Franklin	100	6S1399	6/2003	Widen for left and right turn deceleration and storage	\$1,056	\$1,684	59.47%	
				lanes Rte. OO, Fox Creek Rd, Melrose Rd. (south and north), Old Manchester/Booness Rd. and Wildhorse	PE \$135	\$99		
		Commission Date		Creek Rd. 6P1379 incorporated into this project.	CE Inc: \$59	\$82		
		Completion Date	:		CN: \$862	\$1,503		
		6/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				additional requirements after estimates were established.	RW: \$0	\$0	Cost + Cont. \$1,489	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Franklin	100	6P1005	4/2002	Replace bridge over Big Boeuf Creek 2.5 miles southwest of Dundee. Construct within existing right of	\$3,288	\$3,602	9.55%
			way. Project involves bridge J-959.	PE \$273	<i>\$312</i>		
		Completion Date	٠.		CE Inc: \$189	\$117	
		5/18/2005			CN: \$2,775	\$3,089	
		3/10/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$16	<i>\$27</i>	CN Award
				of the estimate.	RW: \$35	<i>\$57</i>	Cost + Cont. \$3,060
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	185	6S1580	11/2003	Remove bridge at old Rte. 185 over Bourbeuse River. Hazard removal. County relinquished maintenance	\$107	\$140	30.84%
				agreement. Involves bridge Z-797.	PE \$8	\$29	
		Completion Date			CE Inc: \$6	\$16	
		1/21/2005) :		CN: \$93	\$94	
		1/21/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	no historical data for estimating.	RW: \$0	\$0	Cost + Cont. \$93
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	<i>\$0</i>	
Franklin	44	611586	6/2003	Grading, drainage and pavement widening at Rte. 185 interchange.	\$816	\$263	-67.77%
				more manage.	PE \$62	\$31	
		Completion Date	۸٠.		CE Inc: \$48	\$8	
		5/4/2005			CN: \$706	<i>\$223</i>	
		3/4/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$220
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Franklin	44	611702	12/2003	Milled rumble strips on outside shoulders from Crawford County to Rte. 30.	\$202	\$40	-80.20%
				County to No. 50.	PE \$17	\$8	
		Completion Date	. .		CE Inc: \$12	\$1	
		2/17/2005			CN: \$173	\$31	
		2/1//2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				scope changes and redesigns.	RW: \$0	<i>\$0</i>	Cost + Cont. \$35
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	47	6P1671	6/2003	Diamond grind bridge deck and replace approach pavement at Missouri River. Bridge No. K969.	\$141	\$279	97.87%
				pavement at Missouri River. Bridge No. R909.	PE \$9	\$10	
		Completion Date			CE Inc: \$8	\$9	
		1 .) :		CN: \$124	\$260	
		2/3/2005	Reason(s):	The cost estimate deviated from the actual cost due to the omission of certain items.	RW Inc: \$0	<i>\$0</i>	CN Award
					RW: \$0	<i>\$0</i>	Cost + Cont. \$20
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	А	6S1651	4/2004	Curbing and pavement for islands to delineate entrances from 400' north of Rte. YY to Rte. YY.	\$106	\$69	-34.91%
				Citianices from 400 north of Nec. 11 to Nec. 11.	PE \$10	<i>\$22</i>	
		Completion Date	. .		CE Inc: \$6	\$9	
		2/3/2005	;.		CN: \$90	\$38	
		2/3/2000	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$36
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Franklin	В	6L0306B	2/2003	Contract Level Course from Rte. 100 to BergerRte. 100 to Etlah. 2 disconnected sections.	\$125	\$128	2.40%
				to Etian. 2 disconnected sections.	PE \$0	\$0	
		Completion Date			CE Inc: \$8	\$1	
		3/7/2005	•		CN: \$117	<i>\$127</i>	
		3/7/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$127
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	N	6S1058	5/2002	Replace bridge over Calvey Creek 1.0 mile east of Rte.	\$1,633	\$1,951	19.47%
				AK. Project involves bridge A-274. To be let in combination with 6S0429.	PE \$229	<i>\$232</i>	
		Completion Date: 6/20/2005	mnletion Date:		CE Inc: \$88	\$71	
): 		CN: \$1,297	\$1,632	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$8	<i>\$5</i>	CN Award
			(-)	additional requirements after estimates were established.	RW: \$11	\$11	Cost + Cont. \$1,679
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Franklin	0	6S0429	5/2002	Grading, paving and replace bridges over Meredith Creek, Wench Creek and Phelan Branch from north of	\$10,686	\$14,423	34.97%
				Calvey Creek to 1.2 miles south of Rte. F. 6S0429C	PE \$1,048	\$1,216	
				split from this job. Project involves bridges X-286, T-301	CE Inc: \$497	\$410	
		Completion Date): 	and T-199.	CN: \$7,317	\$10,260	
		6/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$108	\$318	CN Award
			, ,	additional requirements after estimates were established.	RW: \$1,716	\$1,960	Cost + Cont. \$9,752
					Utilities \$0	<i>\$259</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Franklin	OR 44	6L0306F	2/2003	Contract Level Course 7 disconnected sections. I-70	\$435	\$553	27.13%
				outer roads.	PE \$0	\$0	
		Completion Date			CE Inc: \$28	\$4	
	3/7/2005	Completion Date	: :		CN: \$407	\$549	
		3/1/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			` ,	conditions deteriorating faster than expected.	RW: \$0	\$0	Cost + Cont. \$612
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	OR AB	6L0306E	2/2003	Contract Level Course begin Maintenance to north outer road I-44.	\$58	\$69	18.97%
		Completion Date		10au 1-44.	PE \$0	\$0	
					CE Inc: \$4	\$0	
		l .): 		CN: \$54	\$69	
		3/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	irregularities in pavement.	RW: \$0	\$0	Cost + Cont. \$67
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	RT E	6L0306D	2/2003	Contract Level Course from Rte. 100 to Rte. Y.	\$85	\$98	15.29%
					PE \$0	\$0	
		Completion Date			CE Inc: \$5	\$0	
		3/7/2005			CN: \$80	\$98	
		3/1/2000	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				irregularities in pavement.	RW: \$0	\$0	Cost + Cont. \$97
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Franklin	RT Y	6L0306C	2/2003	Contract Level Course from Rte. E to Rte. 50 at Gerald.	\$449	\$438	-2.45%
					PE \$0	\$0	
		Completion Date	\-		CE Inc: \$29	\$1	
		3/7/2005	· -		CN: \$420	\$437	
		3///2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$441
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Franklin	Z	6L0306A	2/2003	Contract Level Course from Rte. 100 to Gasconade	\$46	\$50	8.70%
				County.	PE \$0	\$0	
					CE Inc: \$3	\$2	
		Completion Date): 		CN: \$43	\$47	
		3/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(-)	irregularities in pavement.	RW: \$0	\$0	Cost + Cont. \$47
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jefferson	141	6P1567	6/2002	Repair or replace deteriorated concrete pavement and	\$214	\$308	43.93%
				joints along route. from Rte. 30 to I-55 Funding from 6R0200A	PE \$16	\$4	
					CE Inc: \$13	\$0	
		Completion Date	: :		CN: \$185	\$304	
		7/7/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$303
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jefferson	21	6P0876C	5/2000	Grading, drainage, 3 bridges and pavement for 3.3 miles from Klable Road south 1.9 miles. 1.1 miles of paving	\$21,181	\$20,221	-4.53%
				for 6P0876B project. TEA 21 High Priority Project.	PE \$535	<i>\$558</i>	
	Completion Date		Right of way funds included in 6P0876.	CE Inc: \$1,219	\$1,229		
	7/6/2004			CN: \$19,427	\$18,188		
		77072004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$6	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$18,364
					Utilities \$0	<i>\$154</i>	
					NonContract \$0	\$0	
					Other:	\$86	
Jefferson	21	6P0876L	10/2001	Building demolition and asbestos abatement on Hwy 21,Glade Chapel road, Hayden Road and Hillsboro	\$268	\$126	-52.99%
				House Springs Road.	PE \$20	\$4	
		Completion Date: 1/4/2005			CE Inc: \$16	\$8	
			-		CN: \$232	\$113	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			` '	scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$149
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Jefferson	21	6P0876M	12/2002	Resurface existing roadway and rehab bridge over Sandy Creek (2 disconnected sections) at Rte. A to	\$4,846	\$4,134	-14.69%
				Washington County. Funded with FHWA Discretionary	PE \$593	\$113	
		Completion Date	_	funds.	CE Inc: \$271	<i>\$225</i>	
		Completion Date	:		CN: \$3,982	\$3,797	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				some original requirements were not needed after the	RW: \$0	<i>\$0</i>	Cost + Cont. \$3,982
				estimates were established and design time was less than expected.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jefferson	21	6P1008E	10/2001	Building demolition and asbestos abatement at Rte. Y just west of existing Rte. 21.	\$85 PE \$6	\$24	-71.76%
	_	l	Completion Date: 1/4/2005		CE Inc: \$5 CN: \$74	\$1 \$22	
		11/4/2505	Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$29
Jefferson	30	6S1685 Completion Date 5/4/2005	7/2004 e: Reason(s):	Signal modifications at Rte. 30 at Rte. B, Rte. BB and Clearview and Rte. 67 at Rte. CC. Install advance signal flashers at Rte. 67 at Rte. CC and signal loops at other locations. The cost estimate deviated from the actual cost due to additional requirements after estimates were established.	\$147 PE \$20 CE Inc: \$8 CN: \$119 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$190 \$31 \$28 \$132 \$0 \$0 \$0 \$0 \$0 \$0	29.25% CN Award Cost + Cont. \$133
Jefferson	55	610626C Completion Date 11/4/2004	1/2001 e: Reason(s):	Grading, bridges, pavement, signals, lighting and signing at Rte. 141 interchange, including Church Road Overpass. (This project is phased over SFY 2001 and 2002). Relates to 6P1372. Involves bridges A-5459 and A-5458 and walls A-5663, 5665, 5733, 5 The cost estimate deviated from the actual cost due to additional requirements after estimate was established.	\$22,157 PE \$1,294 CE Inc: \$1,255 CN: \$18,463 RW Inc: \$150 RW: \$995 Utilities \$0 NonContract \$0 Other:	\$24,820 \$1,397 \$1,023 \$21,167 \$108 \$959 \$58 \$0 \$108	12.02% CN Award Cost + Cont. \$21,205

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Jefferson	55	610625	7/2001	Reconstruct interchange, relocate west outer road, replace bridge, signals, lighting and signing at Imperial Main Street interchange. Project involves bridge A-	\$14,776 PE \$1,144	\$14,476 <i>\$1,393</i>	-2.03%	
		Completion Date 2/3/2005) :	503. 610625D split from this job.	CE Inc: \$722 CN: \$10,627	\$550 \$9,441		
		2/3/2003	Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$2,283 Utilities \$0 NonContract \$0 Other:	\$174 \$2,256 \$663 \$0 \$0	CN Award Cost + Cont. \$9,996	
Jefferson	55	Completion Date: 6/20/2005	55 610625B	2/2001	Resurface 4 lanes, add 4 lanes and 4 shoulders, signing, grading and replace bridge from 0.5 mile south of Richardson Road to north of Imperial Main Street.	\$20,655 PE \$11	\$18,669 \$13	-9.62%
				Resurfacing will be 11" concrete. Project involves bridge A-503.	CE Inc: \$1,314 CN: \$19,330	\$1,122 \$17,410		
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$28 \$0 \$95	CN Award Cost + Cont. \$18,436	
Jefferson	55	610625C	7/2001	Overlay 4 lanes (11"), grading, add 4 lanes and 4 shoulders and signing from south of Imperial Main	\$7,819	\$7,449	-4.73%	
		Completion Date: 2/3/2005 Reason	: :	Street to north of Rte. M.	PE \$4 CE Inc: \$497 CN: \$7,318	\$4 \$359 \$7,086	CN Award Cost + Cont. \$7,646	
			Reason(s):		RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0	\$0 \$0 \$0 \$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jefferson	61	6P1386B	10/2001	Building demolition and asbestos abatement 0.4 mile south of Rte. Z in Pevely. Funded from 6P1386	\$24 PE \$2	\$8 <i>\$0</i>	-66.67%
		Completion Date	: :		CE Inc: \$1 CN: \$21	\$1 \$7	
		17-47-2003	Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$12
Jefferson	61	61 6P1565 Completion Date 8/18/2004	7/2002 e: Reason(s):	Replace existing traffic signal and lighting facilities at Baily & Main St., Rte. 30 at Rte. PP & Dillon Rd., and Rte. P at Weber Rd. Funded from 6R0300G. In combination with 6l1566. The cost estimate deviated from the actual cost due to	\$826 PE \$76 CE Inc: \$48 CN: \$702 RW Inc: \$0	\$1,035 \$82 \$22 \$895 \$0	25.30%
			(9)	additional requirements after estimate was established by the area core team and the public.	RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$36 \$0	CN Award Cost + Cont. \$957
Jefferson	F	6S1014	1/2003	Replace bridge over Labarque Creek 1.0 mile east of Route FF. Project involves bridge P-17.	\$2,166 PE \$168	\$1,844 <i>\$356</i>	-14.87%
		Completion Date 2/17/2005	e: Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns.	CE Inc: \$125 CN: \$1,833 RW Inc: \$0 RW: \$40 Utilities \$0 NonContract \$0 Other:	\$54 \$1,321 \$31 \$82 \$0 \$0 \$0	CN Award Cost + Cont. \$1,313

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jefferson	Z	6S1509	5/2003	Replace bridge over Sandy Creek west of Rte. I-55. Project involves bridge A-2174.	\$2,256	\$1,825	-19.10%
				Project involves bridge A-2174.	PE \$88	\$233	
		Completion Date			CE Inc: \$138	\$113	
		10/20/2004	;.		CN: \$2,030	\$1,479	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			`,	some original requirements were not needed after the	RW: \$0	\$0	Cost + Cont. \$1,588
				estimates were established.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	364	6P1564	5/2002	Biketrail connection to the KATY trail, paving and drainage from Rte. 94 to Missouri River in the St. Louis	\$2,459	\$1,270	-48.35%
				area. Split from 6U0803M	PE \$180	\$57	
		Completion Deta		·	CE Inc: \$145	\$63	
		Completion Date) :		CN: \$2,134	\$1,143	
		2/18/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$1,108
					Utilities \$0	\$7	
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	364	6U0803Y	4/2001	Bridges, grading and retaining walls from Heritage Landing to Upper Bottom Road in St. Charles. Project	\$8,962	\$9,034	0.80%
				split from 6U0803G. Relates to 6U0803G and D.	PE \$481	<i>\$520</i>	
		Camaniatian Data	_	•	CE Inc: \$540	\$384	
		Completion Date) :		CN: \$7,941	\$8,130	
		11/4/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$8,341
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
St. Charles	40	6P0672I	10/2001	Building demolition and asbestos abatement from east	\$681	\$295	-56.68%	
				of Lake St. Louis Blvd. to .3 miles west of Rte. K. Included demolition on 6P0672D and 6P0672E	PE \$42	\$45		
		Commission Data	_	Removing existing building and other improvements for	CE Inc: \$41	\$5		
		Completion Date	=	projects including asbestos and underground tanks	CN: \$598	\$244		
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
			` '	scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$298	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
St. Charles	67	6U1079B	2/2003	Resurface from Mississippi River to Rte. 367. Funded from 6R0400C.	\$2,598	\$2,535	-2.42%	
		Completion Date			110111 6K0400C.	PE \$128	<i>\$52</i>	
					CE Inc: \$157	\$66		
		Completion Date): 		CN: \$2,313	\$2,417		
		6/7/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$2,621	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
St. Charles	70	611668	3/2004	Resurfacing on I-70 south outer road from west of Lake St. Louis to Callahan Rd.	\$303	\$489	61.39%	
					PE \$55	\$41		
		Completion Date	,.		CE Inc: \$16	\$43		
		6/7/2005			CN: \$232	\$404		
		0/1/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				recent changes in market prices for project components.	RW: \$0	\$0	Cost + Cont. \$444	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
St. Charles	70	611431	5/2002	Grading, paving, drainage, bridge widening and retaining walls to add auxiliary lanes on I-70 from Rte. 79 to Mid	\$4,872	\$5,635	15.66%	
				Rivers Mall Drive. Involves bridge L-481R and will be let	PE \$278	\$630		
		Completion Date	l te: I	in combination with J6I1392B \$3,341,000 CMAQ funds.	CE Inc: \$292	\$90		
		Completion Date			CN: \$4,302	\$4,807		
		6/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award	
			. ,	latent environmental impacts and to scope changes and	RW: \$0	<i>\$0</i>	Cost + Cont. \$4,104	
				redesigns.	Utilities \$0	\$107		
					NonContract \$0	\$0		
					Other:	\$0		
St. Charles	70	611652	6/2003	Add left turn lane on I-70 north outer road at Ehlmann Road.	\$240	\$249	3.75%	
		Completion Date			Road.	PE \$20	<i>\$32</i>	
					CE Inc: \$14	\$13		
		l '):		CN: \$206	<i>\$203</i>		
		5/18/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award	
				of the estimate.	RW: \$0	<i>\$0</i>	Cost + Cont. \$165	
					Utilities \$0	<i>\$0</i>		
					NonContract \$0	<i>\$0</i>		
					Other:	\$0		
St. Charles	70	6I1392B	5/2002	Resurfacing from west of Rtes. K and M to west of Rte. C. Split from Project 6l1392 & will be let with 6l1431.	\$3,507	\$3,786	7.96%	
				o. Opin nom r roject or rooz a wiii be let with or 1401.	PE \$50	<i>\$0</i>		
		Completion Date	\-		CE Inc: \$220	\$41		
		6/20/2005	· -		CN: \$3,237	<i>\$3,745</i>		
		0/20/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award	
				of the estimate.	RW: \$0	<i>\$0</i>	Cost + Cont. \$3,056	
					Utilities \$0	<i>\$0</i>		
					NonContract \$0	<i>\$0</i>		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	70	611391	6/2002	Resurfacing and associated improvements on I-70 from the Warren County line to Pearce Blvd.	\$7,568	\$5,103	-32.57%
				the warren County line to Pearce Bivd.	PE \$117	\$103	
		Commission Date			CE Inc: \$474	<i>\$98</i>	
		Completion Date) :		CN: \$6,977	\$4,902	
		10/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			`,	recent changes in market prices for project components,	RW: \$0	<i>\$0</i>	Cost + Cont. \$4,445
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$1	
St. Charles	70	610950C	10/2001	Building demolition and asbestos abatement I-70 at Rte. 94 interchange. This project split from 610950.	\$34	\$17	-50.00%
				94 interchange. This project split from 610950.	PE \$1	\$0	
		Completion Date			CE Inc: \$2	\$1	
		1 .) :		CN: \$31	<i>\$15</i>	
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			()	scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$39
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	94	6L0402A	4/2003	Level Course from Rte. F to Rte. T.	\$553	\$353	-36.17%
					PE \$0	<i>\$0</i>	
		Completion Date	. .		CE Inc: \$35	\$17	
		12/20/2004	;.		CN: \$518	\$336	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				the original asphalt thickness requirements were	RW: \$0	<i>\$0</i>	Cost + Cont. \$389
				reduced due to the less traffic volume.	Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	94	6S1530	5/2003	Pavement repair and resurfacing from I-70 to Hemsath	\$6,733	\$3,514	-47.81%
		O a marketi a a Bata		Road.	PE \$200	\$2	
					CE Inc: \$416	<i>\$154</i>	
	Completion Date 5/4/2005) :		CN: \$6,117	\$3,358		
		5/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$3,362
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	94	6S1744	7/2004	Pavement repair from Rte. N (Mid Rivers Mall Drive) to Harvester Road.	\$303	\$281	-7.26%
		Completion Date		Harvester Road.	PE \$23	\$40	
					CE Inc: \$17	\$18	
) :		CN: \$257	\$223	
		12/20/2004	Reason(s):	: The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			(1)	of the estimate.	RW: \$0	\$0	Cost + Cont. \$232
					Utilities \$6	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	94	6S1477	6/2003	Add shoulders and left and right turn lanes from Rte. D to 1.55 miles west of Rte. D.	\$1,732	\$857	-50.52%
				to 1.55 filles west of file. D.	PE \$162	<i>\$132</i>	
		Completion Date	ν.		CE Inc: \$100	\$50	
		2/18/2005	·.		CN: \$1,470	<i>\$675</i>	
		2/10/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$617
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	С	6S1026	6/2004	Grading, paving and replace bridge Z-718 0.1 mile south of Rte. B.	\$1,483	\$1,256	-15.31%
				or rad. B.	PE \$176	\$196	
		Completion Date	ν.		CE Inc: \$82	<i>\$105</i>	
	6/20/2005	•		CN: \$1,205	\$884		
		6/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$8	\$15	CN Award
			. ,	competition among contractors.	RW: \$12		Cost + Cont. \$830
					Utilities \$0		
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	D	6S1027	11/2003	Grading, paving and replace bridge over Aulbert Branch 1.6 miles east of Rte. Z. Involves bridge Z-318.	\$1,310	\$2,013	53.66%
		Completion Date:	1.6 Illies east of Rie. 2. Involves bridge 2-316.	PE \$180	\$269		
					CE Inc: \$65	\$114	
		1 .): 		CN: \$952	\$1,305	
		6/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$25</i>	CN Award
			(1)	latent excavation changes.	RW: \$33		Cost + Cont. \$1,268
					Utilities \$80		
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	D	6S1502	10/2003	Replace bridge deck and repair superstructure 3.0 miles west of Rte. Z at Callaway Fork Creek. Project involves	\$595	\$410	-31.09%
				bridge A-2313.	PE \$51	\$44	
		Completion Date			CE Inc: \$35	<i>\$25</i>	
		3/7/2005): 		CN: \$509	\$341	
		3/1/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$330
					Utilities \$0		
					NonContract \$0		
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	IS 70	611641	7/2003	Replaced existing interstate overhead and shoulder	\$360	\$287	-20.28%
				structural signs from Missouri River to 1 mile west of Rte. 40. Contractor will install these signs. Signs will be	PE \$40	<i>\$12</i>	
		Commission Date	_	designed fabricated by GHQ - sign shop.	CE Inc: \$17	\$11	
		Completion Date 2/17/2005): 		CN: \$303	\$264	
		2/1//2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				requirements were not needed after the estimate was	RW: \$0	\$0	Cost + Cont. \$251
				established.	Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
St. Charles) 364 E/	6U1028K	10/2001	Building demolition and asbestos abatement along	\$53	\$10	-81.13%
				Route 94 (future Route 364) between Route N and new Route 364. Funded from 6U1028B R/W funds.	PE \$4	\$0	
		Completion Det			CE Inc: \$3	\$0	
		Completion Date):		CN: \$46	\$10	
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$0	\$0	CN Award Cost + Cont. \$31
					Utilities \$0	\$0	Cost / Com. += 1
					NonContract \$0	\$0	
					Other:	\$0	
St. Charles	RT F S/N	6S1029	3/2003	Grading, paving and replace bridge over Callaway Creek 1.4 miles south of Rte. D. Project involves bridge P-503.	\$2,141	\$1,869	-12.70%
				1.4 miles south of the B. 1 reject involves bridge 1 coo.	PE \$106	\$204	
		Completion Date	\		CE Inc: \$123	\$116	
		12/20/2004			CN: \$1,816	\$1,501	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$18	CN Award
				recent changes in market prices for project components.	RW: \$35	\$29	Cost + Cont. \$1,420
					Utilities \$61	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	RT N	6L0402B	4/2003	Level Course from Rte. T to 1 mile west of Rte. 40.	\$565	\$425	-24.78%
		Completion Date 12/20/2004	e: Reason(s):	The cost estimate deviated from the actual cost due to the project was shortened because of the interchange construction at Rte. N and Rte. 40 intersection.	PE \$0 CE Inc: \$36 CN: \$529 RW Inc: \$0 RW: \$0	\$0 \$2 \$423 \$0 \$0	CN Award Cost + Cont. \$420
					Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0	
St. Charles	?T W S/î	6S1396	3/2002	Replace deteriorated crossroad pipe culverts from Rte. 61 to Rte. I-70. No bridge involvement.	\$304 PE \$84	\$475 <i>\$89</i>	56.25%
		Completion Date 7/7/2004	e: Reason(s):	The cost estimate deviated from the actual cost due to	CE Inc: \$14 CN: \$206 RW Inc: \$0	\$9 \$378 \$0	
			neason(s).	additional requirements after estimate was established.	RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0	CN Award Cost + Cont. \$369
St. Charles	RT Z	6L0327	4/2003	Contract Level Course I-70 to Rte. D. Let in combination with 6S1480.	\$197	\$359	82.23%
		Completion Date 5/18/2005	e: Reason(s):	The cost estimate deviated from the actual cost due to additional requirements after estimates were established.	PE \$0 CE Inc: \$13 CN: \$184 RW Inc: \$0 RW: \$0	\$0 \$0 \$359 \$0 \$0	CN Award Cost + Cont. \$341
					Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Charles	Z	6S0711	10/2003	Grading, paving and replace bridges (2 disconnected sections) 1.7 miles and 3.0 miles north of Rte. D.	\$3,593	\$5,502 <i>\$635</i>	53.13%
				Project involves bridges T-250 and T-224.	PE \$198	\$282	
		Completion Date) :		CE Inc: \$199 CN: \$2,929	\$3,796	
		6/7/2005	D (-)			\$3,790 \$108	
			Reason(s):	The cost estimate deviated from the actual cost due to the contractor utilizing incentives/disincentives.	RW Inc: \$0	·	CN Award
				the contractor dunizing moontives, distributions.	RW: \$132 Utilities \$135	\$680 \$0	Cost + Cont. \$3,660
					NonContract \$0	\$0 \$0	
					Other:	\$0	
				Grading, paving, signing and striping to realign Rte. Z		, , , , , , , , , , , , , , , , , , ,	
St. Charles	Z	6S1480	4/2003	1.4 miles south of I-70 (south of Palomino Drive to south	\$2,185	\$1,457	-33.32%
				of Appaloosa Drive). In combination with 6L0327.	PE \$115	<i>\$115</i>	
		Completion Date: 5/18/2005	. .		CE Inc: \$86	\$89	
					CN: \$1,267	\$1,204	
		3/10/2003	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$50	\$16	CN Award
				competition among contractors.	RW: \$637	\$33	Cost + Cont. \$1,071
					Utilities \$30	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	109	6S1665	9/2003	Widen for left turn lane at Emerald View Parkway.	\$655	\$377	-42.44%
					PE \$59	\$34	
		Completion Date	ι.		CE Inc: \$38	\$26	
		6/7/2005			CN: \$558	\$312	
		0/ //2005	Reason(s):	The project was delayed due to scope changes and	RW Inc: \$0	\$0	CN Award
				redesigns.	RW: \$0	\$0	Cost + Cont. \$332
					Utilities \$0	\$0	
					NonContract \$0	\$5	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	115	6P1643	7/2003	Reconstruct signal and lighting facilities at Rte. 115 at	\$786	\$612	-22.14%
				Nelson, St. Ann Lane, Normandy High School, Rte. 180 at Lucas and Hunt.	PE \$60	\$39	
					CE Inc: \$46	\$54	
		Completion Date) :		CN: \$670	<i>\$520</i>	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			`,	competition among contractors.	RW: \$0	<i>\$0</i>	Cost + Cont. \$537
					Utilities \$10	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	170	611673	9/2003	Epoxy bridge deck seals on nine bridges from Airport Road to Galleria Parkway.	\$171	\$242	41.52%
				Noau to Gallella Faikway.	PE \$16	<i>\$2</i>	
		Completion Date			CE Inc: \$10	<i>\$29</i>	
		9/20/2004) :		CN: \$145	\$212	
		9/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	no historical data for estimating.	RW: \$0	\$0	Cost + Cont. \$266
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	21	6P1401	6/2002	Replace bridge over Butler Lake 0.1 mile north of St. Louis/Jefferson County line. Project involves bridge K-	\$7,142	\$10,180	42.54%
				638R.	PE \$168	<i>\$421</i>	
		Completion Date	ν.		CE Inc: \$424	<i>\$286</i>	
		12/6/2004	;.		CN: \$6,245	<i>\$9,306</i>	
		12/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$12	<i>\$38</i>	CN Award
				additional requirements after estimates were established.	RW: \$293	<i>\$129</i>	Cost + Cont. \$9,320
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	<i>\$0</i>	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
St. Louis	270	611640	7/2003	Reconstruct existing signal facilities and install new interconnect system at Washington/Elizabeth Rd. and I-	\$430	\$366	-14.88%		
				270 (3 signalized intersections). To replace aged span	PE \$40	\$32			
		Commission Date		wire signal facilities.	CE Inc: \$20	\$19			
		Completion Date) :		CN: \$360	\$315			
		9/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award		
			()	competition among contractors.	RW: \$0	\$0	Cost + Cont. \$323		
					Utilities \$10	\$0			
					NonContract \$0	\$0			
					Other:	\$0			
St. Louis	270	611765	7/2004	Repair of deteriorating east end abutment and deck,	\$147	\$286	94.56%		
						convert end bent to integral over Rte. 367. Emergency type repair. Project involves bridge J08474.	PE \$15	\$20	
					CE Inc: \$8	\$19			
		4/20/2005	e :		CN: \$124	\$246			
			Reason(s):		RW Inc: \$0	\$0			
			ricusori(s).	additional requirements after estimates were established.	RW: \$0	\$0	CN Award Cost + Cont. \$280		
					Utilities \$0	\$0	COSI + COIII. \$200		
					NonContract \$0	\$0			
					Other:	\$0			
St. Louis	270	611566	7/2002	Replace existing traffic signal & lighting facilities at I-270	\$1,015	\$1,455	43.35%		
				@ Old Halls Ferry & W. Florissant, Rte. 94 @ West Clay and Rte. 367 @ Jenning Station. Funded from	PE \$69	<i>\$78</i>			
				6R0300G. In combination with 6P1565.	CE Inc: \$60	\$66			
		Completion Date	9:		CN: \$886	\$1,311			
		8/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award		
			(-)-	additional requirements after estimates were established.	RW: \$0	\$0	Cost + Cont. \$1,192		
					Utilities \$0	\$0	555. 7 55m. 7 1/1/2		
					NonContract \$0	\$0			
					Other:	\$0			

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	30	6P1634	10/2002	Install lighting in two commuter lots at Kennerly Road.	\$61	\$44	-27.87%
					PE \$5	\$7	
		Completion Date	<u>.</u> .		CE Inc: \$4	\$2	
		7/7/2004	·.		CN: \$52	<i>\$35</i>	
		77772004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				competition among contractors.	RW: \$0	\$0	Cost + Cont. \$38
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	364	6U0803K	1/2001	Bridges at River Valley Drive, River Valley interchange	\$8,957	\$10,509	17.33%
				and Creve Coeur Mill Road from Missouri River to Creve Coeur Mill Road in St. Louis area. Page Avenue	PE \$257	\$292	
		Completion Date		extension.	CE Inc: \$554	<i>\$156</i>	
		Completion Date) :		CN: \$8,146	<i>\$10,056</i>	
		12/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CAL Assembly
				scope changes and redesigns. The City of Maryland	RW: \$0	\$0	CN Award Cost + Cont. \$10,037
				Heights paid for the additional cost of the bridge.	Utilities \$0	\$0	0031 7 00711. 7 1 7 7 7 7 1
					NonContract \$0	\$0	
					Other:	\$5	
St. Louis	366	6S1479	12/2002	Resurfacing from Geyer Road to Grant Road. Funded from 6l1539.	\$3,581	\$3,280	-8.41%
				nom orross.	PE \$171	\$87	
		Completion Date	. .		CE Inc: \$217	\$207	
		9/7/2004	·.		CN: \$3,193	<i>\$2,986</i>	
		9/1/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$2,993
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	367	6U1044B	3/2002	Resurfacing from Rte. I-270 to St. Louis City limits.	\$1,281	\$1,328	3.67%
					PE \$121	\$37	
		Completion Date:			CE Inc: \$74	\$22	
) :		CN: \$1,086	\$1,269	
		3/1//2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			. ,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$1,208
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	367	6U0913	3/2002	Replace bridge and retaining walls at Chambers Road	\$1,491	\$3,173	112.81%
		Completion Date		interchange in St. Louis area. Replace bridge and convert interchange to a standard tight diamond.	PE \$121	\$68	
				Project involves bridge J-848R.	CE Inc: \$87	\$219	
		1 .) :		CN: \$1,283	\$2,886	
		12/6/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(1)	additional requirements after estimates were established.	RW: \$0	\$0	Cost + Cont. \$2,417
					Utilities \$0	\$0	,
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	370	6P1664	6/2003	Repair fill slope failures due to slide at I-270/Rte. 370 intersection. Near ramp bridge eastbound Rte. 370 to	\$197	\$206	4.57%
				eastbound I-270.	PE \$15	\$22	
		Completion Date			CE Inc: \$12	\$5	
		Completion Date) :		CN: \$170	\$179	
		10/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$180
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
40	6U1047E	5/2001	Grading, paving and resurfacing to add lanes from Bonhomme Creek to Clarkson Road. Split from 6U1047.	\$3,545	\$5,770 \$27	62.76%	
	Ī) :		CE Inc: \$224 CN: \$3,296	\$211 \$5,532		
	0/10/2004	Reason(s):	The cost estimate deviated from the actual cost due to additional requirements after estimates were established.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$5,067	
55		611488	611488 9/2002	270, S of Butler Hill Road, N of Meramec Bottom Road, N of Lindbergh Boulevard, I-255 and I-55. Sound	\$2,177 PE \$141 CE Inc: \$130	\$1,284 <i>\$156</i> <i>\$57</i>	-41.02%
		e: Reason(s):	The cost estimate deviated from the actual cost due to recent changes in market prices for project components.	CN: \$1,906 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0	\$1,071 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$1,047	
55	611749	7/2004	Construct one soundwall north of Meramec Bottom Road.	\$554 PE \$34	\$499 <i>\$10</i>	-9.93%	
	Completion Date 2/17/2005	e: Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	CE Inc: \$25 CN: \$365 RW Inc: \$0 RW: \$0 Utilities \$130 NonContract \$0 Other:	\$30 \$416 \$0 \$0 \$43 \$0 \$0	CN Award Cost + Cont. \$431	
	55	Number	Number Date	Route Number Date Description of Improvement / Location	Route Number Date Description of Improvement / Location Estimate	Route Number Date Description of Improvement / Location Estimate Complete	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	67	6P1632B	5/2003	Bridge deck seal and overlay Midland Avenue over	\$92	\$147	59.78%
				Rte.67. Split from 6P1632	PE \$5	<i>\$0</i>	
					CE Inc: \$6	\$3	
		Completion Date) :		CN: \$81	\$144	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			`,	additional requirements after estimates were	RW: \$0	\$0	Cost + Cont. \$134
				established. (Extended the project limits)	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	70	611662	4/2003	Microsurfacing, pavement repair, fog seal shoulders,	\$1,132	\$1,309	15.64%
				and striping St. Louis Co east of Missouri River to Fee Fee Rd.; St. Charles Co Peruque Creek to Rte. K.	PE \$30	\$9	
					CE Inc: \$72	\$37	
		Completion Date) :		CN: \$1,030	\$1,263	
		8/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CAL Assembly
				additional requirements after estimates were established.	RW: \$0	\$0	CN Award Cost + Cont. \$1,358
					Utilities \$0	\$0	0031 / 00m. 41/000
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	70	6I1220G	12/2000	Replace bridge and interchange modifications at	\$5,084	\$7,698	51.42%
				Jennings Station Road. Involves bridge L-742. Project 6I1147 combined into 6I1220G.	PE \$402	\$408	
					CE Inc: \$298	\$104	
		Completion Date) :		CN: \$4,384	\$7,159	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				additional requirements after estimates were established.	RW: \$0	<i>\$0</i>	Cost + Cont. \$7,022
					Utilities \$0	\$26	
					NonContract \$0	\$0	
					Other:	\$1	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	S 55 S/N	610654B	10/2001	Building demolition and asbestos abatement 0.5 mile south of Butler Hill Road Funded from 6R0200A, 2002	\$24	\$8	-66.67%
				Area Improvements funds, South Area	PE \$2	\$0	
		Completion Date):		CE Inc: \$1	\$0	
		1/4/2005			CN: \$21	\$8	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$0	\$0	Cost + Cont. \$9
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis	S 64 E/V	611747	6/2004	Remove pedestrian overpass west of Big Bend Blvd. Pedestrian bridge closed-potential for concrete to fall on	\$125	\$139	11.20%
				I-64. Remove superstructure only.	PE \$18	\$17	
		Campletian Data			CE Inc: \$7	<i>\$26</i>	
		Completion Date	· ·		CN: \$100	\$96	
		17472003	Reason(s):	The cost estimate deviated from the actual cost due to no historical data for estimating.	RW Inc: \$0	<i>\$0</i>	CN Award
					RW: \$0	\$0	Cost + Cont. \$97
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
St. Louis	S 70 E/V	6I1220H	5/2000	Demolition and removal of buildings and removal of asbestos containing materials at Rte. N (Florissant	\$1,992	\$932	-53.21%
				Road). Demolition funds split from Project 6I1220D.	PE \$92	\$92	
		Campletian Data			CE Inc: \$120	\$42	
		Completion Date	: :		CN: \$1,773	\$790	
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				scope changes and redesigns.	RW: \$7	\$7	Cost + Cont. \$740
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis	S 70 E/V	611183	12/2000	Replace bridges on Goodfellow Blvd. and Lucas Hunt	\$5,136	\$5,597	8.98%
				Road. Project involves bridges L-743 and L-675R.	PE \$266	<i>\$275</i>	
		Commission Date			CE Inc: \$310	\$50	
		Completion Date) :		CN: \$4,560	\$5,272	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			. ,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$4,766
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City	100	6S1535	12/2002	Coldmill and resurface from St. Louis city limits to Vandeventer.	\$3,105	\$2,149	-30.79%
				vandeventer.	PE \$238	\$14	
		Completion Date			CE Inc: \$148	<i>\$56</i>	
		l .) :		CN: \$2,719	\$2,079	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(1)	recent changes in market prices	RW: \$0	\$0	Cost + Cont. \$1,927
					Utilities \$0	\$0	out i com i i
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City	30	6P1691	12/2003	Coldmill, pavement repair and resurfacing from Grand Avenue to Tucker Blvd.	\$4,847	\$1,155	-76.17%
				7.1.01.00 10 1.00.01.21.01	PE \$367	\$29	
		Completion Date	٠.		CE Inc: \$285	<i>\$105</i>	
		11/4/2004			CN: \$4,195	\$1,022	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				some original requirements were not needed after the estimates were established.	RW: \$0	<i>\$0</i>	Cost + Cont. \$1,118
				estimates were established.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis City	55	611499	9/2001	Coldmill, resurface, replace 2 retaining walls and	\$10,290	\$8,225	-20.07%
			upgrade signals, lighting and signing from Potomac to I- 44 interchange. Project involves retaining walls A1543	PE \$237	\$16		
		Completion Date		and A1283.	CE Inc: \$640	<i>\$153</i>	
		Completion Date 8/5/2004	· .		CN: \$9,413	\$8,057	
		8/5/2004	Reason(s):	The cost estimate deviated from the actual cost due to a	RW Inc: \$0	\$0	CN Award
				value engineering study (cost savings).	RW: \$0	\$0	Cost + Cont. \$8,117
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City	55	611441	9/2001	Coldmill, resurface, rehabilitate bridge and upgrade	\$8,919	\$6,939	-22.20%
				signals, lighting and signing from 4500 South Broadway to Potomac. Project involves bridge A1085R.	PE \$299	<i>\$125</i>	
		Completion Date		.,	CE Inc: \$549	<i>\$178</i>	
		Completion Date): -		CN: \$8,071	\$6,636	
		8/5/2004	Reason(s):	The cost estimate deviated from the actual cost due to a	RW Inc: \$0	\$0	CAL Assemble
			11000011(0)1	value engineering study (cost savings).	RW: \$0	\$0	CN Award Cost + Cont. \$6,923
					Utilities \$0	\$0	0031 / 00/11. 40/120
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City	55	611746	7/2004	Mill and resurface 18 inch strip between inside concrete	\$152	\$243	59.87%
				lane and asphalt lane to repair longitudinal joint from 4500 South Broadway to Weber Road.	PE \$10	\$10	
				,	CE Inc: \$9	\$14	
		Completion Date): -		CN: \$133	\$218	
		2/17/2005	Reason(s):	The project was delayed due to scope changes and	RW Inc: \$0	\$0	CN Award
			(-)	redesigns.	RW: \$0	\$0	Cost + Cont. \$203
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
St. Louis City	70	611646	4/2004	Remove and replace 150 linear feet of concrete traffic barrier, sidewalk and curb at Union Blvd. and Bircher	\$97	\$94	-3.09%
				Ave., north side of I-70. Reinstall fence on barrier.	PE \$7	\$25	
		Completion Date	:		CE Inc: \$6	\$29	
		2/3/2005			CN: \$84	\$40	
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$41
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City 70	70	70 611710 Completion Date 5/18/2005	4/2004	Install raised pavement markers on I-70 and I-55, on I-70 from beginning of reversible lanes to PSB & on I-55	\$246	\$141	-42.68%
				from PSB to I-55/I-44 interchange.	PE \$10	\$10	
					CE Inc: \$15	\$18	
): 		CN: \$221	\$113	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	
				requirements were not needed after the estimate was	RW: \$0	\$0	CN Award Cost + Cont. \$106
				established.	Utilities \$0	\$0	COSt 7 COM: \$100
					NonContract \$0	\$0	
					Other:	\$0	
St. Louis City	70	611443	1/2002	Replace reversible lane gates on west end, rehab existing gate system on east end on I-70 reversible	\$1,765	\$3,468	96.49%
				lanes from Union Blvd. to east of southbound Broadway	PE \$86	\$102	
		0		in St. Louis.	CE Inc: \$107	\$70	
		Completion Date	:		CN: \$1,572	\$3,296	
		6/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				no historical data for estimating.	RW: \$0	\$0	Cost + Cont. \$3,015
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Various	R VAR E	6P1632	5/2003	Asphalt bridge deck seal coats on 30 bridges at various	\$235	\$138	-41.28%
		Commission Boto		locations throughout the St. Louis area. Funded from 6R0300E.	PE \$22	<i>\$18</i>	
					CE Inc: \$12	\$13	
		Completion Date) :		CN: \$177	\$107	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
			`,	scope changes and redesigns. (fewer bridges were seal	RW: \$0	<i>\$0</i>	Cost + Cont. \$113
				coated)	Utilities \$0	\$0	
					NonContract \$24	<i>\$0</i>	
					Other:	\$0	
Barry	37	7P0760	1/2004	Microsurfacing from 0.3 mile south of Rte. 76 to the Arkansas State Line. Two disconnected sections.	\$1,748	\$450	-74.26%
				Arkansas State Line. Two disconnected sections.	PE \$69	\$8	
					CE Inc: \$0	\$17	
		Completion Date) :		CN: \$1,679	<i>\$425</i>	
		4/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to scope changing from a rehabilitation project to a	RW Inc: \$0	\$0	CN Award Cost + Cont. \$474
					RW: \$0	<i>\$0</i>	
				preventive maintenance project requiring a less- substantial treatment.	Utilities \$0	<i>\$0</i>	
				Substantial treatment.	NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Barry	86	7L0400I	11/2003	Contract level course resurfacing from Rte. HH in Newton County to Rte. 76 (north/west) in Barry County.	\$235	\$176	-25.11%
				To be let with 7L0400B, 7L0400C, 7L0400D, 7L0400G,	PE \$0	\$0	
		Completion Date		7L0400H, 7L0400J.	CE Inc: \$15	\$10	
		12/20/2004	;.		CN: \$220	\$167	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award Cost + Cont. \$174
				performing projects in combination with other similar	RW: \$0	<i>\$0</i>	
				projects and due to competition among contractors.	Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cedar	32	7L0400E	1/2004	Contract level course resurfacing from Rte. 97 to 0.7 mile west of Polk County Line. To be let with 8L0400D	\$930	\$684	-26.45%
				and 8L0400E.	PE \$0	\$0	
		Completion Date):		CE Inc: \$59	\$46	
		11/4/2004			CN: \$871	\$638	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				performing projects in combination with other similar projects and due to competition among contractors.	RW: \$0	\$0	Cost + Cont. \$672
				projecte and add to compension among constants.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Dade	М	7S0443	11/2003	Grading, paving and replace bridge over Sinking Creek 0.6 mile south of Rte. 160 near Everton, Low water	\$1,353	\$1,455	7.54%
				crossing. Project involves bridge Z-266.	PE \$405	\$409	
		Completion Date		3 ,,	CE Inc: \$54	<i>\$154</i>	
		Completion Date):		CN: \$802	\$824	
		2/3/2005	3/2005 Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$13	
			reason(s).	of the estimate.	RW: \$34	<i>\$10</i>	CN Award Cost + Cont. \$842
					Utilities \$57	\$45	COSI + COIII. \$042
					NonContract \$1	\$0	
					Other:	\$0	
Jasper	171	7P0772	12/2003	Extending guardrail at the bridges over Center Creek 1.6 miles east of Rte. HH. Project involves bridges L-293	\$142	\$83	-41.55%
				and A-3474.	PE \$25	\$2	
		Completion Date			CE Inc: \$7	\$14	
		Completion Date) .		CN: \$110	\$66	
		8/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(-7	use of preliminary estimate to enable accelerated	RW: \$0	\$0	Cost + Cont. \$76
				completion of safety improvement and due to performing project in combination with another similar	Utilities \$0	\$0	
				project.	NonContract \$0	<i>\$0</i>	
				, ,	Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jasper	171	7L0400J	11/2003	Contract level course resurfacing from the Kansas State line to Rte. Z. To be let with 7L0400B, 7L0400C,	\$627	\$482	-23.13%
				7L0400D, 7L0400G, 7L0400H, 7L0400I.	PE \$0	\$0	
		Completion Date			CE Inc: \$40	<i>\$22</i>	
		12/20/2004	·.		CN: \$587	\$460	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	performing projects in combination with other similar	RW: \$0	\$0	Cost + Cont. \$469
				projects and due to competition among contractors.	Utilities \$0	<i>\$0</i>	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Jasper	171	7U0676	5/2001	Geometric and signal modifications, add turn lanes and	\$2,038	\$2,174	6.67%
				sidewalks on Range Line Road from North Park Mall entrance to north of 7th Street in Joplin. Enhancement	PE \$226	<i>\$226</i>	
		Completies Deta		funds under Federal Project STP-3200(703).	CE Inc: \$70	<i>\$125</i>	
		Completion Date):		CN: \$1,023	\$1,121	
		10/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$71	\$54	CAL Assemble
				of the estimate.	RW: \$648	\$643	CN Award Cost + Cont. \$1,112
					Utilities \$0	<i>\$0</i>	, ,
					NonContract \$0	\$0	
					Other:	\$5	
Jasper	171	7U0684	3/2003	Grading, drainage and paving to revise geometrics, modify signals and provide sidewalks at the intersection	\$2,837	\$4,786	68.70%
				of Rte. FF (32nd Street) in Joplin. Enhancement funds	PE \$163	\$300	
		Completion Date	_	under STP-3204(706).	CE Inc: \$82	<i>\$230</i>	
		Completion Date 8/4/2004	··		CN: \$1,781	\$2,281	
		8/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$122	CN Award
				challenges of constructing project in a high-traffic area	RW: \$809	\$1,367	Cost + Cont. \$2,187
				without daytime lane closures and due to a lack of competition among contractors.	Utilities \$0	\$486	
				composition among contractors.	NonContract \$2	\$0	
					Other:	\$1	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
Jasper	249	7U0436F	11/2002	Paving from Zora Street to Rte. 66 (7th Street) in Joplin. Project relates to 7U0436 and 7U0436E.	\$4,535	\$3,929 <i>\$510</i>	-13.36%		
		Completion Date 2/3/2005) :		PE \$319 CE Inc: \$268 CN: \$3,948	\$175 \$135 \$3,284			
			Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$3,327		
Jasper	44		Completion Date:	Completion Date:	1/2003	Rehabilitate bridges over Turkey Creek, Grove Creek and at the interchange with Rte. 71/Rte. 59. Let in combination with 7l0681 and 7l0682 Project involves bridges A-541, A-542 and A-630.	\$2,684 PE \$247 CE Inc: \$155 CN: \$2,282	\$2,571 <i>\$353</i> <i>\$123</i> <i>\$2,095</i>	-4.21%
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$2,162		
Jasper	44	44 710682 Completion Date 10/6/2004			the Rte. 37 interchange 1.9, 2.5 and 8.0 miles east of Rtes. 71/59 interchange. Let in combination with 710681 and 710690 Project involves bridges A-543, A-544, and	\$3,295 PE \$315 CE Inc: \$190	\$3,581 <i>\$314</i> <i>\$128</i>	8.68%	
			Reason(s):	A-862. The project cost to complete was within +/- 10 percent of the estimate.	CN: \$2,790 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$3,139 \$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$2,911		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jasper	44	710681	1/2003	Resurface 2-24' pavements from 2.1 miles east of Newton County line to 2.7 miles east of Rtes. 71/59	\$8,605	\$8,091	-5.97%
				interchange. Let in combination with 710682 and 710690	PE \$100	\$117	
		Completion Date	_	· ·	CE Inc: \$541	\$388	
		Completion Date	::		CN: \$7,964	<i>\$7,583</i>	
		10/6/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			()	of the estimate.	RW: \$0	\$0	Cost + Cont. \$7,069
					Utilities \$0	\$3	
					NonContract \$0	\$0	
					Other:	\$0	
Jasper	44	710680	10/2003	Resurface 2-24' pavements from 2.7 miles east of Rte.	\$6,735	\$6,710	-0.37%
		Completion Date		71/Rte. 59 interchange to 1.5 miles east of Rte. 37.	PE \$164	\$109	
					CE Inc: \$418	\$357	
		Completion Date	:		CN: \$6,153	\$6,244	
		4/7/2005	Reason(s):	(s): The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			11000011(0)1	of the estimate.	RW: \$0	\$0	Cost + Cont. \$5,124
					Utilities \$0	\$0	0031 7 00711. 7 07 1 = 1
					NonContract \$0	\$1	
					Other:	\$0	
Jasper	66	7L0400C	11/2003	Contract level course resurfacing from 1.5 miles west of Rte. 249 to Rte. 249. To be let with 7L0400B, 7L0400D,	\$90	\$81	-10.00%
				7L0400G, 7L0400H, 7L0400I, 7L0400J.	PE \$0	\$0	
		Commission Data	_	, , ,	CE Inc: \$6	\$3	
		Completion Date	::		CN: \$84	<i>\$78</i>	
		12/20/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			`,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$70
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Jasper	96	7S0694	5/2001	Furnish and install traffic signal at 17th Street in Webb City. MoDOT's cost not to exceed \$34,000. City of	\$91	\$142	56.04%
				Webb City responsible for remainder of project cost.	PE \$2	\$2	
		Completion Date	٠.		CE Inc: \$6	\$22	
		10/20/2004			CN: \$83	\$117	
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				additional costs associated with signal and lighting posts and bracket arms.	RW: \$0	\$0	Cost + Cont. \$104
				and bracket arms.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Jasper	1EM E\A	7L0400B	11/2003	Contract level course resurfacing on Zora Street from Rte. 249 to Rte. AA. To be let with 7L0400C, 7L0400D,	\$33	\$28	-15.15%
				7L0400G, 7L0400H, 7L0400I, 7L0400J, but the segment	PE \$0	\$0	
		Commission Date		has not yet received a state route designation. This	CE Inc: \$2	\$2	
		Completion Date) :	segment of Zora Street is being added to	CN: \$31	\$26	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			()	performing projects in combination with other similar	RW: \$0	\$0	Cost + Cont. \$25
				projects and due to competition among contractors.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Lawrence	37	7L0400G	11/2003	Contract level course resurfacing from Rte. J in Newton County, through Lawrence County, to Rte. 60 in Barry	\$600	\$429	-28.50%
				County. To be let with 7L0400B, 7L0400C, 7L0400D,	PE \$0	\$0	
		Completion Date	ν.	7L0400H, 7L0400I, 7L0400J. Project includes 0.95 mile	CE Inc: \$38	\$15	
		12/20/2004	·.	segment of Rte. 37 in Newton County.	CN: \$562	\$415	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				performing projects in combination with other similar	RW: \$0	\$0	Cost + Cont. \$433
				projects and due to competition among contractors.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Newton	44	710771	12/2003	Extending guardrail at the bridges over Shoal Creek 0.6 mile west of Rte. 43/86. Project involves bridges L-798 and L-799.	\$138 PE \$25	\$66 \$0	-52.17%
				and L-139.	CE Inc: \$7	\$12	
		Completion Date 8/18/2004	: :		CN: \$106	<i>\$54</i>	
		8/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				use of preliminary estimate to enable accelerated completion of safety improvement and due to	RW: \$0	\$0	Cost + Cont. \$69
				performing project in combination with another similar	Utilities \$0	\$0	
				project.	NonContract \$0	\$0	
					Other:	\$0	
Newton	59	7L0400H	11/2003	Contract level course resurfacing from Rte. MM to Rte. 60 (north/east). To be let with 7L0400B, 7L0400C,	\$204	\$127	-37.75%
				7L0400D, 7L0400G, 7L0400I, 7L0400J.	PE \$0	\$0	
		Completion Date	. .		CE Inc: \$13	\$6	
		12/20/2004	.		CN: \$191	<i>\$121</i>	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	<i>\$0</i>	CN Award
				performing projects in combination with other similar	RW: \$0	\$0	Cost + Cont. \$145
				projects and due to competition among contractors.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Newton	60	7L0400D	11/2003	Contract level course resurfacing from east city limit of Granby east 3.0 miles. To be let with 7L0400B,	\$185	\$127	-31.35%
				7L0400C, 7L0400G, 7L0400H, 7L0400I, 7L0400J.	PE \$0	\$0	
		Completion Date	· ·		CE Inc: \$12	<i>\$5</i>	
		12/20/2004	.		CN: \$173	<i>\$122</i>	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				performing projects in combination with other similar projects and due to competition among contractors.	RW: \$0	\$0	Cost + Cont. \$129
				projects and due to competition among contractors.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
St. Clair	13	7P0428F Completion Date 7/7/2004		1/2000	Paving to add lanes for dual divided highway from Henry County to 1.9 miles south of Rtes. A and C at Lowry City. Relates to 7P0428, B, C, D, E, G and H. TEA 21 High Priority Project. Will be constructed with	\$6,116 PE \$6 CE Inc: \$389	\$6,279 <i>\$6</i> <i>\$174</i>	2.67%
			e: Reason(s):	4P0933F. The project cost to complete was within +/- 10 percent of the estimate.	CN: \$5,721 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$5,720 \$0 \$0 \$0 \$0 \$0 \$379	CN Award Cost + Cont. \$5,540	
St. Clair	13	7P0428B Completion Date 7/21/2004	12/1998 e: Reason(s):	Grading and bridge to add lanes for dual divided highway from Henry County to 1.9 miles south of Rtes. A and C at Lowry City. The project relates to 7P0428, 7P0428C, 7P0428D, 7P0428E, 7P0428F, 7P0428G and 7P0428H. The cost estimate deviated from the actual cost due program estimate developed by the design consultant being unrealistically high.	\$7,956 PE \$113 CE Inc: \$423 CN: \$6,224 RW Inc: \$59 RW: \$1,137 Utilities \$0 NonContract \$0 Other:	\$4,762 \$113 \$242 \$3,168 \$120 \$1,137 (\$18) \$0 \$0	-40.15% CN Award Cost + Cont. \$3,224	
Various	VAR	7P0777 Completion Date 2/17/2005	6/2004 e: Reason(s):	Install stop approach rumble strips at 7 intersections in the Southwest District. routes 43/96 and 249/VV in Jasper, routes 39/96 and 96/97 in Lawrence counties Intersections include routes 86/F in Barry, 43/126 and 43/160 Barton The project cost to complete was within +/- 10 percent of the estimate.	\$170 PE \$10 CE Inc: \$10 CN: \$150 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$184 \$18 \$4 \$163 \$0 \$0 \$0 \$0 \$0 \$0	8.24% CN Award Cost + Cont. \$170	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Vernon	MM	7S0583	12/2003	Strengthen bridge and replace deck on bridge over Pryor Creek 0.5 mile west of Rte. WW. Project involves	\$361	\$366 <i>\$26</i>	1.39%	
				bridge N-509.	PE \$18	\$20 \$68		
		Completion Date) :		CE Inc: \$22	·		
		11/18/2004			CN: \$320	\$272		
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$268	
					Utilities \$0	\$0		
					NonContract \$1	\$0		
					Other:	\$0		
Christian	14	8P0685	1/2003	Grading, paving and widen substructure, add girders	\$3,087	\$2,722	-11.82%	
		Completion Date		and replace deck on bridge over Finley Creek 0.1 mile east of Rte. NN in Ozark. Project involves bridge A-1002R.	PE \$499	\$443		
					CE Inc: \$135	\$370		
		Completion Date) :		CN: \$1,987	\$1,909		
		10/20/2004	10/20/2004 Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0		
			Reason(s	iteason(s).	the donation of right of way.	RW: \$466	\$0	CN Award Cost + Cont. \$1,833
				• ,	Utilities \$0	\$0	COST + COIII. \$1,033	
					NonContract \$0	\$0		
					Other:	\$0		
Douglas	181	8L0400C	1/2004	Contract level course resurfacing of various width from Rte. 14 west junction in Douglas Co., south to Rte. 160	\$626	\$509	-18.69%	
				in Ozark County. Exceptions at bridges P0127 and	PE \$1	\$1		
				P0968. To be let with 9L0400H and 9L0400Z.	CE Inc: \$0	\$8		
		Completion Date) :		CN: \$625	\$499		
		1/4/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
			(-)	performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$442	
				Utilities \$0	\$0	0000 / 00mi. 4 / /2		
					NonContract \$0	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference							
Greene	13	8P0697B Completion Date: 2/17/2005		2/2004	Demolition of houses south of Rte. 744 (Kansas Expressway and Kearney Street) in Springfield. Let in required combination with 8U0535C and 8P0623E. Relates to 8P0697, parcels 3, 4, 5, 12, 14, 15.	\$78 PE \$4 CE Inc: \$4	\$93 <i>\$5</i> <i>\$19</i>	19.23%						
			e: Reason(s):	The cost estimate deviated from the actual cost due to	CN: \$70	\$68 \$0								
			Reason(s):	lack of competition among contractors.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$71							
Greene 160	160		Completion Date		2/2004	Demolition of house on Rte. 160, 0.8 mile south of Kearney on the west side. Let in required combination with 8P0697B and 8P0623E. Relates to 8U0535, parcel 25.	\$14 PE \$1 CE Inc: \$1	\$28 <i>\$2</i> <i>\$9</i>	100.00%					
				e: Reason(s):	The cost estimate deviated from the actual cost due to splitting projects.	CN: \$12 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0	\$17 \$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$18						
Greene 36	360	360 8P0342C Completion Date 7/21/2004								12/2001	Paving of new 4 lane highway from I-44 to Rte. 60. The project relates to 8S0342 and 8P0342B. Project was Rte. MM.	Other: \$11,318 PE \$96 CE Inc: \$714	\$9,121 \$87 \$761	-19.41%
			Reason(s):	Bid prices for grading, base, concrete and mobilization were less than estimate.	CN: \$10,508 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$8,271 \$0 \$0 \$0 \$0 \$0 \$1	CN Award Cost + Cont. \$8,145							

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Greene	360	8P0342B	7/1999	Grading and bridges for new 4 lane highway from I-44 to Rte. 60. Involves bridges A1771,A5906,A5907,A5842,A5843,A4141 and A4142 Project was Rte. MM. The project relates to 8S0342	\$20,039 PE \$1,331	\$21,052 \$1,340 \$673	5.06%
		Completion Date 8/4/2004		and 8P0342C.	CE Inc: \$1,052 CN: \$15,474	\$16,534	
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$274 RW: \$1,908 Utilities \$0 NonContract \$0 Other:	\$130 \$1,966 \$301 \$0 \$108	CN Award Cost + Cont. \$15,446
Greene	44	44 8S0699 Completion Date 9/7/2004	6/2003	Grading and paving to provide dual left turn lanes; improved right turn lanes and signal modification at Bus. Rte. 65 (Glenstone Ave. and Chestnut Expressway) in Springfield. Enhancement funds under project STP-	\$2,834 PE \$105	\$2,374 <i>\$189</i>	-16.23%
			e: Reason(s):	5925(808) *22. The cost estimate deviated from the actual cost due to competition among contractors.	CE Inc: \$110 CN: \$1,617 RW Inc: \$93 RW: \$841 Utilities \$68 NonContract \$0	\$191 \$1,603 \$32 \$360 \$0 \$0	CN Award Cost + Cont. \$1,481
Greene	744	8S0744B	7/2004	Coldmill and resurface with 1 3/4" superpave from east of Kansas Expressway to east of Washington Avenue in Springfield.	Other: \$442 PE \$30	\$0 \$393 <i>\$0</i>	-11.09%
		Completion Date: 12/20/2004		, ,	CE Inc: \$26 CN: \$386	\$16 \$378	
			Reason(s):	The cost estimate deviated from the actual cost due to competition among contractors.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$375

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Greene	U 44 E/\	8S0698	9/2003	Grading and paving to provide dual left turn lanes,	\$4,182	\$3,332	-20.33%
				Sidewalks funded by District Discretionary	PE \$79	\$232	
		Commission Date			CE Inc: \$149	\$226	
		Completion Date): 	Enhancement. Project STP-5925 (807) *22	CN: \$2,196	\$2,103	
		2/17/2005	Reason(s):	Bid prices for grading, base, concrete and mobilization	RW Inc: \$0	\$51	CN Award
			` '	were less than estimate.	RW: \$1,721	\$720	Cost + Cont. \$2,005
					Utilities \$37	\$0	,
					NonContract \$0	\$0	
					Other:	\$0	
Greene	Е	8L0400A	2/2004	Contract level course resurfacing from Rte. 125 east to	\$175	\$151	-13.71%
		Completion Date: 11/18/2004		Rte. 38. Exception at bridge A4552. To be let with 8L0400I and 8L0400K.	PE \$3	\$1	
					CE Inc: \$0	\$5	
): 		CN: \$172	\$144	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CAL Assembly
				performing projects in combination.	RW: \$0	\$0	CN Award Cost + Cont. \$147
					Utilities \$0	\$0	oost i com. +
					NonContract \$0	\$0	
					Other:	\$0	
Laclede	32	8L0400B	12/2003	Contract Level Course resurfacing of various width from Rte. A/OO east to Harrison St. in Lebanon. To be let	\$218	\$213	-2.29%
				with 5L0400H and 8L0400J.	PE \$4	\$1	
		Commission Date			CE Inc: \$0	\$7	
		Completion Date): 		CN: \$214	\$205	
		11/18/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			``	of the estimate.	RW: \$0	\$0	Cost + Cont. \$216
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Laclede	44	8L0400J	12/2003	Contract level course resurfacing of various width on	\$124	\$117	-5.65%	
				north outer road from Loop-44 in Lebanon, east to Rte. F. To be let with 5L0400H and 8L0400B.	PE \$2	\$1		
		Completion Date			CE Inc: \$0	\$3		
		11/18/2004): 		CN: \$122	\$113		
		11/18/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$118	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Laclede	44	810506	11/2002	Coldmill and resurface 2-24' pavements (eastbound and	\$8,273	\$4,734	-42.78%	
		Completion Date			westbound lanes) from 0.5 mile west of I-44 Loop (west) to 1.0 mile east of Rte. MM and I-44 Loop (east) in	PE \$239	\$91	
				Lebanon. Let in combination with 8P0701	CE Inc: \$511	<i>\$262</i>		
		Completion Date):		CN: \$7,523	\$4,381		
		8/4/2004	Reason(s):	Bid prices for grading, base, concrete and mobilization	RW Inc: \$0	\$0	CAL Account	
			11000011(0)1	were less than estimate.	RW: \$0	\$0	CN Award Cost + Cont. \$4,671	
					Utilities \$0	\$0	0031 7 00111. 4 170 1	
					NonContract \$0	\$0		
					Other:	\$0		
Laclede	5	8P0701	11/2002	Coldmill and resurface from Second Street to Bland Road. Required combination with 810506. Funded from	\$955	\$946	-0.94%	
				the Infrastructure Investment Pool.	PE \$33	<i>\$52</i>		
					CE Inc: \$59	\$96		
		Completion Date): 		CN: \$863	<i>\$786</i>		
		8/4/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award	
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$862	
					Utilities \$0	\$0		
					NonContract \$0	\$13		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Polk	83	8S0763	12/2003	Coldmilling thin lift overlay from Jackson St. south to Drake St. in Bolivar.	\$173	\$143	-17.34%	
				Branc of in Bolivar.	PE \$0	\$3		
		Completion Date			CE Inc: \$17	\$7		
		10/20/2004	; .		CN: \$16	\$133		
		10/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				competition among contractors.	RW: \$0		Cost + Cont. \$147	
					Utilities \$6	\$0		
					NonContract \$			
					Other:	\$0		
Polk	83	8L0400D	1/2004	Contract level course resurfacing of various width from Rte. V south to Locust St. in Bolivar. Exception at bridge	\$486	\$345	-29.01%	
					A4754. To be let with 8L0400E and 7L0400E.	PE \$9	\$1	
					CE Inc: \$0	\$19		
		Completion Date): 		CN: \$47.			
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
			(,,	performing projects in combination.	RW: \$0		Cost + Cont. \$330	
					Utilities \$6			
					NonContract \$6	\$0		
					Other:	\$0		
Polk	D	8L0400E	1/2004	Contract level course resurfacing of various width from Rte. NN to Rte. 32 in Bolivar. To be let with 8L0400D	\$481	\$215	-55.30%	
				and 7L0400E.	PE \$9	\$1		
		Completion Date	. .		CE Inc: \$0	\$19		
		11/4/2004	.		CN: \$472	? \$195		
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award	
				performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$214	
					Utilities \$6	· ·		
					NonContract \$6			
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference			
Stone	13	8P0452B	3/1999	Grading for new 2 lane from south junction Rte. 248 to	\$15,752	\$15,307	-2.83%			
				0.2 mile north of Rte. 76 south junction. This eliminates project 8P0451 and relates to 8P0452. 1-24'	PE \$703	\$703				
		Completion Date	_	pavement will be constructed.	CE Inc: \$634	\$702				
		11/18/2004	:		CN: \$9,326	\$8,217				
		11/10/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$506	\$379	CN Award			
			.,	of the estimate.	RW: \$4,583	\$5,177	Cost + Cont. \$6,768			
					Utilities \$0	\$117				
					NonContract \$0					
					Other:	\$12				
Stone	76	8L0400F	1/2004	Contract level course resurfacing of various width from Barry County east to west of Rte. 13. Exception at	\$424	\$296	-30.19%			
		Completion Date					bridge A0588. To be let with 8L0400G and 8L0400H.	PE \$8	\$1	
				· ·	CE Inc: \$0	\$15				
		9/7/2004			CN: \$416	\$280				
		9/1/2004	Reason(s):): The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award			
				performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$285			
					Utilities \$0	\$0				
					NonContract \$0	\$0				
					Other:	\$0				
Stone	76	8S0762	12/2003	Thin lift overlay from Notch east to Rte. 376.	\$594	\$651	9.60%			
					PE \$0	\$11				
		Completion Date	,.		CE Inc: \$37	\$80				
		11/18/2004			CN: \$556	\$560				
		11/10/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award			
		1.030011(0).	of the estimate.	RW: \$0	\$0	Cost + Cont. \$584				
					Utilities \$0	\$0				
					NonContract \$1	\$0				
					Other:	\$0				

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference		
Stone	DD	8L0400G	1/2004	Contract level course resurfacing from Rte. 13 near Branson West south to lake roads. To be let with	\$168	\$133	-20.83%		
				8L0400F and 8L0400H.	PE \$3	\$1			
	Completion Date	::		CE Inc: \$0	\$9				
		9/7/2004			CN: \$165	<i>\$123</i>			
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award		
				performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$128		
					Utilities \$0	\$0			
					NonContract \$0	\$0			
					Other:	\$0			
Stone	IO 13 S/	8P0452	6/2001	Paving and bridge for new 2 lane involves bridge A6081 from Rte. 160 to 0.4 mile north of Rte. 76 south junction.	\$9,750	\$10,872	11.51%		
						This job replaces Project 8P0451 and relates to	PE \$519	\$551	
				8P0452B. Project goes from Reeds Spring junction to	CE Inc: \$587	\$881			
		Completion Date	ı:	Branson West.	CN: \$8,644	\$9,020			
		12/20/2004	Reason(s):	Bid prices for grading, base, concrete and mobilization	RW Inc: \$0	\$0	CN Award		
			(-)	were less than estimate.	RW: \$0	\$0	Cost + Cont. \$9,248		
					Utilities \$0	\$420			
					NonContract \$0	\$0			
					Other:	\$0			
Stone	00	8L0400H	1/2004	Contract level course resurfacing of various width from end of route at Table Rock Lake east to Rte. 13. To be	\$104	\$79	-24.04%		
				let with 8L0400F and 8L0400G.	PE \$2	\$1			
					CE Inc: \$0	\$4			
		Completion Date	::		CN: \$102	\$74			
		9/7/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award		
			.,	performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$75		
					Utilities \$0	\$0			
					NonContract \$0	\$0			
					Other:	\$0			

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Taney	160	8P0612	6/2003	Grading, paving and replace bridge over Bull Creek 2.0 miles west of Rte. F. Project involves bridge H-0039.	\$1,987	\$2,140	7.70%
					PE \$329	\$392	
		Completion Date) :		CE Inc: \$101	\$310	
		2/3/2005			CN: \$1,488	<i>\$1,293</i>	
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$22</i>	CN Award
				of the estimate.	RW: \$0	\$100	Cost + Cont. \$1,330
					Utilities \$69	\$17	
					NonContract \$0	\$0	
					Other:	\$6	
Taney	465	8P0622I	8/2003	Landscaping from Rte. 65 to Rte. 76. Relates to 8P0622C, 8P0622D, 8P0622E, 8P0622F and	\$1,017	\$283	-72.17%
				8P0622G. Environmental Mitigation agreed to in	PE \$45	\$0	
		Commission Date)ata:	environmental documents and agreements "ROD"	CE Inc: \$62	\$74	
		Completion Date) :	w/DNR.	CN: \$910	\$210	
		8/5/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CAL Account
			11000011(0)1	the omission of certain items.	RW: \$0	\$0	CN Award Cost + Cont. \$304
					Utilities \$0	\$0	Cost / Com. 400 /
					NonContract \$0	\$0	
					Other:	\$0	
Taney	465	8P0623E	2/2004	Demolition of houses on Street Rod Road in Hollister. Let in required combination with 8U0535C and	\$17	\$43	152.94%
				8P0697B. Relates to 8P0623, parcel 368.	PE \$1	\$2	
		Commission Date		•	CE Inc: \$1	\$10	
		Completion Date) :		CN: \$15	\$31	
		2/17/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				lack of competition among contractors.	RW: \$0	<i>\$0</i>	Cost + Cont. \$24
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Taney	65	8P0766	7/2004	Coldmilling, guardrail end treatments and superpave	\$782	\$693	-11.38%
-				resurfacing from 0.1 mile south of Rte. 165 to 0.6 mile north of Rte. 86.	PE \$27	<i>\$42</i>	
					CE Inc: \$48	\$83	
		Completion Date	::		CN: \$705	\$569	
		6/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			` ,	competition among contractors.	RW: \$0	<i>\$0</i>	Cost + Cont. \$591
					Utilities \$0	\$0	
					NonContract \$2	\$0	
					Other:	\$0	
Taney	65	8S0757	1/2004	Coldmilling, thin lift overlay from Roark Creek bridge to Lake Taneycomo bridge in Branson.	\$264	\$207	-21.59%
				Lake Talleycomo biluge in Branson.	PE \$0	\$3	
		Completion Date			CE Inc: \$17	<i>\$35</i>	
		Completion Date	·:		CN: \$247	\$169	
		9/7/2004	Reason(s):		RW Inc: \$0	<i>\$0</i>	CN Award
			()	competition among contractors.	RW: \$0	<i>\$0</i>	Cost + Cont. \$155
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Webster	60	8P0703	11/2003	Coldmill and resurface 1-24' pavement (westbound lanes) from 0.5 mile west of Rte. U to 0.5 mile west of	\$1,896	\$792	-58.23%
				Rte. FF (Fordland).	PE \$157	\$31	
		Completion Date			CE Inc: \$111	<i>\$55</i>	
		12/20/2004	· -		CN: \$1,628	<i>\$705</i>	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				faulty historical data for estimating.	RW: \$0	<i>\$0</i>	Cost + Cont. \$783
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Webster	60	8P0706	11/2003	Coldmill and resurface the eastbound lanes from 1.5 miles east of Rte. C (Seymour) to Wright County.	\$3,026	\$1,769	-41.54%
				Times each of the S (Coymour) to tright county.	PE \$175	\$45	
		Completion Date	٠.		CE Inc: \$189	\$82	
		1/4/2005			CN: \$2,662	\$1,642	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				historical data not being used for estimating.	RW: \$0	\$0	Cost + Cont. \$1,611
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Webster	60	8P0709	4/2003	Widen crossovers at three intersections; at Rte. FF, at Bus. 60 in Webster Co. and FR 93 in Greene Co.	\$542	\$608	12.18%
				Upgrade for left turn lane.	PE \$8	\$35	
		Completion Date	a·		CE Inc: \$34	\$57	
		9/7/2004) :		CN: \$500	<i>\$515</i>	
		9/1/2004	Reason(s):		RW Inc: \$0	\$0	CN Award
			. ,	deteriorating faster than expected.	RW: \$0	\$0	Cost + Cont. \$483
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Webster	00	8L0400I	2/2004	Contract level course resurfacing from Rte. B east to Rte. 38. To be let with 8L0400A and 8L0400K.	\$118	\$104	-11.86%
				rtte. 56. To be let with 620400/t and 620400ft.	PE \$2	\$1	
		Completion Date	ν.		CE Inc: \$0	\$3	
		11/18/2004	·.		CN: \$116	\$100	
		11/10/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
				performing projects in combination.	RW: \$0	\$0	Cost + Cont. \$103
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Wright	38	8L0400K	2/2004	Contract level course resurfacing of various width from	\$27	\$197	-28.10%
				Rte. F to Rte. 5 in Hartville. Exceptions at bridges T0356 and T0358. To be let with 8L0400A and 8L0400I.	PE \$	5 \$1	
		Completion Date			CE Inc: \$	9 \$3	
		11/18/2004) .		CN: \$26	9 \$193	
		11/18/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$	\$0	CN Award
			. ,	performing projects in combination.	RW: \$	0 \$0	Cost + Cont. \$192
					Utilities \$	0 \$0	
					NonContract \$	0 \$0	
					Other:	\$0	
Carter	R VAR E	9L0400A	12/2003	Contract level course resurfacing on Old Bus. Rte. 60	\$6	\$60	-7.69%
				(Old Bridge Road) from Rte. 60 to Rte. 103. To be let with 0L0400Z, 0L0400B, 0L0400C, 0L0400D, 0L0400E,	PE \$	1 \$0	
		Completion Date 6/7/2005		000421A, 000421B, 9L0400X.	CE Inc: \$	4.0	
):		CN: \$6		
			Reason(s):		RW Inc: \$		
			reason(s).		RW: \$		CN Award Cost + Cont. \$45
					******	\$0	COST + COIII. 440
					,	0 \$0	
					Other:	\$0	
Crawford	19	9L0306H	2/2003	Contract Level Course from 1.5 miles south of Rte. O to Cuba.	\$9	7 \$90	-7.22%
				- Cuba.	PE \$	9 \$0	
		Completion Date	\-		CE Inc: \$	5 \$1	
		3/7/2005	· -		CN: \$9	1 \$89	
		3/1/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$	\$0	CN Award
				of the estimate.	RW: \$	0 \$0	Cost + Cont. \$96
					Utilities \$	· · · · · · · · · · · · · · · · · · ·	
					NonContract \$	0 \$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estima	ite	Cost to Complete	Percent Difference
Crawford	19	9L0306G	2/2003	Contract Level Course from Gasconade County to north of Rte, ZZ.	,	\$340	\$304	-10.59%
				of Rie. ZZ.	PE	<i>\$0</i>	\$0	
		Completion Date			CE Inc:	\$22	\$1	
		3/7/2005	·.		CN:	\$318	\$303	
		3/1/2003	Reason(s):	Individual level course projects were modified. The	RW Inc:	<i>\$0</i>	\$0	CN Award
				overall level course was within 10 percent of the planned	RW:	\$0	\$0	Cost + Cont. \$322
				amount.	Utilities	<i>\$0</i>	\$0	
					NonContract	\$0	\$0	
					Other:		\$0	
Crawford	М	9L0400B	11/2003	Contract level course resurfacing from Rte. 8 to Rte. V. To be let with 9L0400E, 9L0400F, 9L0400M and	:	\$211	\$203	-3.79%
				9L04ONO.	PE	\$3	\$0	
		Completion Date	a-		CE Inc:	\$13	\$2	
		l .): 		CN:	\$195	\$200	
		2/3/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc:	\$0	\$0	CN Award
			(1)	of the estimate.	RW:	<i>\$0</i>	\$0	Cost + Cont. \$205
					Utilities	\$0	\$0	
					NonContract	<i>\$0</i>	\$0	
					Other:		\$0	
Dent	32	9L0400E	11/2003	Contract level course resurfacing from Rte. 119 to Rte. 72. To be let with 9L0400B, 9L0400F, 9L0400M and	:	\$260	\$316	21.54%
				9L04ONO.	PE	\$4	\$0	
		Completion Date			CE Inc:	\$16	\$4	
		2/3/2005			CN:	\$240	\$312	
		2/3/2000	Reason(s):	Individual level course projects were modified. The	RW Inc:	\$0	\$0	CN Award
				overall level course was within 10 percent of the planned	RW:	\$0	\$0	Cost + Cont. \$337
				amount.	Utilities	<i>\$0</i>	<i>\$0</i>	
					NonContract	\$0	<i>\$0</i>	
					Other:		\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Dent	32	9L0400F	11/2003	Contract level course resurfacing from Rte. 72 east junction to Rte. AC. To be let with 9L0400B, 9L0400E,	\$337	\$293	-13.06%
				9L0400M and 9L040NO.	PE \$5	\$0	
		Completion Date	ν.		CE Inc: \$21	\$1	
		2/3/2005	·.		CN: \$311	\$291	
		2/3/2003	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10 percent of the planned	RW: \$0	\$0	Cost + Cont. \$258
				amount.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Howell	160	9L0400L	12/2003	Contract level course resurfacing from Rte. 17 in Howell County to Rte. 99 in Oregon County near Thomasville.	\$417	\$444	6.47%
				To be let with 9L0400G, 9L0400J and 9L0400Y.	PE \$6	\$0	
		Completion Date	l e:		CE Inc: \$26	\$15	
) :		CN: \$385	\$430	
			Reason(s):		RW Inc: \$0	\$0	CN Award
			. ,	of the estimate.	RW: \$0	\$0	Cost + Cont. \$453
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Howell	17	9L0400G	12/2003	Contract level course resurfacing from Rte. WW to Rte. W south junction. To be let with 9L0400J, 9L0400L and	\$408	\$371	-9.07%
				9L0400Y.	PE \$5	\$0	
		Completion Date	۸٠.		CE Inc: \$26	\$19	
		1/4/2005	··		CN: \$377	\$352	
		17472003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$369
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	•	Cost to Complete	Percent Difference
Howell	60	9P0516	2/2004	Thin-lift asphalt resurfacing from County Road 1550 to Rte. NN.	\$8	379	\$605	-31.17%
				Rte. NN.	PE \$	\$12	\$0	
		Commission Date	_			\$55	\$28	
		Completion Date) :		CN: \$8	812	<i>\$577</i>	
		3/17/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	\$0	\$0	CN Award
			(1)	competition among contractors.		\$0	\$0	Cost + Cont. \$613
						\$0	<i>\$0</i>	
					NonContract	<i>\$0</i>	<i>\$0</i>	
					Other:		\$0	
Howell	76	9L0400H	1/2004	Contract level course resurfacing from Rte. 181 in Douglas County to Rte. Z in Howell County. To be let	\$1	88	\$146	-22.34%
				with 9L0400Z and 8L0400C.	PE	\$3	<i>\$0</i>	
		Completion Date 1/4/2005	۵۰		CE Inc: \$	\$12	\$4	
) :		CN: \$1	173	\$142	
			Reason(s):	: Individual level course projects were modified. The	RW Inc:	\$0	\$0	CN Award
				overall level course was within 10 percent of the planned	_	\$0	\$0	Cost + Cont. \$147
				amount.		\$0	<i>\$0</i>	
					NonContract	\$0	<i>\$0</i>	
					Other:		\$0	
Howell	N	9L0400J	12/2003	Contract level course resurfacing from Rte. 63 to Rte. 17. To be let with 9L0400G, 9L0400L and 9L0400Y.	\$1	95	\$175	-10.26%
				17. 10 be let with 5254000, 5254002 and 5264001.	PE	\$3	<i>\$0</i>	
		Completion Date	<u>.</u> .		CE Inc: \$	\$12	\$8	
		1/4/2005			CN: \$1	180	\$167	
		1/4/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc:	\$0	\$0	CN Award
				of the estimate.	RW:	\$0	\$0	Cost + Cont. \$175
					Utilities	\$0	\$0	
					NonContract	\$0	\$0	
					Other:		<i>\$0</i>	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Iron	KK	9L0400M	11/2003	Contract level course resurfacing from Rte. 32 in Iron County to Rte. TT in Reynolds County. To be let with	\$453	\$520	14.79%
				9L0400B, 9L0400E, 9L0400F and 9L04ONO.	PE \$0	\$0	
		Completion Date) :		CE Inc: \$0	\$19	
		2/3/2005			CN: \$453	\$501	
			Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10 percent of the planned amount.	RW: \$0	\$0	Cost + Cont. \$506
				amount.	Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
Phelps	44	910487	6/2001	Coldmill and resurface eastbound and westbound lanes at Rte. I-44 and Bus. Loop 44 interchange (Dickman	\$872	\$430	-50.69%
		Completion Date		Road).	PE \$12	<i>\$12</i>	
			l on Date:		CE Inc: \$55	\$16	
		l	·.		CN: \$805	\$402	
		10/20/2004	20/2004 Reason(s):	: The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			(-,	performing projects in combination	RW: \$0	\$0	Cost + Cont. \$530
					Utilities \$0	\$0	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
Phelps	44	910484B	11/2002	Relocate and replace bridges from Rte. D interchange to 1.8 miles east of Rte. D interchange. (Right of way will	\$11,419	\$11,264	-1.36%
				be purchased under 910484). Interstate Discretionary	PE \$681	\$119	
		Completion Date		Funds. Project involves bridges L-04163 and L-04173.	CE Inc: \$530	\$351	
		Completion Date 5/18/2005	: .		CN: \$10,208	\$10,586	
		5/ 10/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$9,837
					Utilities \$0	<i>\$209</i>	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Phelps	44	910524	12/2003	Thin-lift resurfacing westbound lanes and shoulders from 0.1 mile east of Rte. V to Sugartree Road.	\$2,300 PE \$65	\$1,532 <i>\$4</i>	-33.39%	
		Completion Date 2/17/2005	e: Reason(s):	The cost estimate deviated from the actual cost due to	CE Inc: \$0 CN: \$2,235 RW Inc: \$0	\$65 \$1,462 \$0	CN Award	
				competition among contractors.	RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0	Cost + Cont. \$1,442	
Phelps	63	63 9P0519 Completion Date 12/20/2004	63 9P0519	5/2004	Microsurfacing from Rte. 72 (Rolla) to 0.7 mile south of Rte. CC.	\$309 PE \$4	\$204 <i>\$0</i>	-33.98%
			e: Reason(s):	This project was originally scoped for an ultra-thin bonded overlay and later changed to a microsurfacing resulting in a considerable decrease in cost.	CE Inc: \$19 CN: \$286 RW Inc: \$0 RW: \$0 Utilities \$0	\$11 \$193 \$0 \$0 \$0	CN Award Cost + Cont. \$185	
					NonContract \$0 Other:	\$0 \$0		
Phelps	72	9P0377C	6/2001	Grading, drainage, bridges and paving from Rte. O to 0.4 mile south of Rte. F south of Rolla. Enhancement funds under Proj. STP-5200(907) for bridge sidewalk.	\$11,808 PE \$440	\$11,729 <i>\$478</i>	-0.67%	
		Completion Date: 10/20/2004 Reas	e: Reason(s):	Involves brs. J-855, J-856 and J-904. Part funding by City of Rolla for highway lig The project cost to complete was within +/- 10 percent of the estimate.	CE Inc: \$598 CN: \$8,794 RW Inc: \$100 RW: \$1,876	\$369 \$8,052 \$222 \$1,953	CN Award Cost + Cont. \$8,277	
					Utilities \$0 NonContract \$0 Other:	\$653 \$0 \$1		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Phelps	8	9P0518	2/2004	Thin-lift asphalt resurfacing from Rte. BB to bridge no. A-4962 over Asher Creek.	\$54	6 \$471	-13.74%
				4002 OVOI / IGHOL OTOGIC.	PE \$	\$7 \$1	
		Completion Date	<u>.</u> .		CE Inc: \$3	\$20	
		12/20/2004			CN: \$50	95 \$449	
		12/20/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	\$0	CN Award
				competition among contractors.	RW:	\$0 \$0	Cost + Cont. \$468
					Utilities \$	\$0 \$0	
					NonContract \$	\$0 \$0	
					Other:	\$0	
Phelps	CC	9L0400U	2/2004	Contract level course resurfacing from Rte. 63 to the end of State Maintenance. To be let with 5L0400L,	\$11	9 \$115	-3.36%
				5L0400M, 5L0400N, 5L0400O, 9L0400V.	PE \$	\$2 \$0	
		Completion Date) .		CE Inc: \$	\$5	
		12/20/2004	; :		CN: \$1	10 \$110	
		12/20/2004	Reason(s):		RW Inc:	\$0 \$0	CN Award
			` '	of the estimate.	,	\$0 \$0	Cost + Cont. \$113
					·	\$0 \$0	
					NonContract \$	\$0 \$0	
					Other:	\$0	
Phelps	НН	9L0400V	2/2004	Contract level course resurfacing from end of State Maintenance to Rte. E. To be let with 5L0400L,	\$13	9 \$121	-12.95%
				5L0400M, 5L0400N, 5L0400O, 9L0400U.	PE \$	\$2 \$0	
		Completion Date			CE Inc:	\$7	
		12/20/2004	;. 		CN: \$12	28 \$114	
		12/20/2004	Reason(s):	Individual level course projects were modified. The	RW Inc:	\$0	CN Award
				overall level course was within 10	RW:	\$0	Cost + Cont. \$120
					Utilities \$	\$0 \$0	
					NonContract \$	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
Ripley	160	9L0400X	12/2003	Contract level course resurfacing from Rte. J to Rte. 21 south junction. To be let with 0L0400Z, 0L0400B, 0L0400C, 0L0400D, 0L0400E, 0O0421A, 0O0421B, 9L0400A.	\$472 PE \$6	\$477 <i>\$0</i>	1.06%	
		Completion Date	9 :		CE Inc: \$30 CN: \$436	\$17 \$459		
			Reason(s):		RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$486	
Shannon	19		Completion Date:		Contract level course resurfacing from Rte. 106 to Old Rte. 60. To be let with 9L0400G, 9L0400J and 9L0400L.	\$297 PE \$4 CE Inc: \$19 CN: \$274	\$305 \$0 \$10 \$295	2.69%
			Reason(s):	The project cost to complete was within +/- 10 percent of the estimate.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$308	
Shannon	19	9P0501 Completion Date	1/2003 e:	Replace bridge over Jacks Fork from 0.3 mile to 0.5 mile north of Rte. 106 in Eminence. Project involves bridge K-209. New bridge will be constructed in place of existing bridge with one lane of traffic during construction.	\$3,365 PE \$355 CE Inc: \$160 CN: \$2,598	\$2,893 <i>\$180</i> <i>\$156</i> <i>\$2,227</i>	-14.03%	
		11/4/2004	Reason(s):	The cost estimate deviated from the actual cost due to scope changes and redesigns.	RW Inc: \$29 RW: \$169 Utilities \$54 NonContract \$0 Other:	\$42 \$104 \$184 \$0 \$0	CN Award Cost + Cont. \$2,277	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Texas	60	9L0400Z	1/2004	Contract level course resurfacing from Rte. 60 to Rogers Street in Cabool. To be let with 9L0400H and 8L0400C.	\$84	\$96	14.29%
					PE \$1	\$0	
		Completion Date):		CE Inc: \$5	\$5	
		1/4/2005			CN: \$78	\$91	
		17472003	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10 percent of the planned amount.	RW: \$0	\$0	Cost + Cont. \$105
				amount.	Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Texas	63	9P0513	11/2003	Construct full-depth shoulders and thin-lift overlay from 0.3 mile north of Rte. Z to Rte. U.	\$3,875	\$2,359	-39.12%
				0.5 mile floral of file. 2 to file. 5.	PE \$293	<i>\$45</i>	
		Completion Date 4/7/2005			CE Inc: \$228	<i>\$138</i>	
			·.		CN: \$3,354	\$2,176	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	competition among contractors. The cost estimate	RW: \$0	\$0	Cost + Cont. \$2,341
				deviated from the actual cost due to an effort to reduce project costs by 10%.	Utilities \$0	\$0	
				project costs by 1070.	NonContract \$0	\$0	
i					Other:	\$0	
Various		9P0282E	7/2001	Paving for 4 lane highway from 1.7 miles west of Rte. 21 North to 4.6 miles west of Rte. 21 South. \$3,221,000	\$10,307	\$10,735	4.15%
				Section 378 Demo funds for this project. TEA 21 High	PE \$42	<i>\$75</i>	
		Completion Date		Priority Project. The project is related to 9P0282,	CE Inc: \$653	\$480	
		Completion Date 8/4/2004	: .	9P0282B, 9P0282C and 9P0282D.	CN: \$9,612	\$10,179	
		0/4/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$10,279
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Various		9P0359J	1/2003	Paving for dual divided highway from 3.9 miles west of Rte. 21 north to 1.7 miles west of Rte. 21 north. Involves	\$4,143	\$4,307	3.96%
				bridge over Carter Creek. Related to 9P0359F.	PE \$313	\$27	
		Completion Date			CE Inc: \$244	\$69	
		8/4/2004	·-		CN: \$3,586	\$4,212	
		6/4/2004	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate.	RW: \$0	\$0	Cost + Cont. \$4,174
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Various		9S0404	12/2002	Interchange at Rte. 60 and Bus. Rte. 63, grading and	\$5,838	\$6,566	12.47%
				paving 0.5 mile south of existing Bus. Rte. 60. Involves bridge F-1126R1. Relates to 9P0363 and 9P0363C.	PE \$407	\$360	
		Commission Date			CE Inc: \$337	\$287	
		Completion Date	:		CN: \$4,955	<i>\$5,673</i>	
		4/20/2005	Reason(s):	Bid prices for grading, base, concrete and mobilization	RW Inc: \$0	\$19	CN Award
			` '	were less than estimate.	RW: \$119	\$160	Cost + Cont. \$5,871
					Utilities \$20	\$67	
					NonContract \$0	\$0	
					Other:	\$0	
Various		9P0377	6/2002	Grading, paving and drainage from Rte. F to Elk Prairie. Upgrade existing 2 lane facility.	\$9,146	\$7,324	-19.92%
				opgicute ontolling 2 lane lasmiy.	PE \$419	<i>\$269</i>	
		Completion Date	,.		CE Inc: \$397	\$276	
		4/20/2005			CN: \$5,836	\$4,771	
		4/20/2003	Reason(s):	Bid prices for grading, base, concrete and mobilization	RW Inc: \$160	<i>\$151</i>	CN Award
				were less than estimate.	RW: \$2,334	\$1,596	Cost + Cont. \$4,576
					Utilities \$0	<i>\$261</i>	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Washington	DD	9L0401A	3/2004	Contract level course at Mark Twain National Forest	\$125	\$257	105.60%
_				from Rte. C in Washington County to Rte. 32 in Iron County. Originally approved in 2004-2008 STIP under	PE \$5	\$0	
		Completion Date	_	MO BFH 18(2).	CE Inc: \$7	\$12	
		9/7/2004	9 :		CN: \$113	<i>\$245</i>	
		9///2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			` ,	outside agencies becoming involved	RW: \$0	\$0	Cost + Cont. \$249
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Butler	67	0P0339D	11/1999	2-28' concrete pavements from 0.5 mile south of Rte.	\$7,804	\$7,235	-7.29%
				PP and 67 interchange to 2.2 miles south of Rte. M. TEA 21 High Priority Project.	PE \$0	\$0	
		Completion Date: 3/7/2005		3 2 3, 3,22	CE Inc: \$497	<i>\$378</i>	
):		CN: \$7,307	\$6,326	
			Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CAL Account
			11000011(0)1	of the estimate.	RW: \$0	\$0	CN Award Cost + Cont. \$6,438
					Utilities \$0	\$5	0031 / 00111. 40/100
					NonContract \$0	\$0	
					Other:	\$526	
Butler	67	0L0400C	12/2003	Contract level course resurfacing from Rte. 67 west	\$75	\$64	-14.67%
				outer road (at MSHP Troop E Office). To be let with 0L0400Z, 0L0400B, 0L0400D, 0L0400E, 0O0421A,	PE \$1	\$0	
				0O0421B, 9L0400A and 9L0400X.	CE Inc: \$5	\$2	
		Completion Date	:		CN: \$69	\$61	
		6/7/2005	Reason(s):		RW Inc: \$0	\$0	CN Award
			()		RW: \$0	\$0	Cost + Cont. \$64
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Butler	67	0L0400D Completion Date 6/7/2005	12/2003 e: Reason(s):	Contract level course resurfacing from Rte. 67 east outer road (at MoDOT) Maintenance Building. To be let with 0L0400Z, 0L0400B, 0L0400C, 0L0400E, 0O0421A, 0O0421B, 9L0400A and 9L0400X.	\$54 PE \$1 CE Inc: \$3 CN: \$50 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$54 \$0 \$2 \$52 \$0 \$0 \$0 \$0 \$0	0.00% CN Award Cost + Cont. \$49
Butler	67	0P0339 Completion Date 3/7/2005	11/1999 e: Reason(s):	2-28' concrete pavements and highway signing from Rte. 60 and 67 interchange to 0.5 mile south of Rte. PP. Relates to 0P0339B and 0P0339D. TEA 21 High Priority Project. The project cost to complete was within +/- 10 percent of the estimate.	\$15,586 PE \$1,951 CE Inc: \$370 CN: \$5,437 RW Inc: \$0 RW: \$7,828 Utilities \$0 NonContract \$0 Other:	\$16,860 \$2,014 \$206 \$5,559 \$851 \$7,840 \$0 \$0 \$389	8.17% CN Award Cost + Cont. \$5,834
Butler	CC	0S0609 Completion Date 6/7/2005	2/2004 e: Reason(s):	Replace bridges over drainage ditch no. 21 and no. 16 from 0.6 mile east of Rte. 51 to 0.1 mile west of Rte. FF near Broseley (2 disconnected sections). Project involves bridges P-31 and P-32.	\$982 PE \$179 CE Inc: \$48 CN: \$704 RW Inc: \$0 RW: \$16 Utilities \$35 NonContract \$0 Other:	\$1,358 \$180 \$85 \$965 \$15 \$16 \$97 \$0 \$0	38.29% CN Award Cost + Cont. \$979

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Butler	СС	0L0330B	12/2002	Contract Level Course from Rte. U to Rte. 53.	\$129	\$167	29.46%
					PE \$0	\$0	
		Completion Date			CE Inc: \$8	\$1	
		8/18/2004	·.		CN: \$121	\$166	
		0/10/2004	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	<i>\$0</i>	CN Award
				overall level course was within 10	RW: \$0	<i>\$0</i>	Cost + Cont. \$168
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Butler	N	0L0400E	12/2003	Contract level course resurfacing from Rte. 53 to County	\$113	\$123	8.85%
				Road 214. To be let with 0L0400Z, 0L0400B, 0L0400C, 0L0400D, 0O0421A, 0O0421B, 9L0400A and 9L0400X.	PE \$1	<i>\$0</i>	
				, , ,	CE Inc: \$7	<i>\$5</i>	
		Completion Date): 		CN: \$104	\$118	
		6///2005	Reason(s):		RW Inc: \$0	\$0	CN Award
			()		RW: \$0	\$0	Cost + Cont. \$109
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	
Butler	PP	0S0563	1/2001	Partial relocation, turn lane, widening and resurfacing	\$7,740	\$8,355	7.95%
				from 0.3 mile east of Rte. 67 relocation to existing Rte. 67 at Poplar Bluff. Additional grading and right of way for	PE \$487	\$489	
				future five lanes.	CE Inc: \$344	\$371	
		Completion Date):		CN: \$5,067	\$4,518	
		3/7/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$240	CN Award
			(-)	of the estimate.	RW: \$1,842	<i>\$2,163</i>	Cost + Cont. \$4,890
					Utilities \$0	\$560	
					NonContract \$0	\$0	
					Other:	\$15	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Butler	W	0S0612	4/2003	Grading, paving and replace bridge over Buck Creek 0.2	\$72	27 \$871	19.81%
				mile south of Rte. O north of Poplar Bluff. Project involves bridge F-558.	PE \$1	81 \$211	
		Commission Date		· ·		32 \$83	
		Completion Date):		CN: \$4	\$473	
		4/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	\$26	CN Award
			. ,	additional requirements after estimates were established.		\$43	Cost + Cont. \$473
					· · · · · · · · · · · · · · · · · · ·	\$0 \$35	
					NonContract	\$1 \$0	
					Other:	\$0	
Cape Girarde	25	0L0400K	11/2003	Contract level course resurfacing from south of Rte. K to	\$10	52 \$143	-11.73%
-				Rte. 74. To be let with 0L0400H, 0L0400I, 0L0400J, 0L0400L, 0L0400M.	PE	\$1 \$0	
		Completion Date 4/20/2005				10 \$2	
):		,	50 \$140	
			Reason(s):	The cost estimate deviated from the actual cost due to		\$0 \$0	
			reason(s).	performing projects in combination.	-	\$0 \$0	CN Award Cost + Cont. \$143
						\$0 \$0	Cost / Com. 4170
					NonContract	\$1 \$0	
					Other:	\$0	
Cape Girarde	55	010865	7/2002	Pavement repair in the SBL only between Rte. 61 at Fruitland (Exit 105) south to Rte. 61/34 at Cape/Jackson	\$72	22 \$580	-19.67%
				(Exit 99). Funded from the Infrastructure Investment	PE \$.	22 \$0	
				Pool.		\$0	
		Completion Date): 			\$545	
		7/7/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc:	\$0 \$0	CN Award
			()	competition among contractors.	-	\$0 \$0	Cost + Cont. \$595
						\$0 \$0	
					NonContract	\$0 \$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cape Girarde	55	010783	7/1999	Replace bridges and paving, involves bridge No. A283R at the Rte. I-55 and Rte. 61 interchange. Funds provided by the Missouri Department of Economic Development.	\$3,340 PE \$172	\$3,758 <i>\$172</i>	12.51%
		Completion Date	: :	Economic development project (Procter and Gamble).	CE Inc: \$202 CN: \$2,966	\$153 \$3,327	
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Reason(s):	The cost estimate deviated from the actual cost due to unexpected change orders.	RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$0 \$0 \$36 \$0 \$69	CN Award Cost + Cont. \$3,382
Cape Girarde	61	0S0782 Completion Date 6/7/2005	4/2000 e: Reason(s):	Grading, widen to 5 lanes, resurface and signals from 0.1 mile north of Rte. 177 to 0.2 mile west of Rte. I-55. Funds provided by the Missouri Department of Economic Development. Economic development for Procter and Gamble. The project cost to complete was within +/- 10 percent of the estimate.	\$3,378 PE \$166 CE Inc: \$184 CN: \$2,704 RW Inc: \$36 RW: \$288 Utilities \$0 NonContract \$0	\$3,398 \$167 \$248 \$2,569 \$63 \$293 \$0 \$0 \$59	0.59% CN Award Cost + Cont. \$2,583
Cape Girarde	PP	0L0400H	11/2003	Contract level course resurfacing from Rte. 34/72 to 'State Maintenance Ends'. To be let with 0L0400I, 0L0400J, 0L0400K, 0L0400L, 0L0400M.	Other: \$63 PE \$1	\$56 \$0	-11.11%
		Completion Date 4/20/2005	e: Reason(s):	The cost estimate deviated from the actual cost due to performing projects in combination.	CE Inc: \$4 CN: \$58 RW Inc: \$0 RW: \$0 Utilities \$0 NonContract \$0 Other:	\$2 \$54 \$0 \$0 \$0 \$0 \$0 \$0	CN Award Cost + Cont. \$54

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Cape Girarde	V	0L0400I	11/2003	Contract level course resurfacing from Rte. 177 (North)	\$147	\$136	-7.48%
				to Rte. 171 (South). To be let with 0L0400H, 0L0400J, 0L0400K, 0L0400L, 0L0400M.	PE \$	\$0	
		Completion Date			CE Inc: \$	9 \$6	
		4/20/2005	•		CN: \$13	\$129	
		4/20/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$6	\$0	CN Award
				of the estimate	RW: \$		Cost + Cont. \$128
					Utilities \$	9 \$0	
					NonContract \$	1 \$0	
					Other:	\$0	
Cape Girarde	Z	0L0400J	11/2003	Contract level course resurfacing from Rte. F to Rte. 25.	\$133	\$115	-13.53%
				To be let with 0L0400H, 0L0400I, 0L0400K, 0L0400L, 0L0400M.	PE \$	\$0	
		Completion Date 4/20/2005): The cost estimate deviated from the actual cost due to	CE Inc: \$6	4-	
):		CN: \$12.		
			4/20/2005 Reason(s):		RW Inc: \$6	40	CAL Assessed
			11000011(0)1	performing projects in combination.	RW: \$	· .	CN Award Cost + Cont. \$114
					Utilities \$	[*]	cost / com: 4
					NonContract \$	1 \$0	
					Other:	\$0	
Madison	Α	0L0400L	11/2003	Contract level course resurfacing from Rte. M (Madison	\$25!	\$231	-9.41%
				County) to Rte. 51 (Bollinger County). To be let with 0L0400H, 0L0400I, 0L0400J, 0L0400K, 0L0400M.	PE \$	\$0	
					CE Inc: \$16	A F	
		Completion Date):		CN: \$23		
		4/20/2005	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$6	\$0	CN Award
			(-)-	of the estimate	RW: \$		Cost + Cont. \$226
					Utilities \$, ===
					NonContract \$	1 \$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Madison	J	0L0400M	11/2003	Contract level course resurfacing from Rte. 72 (Madison County) to Rte. 51 Perry County). To be let with	\$484	\$446	-7.85%
				0L0400H, 0L0400I, 0L0400J, 0L0400K, 0L0400L.	PE \$1	<i>\$0</i>	
		Completion Date	, -		CE Inc: \$31	<i>\$27</i>	
		4/20/2005	·•		CN: \$449	\$419	
		4/20/2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
				of the estimate	RW: \$0	<i>\$0</i>	Cost + Cont. \$430
					Utilities \$0	\$0	
					NonContract \$3	<i>\$0</i>	
					Other:	\$0	
New Madrid	153	0L0400P	1/2004	Contract level course resurfacing from Rte. 60 (Stoddard County) to Rte. B (New Madrid County). To	\$651	\$642	-1.38%
				be let with 0L0400N and 0L0400Q.	PE \$1	<i>\$0</i>	
		Completion Date			CE Inc: \$41	\$27	
		l ' .	· ·		CN: \$606	<i>\$615</i>	
		3/7/2005	Reason(s):	s): The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CN Award
			(-)	of the estimate	RW: \$0	<i>\$0</i>	Cost + Cont. \$635
					Utilities \$0	<i>\$0</i>	
					NonContract \$3	\$0	
					Other:	\$0	
New Madrid	80	OLO400N	1/2004	Contract level course resurfacing from Rte. 61 (New Madrid County) to Rte. 105 (Mississippi County).	\$345	\$363	5.22%
				maana ooaniy) to ritor 100 (mooloolppi ooaniy).	PE \$1	\$0	
		Completion Date	, -		CE Inc: \$22	\$19	
		3/7/2005	·•		CN: \$321	\$344	
		37772003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	<i>\$0</i>	CN Award
				of the estimate	RW: \$0	\$0	Cost + Cont. \$349
					Utilities \$0	\$0	
					NonContract \$1	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference	
New Madrid	RT D	0L0330C	12/2002	Contract Level Course from Rte. 25 to Libourn.	\$469	\$570	21.54%	
					PE \$0	\$0		
		Completion Date			CE Inc: \$30	\$8		
	8/18/2004	;. 		CN: \$439	\$562			
		0/10/2004	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award	
				overall level course was within 10	RW: \$0	\$0	Cost + Cont. \$579	
					Utilities \$0	\$0		
					NonContract \$0	\$0		
					Other:	\$0		
Pemiscot	84	0P0888	3/2004	Install lighting along Rte. 84 in City of Hayti. City	\$98	\$95	-3.06%	
				responsible for 100% construction, maximum \$85,000. Construction funding by others - PE & CE by MoDOT.	PE \$7	\$7		
		Completion Date	 Completion Date:		,	CE Inc: \$6	\$3	
		l .) :		CN: \$85	\$84		
		3/7/2005	3///2005 Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$0	CAL Assembly	
				of the estimate.	RW: \$0	\$0	CN Award Cost + Cont. \$84	
					Utilities \$0	\$0	oost / oom: +	
					NonContract \$0	\$0		
					Other:	\$0		
Perry	61	0S0790	4/2003	Add center turn lane, replace existing shoulders,	\$4,190	\$5,982	42.77%	
				resurface and geometric improvements from Rte. 51 to Huber Road.	PE \$528	<i>\$453</i>		
					CE Inc: \$224	\$696		
		Completion Date) :		CN: \$3,298	\$4,650		
		4/7/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$20	\$69	CN Award	
			` ,	additional requirements after estimates were established.	RW: \$120	\$97	Cost + Cont. \$4,664	
					Utilities \$0	\$17		
					NonContract \$0	\$0		
					Other:	\$0		

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Perry	Р	0S0657	3/2004	Grading, paving and replace bridge over Dry Fork Creek 1.7 miles west of Rte. C. Involves bridge P-415.	\$772	\$909	17.75%
				1.7 filles west of Rte. C. Involves bridge P-415.	PE \$137	\$220	
	Completion Date			CE Inc: \$39	<i>\$105</i>		
	4/20/2005) :		CN: \$570	\$569		
		4/20/2005	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$5	\$7	CN Award
			. ,	additional requirements after estimates were established.	RW: \$9	\$5	Cost + Cont. \$598
					Utilities \$12	\$2	
					NonContract \$0	<i>\$0</i>	
					Other:	\$0	
St. Francois	47	0L0400R	2/2004	Contract level course resurfacing from Washington County Line to Norwine Street (City of Bonne Terre).	\$184	\$165	-10.33%
				County Line to Norwine Street (City of Bornie Terre).	PE \$1	\$0	
		Completion Date			CE Inc: \$12	\$11	
		1 .) :		CN: \$171	<i>\$154</i>	
		12/20/2004	Reason(s)	s): Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
			()	overall level course was within 10	RW: \$0	\$0	Cost + Cont. \$153
					Utilities \$0	<i>\$0</i>	
					NonContract \$0	\$0	
					Other:	\$0	
St. Francois	67	0P0591B	8/2002	Bridges, grading and drainage from 1.1 miles to 2.1 miles south of Rte. 8. Involves bridge A-6355. Upgrade	\$8,934	\$14,798	65.64%
				to freeway. 0P0591E split from this job.	PE \$462	\$673	
		Completion Date	ν.		CE Inc: \$417	\$606	
		12/6/2004	·.		CN: \$6,157	\$7,884	
		12/0/2004	Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$272	CN Award
				additional requirements after estimates were established.	RW: \$1,340	\$3,200	Cost + Cont. \$8,351
					Utilities \$558	\$2,164	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Ste. Genevie	61	0P0672	6/2003	Replace bridges over River Auxvasse and Saline Creek from 1.5 miles north of Rte. J to 0.2 mile south of Rte. J	\$5,226	\$5,430	3.90%
				near St. Marys. Involves bridges H-63 and H-64.	PE \$253	\$637	
		Completion Date	\-		CE Inc: \$288	\$416	
			· -		CN: \$4,456	\$4,184	
		0///2003	Reason(s):	The project cost to complete was within +/- 10 percent	RW Inc: \$0	\$18	CN Award
				of the estimate.	RW: \$150	\$57	Cost + Cont. \$4,304
					Utilities \$79	\$118	
				NonContract \$0	\$0		
					Other:	\$0	
Stoddard	TT	0L0400Q	1/2004	Contract level course resurfacing from Rte. 60 on/off ramps to south urban limits of City of Dudley. To be let	\$23	\$29	26.09%
				with 0L0400N and 0L0400P.	PE \$1	\$0	
		Completion Date			CE Inc: \$1	\$2	
		3/7/2005) .		CN: \$21	\$28	
			Reason(s):	The cost estimate deviated from the actual cost due to	RW Inc: \$0	\$0	CN Award
			. ,	additional requirements after estimates were established.	RW: \$0	\$0	Cost + Cont. \$29
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	
Various	142	0L0330A	12/2002	Contract Level Course from Rte. T to Rte. EE.	\$258	\$319	23.64%
					PE \$0	\$0	
		Completion Date	\-		CE Inc: \$16	\$8	
		8/18/2004	•		CN: \$242	\$311	
		8/18/2004	Reason(s):	Individual level course projects were modified. The	RW Inc: \$0	\$0	CN Award
				overall level course was within 10	RW: \$0	\$0	Cost + Cont. \$316
					Utilities \$0	\$0	
					NonContract \$0	\$0	
					Other:	\$0	

RSMo.21.795.3.(6)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Wayne	34	0L0400B	12/2003	Contract level course resurfacing from Rte. HH to west of Rte. N. To be let with 0L0400Z, 0L0400C, 0L0400D, 0L0400Z, 0L040Z, 0L040Z	\$303	\$352 <i>\$0</i>	16.17%
		Completion Date) :	0L0400E, 0O0421A, 0O0421B, 9L0400A and 9L0400X.	PE \$1 CE Inc: \$19	\$21	
		6/7/2005	Reason(s):		CN: \$282 RW Inc: \$0	\$331 \$0	CN Award
					RW: \$0 Utilities \$0	\$0 \$0	Cost + Cont. \$289
					NonContract \$1 Other:	<i>\$0</i> \$0	
Wayne	НН	0L0400Z	12/2003	Contract level course resurfacing from Rte. RA (Reynolds County) to Rte. 34 (Wayne County). To be let with 0L0400Z, 0L0400B, 0L0400C, 0L0400D, 0L0400E,	\$252 PE \$1	\$223 <i>\$0</i>	-11.51%
		Completion Date) :	0O0421A, 0O0421B, 9L0400A and 9L0400X.	CE Inc: \$16 CN: \$234	<i>\$17</i> <i>\$206</i>	
		6/7/2005	Reason(s):		RW Inc: \$0 RW: \$0	\$0 \$0	CN Award Cost + Cont. \$261
					Utilities \$0 NonContract \$1	\$0 \$0	ossi / oom. 4207
					Other:	\$0	

RSMo.21.795.3.(6)

(Dollars in Thousands)

County	Route	Job Number	SFY Award Date	Description of Improvement / Location	Estimate	Cost to Complete	Percent Difference
Number of Projects Complete SFY 2005: 395			: 395	Total for Projects Completed in SFY 2005	\$916,750	\$890,762	-2.83%

Projects completed prior to SFY 2005 but has not been reported as completed projects.

Estimate: The sum of preliminary engineering, construction estimate, construction engineering, construction contingencies, right of way incidentals, right of way acquired, utilities and noncontractual costs. This is from the EST_TOT field in the Alljobtn.dbf.

Cost to Complete: The ACTUAL cost spent on a project consisting of the construction, construction engineering, preliminary engineering (internal and external), right of way incidentals, utilities and noncontractuals. This is from the TOTAL field inthe Planning.dbf file.

CN Award Cost: This is the construction award cost (contractor's bid) that was approved by the Commission plus 3%.

PE: Preliminary Engineering (PRE_ENG)

CN Inc: Construction Estimated Incidentals: [Alljobtn]![CN_ENG]; RW Inc: Right of Way Incidentals: [Alljobtn]![RW_INC]

RW: Right of way aguisition. (RW_ACQ)

CN: Estimated Const: ([Alljobtn]![CN_EST])+nz([Alljobtn]![CN_CONTIG])

Utilities: =IIf([SFY]>2002,[Alljobtn.UTILITIES],0)

NonContractuals: =IIf([SFY]>2002,[Alljobtn.Noncontrac],0)

NOTE: This total has been reconciled to the financial statements prepared in conformity with accounting principles generally accepted in the United States of America. These financial statements have been audited by KPMG.

Charges from 6/92005 to 6/30/2005 were not included in these costs.

T:Planning\otpm\Reports\Accountability\2005\Prog Est Comp to Costs of Proj Comp.mdb; Query: qry Prog Est Comp to Costs Proj Compl 2005 for final report Report: Rpt quarterly to District with Details with old - 2005Prog; Tables: 2005Prog (parent), Cnststap0604, Plan0604, Reasons (Table saved Tbl Completed 2004 SFY + 6 old jobs)