

- Phase 1**


Close eastbound outside lane of Missouri Boulevard from Sta. 10+63 to 27+03. Construct eastbound outside lane of Missouri Boulevard including sidewalk, drainage and roadside grading from 10+63 to 27+03. Contractor shall also construct the drainage pipe and corresponding flared end section under S. Ten Mile Dr. Contractor shall construct drives half at a time so access is maintained.
- Phase 2**

Close eastbound outside lane of Missouri Boulevard from Sta. 27+15 to 28+32. Construct outside lane of Missouri Boulevard including sidewalk, drainage and roadsidegrading from Sta. 27+15 to 28+32.
- Phase 3**

Close eastbound and westbound inside lanes from Sta. 25+00 to 31+15. Construct median from Sta. 25+00 to 31+15.
- Phase 4**

Close westbound outside lane of Missouri Boulevard and outside eastbound lane of US-50. Install signal pole in median between US-50 and Missouri Boulevard.

TRAFFIC CONTROL PHASING

| | |
|--|-------------|
| DATE PREPARED 10/3/2024 | |
| ROUTE OTR 50 | STATE MO |
| DISTRICT CD | SHEET NO. |
| COUNTY COLE | |
| JOB NO. J5S3418 | |
| CONTRACT ID. | |
| PROJECT NO. | |
| BRIDGE NO. | |
| BRIDGE NO. | |
| DESCRIPTION | |
| DATE | |
| MISSOURI HIGHWAYS AND TRANSPORTATION COMMISSION | |
|  | |
| 105 WEST CAPITOL JEFFERSON CITY, MO 65102 1-888-ASK-MODOT (1-888-275-6636) | |
| MERGE MIDWEST ENGINEERING, LLC MO CERT. OF AUTH. 2017010974 2668 W CATALPA ST. OLATHE, KS 66061 (913) 788-1985 WWW.MERGE MIDWEST.COM | |
| LEE BAER PROFESSIONAL ENGINEER PE-2021000150 | |