Bridge Number:	Route/County:
10983	67/Butler
Asbestos-Containin	g Material Present?
Yes:	No: X
	t for location(s).
, , ,	(-)
Structural St	eel Present?
Yes: X	No:
103.	If No, then skip the following.
	γ,
Lead-Based Pain	it (LBP) Present?
Yes: 🔨	No:
103.	NO.
Trusses LBP?	Girder LBP?
Yes: No:	Yes: No:
Railing LBP?	Pile LBP?
Yes: No:	Yes: No:
Bracket on pier	
Yos [X]	

### MEMORANDUM



### Missouri Department of Transportation **Construction and Materials Central Laboratory**

TO:

FROM:

Leonard Vader Lova Wadn Environment

DATE:

May 15, 2019

**SUBJECT:** 

Materials

Asbestos Inspection & Heavy Metal Paint Survey

Route 67

Bridge K-0983 **Butler County** 

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column "Friability Category" this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources' Technical Bulletin "Managing Construction and Demolition Waste" dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, nonhazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 751-9252.

### sm/lv

http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared documents/asbestos/districts/southeast (se)/mt/k0983/k0983 asbestos cover letter.docx

Attachments

## MISSOURI DEPARTMENT OF TRANSPORTATION CONSTRUCTION AND MATERIALS

Form T746 Rev. 08/2012 Asbestos Survey Report All Suspect ACM **EM** Robert Marshall and Leonard Vader 7020101818MOIR18860, R.M. 7020101818MOIR2672, L.V. Over Neelyville Drain Ditch TYPE(S) OF STRUCTURE(S): Bridge CERTIFICATION #: CERTIFICATION #: SURVEYED BY: SITE ADDRESS: April 23, 2019 Bridge K-0983 Butler 67 N/A SE DATE OF SURVEY: MODOT JOB NO: PARCEL NO.: DISTRICT: COUNTY: ROUTE:

	1	T	J1	 	ı —	T	Т	I	Т	Ι	F	ı	1	Ι	Γ	I	ı -	1	1	т
Field Measure						The second secon														
Friability Category	N-ACM	N-ACM																		
	The same of the sa																			
Location of Material	2-Deck, 5-Wall and 1-Curb	5-Wall Joints																		
Type of Materials	Asphalt Joint Material	Asphalt Joint Material		Bridge Paint is not a suspect ACM per MSDS's	on file.															
Sample ID	19MLAV 058																			

N-ACM = Non-Asbestos Containing Material I NF = Category I Nonfriable NAFD = No Asbestos Fiber Detected \* = Tested By Point Count Procedure

II NF = Category II Nonfriable

F = Friable

### Form T747 Rev. 08/2012

### MISSOURI DEPARTMENT OF TRANSPORTATION CONSTRUCTION AND MATERIALS

Asbestos Survey Report
Nonfriable Asbestos-Containing Materials
(Abatement not required if not made friable during demolition.)

Over Neelyville Drain Ditch Leonard Vader 7020101818MOIR2672 Bridge TYPE(S) OF STRUCTURE(S): CERTIFICATION #: SITE ADDRESS: TESTED BY: Butler May 17, 2019 Bridge K-0983 67 N/A SE MODOT JOB NO.: DATE OF TESTS: PARCEL NO.: DISTRICT: COUNTY: ROUTE:

Percent												
Asbestos Type												
Field Measure												
Friability Category	INF											
Location of Material	None Located											
Type of Material												
Sample ID												

All necessary work to handle this material is the contractor's responsibility.

### **Form T748** Rev. 08/2012

## MISSOURI DEPARTMENT OF TRANSPORTATION CONSTRUCTION AND MATERIALS Asbestos Survey Report All materials requiring removal or special handling.

Leonard Vader	7020101818MOIR2672	Over Neelyville Drain Ditch	JRE(S): Bridge		
TESTED BY:	CERTIFICATION #:	SITE ADDRESS:	TYPE(S) OF STRUCTURE(S):		
29	N/A	SE	Butler	May 17, 2019	Bridge K-0983
ROUTE:	MODOT JOB NO.:	DISTRICT:	COUNTY:	DATE OF TESTS:	PARCEL NO.:

<u> </u>														
Percent														
Asbestos Type														
Field Measure														
Friability Category	II NF	L												
Location of Material	None Located	None Located												
Type of Material												·		
Sample ID														
Bid Item No.														

Page 1 of 1

Form C760 Rev. 08/2012

# MISSOURI DEPARTMENT OF TRANSPORTATION CONSTRUCTION AND MATERIALS Metals Survey Report of Painted Concrete, Block, Brick Surfaces for Clean Fill Purposes

N/A N/A Bridge K-0983 Over Neelyville Drain Ditch Bridge	Metals (ppm)	Cd Se Ba									
: UCTURE(S):		Cr									
TESTED BY: DATE OF TESTS PARCEL NO: SITE ADDRESS: TYPE(S) OF STR		As	ed.								
: N/A SE Butler Robert Marshall R April 23, 2019		Color/Location of Material/Substrate	No samples taken. No painted surfaces located							The state of the s	
ROUTE: MODOT JOB NO.: DISTRICT: COUNTY: SURVEYED BY: DATE OF SURVEY:		Sample ID	prime.								_

All results are by XRF unless otherwise indicated: a = USEPA SW-846 Method 3050 b = USEPA SW-846 Method 7471

### **MEMORANDUM**



### Missouri Department of Transportation Construction and Materials Central Laboratory

TO:

**TMS** 

FROM:

Robert Marshall V

Environmental Chemist, Lead License #161121-300005166

DATE:

May 29, 2019

**SUBJECT:** 

Materials

Job No. N/A

Route 67/Butler County

Bridge K-0983

On April 23, 2019, a Lead Based Paint (LBP) survey was performed on the subject bridge. The following result shows the existing paint system is LBP. Therefore any painting project will be subject to DHSS notification and regulation:

	Bracket on pier
	19MRSM128
Lead (Pb)	> 5.0 mg/cm <sup>2</sup> (Positive)

In addition, a heavy metals screening was also performed on the painted structural steel. The following results are for informational purposes only:

	Bracket on pier
	19MRSM127
Arsenic (As)	62287 ppm **
Chromium (Cr)	66 ppm
Lead (Pb)	550194 ppm
Cadmium (Cd)	957 ppm
Selenium (Se)	335 ppm
Barium (Ba)	119 ppm
Mercury (Hg)	< LOD
Silver (Ag)	< LOD

<sup>\*&</sup>lt; LOD = below the detection limit of the instrument

Should any further screenings be required, please contact Todd Bennett, Chemical Laboratory Director, at (573) 751-1045.

Should you have any questions regarding the screenings, feel free to call me at (573) 751-9252.

rm/lv

 $http://sp/sites/cm/chemicallab/environmental/shared\ documents/asbestos/districts/southeast\ (se)/mt/k0983/k0983\ lbp\ letter.docx$ 

<sup>\*\*</sup>ppm = parts per million

CERTIFICATION NUMBER:

### 7020101818MOIR2672

THIS CERTIFIES

Leonard A. Vader

HAS COMPLETED THE CERTIFICATION

REQUIREMENTS FOR

Inspector

APPROVED: 10/22/2018

EXPIRES: 10/22/2019

TRAINING DATE: 10/18/2018

Director of Air Pollution Control Program

CERTIFICATION NUMBER:

### 7020101818MOIR18860

THIS CERTIFIES

### **Robert S Marshall**

HAS COMPLETED THE CERTIFICATION

REQUIREMENTS FOR

Inspector

APPROVED: 10/22/2018


EXPIRES: 10/22/2019

TRAINING DATE: 10/18/2018


Director of Air Pollution Control Program

### MISSOURI STATE HIGHWAY DEPARTMENT

FED. ROAD STATE FED. AID FISCAL SHEET TOTAL DIST. NO. PROJ. NO. YEAR NO. SHEETS
5 MG. (20507) 19



Note: All piling shall be reinforced concrete and shall conform with details and notes shown on Stal P3. All piling shall be driven to sustain a load of 20 tans per pile and with tips to at least Elex 280.0.



				СОМ	PLETE BILL	OF REINFORC	ING ST	EEL					
Na	Size	Length	Mork	Location	Bending	Sketches and Cu	itting D.	iagrams	No.	Size	Length	Mork	Location
		perstru			1						ents No.		
8	20	8'-9"	RI	Roil	====:	/8±"	×	22:78	32	7"4	6'-9"	HI	Wing
36	20	9"	RZ	~	4-13	72	2	7 T T	16	30	40'-3"	HZ	Beam
36	źø	8'-9"	R3	SubPost	R3	l L∑j	2.9	4 29	4	3"5	38-3"	H3	7
32	± "ø	4:0"	R4	Post	,,,	C 2	برحي	53 S3					
320	2.0	18"	R5	Bal.	29 7:0	*			4	20	7-6	V	Wing
8	źø	7:6"	RG	Rail		Vories .			64	7.0	10:9	U.	Beam
16	\$ 0	9:90	R7	"		= -		<del>ئے</del> ۔ اِ	14	\$ 6	7-6"	Uz	*
8	\$ "\$	6-6"	R8	٧	7:0 29:0	22.2	9.	5485	8	30	10:3"	7,	Wing
8	₹"ø	7-9"	Rq	"	9-51 Cut 27 Ba	54		56					
12	\$ "\$	7:0"	RIO	Post	8 Bend as Show	vn		J•					
12	ž*#	6:00	RII	"	. <b>.</b>		2'.3"	12"	Int		Bents N	0.28	3
64	7 ° Ø	4'-0"	RIZ	"			3:12"		16	30	33:0"	6,	Beam
6	70	20-9	Cı	Curb	4:8" 52			2:24	1	7 %	3/-0"	62	
92	500	4-0	CZ	*	37-8" HE	3:13 4	15	Č.		1			
6	70	19-9"	C3	<b>"</b>	30:5" GI		• ]	Ui	46	ź "ø	10-9"	U	Beam
6	3.1	18'-9"	C4	"	57- H2- G1	3-V1 Cu	16 Bors	2:24	16	\$ 0	7-6"	Uz	"
					2:7"								
150	8 €	19:9"	5,	5106	S. J. Oliver	6"		2:3					
96	100	19:9+	52	7	3:15	•		1 L2					
39	8"0	29'3"	53	"	344 1								
27	8.0	36'-0"	54		1 1 1 1 1 1 N					<u> </u>			_
6	5 mg	4-0"	55		~ 77 E				<u> </u>	1_		<u> </u>	
24	80	7:0"	54	<u> </u>						<u> </u>			
6	20	30'-6"	Sø						L	<u> </u>			
	L		<u> </u>	l					<u> </u>	<u> </u>			
				L									

### GENERAL NOTES:-

Design Specifications R.R.S. H.O.-1935 Looding H-15 Reinforcing Steel Stress 18,000 % a' Concrete Class' B' 900 % a' All Concrete sholl be Class' B.

ESTIM	ATED	QUANTITIE	s	
Item		Superstr.	Substruct.	Total
Class   Excavation for Structure	es Cu.Yds.		40	40
Class 'B" Concrete (Handrai	I) Cu. Yds.	8.7		87
Closs 'B' Concrete	Cu. Yds.	105.5	41.4	146.9
Reinforcing Steel	<i>16</i> ε.	13020	3590	16610
Concrete Piles in Place	Lin. Ft.		840	840

B.M. # 79 Elex 300.79 N.I.R. 24 Wolnut 198' At. Sto 884+92 M.S.L. Datum.

### BRIDGE OVER NEELYVILLE DRAINAGE DITCH


STATE ROAD FROM JUNCTION ROUTE 14 SOUTH
ABOUT 0.8 MILES WEST OF NEELYVILLE
PROJECT SN-FA58-CI(3) (U.S67) STA. 886+12.5

BUTLER

COUNTY

SUBMITTED BY M.R. Lark DATE 12/6/40
APPROVED BY CW.Buchum DATE 12/6/40
CMLP EXCHANGER

STL. P-3 STD. C-110R2 K-983




Drown Nov. 1940 by I.G. Troced Nov. 1940 by RMS. Checked Dec. 1940 by N.M.S.

Note: This drawing is not to scale. Follow dimensions

Sheet No. 1 of 3

The Care



FOWN NOV. 1940 by J.G. Traced Nov. 1940 by G.V. ... Checked Dec. 1940 by N.W.R.

Note: This drawing is not to scale. Follow dimensions.

DETAILS OF BEARINGS

Sheet No. 2 of 3

COUNTY


STATE ROAD FROM JUNCTION ROUTE I4 SOUTH

PROJECT SN-FA58-CI(3) (US67) STA.886+12.5


ABOUT 0.8 MILES WEST OF NEELYVILLE

BUTLER

K-983



\_\_\_\_



### Missouri Department of Transportation State Bridge Inspection Report

COUNTY: BUTLER DISTRICT: SE CLASS: STATBR FED-ID: 6013 BRIDGE: K0983

\*\*\*GENERAL STRUCTURE INFORMATION\*\*\* \*\*\*BRIDGE INSPECTION INFORMATION\*\*\* **ROUTE: US67S** # **SPANS**: 3 PLACE CODE: 51392 NEELY **DATE:** 02/21/2023 **RESPONSIBILITY: DISTRICT** LANES ON: 2 FEATURE: NEELYVILLE DRAIN D LENGTH: 61 FT 0 IN FREQUENCY: 24 **CALCULATED INTERVAL\*\*: 24** LANES UNDER: 0 STATUS: A-OPEN **MAXIMUM SPAN: 20 FT 6 IN TEAM LEADER: ELEMENT: YES LOG MILE:** 192.232 **COMPASS DIRECTION: NORTH to SOUTH** APPROACH ROADWAY: 24 FT 0 IN **INSPECTOR 2:** STEVE RIGHTNOWAR **INSPECTOR 4: DETOUR: 26.00 MILES DIRECTION OF TRAFFIC: 2-WAY TRAF CURB TO CURB: 26 FT 0 IN INSPECTOR 3:** NHS: YES **FUNCTIONAL CLASS: RL-PRINCIPAL ARTERIAI OUT TO OUT: 29 FT 10 IN** \*\* When calculated interval exceeds the frequency, a justification comment per BIRM is required. **BUILT:** 1941 **NBI OWNER: MODOT AADT:** 7121 **GENERAL INSPECTION COMMENTS** REHAB: **NBI MAINTAINED: MODOT AADT YEAR: 2023** MAINTENANCE DISTRICT: SE LOCATION: S 9 T 22 R 5 E **AADT TRUCK: 26.7% LATITUDE:** 36 33 44.62 (DMS) **MAINTENANCE COUNTY: BUTLER FUTURE AADT: 12462 LONGITUDE:** 90 31 15.55 (DMS) SUB AREA: 7H38 **FUTURE AADT YEAR: 2043** \*\*\*INDEPTH INSPECTION INFORMATION\*\*\* \*\*\*FRACTURE CRITICAL INSPECTION INFORMATION\*\*\* DATE: RESPONSIBILITY: **CATEGORY: CATEGORY:** DATE: **RESPONSIBILITY: FREQUENCY: CALCULATED INTERVAL\*\*: NBI**: **FREQUENCY: CALCULATED INTERVAL\*\*: NBI**: **TEAM LEADER: INSPECTOR 3: METHOD: TEAM LEADER: INSPECTOR 3: METHOD: INSPECTOR 2: INSPECTOR 4: INSPECTOR 2: INSPECTOR 4:** \*\* When calculated interval exceeds the frequency, a justification comment per BIRM is required. \*\* When calculated interval exceeds the frequency, a justification comment per BIRM is required. FRACTURE CRITICAL INSPECTION COMMENTS **INDEPTH INSPECTION COMMENTS** \*\*\*SPECIAL INSPECTION INFORMATION\*\*\* \*\*\*UNDERWATER INSPECTION INFORMATION\*\*\* **CATEGORY: DAMAGE POST INCIDE CATEGORY: DRY DATE:** 05/09/2017 **RESPONSIBILITY: DISTRICT DATE:** 02/21/2023 **RESPONSIBILITY: DISTRICT NBI:** NO NBI: NO FREOUENCY: 999 **CALCULATED INTERVAL\*\*:** FREQUENCY: 60 CALCULATED INTERVAL\*\*: 24 **TEAM LEADER: INSPECTOR 3:** JERRY GOODMAN **METHOD:** VISUAL **TEAM LEADER: INSPECTOR 3: METHOD:** VISUAL **INSPECTOR 2:** TERRY WILSON **INSPECTOR 4: INSPECTOR 2:** STEVE RIGHTNOWAR **INSPECTOR 4:** \* When calculated interval exceeds the frequency, a justification comment per BIRM is required. \*\* When calculated interval exceeds the frequency, a justification comment per BIRM is required. SPECIAL INSPECTION COMMENTS **UNDERWATER INSPECTION COMMENTS** OTHER SPECIAL INSPECTIONS OTHER UNDERWATER INSPECTIONS DATE **FREQUENCY CATEGORY** CALCULATED INTERVAL RESPONSIBILITY **METHOD** DATE **FREQUENCY CATEGORY** NBI CALCULATED INTERVAL RESPONSIBILITY **METHOD** NO WT TAPE 04/23/2014 CHANNEL CROSS DISTRICT 120 SECTIONS

MoDOT

MoDOT

### **Missouri Department of Transportation State Bridge Inspection Report**

November 26, 2024 6:55:05AM

**CLASS: STATBR COUNTY: BUTLER DISTRICT: SE FED-ID: 6013 BRIDGE: K0983** 

\*\*\*STRUCTURE POSTING\*\*\*

APPROVED CATEGORY: S-1 NO POSTING REQUIRED

> **Ton 1: Ton 2:**

**COMMENTS:** 

FIELD CATEGORY: S-1

NO POSTING REQUIRED

**Ton 1: Ton 2:** 

**COMMENTS:** 

**Ton 3:** 

**Ton 3:** 

**PROBLEM:** 

PROBLEM DIRECTION:

\*\*\*GENERAL COMMENTS/MAJOR RATED ITEMS\*\*\*

GENERAL COMMENTS: (BOWDEJ1, 09/05/2008)--(20'-20'-20') CONC SOLID SLAB SPANS

[ITEM 58] DECK: 5-FAIR CONDITION

COMMENTS: (RACKEM, 08/11/2011)--MODERATE L-CRACKS W/EFFL - BOTTOM

**RATING:** 03/15/2017

[ITEM 59] SUPER: 5-FAIR CONDITION

COMMENTS: (RACKEM, 08/11/2011)--2"+ SUPERSTRUCTURE SHIFT TO WEST.

**RATING:** 01/11/2011

[ITEM 60] SUB: 5-FAIR CONDITION

COMMENTS: (RACKEM, 08/11/2011)--MODERATE SUBSTR SCALE & ABUT UDNERMINING.

**RATING:** 03/15/2017

[ITEM 61] BANK/CHANNEL: 6-WIDESPREAD MINOR DAMAGE **RATING:** 09/24/2014

[ITEM 113] SCOUR: 8-STABLE FOR CALCULATED

**COMMENTS:** 

**COMMENTS:** 

**COMMENTS:** 

**RATING:** 05/18/2001

**EVALUATION TYPE:** 

[ITEM 71] WATERWAY ADEQUACY: DECK ABOVE FLOOD ELEV

**RATING:** 05/18/2001

[ITEM 72] APPRRDWY ALIGNMENT: 8-VERYGOOD **COMMENTS:** 

**RATING:** 05/18/2001

\*\*\*RAILING AND APPROACH PAVEMENT COMPONENTS AND RATINGS\*\*\*

[ITEM 36A] BRIDGE RAILING RATING: DOESNT MEET CURRNT STND-0 **RATING:** 01/11/2007 **COMMENTS:** 

**MATERIAL** 

REINFORCED CONCRETE

**CONSTRUCTION CURB** 

**DIRECTION COMMENTS** 

**BOTH** 

REINFORCED CONCRETE

VERTICAL CRACKS

**BALUSTER CONDITION** 

**BOTH** LOCATION 1

**LOCATION 2** 

**SEVERITY MINOR** 

**COMMENT** (RACKEM, 08/11/2011)--END

[ITEM 36B] TRANSITION RAILING RATING: DOESN'T MEET CURRN'T STND-0 **RATING:** 01/11/2007 **COMMENTS:** 

**RANDOM** 

**MATERIAL** GALVANIZED STEEL **CONSTRUCTION** W-BEAM

**DIRECTION ALL** 

**COMMENTS** 

[ITEM 36C] APPROACH RAILING RATING: MEETS CURRENT STANDARDS-1

**RATING:** 05/18/2001

**COMMENTS:** 

November 26, 2024 6:55:05AM

**Missouri Department of Transportation State Bridge Inspection Report** 

**COUNTY: BUTLER DISTRICT: SE CLASS: STATBR FED-ID: 6013 BRIDGE: K0983** CONSTRUCTION **DIRECTION COMMENTS** MATERIAL GALVANIZED STEEL W-BEAM ALL [ITEM 36D] RAIL END TREATMENT RATING: MEETS CURRENT STANDARDS-1 **RATING:** 01/11/2007 **COMMENTS: DIRECTION** MATERIAL **CONSTRUCTION COMMENTS GALVANIZED STEEL BREKAWAY SYSTEM ALL** APPROACH PAVEMENT: \*Overall condition assigned for each approach pavemenet component is shown below. **CONSTRUCTION DIRECTION CONDITION\* COMMENTS MATERIAL** REINFORCED CONCRETE SLAB BOTH \*\*\*DRAINAGE, EXPANSION DEVICES, BANK/SLOPE, AND DECK PROTECTIVE COMPONENTS\*\*\* **DECK PROTECTIVE COMPONENTS: COMPONENT OVERALL CONDITION** SERIES TYPE-# **MATERIAL CONSTRUCTION THICKNESS** YEAR APPLIED **MANUFACTURE** MAIN SERIES-1 WEARING SURFACE ASPHALTBITUMINOUS MAT 2 IN **FAIR COMMENT: DECK PROTECTION** *NOTAPPLICABLE* **NONE COMMENT:** *MEMBRANE NOTAPPLICABLE* **NONE COMMENT: DRAINAGE COMPONENTS: COMPONENT MATERIAL CONSTRUCTION DIRECTION COMMENTS DRAINAGE** REINFORCED CONCRETE CURB OUTLET **EXPANSION DEVICE COMPONENTS:** SUB UNIT-# SUB LABEL **COMPONENT MATERIAL CONSTRUCTION** YEAR APPLIED **MANUFACTURE OVERALL CONDITION** GAP**COMMENT:** BANK/SLOPE PROTECTION COMPONENTS: **COMPONENT MATERIAL CONSTRUCTION DIRECTION COMMENTS** 

\*\*\*DECK COMPONENTS\*\*\*

SPAN TYPE-# **COMPONENT MATERIAL CONSTRUCTION COMMENTS** 

MAIN SPANS-1 DECKREINFORCED CONCRETE CAST-IN-PLACE

**CONDITION** LOCATION 1 LOCATION 2 **SEVERITY MEASUREMENT COMMENT** DIAGONAL CRACKS **ENDS MODERATE MODERATE EFFLORESCENCE RANDOM** 

LONGITUDINAL CRACKS THROUGHOUT MINOR **SCALING** THROUGHOUT **MODERATE** 

MAIN SPANS-2 DECK REINFORCED CONCRETE CAST-IN-PLACE

Design\_No = k0983

MODOT

November 26, 2024 6:55:05AM

### Missouri Department of Transportation State Bridge Inspection Report

COUNTY: BUTLER DISTRICT: SE CLASS: STATBR FED-ID: 6013 BRIDGE: K0983

LOCATION 2

MAIN SPANS-3

**SUBSTRUCTURE** 

MODOT

DECK

ISTRICT: SE

REINFORCED CONCRETE

CAST-IN-PLACE

LACE

<u>SEVERITY</u>

MEASUREMENT COMMENT

EFFLORESCENCE LONGITUDINAL CRACKS

**CONDITION** 

BOTTOM THROUGHOUT

LOCATION 1

MINOR MINOR

\*\*\*SUPERSTRUCTURE COMPONENTS\*\*\*

<u>SERIES TYPE-#</u> <u>SPAN TYPE</u> <u>MATERIAL</u> <u>CONSTRUCTION</u> <u>LABEL</u> <u>COMMENTS</u>

MAIN SERIES-1 SIMPLE SPAN REINFORCED CONCRETE SOLID SLAB (REHAGM, 02/12/2004)--CENTER SPAN SHIFTED (RESTRANTERS INSTALLED)

<u>SPAN</u> <u>COMPOSITE INDICATOR</u> <u>LENGTH</u> <u>WEATHERING STEEL</u> <u>COMMENTS</u>

MAIN SPANS-1 NON-COMPOSITE 20 FT 6 IN NO

<u>CONDITION</u> <u>LOCATION 1</u> <u>LOCATION 2</u> <u>SEVERITY</u> <u>MEASUREMENT</u> <u>COMMENT</u>

MAIN SPANS-2 NON-COMPOSITE 20 FT 0 IN NO

<u>CONDITION</u> <u>LOCATION 1</u> <u>LOCATION 2</u> <u>SEVERITY</u> <u>MEASUREMENT</u> <u>COMMENT</u>

OTHER THROUGHOUT NOT APPLICABLE (WILSOJ, 02/05/2005)--SPAN 2 SHIFTING 2" TO THE WEST

SPALLS ENDS MINOR (RACKEM, 08/11/2011)--OVER INT BENT #2

MAIN SPANS-3 NON-COMPOSITE 20 FT 6 IN NO

<u>CONDITION</u> <u>LOCATION 1</u> <u>LOCATION 2</u> <u>SEVERITY</u> <u>MEASUREMENT</u> <u>COMMENT</u>

				***SUBSTRUCT	URE COM	PONENTS***
₹	SKEW	LENGTH	MATERIAL	CONSTRUCTION	LAREL	COMMENTS

CESTITUTE	SHETT	221.0111	1/1111 1111111	001,01110 01101.	ETIBEE CONTINIENTS		
ABUTMENT-1	<i>RA-20 DEGREES</i>	38 FT 7 IN	REINFORCED CONCRETE	<i>NON-INTEGRAL</i>			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<b>COMMENT</b>
<u>ASSOCI</u>	<u>ATED COMPONENT</u>	<u>MAT</u>	<u>ERIAL</u>	<u>CONSTRUCTION</u>			
BEAM C	CAP	REIN	FORCED CONCRETE	CAST-IN-PLACE			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<b>COMMENT</b>
PILING		REIN	FORCED CONCRETE	CAST-IN-PLACE			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<b>COMMENT</b>
STRAIG	HT WINGS	REIN	FORCED CONCRETE	CAST-IN-PLACE			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<b>COMMENT</b>
EXPANS	SION BEARING	TAR	PAPER	SLIDING LAYERS			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<b>COMMENT</b>
BENT-2	RA-20 DEGREES	32 FT 3 IN	REINFORCED CONCRETE	PILE CAP			
	<b>CONDITION</b>		<u>LOCATION 1</u>	LOCATION 2	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<b>COMMENT</b>
ASSOCIA	ATED COMPONENT	MAT	ERIAL	<b>CONSTRUCTION</b>			
BEAM C	CAP	REIN	FORCED CONCRETE	CAST-IN-PLACE			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<b>COMMENT</b>
	REBAR EXPOSED		ENDS		MINOR		
	SPALLS		ENDS		MODERATE		
	VERTICAL CRACKS	S	RANDOM		MINOR		
PILING		REIN	IFORCED CONCRETE	CAST-IN-PLACE			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
	SCALING		THROUGHOUT		MODERATE		
EXPANS	SION BEARING	TAR	PAPER	SLIDING LAYERS			
	<b>CONDITION</b>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>

 $Design_No = k0983$ 

MoDOT

### Missouri Department of Transportation State Bridge Inspection Report

November 26, 2024 6:55:05AM

COUNTY: BUTLER	DISTRICT: SE	CLASS: STATBR	FED-ID	: 6013	BRIDGE: K0983
BENT-3 RA-20 DEGREES	32 FT 3 IN REINFORCED CONCRETE	PILE CAP			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
ASSOCIATED COMPONENT	<u>MATERIAL</u>	<u>CONSTRUCTION</u>			
BEAM CAP	REINFORCED CONCRETE	CAST-IN-PLACE			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
VERTICAL CRACKS			MINOR		
PILING	REINFORCED CONCRETE	CAST-IN-PLACE			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
SCALING	WATERLINE		MODERATE		
EXPANSION BEARING	TARPAPER	SLIDING LAYERS			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
ABUTMENT-4 RA-20 DEGREES	38 FT 7 IN REINFORCED CONCRETE	NON-INTEGRAL			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<u>COMMENT</u>
ASSOCIATED COMPONENT	<u>MATERIAL</u>	<u>CONSTRUCTION</u>			
BEAM CAP	REINFORCED CONCRETE	CAST-IN-PLACE			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<b>MEASUREMENT</b>	<u>COMMENT</u>
HORIZONTAL CRACI	KS TOP		FEW		
OTHER	AT BEAM CAP		NOT APPLICABLE		(RACKEM, 08/11/2011)MINOR UNDERMING.
VERTICAL CRACKS	THROUGHOUT		FEW		
PILING	REINFORCED CONCRETE	CAST-IN-PLACE			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
STRAIGHT WINGS	REINFORCED CONCRETE	CAST-IN-PLACE			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
EXPANSION BEARING	TARPAPER	SLIDING LAYERS			
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>
		OVED ADDED DOUBER OF	E I D I M CE THEODY	F. 100 X X 1 1 1	

### \*\*\*OVER/UNDER ROUTES CLEARANCE INFORMATION\*\*\*

**CLEARANCES OVER DECK** 

\*\*NOTE: Vertical clearances for permitting purposes are taken as 2 inches less than the actual field measured clearance.

VERTICAL CLEARANCE TYPE\*\*

**VALUE** 

DIRECTION

**DATE** 

**COMMENT** 

 $Design_No = k0983$ 

November 26, 2024 6:55:05AM

**Missouri Department of Transportation State Bridge Inspection Report** 

**CLASS: STATBR COUNTY: BUTLER DISTRICT: SE** 

CLEARANCES UNDER BRIDGE

**ROUTE** 

MODOT

RECORD #

\*\*NOTE: Vertical clearances for permitting purposes are taken as 2 inches less than the actual field measured clearance.

**DIRECTION OF TRAFFIC** RIGHT LATERAL CLEARANCE # LANES

LEFT LATERAL CLEARANCE

**FED-ID: 6013** 

**PAINT TYPE:** 

**UR-ID** 

DEPARTMENT REPAINT

**MANUFACTURE:** 

**SURFACE PREP:** 

BRIDGE: K0983

**VERTICAL CLEARANCE TYPE\*\*** 

**VALUE** 

**DIRECTION** 

**DATE** 

**COMMENT** 

\*\*\*STRUCTURE PAINT INFORMATION\*\*\*

**CONDITION: RUST AMOUNT:** STEEL TONS: 0

> **ORIGINAL PAINT CONTRACT REPAINT**

**PAINT TYPE:** PAINT TYPE: NAME: NAME:

NAME: **PAINT COLOR: PAINT COLOR: PAINT COLOR: PAINT YEAR: PAINT YEAR: PAINT YEAR:** MILS: MILS: MILS:

\*\*\*REQUESTED WORK ITEMS\*\*\*

**GENERAL WORK COMMENTS:** 

**LOCATION PRIORITY DATE** RESPONSIBILITY **ITEM CATEGORY WORK ITEM COMMENT** 

DISTRICT ROUTINE ROADWAY SURFACE SEAL JTS - RODS/HOT POUR DECK 3 02/08/2021

\*\*\*UTILITY ATTACHMENTS\*\*\*

**OWNER UTILITY METHOD MEASUREMENT TYPE** UTILITY ATTACHMENT COMMENT **VALUE NUMBER** 

\*\*\*PROGRAM NOTES INFORMATION\*\*\*

**ITEMS** PROJECT# MONTH LET YEAR LET **COMMENT YEAR** 2027 REPLACE BRIDGE SE0140 2027

Design No = k0983



### Missouri Department of Transportation State Bridge Inspection Report

November 26, 2024 6:55:05AM

COUNTY: BUTLER DISTRICT: SE CLASS: STATBR FED-ID: 6013 BRIDGE: K0983

COUNTY: BU	ILER DISTRICT: SE	CLASS: STATBR	FED-ID: 0013	BRIDGE: KU983			
***COMPUTER GENERATED RATINGS AND DEFICIENCY ITEMS***				***ADVANCED SIGN INFORMATION***			
NOTE: The items listed in this section are updated whenever computer edits are ran on a structure after the inspection updates have been entered in to TMS.			SIGN#	SIGN TYPE	PROBLEM	PROBLEM DIRECTION	
Rated Item	Rating	Rating Date	1				
[Item 67] Structure Evaluation Rating:	5-BETTER THAN MINIMUM	1/17/2006					
[Item 68] Deck Geometry Rating:	2-BASICALLY INTOLRBLE REQ	2/23/2015					
[Item 69] Underclearance:	N-NOT APPLICABLE	5/18/2001					
Sufficiency Rating:	46.5%	3/16/2017					
Deficiency:	FUNCTIONAL	5/18/2001					
Funding Eligibility:				***OUTFALL INSPEC	TION INFORMATIO	N***	
Estimated New Structure Length:							
Estimated Structure Cost:			# OUTFALLS:	INSPE	CTOR:		
Estimated Total Project Cost:			STATUS:		DATE:		
Year of Cost Estimate:			NOTES:				
NOTE: The above structure length and cost estimates are computer generated using algorithms in the TMS system. These algorithms are generalized to use NBI items to come up with a new structure length and width to calculate a new area which is taken times a representative cost per square foot. The actual structure size and cost may vary significantly from these numbers once site specific engineering is done.							




### **Missouri Department of Transportation State Bridge Inspection Report CLASS: STATBR**

November 26, 2024 6:55:05AM

**COUNTY: BUTLER** DISTRICT: SE

FED-ID: 6013


BRIDGE: K0983





### Missouri Department of Transportation Bridge Inventory and Inspection System Structural Inventory & Appraisal Sheet

COUNTY: BUTLER K0983 REVIEW STATUS: APPROVED T **BRIDGE:** NBI STATUS: 3/15/2024 2024 ROUTE CARRIED 'ON' STRUCT **RECORD TYPE: RUN DATE: SUBMITTAL YEAR:** GENERAL STRUCTURE INFORMATION ROUTE DESIGNATION INFORMATION ROUTE CARRIED 'ON' STRUCT State MISSOURI 5A Record Type LIS District 5B SE Route Signing Prefix MAINLINE **BUTLER** County 5C Designated Level of Service 00067 6013 8 Federal ID No. 5D Route Number 1941 NOT APPLICABLE 27 5E Year Built Directional Suffix US 67 S 106 0 7 Year Reconstructed Facility Carried YES HIGHWAY Type of Service On 12 Base Hwv. Network STATE HIGHWAY AGENCY 000000015 21 Structure Maintenance 13A LRS Inventory Route No. 00 STATE HIGHWAY AGENCY 22 Structure Owner 13B Subroute No. 33 NO MEDIAN Toll Status ON FREE ROAD Br. Median Code 20 02-RU PRINCPL ARTRIAL-OTH 37 Historical Significance NOT ELIGIBLE FOR NR OF HP 26 Functional Classification NONE EXISTS 101 28A Parallel Struc Desg Lanes on Structure NOT TEMPORARY Temporary Structure 103 RTE NOT A DEFENSE HWY 100 STRAHNET Designation NBIS Bridge Length YES ON NHS National Highway System 104 NOT APPLICABLE 105 Federal Lands Highway YES 110 Designated Nat. Network STRUCTURE LOCATION INFORMATION STRUCTURE TRAFFIC INFORMATION 7121 4 Place NEELY 29 AADT 51392 2023 Code 30 AADT Year 2-WAY TRAFFIC S 9 T 22 N R 5 E Location 102 Direction of Traffic 11 Milepoint 193.36 miles 27% 109 AADT Truck Percent 36 D 33 M 45 S 16 Latitude 12462 114 Future AADT 17 Longitude 90 D 31 M 16 S 2043 115 Future AADT Year UNDERRECORD INFORMATION STRUCTURE GEOMETRIC INFORMATION NEELYVILLE DRAIN D 10 99 Ft. 99 In. Features Intersected Inventory Rte. Vert. Clear 42B WATERWAY 19 26.25 miles Type of Service Under By pass Detour Length 00 28B Lanes Under Structure 32 Approach Roadway Width 23 Ft. 11 In. N/A 20.00 Degrees 54A Vert. Clearance Ref. 34 Skew 54B Vert. Clearance 0 Ft. 0 In. 35 Struct. Flared Rt. Lat Clear Ref. N/A Total Horiz. Clear 25 Ft. 11 In. 55A 47 55B Rt. Lat Clearance 0 Ft. 0 In. 48 Maximum Span Length 20 Ft. 4 In. 61 Ft. 0 In. Left Lat Clearance 0 Ft. 0 In. 49 Structure Length PERMIT NOT REQ Navigation Control 50A 0 Ft. 0 In. Left Curb/Sidewalk Width Nav Vertical Clear 0 Ft. 0 In. 39 50B Right Curb/Sidewalk Width 0 Ft. 0 In. 0 Ft. 0 In. Curb to Curb Br. Width 25 Ft. 11 In. 40 Nav Horizontal Clear 51 29 Ft. 10 In. Nav. Pier Protection Deck Width (Out-Out) 111 52 99 Ft. 99 In. Nav. Cl. Vert. Clear 53 Vert.Clearance Over Deck





### Missouri Department of Transportation Bridge Inventory and Inspection System Structural Inventory & Appraisal Sheet

COUNTY: BUTLER BRIDGE: K0983 REVIEW STATUS: APPROVED NBI STATUS: T

RECORD TYPE: ROUTE CARRIED 'ON' STRUCT RUN DATE: 3/15/2024 SUBMITTAL YEAR: 2024

	ROWDATE.					
LOAD RATING AND POSTING INFORMATION	MATERIAL/CONSTRUCTION INFORMATION					
31 Design Load H 15 41 Structure Status OPEN NO RESTRICTIONS 63 Oper. Rating Meth. LOAD FACTOR 64 Operating Rating 45 Tons. 65 Inventory Rating Meth LOAD FACTOR 66 Inventory Rating 27 Tons. 70 Bridge Posting Code =>LEGAL LOADS  PROPOSED IMPROVEMENT INFORMATION	43A Main Struc. Mat type CONCRETE  43B Main struc Constr. Type SLAB  45 # of Main Spans 3  44A Appr Struc. Mat type 000  44B Appr Struc. Cnstr. type 000  46 # of Approach Span 0  107 Deck Mat/Constr. 1 CONCRETE CIP  108A Wear Surf Mat/Constr. 6 BITUMINOUS					
Sufficiency Rating 46.5 Percent  Possicionary Retina FUNCTIONAL	108B Membrane Mat/Constr. 0 NONE 108C Deck Protect Mat/Constr. 0 NONE					
Deficiency Rating Funding Eligibility FULL  75A Proposed Work REPLACEMENT SUBSTND LOAD  75B Work Done By Contract  76 New Struc Length 85 Ft. 4 In.	CONDITION RATING INFORMATION           58         Deck Cond. Rating         5           59         Superstructure Cond. Rating         5           60         Substructure Cond. Rating         5					
94 Struc Improve Cost \$ 595,000  95 Roadway Improve Cost \$ 59,000	60 Substructure Cond. Rating 5  61 Channel /Channel Protection Cond. Rating 6  62 Culvert Cond. Rating N					
96 Total Project Cost \$892,000 97 Year of Cost Estimates 2024	INSPECTION INFORMATION					
APPRAISAL RATING INFORMATION  36A Br. Rail App. Rating DOES NOT MEET ACCEPT STND  36B Transition Rail App. Rating DOES NOT MEET ACCEPT STND  36C Approach Rail App. Rating MEETS ACCEPTBLE STND  36D Rail End Treat. App. Rating MEETS ACCEPTBLE STND  67 Struc Eval App. Rating 5  68 Deck Geometry App. Rating 2  69 Underclearance App. Rating N  71 Waterway Adeq. App. Rating 8  72 Approach Road App. Rating 8  113 Scour Assess App. Rating 8	90 Gen. Insp Date 2 / 23  91 Gen. Insp. Frequency 24 Months  92A Frac. Critical Inspection N Months  93A Frac. Critical Insp. Date  92B Underwater Inspection N Months  93B Underwater Insp. Date  92C Special Inspection N Months  93C Special Inspection Date  BORDER BRIDGE INFORMATION  98 Neighboring State Code  98B Neighboring State % Respon  99 Neighboring State Struc. No.					
APPROVED POSTING INFORMATION	FIELD POSTING INFORMATION					
Approved Posting Category S-1  Ton1 Ton2 Ton3  Tonnage Values for Posting Sign	Field Posting Category S-1  Ton1 Ton2 Ton3  Tonnage Values for Posting Sign					
General Text for Posting Sign  NO POSTING REQUIRED	General Text for Posting Sign NO POSTING REQUIRED					

 $Design\_No = K0983 \ and \ Inventory\_Appraisal\_Submittal\_Year = 2024$