


434

GENERAL ELEVATION



PLAN

GENERAL NOTES:

Field connections shall be riveted except as noted in hard rail details or, if the Contractor desires to eliminate all field riveting on this project, he may use machine bolts except for the $\frac{3}{4}$ "^{nom} rivet head bolts specified for hard rail. Heads and nuts of machine bolts shall be American Standard Regular.

See Section EE-9(c) of Standard Specifications for required painting of steel piles.

Permits must be obtained for all truck loads over legal lengths. Items of material which cannot be transported by truck with overall length less than 75'-0" must be shipped by rail to the specified shipping point.

B.M. Elev. 803.09 x Nails S. Root 18" Walnut 200' Lt. Sta. 52+33
(U.S.G.S. Datum).

COUNTY

LOCATION SKETCH

Drawn Oct. 1955 by H.G.M.
Checked Oct. 1955 by C.S.A.

Note: This drawing is not to scale. Follow dimensions.

FINISHED

Sheet No. 1 of 4

SUBMITTED BY J. A. Williams DATE 10-18-1955
BRIDGE ENGINEER
APPROVED BY Ray M. Whitton DATE 10-18-1955
CHIEF ENGINEER








FINANCING

STD. C-110 R3
P-833

SEE FINAL PLANS BROWN LINES


MISSOURI STATE HIGHWAY DEPARTMENT

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
5	MO.	3-1458 (1) (SFF)	19		



DETAIL OF BENTS NO. 1 & 4


DETAILS OF INTERMEDIATE BENTS NO. 2 & 3



END BENTS NO. 1 & 4

INTERMEDIATE BENTS NO. 2 & 3

PART LONGITUDINAL SECTION




END BENTS NO. 1 & 4

INTERMEDIATE BENTS NO. 2 & 3

PART ANCHOR BOLT PLAN

FINISHED



DETAILS OF STEEL PILE

BRIDGE OVER SHOAL CREEK

STATE ROAD FROM ROUTE 136 WEST OF LIVONIA SOUTH TO ROUTE 56
ABOUT 18.0 MILES E. OF UNIONVILLE
PROJECT S-1458(1) (SFF) STA. 56 + 02.5

PUTNAM COUNTY

FINISHED

FINISHED

P-833

Drawn Oct. 1955 by H.C.M.
Traced Oct. 1955 by J.C.G.
Checked Oct. 1955 by C.S.A.

Note: This drawing is not to scale. Follow Dimensions











Sheet No. 2 of 4.

375

MISSOURI STATE HIGHWAY DEPARTMENT

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
5	MO.	5-1458(1) (SFF)	19		

Note: Space dowel bars C1 at approximately 12" centers in curb between outlets and at ends.





Assembled Oct. 1955 by H.G.M. & J.C.G.
Checked Oct. 1955 by C.S.A.
Note: This drawing is not to scale. Follow dimensions.

BRIDGE OVER SHOAL CREEK
STATE ROAD FROM ROUTE 136 WEST OF LIVONIA SOUTH TO ROUTE SW
ABOUT 18.0 MILES E. OF UNIONVILLE
PROJECT NO. 5-1458(1) (SFF) STA. 56 + 02.5
PUTNAM COUNTY
FINISHED
P-833
Sheet No. 3 of 4
NO CONSTRUCTION
Sq. 20-H10
Rev. Feb. 1955

MISSOURI STATE HIGHWAY DEPARTMENT

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
5	MO	5-1458 (1) (SFF)	19		



Required: 12 Sets 8" x 10" Each set consists of 5 plates each.

GENERAL NOTES.

Finish all surfaces marked X.
 Bearing castings shall be either gray iron alloy or cast steel but payment will be made as gray iron alloy.
 All bolts and nuts will be paid for as structural steel.
 Anchor bolts shall be 1" swaged bolts, no heads or nuts and are to extend 10" into concrete. Top end of anchor bolts shall be above the top of casting, but no higher than 1/4" below the top surface of the bottom flange of beam.
 All lead plates shall be approximately 8" thick and weigh 8#/sq. ft. Cost of lead plates shall be included in price bid for other items.
 Edge A to be rounded (1/8" to 3/8" radius).

BRIDGE OVER SHOAL CREEK

STATE ROAD FROM ROUTE 136 WEST OF LIVONIA SOUTH TO ROUTE SW
 ABOUT 18.0 MILES E. OF UNIONVILLE
 PROJECT NO. 5-1458(1) (SFF) STA. 56+02.5

PUTNAM COUNTY

FINISHED

Assembled Oct. 1955 by H.G.M. & J.C.G.
 Checked Oct. 1955 by C. S. A.

Note: This drawing is not to scale. Follow dimensions.


Sheet No. 4 of 4.

P-833

NO CONSTRUCTION CHANGES

377

FED. ROAD DIST. NO.	STATE	FED. AID PROJ. NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEET
5	MO.	5-1458(1) (5FF)	1956		



Note: All excavation for bridge will be paid for as Class 1 Excavation for Structures.

* Final pay weight for Fabricated Structural Steel will be based on using field rivets except for bolted connections specified for hand rail.

LOCATION SKETCH

Note: This drawing is not to scale. Follow dimensions.

Design Specifications: A.A.S.H.O. (1953)
Loading: H10-44.
Structural Steel Stress: 18,000 $\frac{\text{lb}}{\text{in}^2}$.
Reinforcing Steel Stress: 18,000 $\frac{\text{lb}}{\text{in}^2}$.
Concrete, Class "B" Stress: 1000 $\frac{\text{lb}}{\text{in}^2}$.
All concrete shall be Class "B".
Rivets $\frac{3}{4}$ " ϕ ; holes $\frac{13}{16}$ " ϕ except in handrail, where rivets shall be $\frac{5}{8}$ " ϕ ;
holes $\frac{9}{16}$ " ϕ .
Field connections shall be riveted except as noted in handrail
details or, if the Contractor desires to eliminate all field riveting on
this project, he may use machine bolts except for the $\frac{5}{8}$ " rivet head bolts
specified for handrail. Heads and nuts of machine bolts shall be American
Standard Regular.
Qualification of welding operators will be required.
Paint: Shop, none; Field, contact surfaces of bolted field connections
one coat of red lead and surfaces inaccessible after erection three coats
of red lead. No other paint to be applied by Contractor except as noted
for steel piles. Red lead required shall be furnished by Contractor. Payment
for cleaning and painting such surfaces will be included in unit price bid
for Fabricated Structural Steel.
See Section 22-9(c) of Standard Specifications for required painting
of steel piles.
Permits must be obtained for all truck loads over legal lengths.
Items of material which cannot be transported by truck with overall
length less than 75'-0" must be shipped by rail to the specified shipping
point.
Where joint filler is specified on the plans it shall conform with the
requirements for Premoulded Material for Filler as given in Section
59-22 D of the Standard Specifications.

B.M. Elev. 810.20 $\frac{3}{8}$ " Bolt in N. Side of W. ear of S. Conc.
(U.S.G.S. Datum). Abut. Bridge Sta. 56+02.5

BRIDGE OVER SHOAL CREEK

STATE ROAD FROM ROUTE 136 WEST OF LIVONIA SOUTH TO ROUTE SW
ABOUT 18.0 MILES E. OF UNIONVILLE

PROJECT NO. S-1458(1) (SFF) STA. 56+02.5

PUTNAM

COUNTY

SUBMITTED BY J. A. Williams DATE 10-18-1955
BRIDGE ENGINEER
APPROVED BY Ray M. Whitton DATE 10-18-1955

FINISHED

STD. C-110 P3



P-833

FINISHED

PLAN 3

STATE	PROJ. NO.	SHEET NO.
NO.	1250583	9
SEC/SUR 6	TWP 65N	RGE 15W

The temporary supports must be capable of safely supporting a service load of approximately ** tons per stringer. (Factor of safety not included) (See Special Provisions).



DETAIL OF FLANGE R

[illegible]

SHEET NO. 1 OF 1

DATE 3/9/94

P08331

WID 5, ,FLA,1,	REVISED
FLANGE BRACE	
AUG. 1993	NOV. 1993

DESIGNED: JAN. 1994
DETAILED: JAN. 1994
CHECKED: JAN. 1994

Bridge Number:

P0833R1

Route/County:

FF/Putnam

Asbestos-Containing Material Present?

Yes: ☒

No: ☐

If yes, see report for location(s).

Structural Steel Present?

Yes: ☒

No: ☐

If No, then skip the following.

Lead-Based Paint (LBP) Present?

Yes: ☐

No: ☒

Trusses LBP?

Yes: ☐ No: ☐

Girder LBP?

Yes: ☐ No: ☒

Railing LBP?

Yes: ☐ No: ☒

Pile LBP?


Yes: ☐ No: ☒



MEMORANDUM

Missouri Department of Transportation
Construction and Materials
Central Laboratory

TO: TMS

FROM: Frank Reichart 
Environmental Chemist

DATE: February 25, 2016

SUBJECT: Materials
Asbestos Inspection & Heavy Metal Paint Survey
Route FF
Bridge P-0833R1
Putnam County

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column “Friability Category”, this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources’ Technical Bulletin “Managing Construction and Demolition Waste” dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, non-hazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 526-4359.

db/fr/dr

[http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared
documents/asbestos/districts/northwest\(nw\)/mt/p0833r1/dr16022519.docx](http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared/documents/asbestos/districts/northwest(nw)/mt/p0833r1/dr16022519.docx)
Attachments

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS
Asbestos Survey Report
All Suspect ACM

ROUTE:	FF
MODOT JOB NO.:	N/A
DISTRICT:	NW
COUNTY:	Putnam
DATE OF SURVEY:	February 25, 2016
PARCEL NO.:	Bridge P-0833R1

SURVEYED BY: Frank Reichart and Diane Roegge
CERTIFICATION #: 7118110315MOIR11239, F.R.
CERTIFICATION #: 7118110315MOIR7165, D.R.
SITE ADDRESS: Over Shoal Creek
TYPE(S) OF STRUCTURE(S): Bridge

[illegible]

N-ACM = Non-Asbestos Containing Material I NF = Category I Nonfriable
NAFD = No Asbestos Fiber Detected * = Tested By Point Count Procedure

INF = Category I Nonfriable

II NF = Category II Nonfriable

$F = \text{Friable}$

* = Tested By Point Count Procedure

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Asbestos Survey Report

All materials requiring removal or special handling.

ROUTE:

FF

MODOT JOB NO.:

N/A

DISTRICT:

AN

COUNTY:

Putnam

DATE OF TESTS:

March 14, 2016

PARCEL NO.:

Bridge P-0833R1

TESTED BY:

CERTIFICATION #:

SITE ADDRESS:**TYPE(S) OF STRUCTURE(S):**

Diane Roegge

7118110315MOIR7165, D.R.

Over Shoal Creek

Bridge

[illegible]

INF = Category I Nonfriable

II NF = Category II Nonfriable

F = Friable

* = Tested By Point Count Procedure

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Metals Survey Report of Painted Concrete, Block, Brick Surfaces for Clean Fill Purposes

ROUTE:	FF
MODOT JOB NO.:	N/A
DISTRICT:	NW
COUNTY:	Putnam
SURVEYED BY:	Frank Reichart
DATE OF SURVEY:	February 25, 2016

TESTED BY:	N/A
DATE OF TESTS:	N/A
PARCEL NO.:	Bridge P-0833R1
SITE ADDRESS:	Over Shoal Creek
TYPE(S) OF STRUCTURE(S):	Bridge

[illegible]


All results are by XRF unless otherwise indicated: a = USEPA SW-846 Method 3050
b = USEPA SW-846 Method 7471



MEMORANDUM

Missouri Department of Transportation Construction and Materials Central Laboratory

TO: TMS

FROM: Frank Reichart 
Environmental Chemist, Lead License #110506-300003364

DATE: October 29, 2018

SUBJECT: Materials
Job No. N/A
FF/Putnam County
Bridge# P0833R1

On October 29, 2018, a paint screening for regulated heavy metals was performed on the subject bridge. The following results were obtained:

	18MFJR734
Arsenic (As)	LOD*
Chromium (Cr)	205 ppm**
Lead (Pb)	268 ppm
Cadmium (Cd)	LOD
Selenium (Se)	LOD
Barium (Ba)	606 ppm
Mercury (Hg)	LOD
Silver (Ag)	LOD

*LOD = below the detection limit of the instrument

**ppm = parts per million

TMS paint data indicated a System C Al paint, applied in 1991. The results verify the information found in TMS.

The existing paint system is NOT lead-based paint.

Should any further screenings be required, please contact Todd Bennett, Chemical Laboratory Director, at (573) 751-1045.

Should you have any questions regarding the screenings, feel free to call me at (573) 526-4359.

fr/dr

[http://sharepoint/systemdelivery/cm/chemicallab/environmental/shareddocuments/asbestos/districts/northwest\(nw\)/mt/p0833r1/lbp_xrf_p0833r1.docx](http://sharepoint/systemdelivery/cm/chemicallab/environmental/shareddocuments/asbestos/districts/northwest(nw)/mt/p0833r1/lbp_xrf_p0833r1.docx)

Expiration Date

12/2/2016

Certificate Number: 7118110315MOIR11239

Training Date:

11/3/2015

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources

P.O. Box 176

Jefferson City, MO 65102

Phone (573) 751-4817


Francis J. Reichart

has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.

12/3/2015

Date

Kyra A. Moore
Director of Air Pollution Control Program



Expiration Date 12/2/2016
Training Date: 11/3/2015

Certificate Number: 7118110315MOIR7165

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources
P.O. Box 176
Jefferson City, MO 65102
Phone (573) 751-4817


Diane R. Roege


has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.


12/3/2015


Date


Diane R. Roege
Director of Air Pollution Control Program




		<div>Missouri Department of Transportation</div> <div>State Bridge Inspection Report</div>				<div>December 03, 2024</div> <div>7:34:50AM</div>			
COUNTY: PUTNAM		DISTRICT: NW		CLASS: STATBR		FED-ID: 8041		BRIDGE: P0833	
GENERAL STRUCTURE INFORMATION							***BRIDGE INSPECTION INFORMATION***		
<div>ROUTE: RTFFS</div> <div>FEATURE: SHOAL CR</div> <div>STATUS: P-POSTLOAD</div> <div>LOG MILE: 0.998</div> <div>DETOUR: 21.00 MILES</div> <div>NHS: NO</div> <div>BUILT: 1955</div> <div>REHAB: 1994</div> <div>LOCATION: S 32 T 66 R 16 W</div> <div>LATITUDE: 40 28 17.22 (DMS)</div> <div>LONGITUDE: 92 43 31.84 (DMS)</div>		<div># SPANS: 3</div> <div>LANES ON: 2</div> <div>LANES UNDER: 0</div> <div>COMPASS DIRECTION: NORTH to SOUTH</div> <div>DIRECTION OF TRAFFIC: 2-WAY TRAF</div> <div>FUNCTIONAL CLASS: RL-MINOR COLLECTOR</div> <div>NBI OWNER: MODOT</div> <div>NBI MAINTAINED: MODOT</div> <div>MAINTENANCE DISTRICT: NW</div> <div>MAINTENANCE COUNTY: PUTNAM</div> <div>SUB AREA: 7A24</div>		<div>PLACE CODE: 28522 GRANT</div> <div>LENGTH: 145 FT 0 IN</div> <div>MAXIMUM SPAN: 57 FT 2 IN</div> <div>APPROACH ROADWAY: 18 FT 0 IN</div> <div>CURB TO CURB: 20 FT 0 IN</div> <div>OUT TO OUT: 22 FT 4 IN</div> <div>AADT: 86</div> <div>AADT YEAR: 2023</div> <div>AADT TRUCK: 11.6%</div> <div>FUTURE AADT: 108</div> <div>FUTURE AADT YEAR: 2043</div>		<div>DATE: 12/14/2023</div> <div>RESPONSIBILITY: DISTRICT</div> <div>FREQUENCY: 24</div> <div>CALCULATED INTERVAL**: 24</div> <div>TEAM LEADER: BRYCE ACTON</div> <div>ELEMENT: NO</div> <div>INSPECTOR 2:</div> <div>INSPECTOR 4:</div> <div>INSPECTOR 3:</div> <div>** When calculated interval exceeds the frequency, a justification comment per BIRM is required.</div>			
						<div>GENERAL INSPECTION COMMENTS</div>			
FRACTURE CRITICAL INSPECTION INFORMATION					***INDEPTH INSPECTION INFORMATION***				
<div>DATE:</div> <div>FREQUENCY:</div> <div>TEAM LEADER:</div> <div>INSPECTOR 2:</div> <div>** When calculated interval exceeds the frequency, a justification comment per BIRM is required.</div>					<div>RESPONSIBILITY:</div> <div>CALCULATED INTERVAL**:</div> <div>INSPECTOR 3:</div> <div>INSPECTOR 4:</div> <div>CATEGORY:</div> <div>NBI:</div> <div>METHOD:</div> <div>** When calculated interval exceeds the frequency, a justification comment per BIRM is required.</div>				
<div>FRACTURE CRITICAL INSPECTION COMMENTS</div>					<div>INDEPTH INSPECTION COMMENTS</div>				
SPECIAL INSPECTION INFORMATION					***UNDERWATER INSPECTION INFORMATION***				
<div>DATE: 06/02/2021</div> <div>FREQUENCY: 72</div> <div>TEAM LEADER: SCOTT STEPHENS</div> <div>INSPECTOR 2:</div> <div>** When calculated interval exceeds the frequency, a justification comment per BIRM is required.</div>					<div>RESPONSIBILITY: DISTRICT</div> <div>CALCULATED INTERVAL**: 82</div> <div>INSPECTOR 3:</div> <div>INSPECTOR 4:</div> <div>CATEGORY: CHANNEL CROSS SEC</div> <div>NBI: NO</div> <div>METHOD: WT TAPE</div>				
<div>SPECIAL INSPECTION COMMENTS</div>					<div>UNDERWATER INSPECTION COMMENTS</div>				
OTHER SPECIAL INSPECTIONS					OTHER UNDERWATER INSPECTIONS				
<div>DATE</div> <div>FREQUENCY</div> <div>CATEGORY</div> <div>NBI</div> <div>CALCULATED INTERVAL</div> <div>RESPONSIBILITY</div> <div>METHOD</div>					<div>DATE</div> <div>FREQUENCY</div> <div>CATEGORY</div> <div>NBI</div> <div>CALCULATED INTERVAL</div> <div>RESPONSIBILITY</div> <div>METHOD</div>				
<div>Design_No = p0833</div>									
<div>Page 1</div> <div>This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.</div>									

		Missouri Department of Transportation		December 03, 2024	
		State Bridge Inspection Report		7:34:50AM	
COUNTY: PUTNAM		DISTRICT: NW		CLASS: STATBR	
		FED-ID: 8041		BRIDGE: P0833	
STRUCTURE POSTING					
APPROVED CATEGORY: S-11		TRUCKS OVER 18 TONS 15 MPH ON BRIDGE EXCEPT TRUCKS WEIGHT LIMIT 39 TONS.			
Ton 1: 18		Ton 2: 39		Ton 3:	
COMMENTS:					
FIELD CATEGORY: S-11		TRUCKS OVER 18 TONS 15 MPH ON BRIDGE EXCEPT TRUCKS WEIGHT LIMIT 39 TONS.			
Ton 1: 18		Ton 2: 39		Ton 3:	
COMMENTS:		PROBLEM:		PROBLEM DIRECTION:	
GENERAL COMMENTS/MAJOR RATED ITEMS					
GENERAL COMMENTS: (BOWDEJ1, 02/10/2010)--(44'-57'-44') CONT NON-COMP WF GDR SPANS (STRENGTHEN ALL GDRS 1994)					
[ITEM 58] DECK: 4-POOR CONDITION		COMMENTS: (STEPHS2, 02/17/2012)--SATURATION SPAN 2 AND 3.			
RATING : 01/12/2018		(ACTONB1, 12/27/2023)--MANY LARGE PATCHES THROUGHOUT			
[ITEM 59] SUPER: 6-SATISFACTORY CONDITION		COMMENTS: (STEPHS2, 01/02/2014)--RUST AT JOINTS			
RATING : 01/02/2014					
[ITEM 60] SUB: 5-FAIR CONDITION		COMMENTS: (STEPHS2, 12/24/2019)--SL AT BENT 2 AND 3.			
RATING : 01/12/2018					
[ITEM 61] BANK/CHANNEL: 5-MAJOR DAMAGE		COMMENTS: (BOWDEJ1, 10/19/2004)--CHANNEL DEEPENING & ERODING UNDER OUTLETS			
RATING : 12/23/2010		(MARTEP, 12/23/2010)--LOTS OF DOWNSTREAM BANK EROSION.			
		(MENEET, 03/01/2012)--RIP-RAP ADDED IN 2010 ON SOUTH BANK.			
[ITEM 113] SCOUR: 8-STABLE FOR CALCULATED		COMMENTS: (ACTONB1, 12/27/2023)--MINOR SCOUR @ BENTS 2/3			
RATING : 05/18/2001					
EVALUATION TYPE :					
[ITEM 71] WATERWAY ADEQUACY: DECK/APPRCH OVERTOP SLIGHT		COMMENTS:			
RATING : 05/18/2001					
[ITEM 72] APPRRDWY ALIGNMENT: 8-VERYGOOD		COMMENTS:			
RATING : 05/18/2001					
RAILING AND APPROACH PAVEMENT COMPONENTS AND RATINGS					
[ITEM 36A] BRIDGE RAILING RATING: DOESNT MEET CURRNT STND-0		RATING : 01/09/2004		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>		
REINFORCED CONCRETE	CURB	BOTH			
STEEL	ANGLE-DOUBLE	BOTH			
[ITEM 36B] TRANSITION RAILING RATING: NOT PROVIDED-0		RATING : 05/18/2001		COMMENTS:	
[ITEM 36C] APPROACH RAILING RATING: NOT PROVIDED-0		RATING : 05/18/2001		COMMENTS:	
[ITEM 36D] RAIL END TREATMENT RATING: NOT PROVIDED-0		RATING : 05/18/2001		COMMENTS:	
Design_No = p0833					
Page 2					
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.					

		Missouri Department of Transportation				December 03, 2024	
		State Bridge Inspection Report				7:34:50AM	
COUNTY: PUTNAM		DISTRICT: NW		CLASS: STATBR		FED-ID: 8041	
						BRIDGE: P0833	
APPROACH PAVEMENT: *Overall condition assigned for each approach pavemenet component is shown below.							
<u>MATERIAL</u>		<u>CONSTRUCTION</u>		<u>DIRECTION</u>		<u>CONDITION*</u>	
ASPHALT		BITUMINOUS MAT		BOTH		GOOD	
DRAINAGE, EXPANSION DEVICES, BANK/SLOPE, AND DECK PROTECTIVE COMPONENTS							
<u>DECK PROTECTIVE COMPONENTS:</u>							
<u>SERIES TYPE-#</u>		<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>	
MAIN SERIES-1		WEARING SURFACE		ASPHALT		BITUMINOUS SEAL COAT	
<u>COMMENT:</u>							
<u>CONDITION</u>		<u>LOCATION 1</u>		<u>LOCATION 2</u>		<u>SEVERITY</u>	
PATCHES		THROUGHOUT				LARGE	
		<u>DECK PROTECTION</u>		<u>NOTAPPLICABLE</u>		<u>NONE</u>	
<u>COMMENT:</u>							
		<u>MEMBRANE</u>		<u>NOTAPPLICABLE</u>		<u>NONE</u>	
<u>COMMENT:</u>							
<u>DRAINAGE COMPONENTS:</u>							
<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>		<u>DIRECTION</u>	
DRAINAGE		REINFORCED CONCRETE		CURB OUTLET			
<u>EXPANSION DEVICE COMPONENTS:</u>							
<u>SUB UNIT-#</u>		<u>SUB LABEL</u>		<u>COMPONENT</u>		<u>MATERIAL</u>	
<u>COMMENT:</u>							
<u>BANK/SLOPE PROTECTION COMPONENTS:</u>							
<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>		<u>DIRECTION</u>	
BANK PROTECTION		ROCK		RIP RAP		BOTH	
DECK COMPONENTS							
<u>SPAN TYPE-#</u>		<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>	
MAIN SPANS-1		DECK		REINFORCED CONCRETE		CAST-IN-PLACE	
<u>CONDITION</u>		<u>LOCATION 1</u>		<u>LOCATION 2</u>		<u>SEVERITY</u>	
DETERIORATION		AT OUTLETS				MINOR	
EFFLORESCENCE		THROUGHOUT				MINOR	
PATCHES		THROUGHOUT				LARGE	
TRANSVERSE CRACKS		THROUGHOUT				20 %	
						MANY	
<u>COMMENT:</u>							
MAIN SPANS-2		DECK		REINFORCED CONCRETE		CAST-IN-PLACE	
<u>CONDITION</u>		<u>LOCATION 1</u>		<u>LOCATION 2</u>		<u>SEVERITY</u>	
DETERIORATION		AT OUTLETS				MINOR	
EFFLORESCENCE		THROUGHOUT				MODERATE	
PATCHES		THROUGHOUT				LARGE	
						25 %	
<u>COMMENT:</u>							
Design_No = p0833							
Page 3							
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.							





		Missouri Department of Transportation					December 03, 2024			
		State Bridge Inspection Report					7:34:50AM			
COUNTY: PUTNAM		DISTRICT: NW		CLASS: STATBR		FED-ID: 8041		BRIDGE: P0833		
PILING	<u>CONDITION</u>	STEEL	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	LOCAL SCOUR		GROUND LINE		PILE EXPOSED					
	SECTION LOSS		GROUND LINE		INITIAL					
	FIXED BEARING			CURVED PLATE(ROTATING						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
BENT-3		21 FT 6 IN	REINFORCED CONCRETE	PILE CAP	(BOWDEJI, 01/28/2008)-- (23.4' DECK TO GROUNDLINE 11/07/07)					
BEAM CAP	<u>CONDITION</u>	REINFORCED CONCRETE	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>ASSOCIATED COMPONENT</u>		<u>MATERIAL</u>	<u>CONSTRUCTION</u>						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	PILING		STEEL	H-SHAPE						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	LOCAL SCOUR		GROUND LINE		PILE EXPOSED					
	SECTION LOSS		GROUND LINE		INITIAL					
	FIXED BEARING		STEEL	CURVED PLATE(ROTATING						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
ABUTMENT-4		24 FT 4 IN	REINFORCED CONCRETE	NON-INTEGRAL						
BEAM CAP	<u>CONDITION</u>	REINFORCED CONCRETE	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>ASSOCIATED COMPONENT</u>		<u>MATERIAL</u>	<u>CONSTRUCTION</u>						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	DETERIORATION		THROUGHOUT		MINOR					
	EFFLORESCENCE		THROUGHOUT		MEDIUM					
	HORIZONTAL CRACKS		THROUGHOUT		MEDIUM					
	SCALING		THROUGHOUT		LIGHT					
	PILING		STEEL	H-SHAPE						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	STRAIGHT WINGS		REINFORCED CONCRETE	CAST-IN-PLACE						
BACKWALL	<u>CONDITION</u>	REINFORCED CONCRETE	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
	FIXED BEARING		STEEL	CURVED PLATE(ROTATING						
	<u>CONDITION</u>		<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>MEASUREMENT</u>	<u>COMMENT</u>			
OVER/UNDER ROUTES CLEARANCE INFORMATION										
<u>CLEARANCES OVER DECK</u>		**NOTE: Vertical clearances for permitting purposes are taken as 2 inches less than the actual field measured clearance.								
<u>VERTICAL CLEARANCE TYPE**</u>	<u>VALUE</u>	<u>DIRECTION</u>	<u>DATE</u>	<u>COMMENT</u>						

Design_No = p0833

Page 5

This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.



			Missouri Department of Transportation		December 03, 2024	
			State Bridge Inspection Report		7:34:50AM	
COUNTY: PUTNAM			DISTRICT: NW		CLASS: STATBR	
			FED-ID: 8041		BRIDGE: P0833	
COMPUTER GENERATED RATINGS AND DEFICIENCY ITEMS					***ADVANCED SIGN INFORMATION***	
NOTE: The items listed in this section are updated whenever computer edits are ran on a structure after the inspection updates have been entered in to TMS.					SIGN #	
					SIGN TYPE	
					PROBLEM	
					PROBLEM DIRECTION	
<u>Rated Item</u>						
<u>Rating</u>						
<u>Rating Date</u>						
[Item 67] Structure Evaluation Rating: 4-MEETS MINIMUM TOLERABLE 2/8/2011						
[Item 68] Deck Geometry Rating: 5-BETTER THAN MINIMUM 1/4/2017						
[Item 69] Underclearance: N-NOT APPLICABLE 5/18/2001						
Sufficiency Rating: 52.0% 1/24/2022						
Deficiency: STRUCTURAL 1/22/2018						
Funding Eligibility: ----						
Estimated New Structure Length: ----						
Estimated Structure Cost: ----						
Estimated Total Project Cost: ----						
Year of Cost Estimate: ----						
NOTE: The above structure length and cost estimates are computer generated using algorithms in the TMS system. These algorithms are generalized to use NBI items to come up with a new structure length and width to calculate a new area which is taken times a representative cost per square foot. The actual structure size and cost may vary significantly from these numbers once site specific engineering is done.						
					OUTFALL INSPECTION INFORMATION	
					# OUTFALLS:	
					INSPECTOR:	
					STATUS:	
					DATE:	
					NOTES:	



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

December 3, 2024
7:29:33am

COUNTY : PUTNAM BRIDGE : P0833 1 REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 11/27/2024 SUBMITTAL YEAR : 2024

GENERAL STRUCTURE INFORMATION			ROUTE DESIGNATION INFORMATION		
1	State	MISSOURI	5A	Record Type	ROUTE CARRIED 'ON' STRUCT
2	District	NW	5B	Route Signing Prefix	MO
3	County	PUTNAM	5C	Designated Level of Service	MAINLINE
8	Federal ID No.	8041	5D	Route Number	000FF
27	Year Built	1955	5E	Directional Suffix	NOT APPLICABLE
106	Year Reconstructed	1994	7	Facility Carried	RT FF S
42A	Type of Service On	HIGHWAY	12	Base Hwy. Network	NO
21	Structure Maintenance	STATE HIGHWAY AGENCY	13A	LRS Inventory Route No.	
22	Structure Owner	STATE HIGHWAY AGENCY	13B	Subroute No.	
33	Br. Median Code	NO MEDIAN	20	Toll Status	ON FREE ROAD
37	Historical Significance	HISTORICAL SIGNIF UNKNWN	26	Functional Classification	08-RURAL MINOR COLLECTOR
101	Parallel Struc Desg	NONE EXISTS	28A	Lanes on Structure	02
103	Temporary Structure	NOT TEMPORARY	100	STRAHNET Designation	RTE NOT A DEFENSE HWY
112	NBIS Bridge Length	YES	104	National Highway System	NOT ON NHS
			105	Federal Lands Highway	NOT APPLICABLE
			110	Designated Nat. Network	NO
STRUCTURE LOCATION INFORMATION			STRUCTURE TRAFFIC INFORMATION		
4	Place	GRANT	29	AADT	86
	Code	28522	30	AADT Year	2023
9	Location	S 32 T 66 N R 16 W	102	Direction of Traffic	2-WAY TRAFFIC
11	Milepoint	1.00 miles	109	AADT Truck Percent	12%
16	Latitude	40 D 28 M 17 S	114	Future AADT	108
17	Longitude	92 D 43 M 32 S	115	Future AADT Year	2043
UNDERRECORD INFORMATION			STRUCTURE GEOMETRIC INFORMATION		
6	Features Intersected	SHOAL CR	10	Inventory Rte. Vert. Clear	99 Ft. 99 In.
42B	Type of Service Under	WATERWAY	19	By pass Detour Length	21.25 miles
28B	Lanes Under Structure	00	32	Approach Roadway Width	18 Ft. 1 In.
54A	Vert. Clearance Ref.	N/A	34	Skew	0.00 Degrees
54B	Vert. Clearance	0 Ft. 0 In.	35	Struct. Flared	NO
55A	Rt. Lat Clear Ref.	N/A	47	Total Horiz. Clear	20 Ft. 0 In.
55B	Rt. Lat Clearance	0 Ft. 0 In.	48	Maximum Span Length	57 Ft. 1 In.
56	Left Lat Clearance	0 Ft. 0 In.	49	Structure Length	145 Ft. 0 In.
38	Navigation Control	PERMIT NOT REQ	50A	Left Curb/Sidewalk Width	0 Ft. 0 In.
39	Nav Vertical Clear	0 Ft. 0 In.	50B	Right Curb/Sidewalk Width	0 Ft. 0 In.
40	Nav Horizontal Clear	0 Ft. 0 In.	51	Curb to Curb Br. Width	20 Ft. 0 In.
111	Nav. Pier Protection		52	Deck Width (Out-Out)	22 Ft. 4 In.
116	Nav. Cl. Vert. Clear		53	Vert. Clearance Over Deck	99 Ft. 99 In.

Design_No = p0833 and Inventory_Appraisal_Submittal_Year = 2024



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

December 3, 2024
7:29:33am

COUNTY : PUTNAM BRIDGE : P0833 1 REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 11/27/2024 SUBMITTAL YEAR : 2024

LOAD RATING AND POSTING INFORMATION			MATERIAL/CONSTRUCTION INFORMATION		
31	Design Load	H 10	43A	Main Struc. Mat type	STEEL CONTINUOUS
41	Structure Status	POSTED FOR LOAD	43B	Main struc Constr. Type	STRINGER/MULTIBEAM - GRD
63	Oper. Rating Meth.	ALLOWABLE STRESS	45	# of Main Spans	3
64	Operating Rating	26 Tons.	44A	Appr Struc. Mat type	000
65	Inventory Rating Meth	ALLOWABLE STRESS	44B	Appr Struc. Cnstr. type	000
66	Inventory Rating	14 Tons.	46	# of Approach Span	0
70	Bridge Posting Code	20.0-29.9% BELOW	107	Deck Mat/Constr.	1 CONCRETE CIP
PROPOSED IMPROVEMENT INFORMATION			108A	Wear Surf Mat/Constr.	6 BITUMINOUS
Sufficiency Rating 52.0 Percent			108B	Membrane Mat/Constr.	0 NONE
Deficiency Rating STRUCTURAL			108C	Deck Protect Mat/Constr.	0 NONE
Funding Eligibility PARTIAL			CONDITION RATING INFORMATION		
75A	Proposed Work	REHAB-GENERAL DETERIORAT	58	Deck Cond. Rating	4
75B	Work Done By	Contract	59	Superstructure Cond. Rating	6
76	New Struc Length	177 Ft. 2 In.	60	Substructure Cond. Rating	5
94	Struc Improve Cost	\$ 626,000	61	Channel /Channel Protection Cond. Rating	5
95	Roadway Improve Cost	\$ 63,000	62	Culvert Cond. Rating	N
96	Total Project Cost	\$ 939,000	INSPECTION INFORMATION		
97	Year of Cost Estimates	2024	90	Gen. Insp Date	12 / 23
APPRAISAL RATING INFORMATION			91	Gen. Insp. Frequency	24 Months
36A	Br. Rail App. Rating	DOES NOT MEET ACCEPT STND	92A	Frac. Critical Inspection	N Months
36B	Transition Rail App. Rating	DOES NOT MEET ACCEPT STND	93A	Frac. Critical Insp. Date	
36C	Approach Rail App. Rating	DOES NOT MEET ACCEPT STND	92B	Underwater Inspection	N Months
36D	Rail End Treat. App. Rating	DOES NOT MEET ACCEPT STND	93B	Underwater Insp. Date	
67	Struc Eval App. Rating	4	92C	Special Inspection	N Months
68	Deck Geometry App. Rating	5	93C	Special Inspection Date	
69	Underclearance App. Rating	N	BORDER BRIDGE INFORMATION		
71	Waterway Adeq. App. Rating	7	98	Neighboring State Code	
72	Approach Road App. Rating	8	98B	Neighboring State % Respon	
113	Scour Assess App. Rating	8	99	Neighboring State Struc. No.	
APPROVED POSTING INFORMATION			FIELD POSTING INFORMATION		
Approved Posting Category S-11			Field Posting Category S-11		
Ton1 Ton2 Ton3			Ton1 Ton2 Ton3		
Tonnage Values for Posting Sign 18 39			Tonnage Values for Posting Sign 18 39		
General Text for Posting Sign			General Text for Posting Sign		
TRUCKS OVER 18 TONS 15 MPH ON BRIDGE EXCEPT TRUCKS WEIGHT LIMIT 39 TONS.			TRUCKS OVER 18 TONS 15 MPH ON BRIDGE EXCEPT TRUCKS WEIGHT LIMIT 39 TONS.		

Design_No = p0833 and Inventory_Appraisal_Submittal_Year = 2024

STRUCTURAL REHABILITATION CHECKLIST

Bridge No.: P0833 **Job No.:** NW0014

Route: FF **Over:** Shoal Creek

County: Putnam **Date of Field Check:** 8/23/2022

* * * Please include photographs for all items that apply. * * *

1

OVERLAY

- * Type of existing overlay: ☐ None ☒ Asphalt ☐ Low Slump ☐ Silica Fume ☐ Latex ☐ Epoxy ☐ Other: _____
- * Existing overlay thickness: _____ " * Year overlay was applied: _____ ☐ Unknown
- * % of overlay repaired or patched: _____ % * Replace overlay: ☐ Yes ☐ No
- * Notes: _____
- _____

Picture #

2A

DECK REPAIRS (Deck repair quantities are required even if a Deck Test request has been ordered for this structure.)

- * Half-sole repairs: _____ sq. ft. * Full depth repairs: _____ sq. ft.
(round up to the nearest 50 sq. ft.) (round up to the nearest 50 sq. ft.)
- * Existing deck repair (patching): _____ sq. ft.
(round up to the nearest 25 sq. ft.)
- * Slab edge repairs: _____ lin. ft. * Superstructure repair (Unformed): _____ sq. ft.
(covers the outer 4" of the slab edge) (covers the remaining slab cantilever beyond the outer 4")
- * Clean & epoxy coat slab edge: _____ lin. ft. * Cantilever replacement: _____ lin. ft.
(in lieu of edge repairs)
- * Total surface hydro demolition of bridge deck: ☐ Yes ☐ No * Full deck replacement (redeck): ☐ Yes ☐ No ☐ Optional
(half-sole, full depth and exist. deck repair quantities still required)
- * Deck repairs with voided tube replacement: ☐ Yes ☐ No * Superstructure replacement: ☐ Yes ☐ No ☐ Optional
(minimum of 10% of half-sole repair quantity)
- _____ sq. ft. * Full bridge replacement: ☐ Yes ☐ No ☐ Optional
(Deck repair quantities required for cost comparison of alternatives)
- * How were the quantities obtained? ☐ Visual ☐ Bridge Inspection Report ☐ Sounded ☐ Other _____
- * Notes: N/A - Replacing the bridge deck
- _____

Picture #

DECK REPAIRS CONT.

* ISSUES / PROBLEMS WITH PRECAST PRESTRESSED DECK PANELS

Spans	Location in Span						Deterioration		Describe
	At Panel Jt.	Btwn (mid) Panel Jt.	End	Mid	End		Type	Amount	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		sq. ft.	

* Notes: N/A - Replacing the bridge deck

(Deterioration may include water saturation, efflorescence, rust staining, cracking, spalling, exposed steel, disintegration of panel edges at joints, etc. Typically observed at or near panel joints. The location and "Type" of deterioration should be recorded.)

Picture #

APPROACH SLABS

- * Is there a bridge approach slab in place? ☐ Yes ☒ No * Type: ☐ Concrete ☐ Asphalt ☐ Other _____
- * Is there rdwy. approach pavement in place? ☐ Yes ☒ No * Type: ☐ Concrete ☐ Asphalt ☐ Other _____
- * Is the approach slab sinking at the end bent? ☐ N/A ☒ Yes ☐ No Asphalt wedge exists
- * Are repairs needed to the bridge approach slab driving surface? ☐ Yes ☐ No N/A
(Typically a roadway item but will be reported to District on the Bridge Memorandum.)
- * Full replacement of bridge approach slab? ☐ Yes ☐ No N/A
- * Notes: _____

Picture #

4

SLAB DRAINS

* Is the drainage system working adequately? ☒ Yes ☐ No

* Recommendations: **Concrete erosion on exit end of slope drains**

* Notes:

Picture #

5

CURBS & RAILS

* Existing curb (left side): ☐ Safety Barrier Curb ☐ Curb/parapet ☐ Blockouts ☐ Thrie Beam ☐ Baluster ☒ Steel Channel

☐ Other _____ ☐ Handrail ☐ Fence _____

* Does curb need repair ☐ Yes ☐ No

* Curb repair _____ lin. ft.

* Remove hand rail ☐ Yes ☐ No

* Add curb blockout ☐ Yes ☐ No

* Existing curb (right side): ☐ Safety Barrier Curb ☐ Curb/parapet ☐ Blockouts ☐ Thrie Beam ☐ Baluster ☒ Steel Channel

☐ Other _____ ☐ Handrail ☐ Fence _____

* Does curb need repair ☐ Yes ☐ No

* Curb repair _____ lin. ft.

* Remove hand rail ☐ Yes ☐ No

* Add curb blockout ☐ Yes ☐ No

* Existing median curb: Type: _____ Width _____ " Height _____ "

* Does curb need repair ☐ Yes ☐ No

* Curb repair _____ lin. ft.

* Approach rail attachment: ☐ None ☐ Not attached ☐ 4 Hole ☐ 5 Hole ☐ Turn-down ☐ Other _____

* If the existing handrails will be removed, does the local maintenance supervisor wish to keep them? ☐ Yes ☐ No

Storage address: location: _____

address: _____

city: _____ state: _____ zip: _____

* Notes: **No guardrail exists on either end of the bridge. Object markers are present on all 4 corners of the bridge.**

Picture #

6

EXPANSION DEVICES

Bent	Type	Recommendations			Gap Left	Gap Right	Temperature & Other Info
1N	Unknown	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____ "	_____ "	_____
2	Unknown	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	_____ "	_____ "	_____
3	Unknown	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	_____ "	_____ "	_____
4S	Unknown	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____ "	_____ "	_____
_____	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____ "	_____ "	_____
_____	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____ "	_____ "	_____

* Notes: Expansion joints on bents 2 & 3

Picture #

7

BEARINGS

Bent	Coating	Recommendations				Notes (indicate which bearings at each bent)
1N	<input type="checkbox"/> CLEAN & OVERCOAT <input checked="" type="checkbox"/> BLAST CLEAN & RECOAT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
2	<input type="checkbox"/> CLEAN & OVERCOAT <input checked="" type="checkbox"/> BLAST CLEAN & RECOAT	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
3	<input type="checkbox"/> CLEAN & OVERCOAT <input checked="" type="checkbox"/> BLAST CLEAN & RECOAT	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
4S	<input type="checkbox"/> CLEAN & OVERCOAT <input checked="" type="checkbox"/> BLAST CLEAN & RECOAT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
_____	<input type="checkbox"/> CLEAN & OVERCOAT <input type="checkbox"/> BLAST CLEAN & RECOAT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
_____	<input type="checkbox"/> CLEAN & OVERCOAT <input type="checkbox"/> BLAST CLEAN & RECOAT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

* Notes: _____

Picture # (Provide Pictures of Each Bearing)

8

COATING SYSTEM (PAINT)

* Existing coating system: Type C ☐ green ☒ gray ☐ other _____

* Date last coated: 11/1991 * Is existing coating peeling? ☐ Yes (Overcoat is not an option) ☒ No

* Coating recommendation: ☒ Blast clean & recoat all steel ☐ Clean & overcoat all steel
☐ Blast clean & recoat only at joint locations ☐ Blast & recoat at joint locations and clean & overcoat all other steel

Note: Pull-off test required for overcoat (Calcium Sulfonate) option. Bridge Division will request pull-off tests.

* Notes: Paint looks good except on the upper and lower flanges of the beams.

Picture #

SUPERSTRUCTURE REPAIRS

(Repairs needed not previously stated.)

Concrete Slab Superstructure or Girder: (above the bearings)(Example: Deck solid slabs, voided slabs, box girders,
deck girders & prestressed girders)**Girder****Deck solid slab****Steel:** (Example: Beams, stringers, girders, diaphragms, cross-frames, misc. steel)**Member** (Check all that apply) (Attach pictures)**Describe & Locate**

_____	<input type="checkbox"/>	<u>Section Loss</u>	_____ %	<input type="checkbox"/>	<u>Cracks</u>	_____ in.	_____
_____	<input type="checkbox"/>	<u>Section Loss</u>	_____ %	<input type="checkbox"/>	<u>Cracks</u>	_____ in.	_____
_____	<input type="checkbox"/>	<u>Section Loss</u>	_____ %	<input type="checkbox"/>	<u>Cracks</u>	_____ in.	_____
_____	<input type="checkbox"/>	<u>Section Loss</u>	_____ %	<input type="checkbox"/>	<u>Cracks</u>	_____ in.	_____

Notes: **Rust appears on all steel beams on the upper and power flanges. Channel span girders are deeper then the fill slope spans.**

Picture #

SUBSTRUCTURE REPAIR

Bent	Formed Repair	Unformed Repair	Seal Concrete Beam Cap Bts.	Coat Exposed Pile @ Int. Pile Cap Bts.	Describe (Beam, Backwall, Wing, etc.)
1N	_____ sq. ft.	_____ sq. ft.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	_____
2	_____ sq. ft.	_____ sq. ft.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Crack on concrete cap under interior beam
3	_____ sq. ft.	_____ sq. ft.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	_____
4S	4 sq. ft.	_____ sq. ft.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	Rebar exposed on SW corner
_____	_____ sq. ft.	_____ sq. ft.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	_____

* Does the structure need graffiti protection? ☒ No ☐ Bottom 8' of Concrete ☐ End Bents ☐ Other _____

* Notes: _____

Picture #

11

SIGNS, SIGNALS &/OR LIGHTING ATTACHED TO STRUCTURE

* Are there signs attached directly to this structure? ☐ Yes ☒ No quantity _____ location _____

* Describe proposed work to be done to signs. **N/A** _____

* Are there signals attached directly to this structure? ☐ Yes ☒ No quantity _____ location _____

* Describe proposed work to be done to signals. **N/A** _____

* Is there aviation lighting attached to this structure? ☐ Yes ☒ No ☐ N/A ☐ Red _____ ☐ Green _____
qnty. qnty.

* Is there navigational lighting attached to this structure? ☐ Yes ☒ No ☐ N/A ☐ Red _____ ☐ Green _____
qnty. qnty.

* Is there roadway lighting attached to this structure? ☐ Yes ☐ No ☐ N/A

* Describe proposed work to be done to lighting. **N/A** _____

* Notes: _____

Picture #

12

UTILITIES ATTACHED TO STRUCTURE

Type	Qty.	Size	Owner	Condition
<input type="checkbox"/> Conduit <input type="checkbox"/> Pipeline <input type="checkbox"/> Other	_____	_____	_____	<input type="checkbox"/> Repaint <input type="checkbox"/> Repair <input type="checkbox"/> Replace <input type="checkbox"/> Remove
<input type="checkbox"/> Conduit <input type="checkbox"/> Pipeline <input type="checkbox"/> Other	_____	_____	_____	<input type="checkbox"/> Repaint <input type="checkbox"/> Repair <input type="checkbox"/> Replace <input type="checkbox"/> Remove
<input type="checkbox"/> Conduit <input type="checkbox"/> Pipeline <input type="checkbox"/> Other	_____	_____	_____	<input type="checkbox"/> Repaint <input type="checkbox"/> Repair <input type="checkbox"/> Replace <input type="checkbox"/> Remove
<input type="checkbox"/> Conduit <input type="checkbox"/> Pipeline <input type="checkbox"/> Other	_____	_____	_____	<input type="checkbox"/> Repaint <input type="checkbox"/> Repair <input type="checkbox"/> Replace <input type="checkbox"/> Remove

* Notes: **None existing** _____

Picture #

13

CATHODIC PROTECTION SYSTEM

* Is there a cathodic system on this structure? ☐ Yes ☒ No ☐ Remove ☐ Do not alter ☐ Abandon in place (grooved system)

* Is it on and working? ☐ Yes ☐ No ☐ Unknown _____

* Notes: _____

Picture #

14

CHANNEL ALIGNMENT, SLOPE PROTECTION & SCOUR

* Is channel aligned to bridge opening? ☒ Yes ☐ No Describe _____

* Is drift a continual problem? ☒ Yes ☐ No Describe & Locate Evidence of drift along the channel

* Is erosion a problem? ☐ Yes ☐ No Describe & Locate _____

* Describe slope protection in place. Rip-rap

Scour	At Footing	At Piling	Depth	Bent	Recommendation
	<input type="checkbox"/>	<input type="checkbox"/>	_____	_____	_____
	<input type="checkbox"/>	<input type="checkbox"/>	_____	_____	_____

* Describe needed work. Note: Gabion baskets exist along the south riverbank near pilings uner bent 3.

Picture #

15

TRAFFIC LANES

* Number of lanes striped: on structure 2 under structure N/A

* Shoulder width: ☒ None on structure _____ (left) _____ (right) under structure _____ (left) _____ (right)

* Sidewalk widths: N/A on structure _____ (left) _____ (right) under structure _____ (left) _____ (right)

* Median width: N/A on structure _____ under structure _____

* Proposed improvements for lanes/shoulders/sidewalks: _____

Picture #

16

GENERAL AREA CONDITIONS

* Primary area: ☐ Commercial ☐ Industrial ☐ Residential ☒ Agricultural ☐ Military ☐ Other _____

* Posted speed limit on structure: 55 mph

* Posted load on structure: 18 tons @ 15 mph ☐ NA

Single Unit: _____ tons @ _____ mph ☐ NA

Semi (tractor/trailer): _____ tons @ _____ mph ☐ NA

* Are both signs in place?

☐ Yes ☐ No

* Do pedestrians and/or bicyclists regularly use this structure? ☐ Yes ☒ No ☐ Undetermined

* Notes: Max weight 39 tons

Picture #

17

MAINTENANCE

* What work has been done to this structure that may not be reflected on existing bridge plans? _____

Numerous deck repairs and an asphalt overlay exists on the deck. The bridge ends have asphalt wedges.

Picture #

18

ADDITIONAL FIELD NOTES

Picture #

19

STAGING / DETOUR

* **Traffic Control:** ☒ Close structure ☐ Stage construction on structure ☐ Cross over traffic to adjacent structure ☐ Detour

☐ Other option _____

* Define probable detour route. US 136 west to MO 149 south to Rte. W east. County roads exist for local traffic.

20

PERSONS ASSISTING WITH CHECKLIST

Name Brian Rosenthal Title Project Manager Ph. (816) 387 - 2499

Name Shannon Kusilek Title District Design Engineer Ph. (816) 387 - 2441

Name _____ Title _____ Ph. () -

Name _____ Title _____ Ph. () -

Name _____ Title _____ Ph. () -

21

REQUIRED SIGNATURES

I have reviewed the information on this checklist and believe it to be as accurate as possible.

Name Joyce Reynolds Date 12/2/2022
Transportation Project Manager

Name Bryce Acton Date 12/2/2022
District Bridge Engineer

The structural rehabilitation checklist indicates how the bridge is functioning and aging.

All deterioration should be noted, even if it is known that the work will not be completed under the proposed project.

Send **NEW** Structural Rehabilitation Checklist by email

To: "Bridge Survey Processor"

Cc: Structural Project Manager or Structural Resource Manager