

Route 364/Page Phase 3 Construction Update

VOLUME 9

FEBRUARY 24, 2014

KEY TRAFFIC INFORMATION

- Lane restrictions and intermittent traffic stoppages are possible at Motherhead Road and Henke Road for bridge construction.
- Bridge work has started at Route K. Crews will resume hauling dirt from Bryan Road to Route K for the fill at the bridge ends once the weather improves.

For more information,
[www.modot.org/
Route364](http://www.modot.org/Route364)
or 314-275-1500



Work Zone Activities Increase as Spring and Warmer Weather Nears

Crews on the Route 364/Page Phase 3 project have been hard at work despite a very cold and snowy winter. With spring right around the corner, construction work will be ramping up. In the meantime, here is some interesting information about the project.

- More than 70-percent of the earthwork is done on the nine-mile project.
- Hansen's Tree Service has been recycling all of the trees ground from the clearing limits into mulch for landscaping. To date, Hansen's has recycled 40,000 cubic yards of material.
- Page Constructors has been recycling most of the pavement it is removing. The material removed from Old Bryan Road was recycled into rock fill to be placed under the pavement of the new road.
- Recycled asphalt is being used in some of the new asphalt on the project.



Hansen's Tree Service removing trees along the Route 364/Page Phase 3 project last year. Those trees were then recycled into mulch.

Route 94 to Motherhead

Grading work will resume once the ground thaws and dries out. That will go on for several months. Crews have completed the bridge walls at Motherhead and will soon be setting girders for the new bridge.

Motherhead to Gutermuth

As the weather warms up, crews will continue daily rock blasting. The blasting takes place on state right of way in the area between Gutermuth and Motherhead.

Gutermuth to Route K

Crews are continuing to work on box culverts and drainage east of Tributary B.

Route K

Bridge work has started east of Route K.

Bryan Road

Grading will resume when ground conditions improve. Signal and lighting work is underway.

Henke Road

Girders have been set and crews are starting work on the concrete deck.

All work is weather dependent this time of year.



Bridge walls going up at Motherhead Road.



The new Hanley Road overpass.