

Route 364/Page Phase 3 Construction Update

VOLUME 12

MAY 30, 2014

KEY TRAFFIC INFORMATION

- Off-peak lane restrictions are possible on I-64 near Route N.
- Watch for trucks entering and leaving the construction site at all locations.
- Route K girder setting will begin in mid-June with nighttime lane restrictions and short term closures. More information will be released soon.

For more information,
[www.modot.org/
Route364](http://www.modot.org/Route364)
or 314-275-1500



Completion Countdown: Five-Months Remaining

Route 94

The walls for the Route 94 bridge are built and crews are now working to form the deck of the bridge. Girder placement is scheduled to begin in early June.

Motherhead Road

The bridge deck and bridge approach slabs have been completed.

Gutermuth Road

Blasting may continue for the next few weeks. Crews are hauling the blasted rock to other areas of the project for foundation work.

Crooked Creek

The decks for the bridge have been completed and are being sealed. Crews are doing clean up work in the area.

Dardenne Creek

The bridge supports are nearing completion. Crews will set girders in the next couple of weeks.

Tributary B

Crews are finished setting bridge girders and have begun forming the deck panels and overhangs for the new bridges.

Route K

Crews have started work on the bridge wall on the west side of Route K. The east side wall is complete and the remaining trees in the area are being cleared out. Crews are also working on detention basins near the South Outer Road.

Bryan Road

Crews are continuing to work build the foundation base of the road.

Hanley Road

Excavation work continues between Hanley Road and Henke Road. Rock base foundation is complete for the Route 364 mainline between Bryan Road and Hanley Road.

Henke Road

Crews are working to remove the closed section of Route N that will eventually make the connection to I-64. The signal bases are starting to be installed for the future Henke Road-Route 364 interchange.

Interstate 64

Crews are working to grade and fill the various ramps that will eventually connect I-64 to Route 364. The interchange will be rocked and paved in the coming weeks.



Aerial view of Route 364 between Route K and Bryan