

Route 364 Phase 3 Update

Monthly construction update

Issue 1

Route 364 Phase 3 Construction Activities Begin

The following provides an update on construction through late July: (All Dates Weather Depending)

In general working hours are 6 a.m. to 4:30 p.m., Monday through Saturday, with a second shift as needed from approximately 6 p.m. to 4:30 a.m.

- Gutermuth Road updates:
 - ♦ Closed Gutermuth Road in Cottleville on June 3. It will reopen by August 30.
 - ♦ House demolition on David Meadows Drive in Cottleville.
 - Construction of new bridge on Gutermuth Road over Route 364 in Cottleville. Crews will be driving pile in July for a few days. Crews are primarily working during the day, but some second shift work could occur starting in July.
- Clearing and removing trees/vegetation at Gutermuth Road and from Henke Road in Dardenne Prairie moving east through Hanley Road, Bryan Road, and between Route N and South Outer Road.
- Closing cross streets between Route N and South Outer Road in mid July. A two-week notice will be provided for the exact date. The connection of Route N at the South Outer Road at Bates Road will remain open until Route N is built as the North Outer Road connection to Bryan Road, opening by November 1.
- Bryan Road updates:
 - Hauling dirt from Bryan Road to Route K, using South Outer Road to east side of Route K and then back Route N to Bryan Road.
 - Excavation at Bryan Road may require blasting rock in mid to late July for about two weeks. Blasting will be done during the day and will require closures of Bryan Road for a few minutes.
- Flagging traffic on Henke and Hanley Roads in Dardenne Prairie starting in July. Construction equipment will be crossing these local streets. Steel plates will be placed over the streets, and flaggers will stop traffic to allow construction equipment to cross.
- House demolition on Hanley Road in Dardenne Prairie.



The Route 364 Phase 3 groundbreaking was held May 22 with local, state and federal elected officials.

