

**KEY TRAFFIC  
INFORMATION**

- Off-peak lane restrictions are possible on I-64 near Route N.
- Watch for trucks entering and leaving the construction site at all locations.
- Upcoming impacts to the Mid Rivers Mall/Route 94 area will be detailed in next month's newsletter.

For more information,  
[www.modot.org/](http://www.modot.org/)  
Route364

or 314-275-1500



# Route 364/Page Phase 3

## Construction Update

VOLUME 13

JUNE 27, 2014

### Completion Countdown: Mainline Paving Starts Soon

Rock base on the new Route 364 between Route K and Interstate 64 will be complete by the end of July. There's a lot going on as the project nears completion. The stretch of road from Route K to I-64 opens in early October. The entire road will be open October 31.

#### Route 94

The Route 94 bridge girders have been set and crews will be pouring the driving surface in the coming weeks. Pipe work continues between Route 94 and Motherhead Road.

#### Motherhead Road

The bridge deck and the barrier walls are complete. Crews are continuing to grade the side of the roads and pipe work is starting in the area.

#### Gutermuth Road

Blasting of rock in the area is complete. Crews are still working to remove the blasted rock, which is being used as foundation on other parts of the project.

#### Crooked Creek

The bridge decks are completed.

#### Dardenne Creek

The bridge supports are complete and girders for the new bridge will be set in the near future.

#### Tributary B

Crews finished pouring the surface for the new bridge on June 25.

#### Route K

Girders have been set for the new bridges at Route K. Crews will soon start to put rock foundation down on the ramps at Route K.

#### Bryan Road

Construction on the bridge walls is completed and crews are working on the roundabout on the exit.

#### Hanley Road

Crews are finishing work seeding and mulching in the area.

#### Henke Road

Crews have started seeding in the area. Foundation work also continues.

#### Interstate 64

Rock base is complete on the new ramps. Crews will start seeding and mulching in the area soon and guardrail has been installed along I-64 near the approach to the ramps.

All work is weather dependent.



Girders set on the new Route K bridges.