

Improve I-70 Kansas City

Spring 2026 Update



2025 - Phase 1

2026 - Phase 2

2027 - Phase 3

2028

Latest Video



World Cup Look-Ahead

June-July 2026:

During the FIFA World Cup, MoDOT has committed to keeping **three lanes open** in both directions of I-70 to accommodate the many out-of-town visitors expected for the event.

Construction Updates



Future I-70 WB bridges @ Benton Curve

I-70 at Benton Blvd. (Benton Curve) - Girders have been placed on the future I-70 WB bridge over Benton Blvd. and Truman Rd. Columns are going up along Indiana Ave. for the new WB bridge over 18th St., Indiana Ave., and the railroad.

Cleveland Ave. Bridge over I-70 - Columns and walls are being built with girders expected to be placed at the end of the summer.

27th St. Bridge over I-70 - Girders were placed this spring. It is set to reopen this Fall.

Lister Ave. Bridge over I-70 - Girders have been placed and the new deck will be poured this Summer. Completion is set for Sept. 2026.

Oakley Ave. Pedestrian Bridge over I-70 - Girders were placed this spring. It is set to open in Sept. 2026.

Manchester Bridge - New columns are being constructed along I-70 EB for the addition of an additional lane on a portion of the bridge.



Girder installation at 27th St. bridge

Spring STEM & Construction Outreach

- NICE KC/NAWIC/HWIT Women Who Build Construction Career Pathway Day
- StepUp KCMO Job Fair @ Gregg/Klice Community Center
- NICE KC iBuild Showcase (*pictured right*)



Visit the project webpage and sign up for updates:

www.modot.org/projects/improvei70kc

Follow MoDOTKC on social media:

