

Bridge Number:

60269R

Route/County:

32/IRON

Asbestos-Containing Material Present?

Yes: ☐

No: ☒

If yes, see report for location(s).

Structural Steel Present?

Yes: ☒

No: ☐

If No, then skip the following.

Lead-Based Paint (LBP) Present?

Yes: ☐

No: ☒

Trusses LBP?

Yes: ☐ No: ☐

Girder LBP?

Yes: ☐ No: ☐

Railing LBP?

Yes: ☐ No: ☒

Pile LBP?

Yes: ☐ No: ☐

Galvanized



MEMORANDUM

Missouri Department of Transportation Construction and Materials Central Laboratory

TO: TMS

FROM: Diane Roegge 
Environmental Chemist

DATE: January 25, 2016

SUBJECT: Materials
Asbestos Inspection & Heavy Metal Paint Survey
Route 32
Bridge G-0269R
Iron County

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column “Friability Category”, this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources’ Technical Bulletin “Managing Construction and Demolition Waste” dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, non-hazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 526-4359.

db/fr/dr

[http://sp/sites/cm/chemicallab/environmental/shared documents/asbestos/districts/southeast \(se\)/mt/g0269r/dr16012513.docx](http://sp/sites/cm/chemicallab/environmental/shared%20documents/asbestos/districts/southeast%20(se)/mt/g0269r/dr16012513.docx)

Attachments

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS
Asbestos Survey Report
All Suspect ACM

ROUTE:	32
MODOT JOB NO.:	J9P0592
DISTRICT:	9
COUNTY:	Iron
DATE OF SURVEY:	May 20, 2008
PARCEL NO.:	Bridge G-0269R

SURVEYED BY: Frank Reichart & Diane Roegge

CERTIFICATION #: 7028012508MOIR1239, F.R.

CERTIFICATION #: 7028012508MOIR7165, D.R.

SITE ADDRESS: Over Reeds Creek, 0.8 mile West of Rt 21

TYPE OF STRUCTURE: Bridge

[illegible]

N-ACM = Non-Asbestos Containing Material I NF = Category I Nonfriable
NAFD = No Asbestos Fiber Detected * = Tested By Point Count Procedure II NF = Category II Nonfriable
F = Friable

J:\BARRED\ASBESTOS\DISTRICT 9\9P0952\BRIDGE G-0269.DOC

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Metals Survey Report of Painted Concrete, Block, Brick and Surfaces

ROUTE:	32
MODOT JOB NO.:	J9P0592
DISTRICT:	9
COUNTY:	Iron
SURVEYED BY:	Frank Reichardt
DATE OF SURVEY:	May 20, 2008

TESTED BY:
DATE OF TESTS:
PARCEL NO.:
SITE ADDRESS:
TYPE OF STRUCTURE:

N/A
N/A
Bridge G-0269R
Over Reeds Creek, 0.8 mile West of Rt 21
Bridge

[illegible]

All results are by XRF unless otherwise indicated: a = USEPA SW-846 Method 3050 b = USEPA SW-846 Method 7471

Expiration Date: 1/25/2009

Certificate Number: 7028012508MOIR11239

Training Date: 1/25/2008

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources

P.O. Box 176

Jefferson City, MO 65102


Phone (573) 751-4817


Francis J. Reichart

has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.

3/14/2008

Date


Director of Air Pollution Control Program



Expiration Date: 1/25/2009

Certificate Number: 7028012508MOIR7165

Training Date: 1/25/2008

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources

P.O. Box 176

Jefferson City, MO 65102


Phone (573) 751-4817


Diane R. Roegge

has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.

3/14/2008

Date



Daniel L. Karsan
Director of Air Pollution Control Program



		Missouri Department of Transportation State Bridge Inspection Report				November 06, 2025 3:11:44PM			
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4574		BRIDGE: G0269	
GENERAL STRUCTURE INFORMATION							***BRIDGE INSPECTION INFORMATION***		
ROUTE: MO32E FEATURE: CEDAR CR STATUS: A-OPEN LOG MILE: 225.640 DETOUR: 40.00 MILES NHS: NO BUILT: 1922 REHAB: LOCATION: S 218 T 35 R 2 E LATITUDE: 37 42 36.45 (DMS) LONGITUDE: 90 45 32.27 (DMS)		# SPANS: 1 LANES ON: 2 LANES UNDER: 0 COMPASS DIRECTION: EAST to WEST DIRECTION OF TRAFFIC: 2-WAY TRAF FUNCTIONAL CLASS: RL-MINOR ARTERIAL NBI OWNER: MODOT NBI MAINTAINED: MODOT MAINTENANCE DISTRICT: SE MAINTENANCE COUNTY: IRON SUB AREA: 7H05		PLACE CODE: 35360 IRON LENGTH: 53 FT 0 IN MAXIMUM SPAN: 50 FT 0 IN APPROACH ROADWAY: 22 FT 0 IN CURB TO CURB: 20 FT 4 IN OUT TO OUT: 21 FT 0 IN AADT: 860 AADT YEAR: 2024 AADT TRUCK: 23.7% FUTURE AADT: 1290 FUTURE AADT YEAR: 2044		DATE: 10/01/2025 RESPONSIBILITY: DISTRICT FREQUENCY: 24 CALCULATED INTERVAL**: 24 TEAM LEADER: JERROD JERNIGAN ELEMENT: NO INSPECTOR 2: INSPECTOR 4: INSPECTOR 3: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.			
						GENERAL INSPECTION COMMENTS			
FRACTURE CRITICAL INSPECTION INFORMATION					***INDEPTH INSPECTION INFORMATION***				
DATE: FREQUENCY: TEAM LEADER: INSPECTOR 2: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: CALCULATED INTERVAL**: INSPECTOR 3: INSPECTOR 4: CATEGORY: NBI: METHOD: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.				
FRACTURE CRITICAL INSPECTION COMMENTS					INDEPTH INSPECTION COMMENTS				
SPECIAL INSPECTION INFORMATION					***UNDERWATER INSPECTION INFORMATION***				
DATE: 07/11/2024 FREQUENCY: 120 TEAM LEADER: ED HESS INSPECTOR 2: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: DISTRICT CALCULATED INTERVAL**: 120 INSPECTOR 3: INSPECTOR 4: CATEGORY: CHANNEL CROSS SEC NBI: NO METHOD: WT TAPE				
SPECIAL INSPECTION COMMENTS					UNDERWATER INSPECTION COMMENTS				
OTHER SPECIAL INSPECTIONS					OTHER UNDERWATER INSPECTIONS				
DATE FREQUENCY CATEGORY NBI CALCULATED INTERVAL RESPONSIBILITY METHOD					DATE FREQUENCY CATEGORY NBI CALCULATED INTERVAL RESPONSIBILITY METHOD				
Design_No = G0269									
Page 1 This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.									

		Missouri Department of Transportation			November 06, 2025	
		State Bridge Inspection Report			3:11:44PM	
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR	FED-ID: 4574	BRIDGE: G0269
STRUCTURE POSTING						
APPROVED CATEGORY: S-1		NO POSTING REQUIRED				
Ton 1:		Ton 2:		Ton 3:		
COMMENTS:						
FIELD CATEGORY: S-1		NO POSTING REQUIRED				
Ton 1:		Ton 2:		Ton 3:		PROBLEM:
COMMENTS:		PROBLEM DIRECTION:				
GENERAL COMMENTS/MAJOR RATED ITEMS						
GENERAL COMMENTS: (BOWDEJ1, 08/28/2008)--(50') CONC CLOSED SPANDREL ARCH SPAN (FILLED)						
[ITEM 58] DECK: 6-SATISFACTORY CONDITION		COMMENTS:				
RATING : 05/18/2001						
[ITEM 59] SUPER: 5-FAIR CONDITION		COMMENTS: (DENNIB1, 10/14/2015)--CRACKS & SPALLS				
RATING : 10/19/2021						
[ITEM 60] SUB: 6-SATISFACTORY CONDITION		COMMENTS: (DENNIB1, 10/14/2015)--DIAGONAL CRACKS				
RATING : 05/18/2001						
[ITEM 61] BANK/CHANNEL: 6-WIDESPREAD MINOR DAMAGE		COMMENTS:				
RATING : 10/23/2019						
[ITEM 113] SCOUR: 8-STABLE FOR CALCULATED		COMMENTS:				
RATING : 05/18/2001						
EVALUATION TYPE :						
[ITEM 71] WATERWAY ADEQUACY: DECK ABOVE FLOOD ELEV		COMMENTS:				
RATING : 05/18/2001						
[ITEM 72] APPRRDWY ALIGNMENT: 4-POOR		COMMENTS:				
RATING : 05/18/2001						
RAILING AND APPROACH PAVEMENT COMPONENTS AND RATINGS						
[ITEM 36A] BRIDGE RAILING RATING: MEETS CURRENT STANDARDS-1		RATING : 05/18/2001		COMMENTS:		
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM	BOTH				
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>COMMENT</u>		
COLLISION DAMAGE	THROUGHOUT		MODERATE	(BOWDEJ1, 04/26/2010)--N. SIDE		
[ITEM 36B] TRANSITION RAILING RATING: MEETS CURRENT STANDARDS-1		RATING : 10/19/2021		COMMENTS:		
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM TO W-BEAM	ALL				
[ITEM 36C] APPROACH RAILING RATING: MEETS CURRENT STANDARDS-1		RATING : 10/19/2021		COMMENTS:		
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	W-BEAM	ALL				
[ITEM 36D] RAIL END TREATMENT RATING: MEETS CURRENT STANDARDS-1		RATING : 10/19/2021		COMMENTS:		
Design_No = G0269						
Page 2						
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.						

		Missouri Department of Transportation				November 06, 2025	
		State Bridge Inspection Report				3:11:44PM	
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4574	
				BRIDGE: G0269			
<u>MATERIAL</u> GALVANIZED STEEL		<u>CONSTRUCTION</u> BREKAWAY SYSTEM		<u>DIRECTION</u> ALL		<u>COMMENTS</u>	
APPROACH PAVEMENT: *Overall condition assigned for each approach pavemenet component is shown below.							
<u>MATERIAL</u> ASPHALT		<u>CONSTRUCTION</u> BITUMINOUS MAT		<u>DIRECTION</u> BOTH		<u>CONDITION*</u> <u>COMMENTS</u>	
DRAINAGE, EXPANSION DEVICES, BANK/SLOPE, AND DECK PROTECTIVE COMPONENTS							
<u>DECK PROTECTIVE COMPONENTS:</u>							
<u>SERIES TYPE-#</u> MAIN SERIES-1		<u>COMPONENT</u> WEARING SURFACE		<u>MATERIAL</u> ASPHALT		<u>CONSTRUCTION</u> BITUMINOUS MAT	
<u>THICKNESS</u> 7 IN		<u>YEAR APPLIED</u> 2019		<u>MANUFACTURE</u>		<u>OVERALL CONDITION</u> GOOD	
<u>COMMENT:</u>							
		<u>DECK PROTECTION</u>		<u>NOTAPPLICABLE</u>		<u>NONE</u>	
<u>COMMENT:</u>							
		<u>MEMBRANE</u>		<u>LIQUID SEALANT</u>		<u>BUILT-UP</u>	
<u>COMMENT:</u>							
<u>DRAINAGE COMPONENTS:</u>							
<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>		<u>DIRECTION</u> <u>COMMENTS</u>	
<u>EXPANSION DEVICE COMPONENTS:</u>							
<u>SUB UNIT-#</u>		<u>SUB LABEL</u>		<u>COMPONENT</u>		<u>MATERIAL</u>	
<u>CONSTRUCTION</u>		<u>GAP</u>		<u>YEAR APPLIED</u>		<u>MANUFACTURE</u>	
<u>OVERALL CONDITION</u>							
<u>COMMENT:</u>							
<u>BANK/SLOPE PROTECTION COMPONENTS:</u>							
<u>COMPONENT</u> BANK PROTECTION		<u>MATERIAL</u> EARTH FILL		<u>CONSTRUCTION</u> BERM		<u>DIRECTION</u> BOTH	
<u>COMMENTS</u>							
DECK COMPONENTS							
<u>SPAN TYPE-#</u> MAIN SPANS-1		<u>COMPONENT</u> DECK		<u>MATERIAL</u> REINFORCED CONCRETE		<u>CONSTRUCTION</u> CAST-IN-PLACE	
<u>COMMENTS</u>							
<u>CONDITION</u> SATURATION		<u>LOCATION 1</u> EDGE		<u>LOCATION 2</u>		<u>SEVERITY</u> MODERATE	
<u>MEASUREMENT</u>		<u>COMMENT</u>					
SUPERSTRUCTURE COMPONENTS							
<u>SERIES TYPE-#</u> MAIN SERIES-1		<u>SPAN TYPE</u> SIMPLE SPAN		<u>MATERIAL</u> REINFORCED CONCRETE		<u>CONSTRUCTION</u> CLOSED/FILLED SPAND ARCH	
<u>LABEL</u>		<u>COMMENTS</u>					
<u>SPAN</u> MAIN SPANS-1		<u>COMPOSITE INDICATOR</u> NON-COMPOSITE		<u>LENGTH</u> 50 FT 0 IN		<u>WEATHERING STEEL</u> NO	
<u>COMMENTS</u>							
<u>CONDITION</u> DIAGONAL CRACKS		<u>LOCATION 1</u> BOTTOM		<u>LOCATION 2</u>		<u>SEVERITY</u> MINOR	
<u>EFFLORESCENCE</u>		<u>BOTTOM</u>				<u>MINOR</u>	
<u>REBAR EXPOSED</u>		<u>EDGE</u>				<u>MODERATE</u>	
Design_No = G0269							
Page 3							
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.							



		Missouri Department of Transportation				November 06, 2025																																										
		State Bridge Inspection Report				3:11:44PM																																										
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4574																																										
						BRIDGE: G0269																																										
CONDITION:		RUST AMOUNT :		STEEL TONS : 0																																												
<u>ORIGINAL PAINT</u>		<u>CONTRACT REPAINT</u>		<u>DEPARTMENT REPAINT</u>																																												
PAINT TYPE :		PAINT TYPE :		PAINT TYPE :		MANUFACTURE :																																										
NAME :		NAME :		NAME :		SURFACE PREP :																																										
PAINT COLOR :		PAINT COLOR :		PAINT COLOR :																																												
PAINT YEAR :		PAINT YEAR :		PAINT YEAR :																																												
MILS :		MILS :		MILS :																																												
REQUESTED WORK ITEMS																																																
GENERAL WORK COMMENTS:																																																
<table><tr><td>RESPONSIBILITY</td><td>LOCATION</td><td>ITEM</td><td>CATEGORY</td><td>PRIORITY</td><td>DATE</td><td colspan="2">WORK ITEM COMMENT</td></tr></table>								RESPONSIBILITY	LOCATION	ITEM	CATEGORY	PRIORITY	DATE	WORK ITEM COMMENT																																		
RESPONSIBILITY	LOCATION	ITEM	CATEGORY	PRIORITY	DATE	WORK ITEM COMMENT																																										
UTILITY ATTACHMENTS																																																
<table><tr><td>UTILITY</td><td>OWNER</td><td>METHOD</td><td>MEASUREMENT TYPE</td><td>VALUE</td><td>NUMBER</td><td colspan="2">UTILITY ATTACHMENT COMMENT</td></tr></table>								UTILITY	OWNER	METHOD	MEASUREMENT TYPE	VALUE	NUMBER	UTILITY ATTACHMENT COMMENT																																		
UTILITY	OWNER	METHOD	MEASUREMENT TYPE	VALUE	NUMBER	UTILITY ATTACHMENT COMMENT																																										
PROGRAM NOTES INFORMATION																																																
<table><tr><td>YEAR</td><td>PROJECT #</td><td>MONTH LET</td><td>YEAR LET</td><td>ITEMS</td><td colspan="3">COMMENT</td></tr><tr><td>2027</td><td>SE0038</td><td>1</td><td>2027</td><td>REPLACE BRIDGE</td><td colspan="3"></td></tr></table>								YEAR	PROJECT #	MONTH LET	YEAR LET	ITEMS	COMMENT			2027	SE0038	1	2027	REPLACE BRIDGE																												
YEAR	PROJECT #	MONTH LET	YEAR LET	ITEMS	COMMENT																																											
2027	SE0038	1	2027	REPLACE BRIDGE																																												
COMPUTER GENERATED RATINGS AND DEFICIENCY ITEMS					***ADVANCED SIGN INFORMATION***																																											
NOTE: The items listed in this section are updated whenever computer edits are ran on a structure after the inspection updates have been entered in to TMS. <table><tr><td><u>Rated Item</u></td><td><u>Rating</u></td><td><u>Rating Date</u></td></tr><tr><td>[Item 67] Structure Evaluation Rating:</td><td>5-BETTER THAN MINIMUM</td><td>10/21/2021</td></tr><tr><td>[Item 68] Deck Geometry Rating:</td><td>3-BASICALLY INTOL CORRECT</td><td>5/12/2021</td></tr><tr><td>[Item 69] Underclearance:</td><td>N-NOT APPLICABLE</td><td>3/18/2002</td></tr><tr><td>Sufficiency Rating:</td><td>63.7%</td><td>7/16/2025</td></tr><tr><td>Deficiency:</td><td>FUNCTIONAL</td><td>7/16/2025</td></tr><tr><td>Funding Eligibility:</td><td>PARTIAL</td><td>----</td></tr><tr><td>Estimated New Structure Length:</td><td>75 FT.</td><td>----</td></tr><tr><td>Estimated Structure Cost:</td><td>\$295,749</td><td>----</td></tr><tr><td>Estimated Total Project Cost:</td><td>\$443,624</td><td>----</td></tr><tr><td>Year of Cost Estimate:</td><td>2025</td><td>----</td></tr></table> NOTE: The above structure length and cost estimates are computer generated using algorithms in the TMS system. These algorithms are generalized to use NBI items to come up with a new structure length and width to calculate a new area which is taken times a representative cost per square foot. The actual structure size and cost may vary significantly from these numbers once site specific engineering is done.					<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>	[Item 67] Structure Evaluation Rating:	5-BETTER THAN MINIMUM	10/21/2021	[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021	[Item 69] Underclearance:	N-NOT APPLICABLE	3/18/2002	Sufficiency Rating:	63.7%	7/16/2025	Deficiency:	FUNCTIONAL	7/16/2025	Funding Eligibility:	PARTIAL	----	Estimated New Structure Length:	75 FT.	----	Estimated Structure Cost:	\$295,749	----	Estimated Total Project Cost:	\$443,624	----	Year of Cost Estimate:	2025	----	<table><tr><td>SIGN #</td><td>SIGN TYPE</td><td>PROBLEM</td><td>PROBLEM DIRECTION</td></tr><tr><td>1</td><td></td><td></td><td></td></tr></table>			SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION	1			
					<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>																																									
					[Item 67] Structure Evaluation Rating:	5-BETTER THAN MINIMUM	10/21/2021																																									
[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021																																														
[Item 69] Underclearance:	N-NOT APPLICABLE	3/18/2002																																														
Sufficiency Rating:	63.7%	7/16/2025																																														
Deficiency:	FUNCTIONAL	7/16/2025																																														
Funding Eligibility:	PARTIAL	----																																														
Estimated New Structure Length:	75 FT.	----																																														
Estimated Structure Cost:	\$295,749	----																																														
Estimated Total Project Cost:	\$443,624	----																																														
Year of Cost Estimate:	2025	----																																														
SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION																																													
1																																																
OUTFALL INSPECTION INFORMATION																																																
<table><tr><td># OUTFALLS:</td><td>INSPECTOR:</td></tr><tr><td>STATUS:</td><td>DATE:</td></tr><tr><td>NOTES:</td><td></td></tr></table>			# OUTFALLS:	INSPECTOR:	STATUS:	DATE:	NOTES:																																									
# OUTFALLS:	INSPECTOR:																																															
STATUS:	DATE:																																															
NOTES:																																																



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:09:28pm

COUNTY : IRON BRIDGE : G0269 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

GENERAL STRUCTURE INFORMATION			ROUTE DESIGNATION INFORMATION		
1	State	MISSOURI	5A	Record Type	ROUTE CARRIED 'ON' STRUCT
2	District	SE	5B	Route Signing Prefix	MO
3	County	IRON	5C	Designated Level of Service	MAINLINE
8	Federal ID No.	4574	5D	Route Number	00032
27	Year Built	1922	5E	Directional Suffix	NOT APPLICABLE
106	Year Reconstructed	0	7	Facility Carried	MO 32 E
42A	Type of Service On	HIGHWAY	12	Base Hwy. Network	YES
21	Structure Maintenance	STATE HIGHWAY AGENCY	13A	LRS Inventory Route No.	0000001056
22	Structure Owner	STATE HIGHWAY AGENCY	13B	Subroute No.	00
33	Br. Median Code	NO MEDIAN	20	Toll Status	ON FREE ROAD
37	Historical Significance	HISTORICAL SIGNIF UNKNWN	26	Functional Classification	06-RURAL MINOR ARTERIAL
101	Parallel Struc Desg	NONE EXISTS	28A	Lanes on Structure	02
103	Temporary Structure	NOT TEMPORARY	100	STRAHNET Designation	RTE NOT A DEFENSE HWY
112	NBIS Bridge Length	YES	104	National Highway System	NOT ON NHS
			105	Federal Lands Highway	NOT APPLICABLE
			110	Designated Nat. Network	YES
STRUCTURE LOCATION INFORMATION			STRUCTURE TRAFFIC INFORMATION		
4	Place	IRON	29	AADT	860
	Code	35360	30	AADT Year	2024
9	Location	S 218 T 35 N R 2 E	102	Direction of Traffic	2-WAY TRAFFIC
11	Milepoint	226.96 miles	109	AADT Truck Percent	24%
16	Latitude	37 D 42 M 36 S	114	Future AADT	1290
17	Longitude	90 D 45 M 32 S	115	Future AADT Year	2044
UNDERRECORD INFORMATION			STRUCTURE GEOMETRIC INFORMATION		
6	Features Intersected	CEDAR CR	10	Inventory Rte. Vert. Clear	99 Ft. 99 In.
42B	Type of Service Under	WATERWAY	19	By pass Detour Length	40.00 miles
28B	Lanes Under Structure	00	32	Approach Roadway Width	21 Ft. 12 In.
54A	Vert. Clearance Ref.	N/A	34	Skew	0.00 Degrees
54B	Vert. Clearance	0 Ft. 0 In.	35	Struct. Flared	NO
55A	Rt. Lat Clear Ref.	N/A	47	Total Horiz. Clear	20 Ft. 4 In.
55B	Rt. Lat Clearance	0 Ft. 0 In.	48	Maximum Span Length	49 Ft. 10 In.
56	Left Lat Clearance	0 Ft. 0 In.	49	Structure Length	53 Ft. 2 In.
38	Navigation Control	PERMIT NOT REQ	50A	Left Curb/Sidewalk Width	0 Ft. 0 In.
39	Nav Vertical Clear	0 Ft. 0 In.	50B	Right Curb/Sidewalk Width	0 Ft. 0 In.
40	Nav Horizontal Clear	0 Ft. 0 In.	51	Curb to Curb Br. Width	20 Ft. 4 In.
111	Nav. Pier Protection		52	Deck Width (Out-Out)	20 Ft. 12 In.
116	Nav. Cl. Vert. Clear		53	Vert. Clearance Over Deck	99 Ft. 99 In.

Design_No = g0269 and Inventory_Appraisal_Submittal_Year = 2025



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:09:28pm

COUNTY : IRON BRIDGE : G0269 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

LOAD RATING AND POSTING INFORMATION			MATERIAL/CONSTRUCTION INFORMATION		
31	Design Load	H 15	43A	Main Struc. Mat type	CONCRETE
41	Structure Status	OPEN NO RESTRICTIONS	43B	Main struc Constr. Type	ARCH - DECK
63	Oper. Rating Meth.	ALLOWABLE STRESS	45	# of Main Spans	1
64	Operating Rating	94 Tons.	44A	Appr Struc. Mat type	000
65	Inventory Rating Meth	ALLOWABLE STRESS	44B	Appr Struc. Cnstr. type	000
66	Inventory Rating	87 Tons.	46	# of Approach Span	0
70	Bridge Posting Code	=>LEGAL LOADS	107	Deck Mat/Constr.	1 CONCRETE CIP
PROPOSED IMPROVEMENT INFORMATION			108A	Wear Surf Mat/Constr.	6 BITUMINOUS
Sufficiency Rating 63.7 Percent			108B	Membrane Mat/Constr.	1 BUILT UP
Deficiency Rating FUNCTIONAL			108C	Deck Protect Mat/Constr.	0 NONE
Funding Eligibility PARTIAL			CONDITION RATING INFORMATION		
75A	Proposed Work	REHAB-GENERAL DETERIORAT	58	Deck Cond. Rating	6
75B	Work Done By	Contract	59	Superstructure Cond. Rating	5
76	New Struc Length	75 Ft. 6 In.	60	Substructure Cond. Rating	6
94	Struc Improve Cost	\$ 296,000	61	Channel /Channel Protection Cond. Rating	6
95	Roadway Improve Cost	\$ 30,000	62	Culvert Cond. Rating	N
96	Total Project Cost	\$ 444,000	INSPECTION INFORMATION		
97	Year of Cost Estimates	2025	90	Gen. Insp Date	10 / 25
APPRAISAL RATING INFORMATION			91	Gen. Insp. Frequency	24 Months
36A	Br. Rail App. Rating	MEETS ACCEPTBLE STND	92A	Frac. Critical Inspection	N Months
36B	Transition Rail App. Rating	MEETS ACCEPTBLE STND	93A	Frac. Critical Insp. Date	
36C	Approach Rail App. Rating	MEETS ACCEPTBLE STND	92B	Underwater Inspection	N Months
36D	Rail End Treat. App. Rating	MEETS ACCEPTBLE STND	93B	Underwater Insp. Date	
67	Struc Eval App. Rating	5	92C	Special Inspection	N Months
68	Deck Geometry App. Rating	3	93C	Special Inspection Date	
69	Underclearance App. Rating	N	BORDER BRIDGE INFORMATION		
71	Waterway Adeq. App. Rating	8	98	Neighboring State Code	
72	Approach Road App. Rating	4	98B	Neighboring State % Respon	
113	Scour Assess App. Rating	8	99	Neighboring State Struc. No.	
APPROVED POSTING INFORMATION			FIELD POSTING INFORMATION		
Approved Posting Category S-1			Field Posting Category S-1		
Ton1 Ton2 Ton3			Ton1 Ton2 Ton3		
Tonnage Values for Posting Sign			Tonnage Values for Posting Sign		
General Text for Posting Sign			General Text for Posting Sign		
NO POSTING REQUIRED			NO POSTING REQUIRED		

Design_No = g0269 and Inventory_Appraisal_Submittal_Year = 2025

Bridge Number:

60270R

Route/County:

32 / Iron

Asbestos-Containing Material Present?

Yes: ☐

No: ☒

If yes, see report for location(s).

Structural Steel Present?

Yes: ☒

No: ☐

If No, then skip the following.

Lead-Based Paint (LBP) Present?

Yes: ☐

No: ☐

Trusses LBP?

Yes: ☐ No: ☐

Girder LBP?

Yes: ☐ No: ☐

Railing LBP?

Yes: ☐ No: ☒

Galvanized

Pile LBP?

Yes: ☐ No: ☐



MEMORANDUM

Missouri Department of Transportation Construction and Materials Central Laboratory

TO: TMS
FROM: Leonard Vader 
Environmental Chemist
DATE: June 1, 2017
SUBJECT: Materials
Asbestos Inspection & Heavy Metal Paint Survey
Route 32
Bridge G-0270R
Iron County

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column “Friability Category” this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources’ Technical Bulletin “Managing Construction and Demolition Waste” dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, non-hazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 751-1046.

rm/lv/db

[http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared documents/asbestos/districts/southeast \(se\)/mt/g0270r/g0270r asbestos cover letter.docx](http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared%20documents/asbestos/districts/southeast(se)/mt/g0270r/g0270r%20asbestos%20cover%20letter.docx)

Attachments

N-ACM = Non-Asbestos Containing Material INF = Category I Nonfriable
NAFD = No Asbestos Fiber Detected * = Tested By Point Count Procedure

II NF = Category II Nonfriable

F = Friable

Asbestos Survey Report Nonfriable Asbestos-Containing Materials

(Abatement not required if not made friable during demolition.)

Leonard Vader ✓
7020102516MOIR2672
Over Richardson Creek
Bridge

[illegible]

INF = Category I Nonfriable

All materials requiring removal or special handling.

TYPE(S) OF STRUCTURE(S):

Bridge

I NF = Category I Nonfriable	II NF = Category II Nonfriable	F = Friable	* = Tested By Point Count Procedure
1	1	1	1
2	2	2	2
3	3	3	3
4	4	4	4
5	5	5	5
6	6	6	6
7	7	7	7
8	8	8	8
9	9	9	9
10	10	10	10
11	11	11	11
12	12	12	12
13	13	13	13
14	14	14	14
15	15	15	15
16	16	16	16
17	17	17	17
18	18	18	18
19	19	19	19
20	20	20	20
21	21	21	21
22	22	22	22
23	23	23	23
24	24	24	24
25	25	25	25
26	26	26	26
27	27	27	27
28	28	28	28
29	29	29	29
30	30	30	30
31	31	31	31
32	32	32	32
33	33	33	33
34	34	34	34
35	35	35	35
36	36	36	36
37	37	37	37
38	38	38	38
39	39	39	39
40	40	40	40
41	41	41	41
42	42	42	42
43	43	43	43
44	44	44	44
45	45	45	45
46	46	46	46
47	47	47	47
48	48	48	48
49	49	49	49
50	50	50	50
51	51	51	51
52	52	52	52
53	53	53	53
54	54	54	54
55	55	55	55
56	56	56	56
57	57	57	57
58	58	58	58
59	59	59	59
60	60	60	60
61	61	61	61
62	62	62	62
63	63	63	63
64	64	64	64
65	65	65	65
66	66	66	66
67	67	67	67
68	68	68	68
69	69	69	69
70	70	70	70
71	71	71	71
72	72	72	72
73	73	73	73
74	74	74	74
75	75	75	75
76	76	76	76
77	77	77	77
78	78	78	78
79	79	79	79
80	80	80	80
81	81	81	81
82	82	82	82
83	83	83	83
84	84	84	84
85	85	85	85
86	86	86	86
87	87	87	87
88	88	88	88
89	89	89	89
90	90	90	90
91	91	91	91
92	92	92	92
93	93	93	93
94	94	94	94
95	95	95	95
96	96	96	96
97	97	97	97
98	98	98	98
99	99	99	99
100	100	100	100

Form C760
Rev. 08/2012

TESTED BY:	N/A
DATE OF TESTS:	N/A
PARCEL NO.:	Bridd
SITE ADDRESS:	Over
TYPE(S) OF STRUCTURE(S):	Bridd

[illegible]

All results are by XRF unless otherwise indicated:
a = USEPA SW-846 Method 3050
b = USEPA SW-846 Method 7471

Bridge Number:

G0270R

Route/County:

32/Iron

Asbestos-Containing Material Present?

Yes: ☐

No: ☒

If yes, see report for location(s).

Structural Steel Present?

Yes: ☒

No: ☐

If No, then skip the following.

Lead-Based Paint (LBP) Present?

Yes: ☐

No: ☒

Trusses LBP?

Yes: ☐ No: ☐

Girder LBP?

Yes: ☐ No: ☐

Railing LBP?

Yes: ☐ No: ☒

Galvanized

Pile LBP?

Yes: ☐ No: ☐



MEMORANDUM

Missouri Department of Transportation Construction and Materials Central Laboratory

TO: TMS
FROM: Diane Roegge 
Environmental Chemist
DATE: December 31, 2015
SUBJECT: Materials
Asbestos Inspection & Heavy Metal Paint Survey
Route 32
Bridge G-0270R
Iron County

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column “Friability Category”, this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources’ Technical Bulletin “Managing Construction and Demolition Waste” dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, non-hazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 526-4359.

db/fr/dr

[http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared
documents/asbestos/districts/southeast \(se\)/mt/g0270r/dr1512319.docx](http://sharepoint/systemdelivery/cm/chemicallab/environmental/shared/documents/asbestos/districts/southeast(se)/mt/g0270r/dr1512319.docx)

Attachments

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS
Asbestos Survey Report
All Suspect ACM

ROUTE:	32
MODOT JOB NO.:	J9P0592
DISTRICT:	9
COUNTY:	Iron
DATE OF SURVEY:	May 20, 2008
PARCEL NO.:	Bridge G-0270R

SURVEYED BY: Frank Reichart & Diane Roegge
 CERTIFICATION #: 7028012508MOIR11239, F.R.
 CERTIFICATION #: 7028012508MOIR7165, D.R.
 SITE ADDRESS: Over Cedar Creek, 2.8 miles West of Rt 21
 TYPE OF STRUCTURE: Bridge

[illegible]

N-ACM = Non-Asbestos Containing Material I NF = Category I Nonfriable
NAFD = No Asbestos Fiber Detected * = Tested By Point Count Procedure II NF = Category II Nonfriable
F = Friable

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Asbestos Survey Report

Nonfriable Asbestos-Containing Materials

(Abatement not required if not made friable during demolition.)

ROUTE:	32	TESTED BY:	Frank Reichart and Diane Roegge
MODOT JOB NO.:	J9P0592	CERTIFICATION #:	7028012508MOIR11239, F.R.
DISTRICT:	9	CERTIFICATION #:	7028012508MOIR7165, D.R.
COUNTY:	Iron	SITE ADDRESS:	Over Cedar Creek, 2.8 miles West of Rt 21
DATE OF TESTS:	N/A	TYPE OF STRUCTURE:	Bridge
PARCEL NO.:	Bridge G-0270R		

[illegible]

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Asbestos Survey Report

All materials requiring removal or special handling.

ROUTE:

32

MODOT JOB NO.:

J9P0592

DISTRICT:

9

COUNTY:

Iron

DATE OF TESTS:

$$\frac{N/A}{\quad}$$

TESTED BY:

Frank Reichart and Diane Roege

CERTIFICATION #:

7028012508MOIR11239, F.R.

CERTIFICATION #:

7028012508MOIR7165, D.R.

SITE ADDRESS:

Over Cedar Creek, 2.8 miles West of Rt 21

TYPE OF STRUCTURE:

Bridge

[illegible]

INF = Category I Nonfriable

II NF = Category II Nonfriable

F = Friable

* = Tested By Point Count Procedure

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS
Metals Survey Report of Painted Concrete, Block, Brick and Surfaces

ROUTE: 32
MODOT JOB NO.: JP0592
DISTRICT: 9
COUNTY: Iron
SURVEYED BY: Frank Reichart
DATE OF SURVEY: May 20, 2008

TESTED BY:	N/A
DATE OF TESTS:	N/A
PARCEL NO.:	Bridge G-0270R
SITE ADDRESS:	Over Cedar Creek, 2.8 miles West of Rt 21
TYPE OF STRUCTURE:	Bridge

[illegible]

All results are by XRF unless otherwise indicated: a = USEPA SW-846 Method 3050 b = USEPA SW-846 Method 7471

		Missouri Department of Transportation State Bridge Inspection Report				November 06, 2025 3:12:17PM							
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4575		BRIDGE: G0270					
GENERAL STRUCTURE INFORMATION							***BRIDGE INSPECTION INFORMATION***						
ROUTE: MO32E FEATURE: RICHARDSON CR STATUS: P-POSTLOAD LOG MILE: 223.459 DETOUR: 40.00 MILES NHS: NO BUILT: 1922 REHAB: LOCATION: S 218 T 35 R 2 E LATITUDE: 37 42 24.35 (DMS) LONGITUDE: 90 47 50.79 (DMS)		# SPANS: 1 LANES ON: 2 LANES UNDER: 0 COMPASS DIRECTION: EAST to WEST DIRECTION OF TRAFFIC: 2-WAY TRAF FUNCTIONAL CLASS: RL-MINOR ARTERIAL NBI OWNER: MODOT NBI MAINTAINED: MODOT MAINTENANCE DISTRICT: SE MAINTENANCE COUNTY: IRON SUB AREA: 7H05		PLACE CODE: 35360 IRON LENGTH: 22 FT 0 IN MAXIMUM SPAN: 20 FT 0 IN APPROACH ROADWAY: 22 FT 0 IN CURB TO CURB: 20 FT 4 IN OUT TO OUT: 21 FT 0 IN AADT: 860 AADT YEAR: 2024 AADT TRUCK: 23.7% FUTURE AADT: 1290 FUTURE AADT YEAR: 2044		DATE: 10/01/2025 RESPONSIBILITY: DISTRICT FREQUENCY: 24 CALCULATED INTERVAL**: 24 TEAM LEADER: JERROD JERNIGAN ELEMENT: NO INSPECTOR 2: INSPECTOR 4: INSPECTOR 3: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.							
						GENERAL INSPECTION COMMENTS							
FRACTURE CRITICAL INSPECTION INFORMATION					***INDEPTH INSPECTION INFORMATION***								
DATE: FREQUENCY: TEAM LEADER: INSPECTOR 2: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: CALCULATED INTERVAL**: INSPECTOR 3: INSPECTOR 4: CATEGORY: NBI: METHOD: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.								
FRACTURE CRITICAL INSPECTION COMMENTS					INDEPTH INSPECTION COMMENTS								
SPECIAL INSPECTION INFORMATION					***UNDERWATER INSPECTION INFORMATION***								
DATE: 01/13/2022 FREQUENCY: 999 TEAM LEADER: CHAD DANIEL INSPECTOR 2: JESSE ELSEMAN ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: BRIDGEDIV CALCULATED INTERVAL**: INSPECTOR 3: INSPECTOR 4: CATEGORY: QUALITY ASSURANCE NBI: NO METHOD: VISUAL ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.								
SPECIAL INSPECTION COMMENTS					UNDERWATER INSPECTION COMMENTS								
(ELSEMJ, 01/20/2022)--USING THE FIELD VERIFICATION MODEL (FVM) - AS A THIRD PARTY INSPECTOR, I TOOK THE PREVIOUS INSP REPORT INTO THE FIELD AND VERIFIED THOROUGHNESS OF REPORT WITH ASSIGNED CONDITION AND APPRAISAL RATINGS													
OTHER SPECIAL INSPECTIONS					OTHER UNDERWATER INSPECTIONS								
DATE 08/17/2020	FREQUENCY 72	CATEGORY CHANNEL CROSS SECTIONS	NBI NO	CALCULATED INTERVAL 73	RESPONSIBILITY DISTRICT	METHOD WT TAPE	DATE	FREQUENCY	CATEGORY	NBI	CALCULATED INTERVAL	RESPONSIBILITY	METHOD


Design_No = G0270


Page 1

This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.

		Missouri Department of Transportation State Bridge Inspection Report			November 06, 2025 3:12:17PM	
COUNTY: IRON		DISTRICT: SE	CLASS: STATBR	FED-ID: 4575	BRIDGE: G0270	
STRUCTURE POSTING						
APPROVED CATEGORY: S-16		TRKS OVR 14 TNS 15MPH ON BR EXCPT SNGL UNIT TRKS WT LIMIT 19 TNS&ALL OTHR TRKS WT LIMIT 34 TNS.				
Ton 1: 14		Ton 2: 19	Ton 3: 34			
COMMENTS:						
FIELD CATEGORY: S-16		TRKS OVR 14 TNS 15MPH ON BR EXCPT SNGL UNIT TRKS WT LIMIT 19 TNS&ALL OTHR TRKS				
Ton 1: 14		Ton 2: 19	Ton 3: 34	PROBLEM:		PROBLEM DIRECTION:
COMMENTS:						
GENERAL COMMENTS/MAJOR RATED ITEMS						
GENERAL COMMENTS: (STOTLS, 03/18/2016)--(20') CONC SOLID SLAB SPAN (FRP APPLIED TO BOTTOM OF DECK FOR STRENGTHENING)						
[ITEM 58] DECK: 5-FAIR CONDITION			COMMENTS: (DENNIB1, 10/28/2013)--DETERIORATION & DELAMINATION			
RATING : 12/22/2009			(ELSEMJ, 01/20/2022)--FEW SPALLS W/ EXPOSED REBAR			
[ITEM 59] SUPER: 4-POOR CONDITION			COMMENTS: (DENNIB1, 10/28/2013)--SAME AS DECK			
RATING : 10/26/2023			(BRAWLK1, 10/26/2023)--SPALLS & EXPOSED REBAR			
[ITEM 60] SUB: 4-POOR CONDITION			COMMENTS: (ELSEMJ, 01/20/2022)--EXPOSED FOOTING W/ MINOR UNDERMINING			
RATING : 10/26/2023						
[ITEM 61] BANK/CHANNEL: 5-MAJOR DAMAGE			COMMENTS: (ELSEMJ, 01/20/2022)--POOR CHANNEL ALIGNMENT			
RATING : 05/18/2001						
[ITEM 113] SCOUR: 8-STABLE FOR CALCULATED			COMMENTS: (ELSEMJ, 01/20/2022)--MINOR UNDERMINING OF EXPOSED FOOTING			
RATING : 05/18/2001						
EVALUATION TYPE :						
[ITEM 71] WATERWAY ADEQUACY: DECK/APPRCH OVERTOP SLGT			COMMENTS:			
RATING : 05/18/2001						
[ITEM 72] APPRRDWY ALIGNMENT: 6-SATISFACTORY			COMMENTS:			
RATING : 05/18/2001						
RAILING AND APPROACH PAVEMENT COMPONENTS AND RATINGS						
[ITEM 36A] BRIDGE RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 05/18/2001		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM	BOTH				
[ITEM 36B] TRANSITION RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM TO W-BEAM	ALL				
[ITEM 36C] APPROACH RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	W-BEAM	ALL				
[ITEM 36D] RAIL END TREATMENT RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
Design_No = G0270						
Page 2						
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.						

		Missouri Department of Transportation				November 06, 2025	
		State Bridge Inspection Report				3:12:17PM	
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4575	
						BRIDGE: G0270	
<u>MATERIAL</u> GALVANIZED STEEL		<u>CONSTRUCTION</u> BREKAWAY SYSTEM		<u>DIRECTION</u> ALL		<u>COMMENTS</u>	
APPROACH PAVEMENT: *Overall condition assigned for each approach pavemenet component is shown below.							
<u>MATERIAL</u> ASPHALT		<u>CONSTRUCTION</u> BITUMINOUS MAT		<u>DIRECTION</u> BOTH		<u>CONDITION*</u> GOOD	
<u>COMMENTS</u>							
DRAINAGE, EXPANSION DEVICES, BANK/SLOPE, AND DECK PROTECTIVE COMPONENTS							
<u>DECK PROTECTIVE COMPONENTS:</u>							
<u>SERIES TYPE-#</u> MAIN SERIES-1		<u>COMPONENT</u> WEARING SURFACE		<u>MATERIAL</u> ASPHALT		<u>CONSTRUCTION</u> BITUMINOUS MAT	
				<u>THICKNESS</u> 7 IN		<u>YEAR APPLIED</u> 2019	
				<u>MANUFACTURE</u>		<u>OVERALL CONDITION</u> GOOD	
<u>COMMENT:</u>							
		<u>DECK PROTECTION</u>		<u>NOTAPPLICABLE</u>		<u>NONE</u>	
<u>COMMENT:</u>							
		<u>MEMBRANE</u>		<u>LIQUID SEALANT</u>		<u>BUILT-UP</u>	
<u>COMMENT:</u>							
<u>DRAINAGE COMPONENTS:</u>							
		<u>COMPONENT</u>		<u>MATERIAL</u>		<u>CONSTRUCTION</u>	
				<u>DIRECTION</u>		<u>COMMENTS</u>	
<u>EXPANSION DEVICE COMPONENTS:</u>							
<u>SUB UNIT-#</u>		<u>SUB LABEL</u>		<u>COMPONENT</u>		<u>MATERIAL</u>	
				<u>CONSTRUCTION</u>		<u>GAP</u>	
				<u>YEAR APPLIED</u>		<u>MANUFACTURE</u>	
				<u>OVERALL CONDITION</u>			
<u>COMMENT:</u>							
<u>BANK/SLOPE PROTECTION COMPONENTS:</u>							
		<u>COMPONENT</u> BANK PROTECTION		<u>MATERIAL</u> EARTH FILL		<u>CONSTRUCTION</u> BERM	
				<u>DIRECTION</u> BOTH		<u>COMMENTS</u>	
DECK COMPONENTS							
<u>SPAN TYPE-#</u> MAIN SPANS-1		<u>COMPONENT</u> DECK		<u>MATERIAL</u> REINFORCED CONCRETE		<u>CONSTRUCTION</u> CAST-IN-PLACE	
						<u>COMMENTS</u> (WILSOJ, 03/22/2003)--FIBER WRAP UNDERSIDE OF DECK	
<u>CONDITION</u>		<u>LOCATION 1</u>		<u>LOCATION 2</u>		<u>SEVERITY</u>	
<u>MEASUREMENT</u>						<u>COMMENT</u>	
DELAMINATION		BOTTOM				MODERATE	
DELAMINATION		RANDOM				LARGE	
DETERIORATION		EDGE				SEVERE	
FLEXURE CRACKS		BOTTOM				SMALL	
REBAR EXPOSED		EDGE				MODERATE	
SATURATION		THROUGHOUT				MINOR	
						10 %	
SUPERSTRUCTURE COMPONENTS							
<u>SERIES TYPE-#</u> MAIN SERIES-1		<u>SPAN TYPE</u> SIMPLE SPAN		<u>MATERIAL</u> REINFORCED CONCRETE		<u>CONSTRUCTION</u> SOLID SLAB	
						<u>LABEL</u>	
<u>SPAN</u>		<u>COMPOSITE INDICATOR</u>		<u>LENGTH</u>		<u>WEATHERING STEEL</u>	
						<u>COMMENTS</u>	
Design_No = G0270							
Page 3							
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.							





 MoDOT			Missouri Department of Transportation State Bridge Inspection Report			November 06, 2025 3:12:17PM																																									
COUNTY: IRON			DISTRICT: SE		CLASS: STATBR																																										
			FED-ID: 4575		BRIDGE: G0270																																										
COMPUTER GENERATED RATINGS AND DEFICIENCY ITEMS					***ADVANCED SIGN INFORMATION***																																										
NOTE: The items listed in this section are updated whenever computer edits are ran on a structure after the inspection updates have been entered in to TMS. <table><tr><td><u>Rated Item</u></td><td><u>Rating</u></td><td><u>Rating Date</u></td></tr><tr><td>[Item 67] Structure Evaluation Rating:</td><td>2-BASICALLY INTOLRBLE REQ</td><td>7/16/2025</td></tr><tr><td>[Item 68] Deck Geometry Rating:</td><td>3-BASICALLY INTOL CORRECT</td><td>5/12/2021</td></tr><tr><td>[Item 69] Underclearance:</td><td>N-NOT APPLICABLE</td><td>5/18/2001</td></tr><tr><td>Sufficiency Rating:</td><td>6.0%</td><td>7/16/2025</td></tr><tr><td>Deficiency:</td><td>STRUCTURAL</td><td>7/16/2025</td></tr><tr><td>Funding Eligibility:</td><td>FULL</td><td>----</td></tr><tr><td>Estimated New Structure Length:</td><td>43 FT.</td><td>----</td></tr><tr><td>Estimated Structure Cost:</td><td>\$249,357</td><td>----</td></tr><tr><td>Estimated Total Project Cost:</td><td>\$374,036</td><td>----</td></tr><tr><td>Year of Cost Estimate:</td><td>2025</td><td>----</td></tr></table> NOTE: The above structure length and cost estimates are computer generated using algorithms in the TMS system. These algorithms are generalized to use NBI items to come up with a new structure length and width to calculate a new area which is taken times a representative cost per square foot. The actual structure size and cost may vary significantly from these numbers once site specific engineering is done.					<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>	[Item 67] Structure Evaluation Rating:	2-BASICALLY INTOLRBLE REQ	7/16/2025	[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021	[Item 69] Underclearance:	N-NOT APPLICABLE	5/18/2001	Sufficiency Rating:	6.0%	7/16/2025	Deficiency:	STRUCTURAL	7/16/2025	Funding Eligibility:	FULL	----	Estimated New Structure Length:	43 FT.	----	Estimated Structure Cost:	\$249,357	----	Estimated Total Project Cost:	\$374,036	----	Year of Cost Estimate:	2025	----	<table><tr><td>SIGN #</td><td>SIGN TYPE</td><td>PROBLEM</td><td>PROBLEM DIRECTION</td></tr><tr><td>1</td><td></td><td></td><td></td></tr></table>		SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION	1			
<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>																																													
[Item 67] Structure Evaluation Rating:	2-BASICALLY INTOLRBLE REQ	7/16/2025																																													
[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021																																													
[Item 69] Underclearance:	N-NOT APPLICABLE	5/18/2001																																													
Sufficiency Rating:	6.0%	7/16/2025																																													
Deficiency:	STRUCTURAL	7/16/2025																																													
Funding Eligibility:	FULL	----																																													
Estimated New Structure Length:	43 FT.	----																																													
Estimated Structure Cost:	\$249,357	----																																													
Estimated Total Project Cost:	\$374,036	----																																													
Year of Cost Estimate:	2025	----																																													
SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION																																												
1																																															
					OUTFALL INSPECTION INFORMATION																																										
					<table><tr><td># OUTFALLS:</td><td>INSPECTOR:</td></tr><tr><td>STATUS:</td><td>DATE:</td></tr><tr><td>NOTES:</td><td></td></tr></table>		# OUTFALLS:	INSPECTOR:	STATUS:	DATE:	NOTES:																																				
# OUTFALLS:	INSPECTOR:																																														
STATUS:	DATE:																																														
NOTES:																																															



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:10:00pm

COUNTY : IRON BRIDGE : G0270 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

GENERAL STRUCTURE INFORMATION			ROUTE DESIGNATION INFORMATION		
1	State	MISSOURI	5A	Record Type	ROUTE CARRIED 'ON' STRUCT
2	District	SE	5B	Route Signing Prefix	MO
3	County	IRON	5C	Designated Level of Service	MAINLINE
8	Federal ID No.	4575	5D	Route Number	00032
27	Year Built	1922	5E	Directional Suffix	NOT APPLICABLE
106	Year Reconstructed	0	7	Facility Carried	MO 32 E
42A	Type of Service On	HIGHWAY	12	Base Hwy. Network	YES
21	Structure Maintenance	STATE HIGHWAY AGENCY	13A	LRS Inventory Route No.	0000001056
22	Structure Owner	STATE HIGHWAY AGENCY	13B	Subroute No.	00
33	Br. Median Code	NO MEDIAN	20	Toll Status	ON FREE ROAD
37	Historical Significance	HISTORICAL SIGNIF UNKNWN	26	Functional Classification	06-RURAL MINOR ARTERIAL
101	Parallel Struc Desg	NONE EXISTS	28A	Lanes on Structure	02
103	Temporary Structure	NOT TEMPORARY	100	STRAHNET Designation	RTE NOT A DEFENSE HWY
112	NBIS Bridge Length	YES	104	National Highway System	NOT ON NHS
			105	Federal Lands Highway	NOT APPLICABLE
			110	Designated Nat. Network	YES
STRUCTURE LOCATION INFORMATION			STRUCTURE TRAFFIC INFORMATION		
4	Place	IRON	29	AADT	860
	Code	35360	30	AADT Year	2024
9	Location	S 218 T 35 N R 2 E	102	Direction of Traffic	2-WAY TRAFFIC
11	Milepoint	224.76 miles	109	AADT Truck Percent	24%
16	Latitude	37 D 42 M 24 S	114	Future AADT	1290
17	Longitude	90 D 47 M 51 S	115	Future AADT Year	2044
UNDERRECORD INFORMATION			STRUCTURE GEOMETRIC INFORMATION		
6	Features Intersected	RICHARDSON CR	10	Inventory Rte. Vert. Clear	99 Ft. 99 In.
42B	Type of Service Under	WATERWAY	19	By pass Detour Length	40.00 miles
28B	Lanes Under Structure	00	32	Approach Roadway Width	21 Ft. 12 In.
54A	Vert. Clearance Ref.	N/A	34	Skew	0.00 Degrees
54B	Vert. Clearance	0 Ft. 0 In.	35	Struct. Flared	NO
55A	Rt. Lat Clear Ref.	N/A	47	Total Horiz. Clear	20 Ft. 4 In.
55B	Rt. Lat Clearance	0 Ft. 0 In.	48	Maximum Span Length	20 Ft. 0 In.
56	Left Lat Clearance	0 Ft. 0 In.	49	Structure Length	22 Ft. 8 In.
38	Navigation Control	PERMIT NOT REQ	50A	Left Curb/Sidewalk Width	0 Ft. 0 In.
39	Nav Vertical Clear	0 Ft. 0 In.	50B	Right Curb/Sidewalk Width	0 Ft. 0 In.
40	Nav Horizontal Clear	0 Ft. 0 In.	51	Curb to Curb Br. Width	20 Ft. 4 In.
111	Nav. Pier Protection		52	Deck Width (Out-Out)	20 Ft. 12 In.
116	Nav. Cl. Vert. Clear		53	Vert. Clearance Over Deck	99 Ft. 99 In.

Design_No = g0270 and Inventory_Appraisal_Submittal_Year = 2025



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:10:00pm

COUNTY : IRON BRIDGE : G0270 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

LOAD RATING AND POSTING INFORMATION				MATERIAL/CONSTRUCTION INFORMATION					
31	Design Load	H 15		43A	Main Struc. Mat type	CONCRETE			
41	Structure Status	POSTED FOR LOAD		43B	Main struc Constr. Type	SLAB			
63	Oper. Rating Meth.	ALLOWABLE STRESS		45	# of Main Spans	1			
64	Operating Rating	27 Tons.		44A	Appr Struc. Mat type	000			
65	Inventory Rating Meth	ALLOWABLE STRESS		44B	Appr Struc. Cnstr. type	000			
66	Inventory Rating	9 Tons.		46	# of Approach Span	0			
70	Bridge Posting Code	30.0-39.9% BELOW		107	Deck Mat/Constr.	1 CONCRETE CIP			
PROPOSED IMPROVEMENT INFORMATION				108A	Wear Surf Mat/Constr.	6 BITUMINOUS			
	Sufficiency Rating	6.0	Percent	108B	Membrane Mat/Constr.	1 BUILT UP			
	Deficiency Rating	STRUCTURAL		108C	Deck Protect Mat/Constr.	0 NONE			
	Funding Eligibility	FULL		CONDITION RATING INFORMATION					
75A	Proposed Work	REPLACEMENT SUBSTND LOAD		58	Deck Cond. Rating	5			
75B	Work Done By	Contract		59	Superstructure Cond. Rating	4			
76	New Struc Length	42 Ft. 8 In.		60	Substructure Cond. Rating	4			
94	Struc Improve Cost	\$ 249,000		61	Channel /Channel Protection Cond. Rating	5			
95	Roadway Improve Cost	\$ 25,000		62	Culvert Cond. Rating	N			
96	Total Project Cost	\$ 374,000		INSPECTION INFORMATION					
97	Year of Cost Estimates	2025		90	Gen. Insp Date	10 / 25			
APPRAISAL RATING INFORMATION				91	Gen. Insp. Frequency	24	Months		
36A	Br. Rail App. Rating	MEETS ACCEPTBLE STND		92A	Frac. Critical Inspection	N	Months		
36B	Transition Rail App. Rating	MEETS ACCEPTBLE STND		93A	Frac. Critical Insp. Date				
36C	Approach Rail App. Rating	MEETS ACCEPTBLE STND		92B	Underwater Inspection	N	Months		
36D	Rail End Treat. App. Rating	MEETS ACCEPTBLE STND		93B	Underwater Insp. Date				
67	Struc Eval App. Rating	2		92C	Special Inspection	N	Months		
68	Deck Geometry App. Rating	3		93C	Special Inspection Date				
69	Underclearance App. Rating	N		BORDER BRIDGE INFORMATION					
71	Waterway Adeq. App. Rating	6		98	Neighboring State Code				
72	Approach Road App. Rating	6		98B	Neighboring State % Respon				
113	Scour Assess App. Rating	8		99	Neighboring State Struc. No.				
APPROVED POSTING INFORMATION				FIELD POSTING INFORMATION					
Approved Posting Category		S-16		Field Posting Category		S-16			
		Ton1	Ton2	Ton3		Ton1	Ton2	Ton3	
Tonnage Values for Posting Sign		14	19	34	Tonnage Values for Posting Sign		14	19	34
General Text for Posting Sign					General Text for Posting Sign				
TRKS OVR 14 TNS 15MPH ON BR EXCPT SNGL UNIT TRKS WT LIMIT 19 TNS&ALL OTHR TRKS WT LIMIT 34 TNS.					TRKS OVR 14 TNS 15MPH ON BR EXCPT SNGL UNIT TRKS WT LIMIT 19 TNS&ALL OTHR TRKS WT LIMIT 34 TNS.				

Design_No = g0270 and Inventory_Appraisal_Submittal_Year = 2025

Bridge Number:

60272R

Route/County:

32/Iron

Asbestos-Containing Material Present?

Yes: ☐

No: ☒

If yes, see report for location(s).

Structural Steel Present?

Yes: ☒

No: ☐

If No, then skip the following.

Lead-Based Paint (LBP) Present?

Yes: ☐

No: ☒

Trusses LBP?

Yes: ☐ No: ☐

Girder LBP?

Yes: ☐ No: ☐


Railing LBP?

Yes: ☐ No: ☒

Pile LBP?

Yes: ☐ No: ☐

Galvanized



MEMORANDUM

Missouri Department of Transportation Construction and Materials Central Laboratory

TO: TMS

FROM: Diane Roegge *Diane Roegge*
Environmental Chemist

DATE: January 25, 2016

SUBJECT: Materials
Asbestos Inspection & Heavy Metal Paint Survey
Route 32
Bridge G-0272R
Iron County

We are providing you with the results of the inspection on the above referenced bridge. The inspection report contains an asbestos and a heavy metals survey. The asbestos inspection included identifying suspect asbestos-containing material and NVLAP accredited testing to confirm the presence of asbestos.

Form T746 – This will show if samples were taken, where from, and, if the sample was found to contain asbestos, our estimated quantity of material present. Under the column “Friability Category”, this is the meaning for the following:

N-ACM – No asbestos detected.

I NF – Asbestos is present. Material shall be handled carefully by a licensed abatement worker and kept wet if removing as part of a maintenance activity.

II NF – Asbestos is present. If removal is required for the maintenance activity, use an abatement contractor.

In accordance with Missouri Department of Natural Resources’ Technical Bulletin “Managing Construction and Demolition Waste” dated January 31, 2003, a heavy metal paint survey has been performed on the above referenced bridge. This survey includes locating concrete which has been painted with something other than traffic paint or graffiti, and testing the painted surface(s) to determine if hazardous heavy metals are present. If the bridge is being removed completely, or the maintenance repairs include removing the painted concrete, then, non-hazardous painted concrete may be used as clean fill materials, if properly handled. You must contact the Central Office Design Division for proper handling of the reported painted surfaces.

Although our survey included observing and sampling all accessible areas, it is possible that potentially hidden asbestos-containing materials may exist within the structure. Should you have any questions regarding these reports, please contact me at (573) 526-4359.

db/fr/dr

[http://sp/sites/cm/chemicallab/environmental/shared documents/asbestos/districts/southeast \(se\)/mt/g0272r/dr16012512.docx](http://sp/sites/cm/chemicallab/environmental/shared%20documents/asbestos/districts/southeast%20(se)/mt/g0272r/dr16012512.docx)

Attachments

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Asbestos Survey Report

Nonfriable Asbestos-Containing Materials
(Abatement not required if not made friable during demolition.)

ROUTE:
MODOT JOB NO.:
DISTRICT:
COUNTY:
DATE OF TESTS:
PARCEL NO.:

TESTED BY:
CERTIFICATION #:
CERTIFICATION #:
SITE ADDRESS:
TYPE OF STRUCTURE:

[illegible]

MISSOURI DEPARTMENT OF TRANSPORTATION
CONSTRUCTION AND MATERIALS

Asbestos Survey Report

All materials requiring removal or special handling.

ROUTE:	32	TESTED BY:	Frank Reichart and Diane Roegge
MODOT JOB NO.:	J9P0592	CERTIFICATION #:	7028012508MOIR11239, F.R.
DISTRICT:	9	CERTIFICATION #:	7028012508MOIR7165, D.R.
COUNTY:	Iron	SITE ADDRESS:	Over Keesling Creek, 1.8 miles West of State Road A
DATE OF TESTS:	N/A	TYPE OF STRUCTURE:	Bridge
PARCEL NO.:	Bridge G-0272R		

[illegible]

Expiration Date: 1/25/2009

Certificate Number: 7028012508MOIR11239

Training Date: 1/25/2008

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources

P.O. Box 176

Jefferson City, MO 65102


Phone (573) 751-4817


Francis J. Reichart

has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.

3/14/2008

Date


Director of Air Pollution Control Program



Expiration Date: 1/25/2009

Certificate Number: 7028012508MOIR7165

Training Date: 1/25/2008

Missouri State Certificate for Asbestos Related Occupations

issued by Department of Natural Resources

P.O. Box 176

Jefferson City, MO 65102


Phone (573) 751-4817


Diane R. Roegge

has successfully completed the requirements for certification as a INSPECTOR. This Missouri State Certification is subject to review and the director may deny, suspend or revoke the certification per RSMo chapter 643.230.

3/14/2008


Date



Daniel L. Karsan
Director of Air Pollution Control Program



		Missouri Department of Transportation State Bridge Inspection Report				November 06, 2025 3:12:40PM			
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4576		BRIDGE: G0272	
GENERAL STRUCTURE INFORMATION							***BRIDGE INSPECTION INFORMATION***		
ROUTE: MO32E FEATURE: KEESLING CR STATUS: A-OPEN LOG MILE: 221.053 DETOUR: 40.00 MILES NHS: NO BUILT: 1922 REHAB: LOCATION: S 33 T 35 R 2 E LATITUDE: 37 41 45.29 (DMS) LONGITUDE: 90 50 15.31 (DMS)		# SPANS: 1 LANES ON: 2 LANES UNDER: 0 COMPASS DIRECTION: EAST to WEST DIRECTION OF TRAFFIC: 2-WAY TRAF FUNCTIONAL CLASS: RL-MINOR ARTERIAL NBI OWNER: MODOT NBI MAINTAINED: MODOT MAINTENANCE DISTRICT: SE MAINTENANCE COUNTY: IRON SUB AREA: 7H05		PLACE CODE: 38018 KAOLIN LENGTH: 33 FT 0 IN MAXIMUM SPAN: 30 FT 0 IN APPROACH ROADWAY: 22 FT 0 IN CURB TO CURB: 20 FT 4 IN OUT TO OUT: 21 FT 0 IN AADT: 860 AADT YEAR: 2024 AADT TRUCK: 23.7% FUTURE AADT: 1290 FUTURE AADT YEAR: 2044		DATE: 10/01/2025 RESPONSIBILITY: DISTRICT FREQUENCY: 24 CALCULATED INTERVAL**: 24 TEAM LEADER: JERROD JERNIGAN ELEMENT: NO INSPECTOR 2: INSPECTOR 4: INSPECTOR 3: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.			
						GENERAL INSPECTION COMMENTS			
FRACTURE CRITICAL INSPECTION INFORMATION					***INDEPTH INSPECTION INFORMATION***				
DATE: FREQUENCY: TEAM LEADER: INSPECTOR 2: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: CALCULATED INTERVAL**: INSPECTOR 3: INSPECTOR 4: CATEGORY: NBI: METHOD: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.				
FRACTURE CRITICAL INSPECTION COMMENTS					INDEPTH INSPECTION COMMENTS				
SPECIAL INSPECTION INFORMATION					***UNDERWATER INSPECTION INFORMATION***				
DATE: 07/11/2024 FREQUENCY: 120 TEAM LEADER: ED HESS INSPECTOR 2: ** When calculated interval exceeds the frequency, a justification comment per BIRM is required.					RESPONSIBILITY: DISTRICT CALCULATED INTERVAL**: 120 INSPECTOR 3: INSPECTOR 4: CATEGORY: CHANNEL CROSS SEC NBI: NO METHOD: WT TAPE				
SPECIAL INSPECTION COMMENTS					UNDERWATER INSPECTION COMMENTS				
OTHER SPECIAL INSPECTIONS					OTHER UNDERWATER INSPECTIONS				
DATE FREQUENCY CATEGORY NBI CALCULATED INTERVAL RESPONSIBILITY METHOD					DATE FREQUENCY CATEGORY NBI CALCULATED INTERVAL RESPONSIBILITY METHOD				
Design_No = G0272									
Page 1 This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.									

		Missouri Department of Transportation			November 06, 2025	
		State Bridge Inspection Report			3:12:40PM	
COUNTY: IRON		DISTRICT: SE	CLASS: STATBR	FED-ID: 4576	BRIDGE: G0272	
STRUCTURE POSTING						
APPROVED CATEGORY: S-1		NO POSTING REQUIRED				
Ton 1:		Ton 2:		Ton 3:		
COMMENTS:						
FIELD CATEGORY: S-1		NO POSTING REQUIRED				
Ton 1:		Ton 2:		Ton 3:	PROBLEM:	PROBLEM DIRECTION:
COMMENTS:						
GENERAL COMMENTS/MAJOR RATED ITEMS						
GENERAL COMMENTS: (BOWDEJ1, 08/28/2008)--(30') SMP DECK GDR SPAN						
[ITEM 58] DECK: 5-FAIR CONDITION			COMMENTS: (DENNIB1, 10/28/2013)--PATCHES			
RATING : 10/04/2017						
[ITEM 59] SUPER: 5-FAIR CONDITION			COMMENTS: (DENNIB1, 10/28/2013)--DETERIORATION			
RATING : 10/04/2017						
[ITEM 60] SUB: 6-SATISFACTORY CONDITION			COMMENTS: (DENNIB1, 10/28/2013)--DIAGONAL CRACKS			
RATING : 05/18/2001						
[ITEM 61] BANK/CHANNEL: 6-WIDESPREAD MINOR DAMAGE			COMMENTS:			
RATING : 05/18/2001						
[ITEM 113] SCOUR: 8-STABLE FOR CALCULATED			COMMENTS:			
RATING : 05/18/2001						
EVALUATION TYPE :						
[ITEM 71] WATERWAY ADEQUACY: DECK ABOVE FLOOD ELEV			COMMENTS:			
RATING : 05/18/2001						
[ITEM 72] APPRRDWY ALIGNMENT: 6-SATISFACTORY			COMMENTS:			
RATING : 05/18/2001						
RAILING AND APPROACH PAVEMENT COMPONENTS AND RATINGS						
[ITEM 36A] BRIDGE RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 05/18/2001		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM	BOTH				
<u>CONDITION</u>	<u>LOCATION 1</u>	<u>LOCATION 2</u>	<u>SEVERITY</u>	<u>COMMENT</u>		
COLLISION DAMAGE	THROUGHOUT		MINOR	(BOWDEJ1, 04/26/2010)--N. SIDE		
[ITEM 36B] TRANSITION RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	THRIE BEAM TO W-BEAM	ALL				
[ITEM 36C] APPROACH RAILING RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
<u>MATERIAL</u>	<u>CONSTRUCTION</u>	<u>DIRECTION</u>	<u>COMMENTS</u>			
GALVANIZED STEEL	W-BEAM	ALL				
[ITEM 36D] RAIL END TREATMENT RATING: MEETS CURRENT STANDARDS-1			RATING : 10/19/2021		COMMENTS:	
Design_No = G0272						
Page 2						
This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.						





		Missouri Department of Transportation State Bridge Inspection Report				November 06, 2025 3:12:40PM			
COUNTY: IRON		DISTRICT: SE		CLASS: STATBR		FED-ID: 4576		BRIDGE: G0272	
<u>CLEARANCES UNDER BRIDGE</u>		**NOTE: Vertical clearances for permitting purposes are taken as 2 inches less than the actual field measured clearance.							
<u>RECORD #</u>	<u>ROUTE</u>	<u># LANES</u>	<u>DIRECTION OF TRAFFIC</u>	<u>RIGHT LATERAL CLEARANCE</u>	<u>LEFT LATERAL CLEARANCE</u>	<u>UR-ID</u>			
<u>VERTICAL CLEARANCE TYPE**</u>	<u>VALUE</u>	<u>DIRECTION</u>	<u>DATE</u>	<u>COMMENT</u>					
STRUCTURE PAINT INFORMATION									
CONDITION:		RUST AMOUNT :		STEEL TONS : 0					
<u>ORIGINAL PAINT</u>		<u>CONTRACT REPAINT</u>		<u>DEPARTMENT REPAINT</u>					
PAINT TYPE :		PAINT TYPE :		PAINT TYPE :					
NAME :		NAME :		NAME :					
PAINT COLOR :		PAINT COLOR :		PAINT COLOR :					
PAINT YEAR :		PAINT YEAR :		PAINT YEAR :					
MILS :		MILS :		MILS :					
REQUESTED WORK ITEMS									
GENERAL WORK COMMENTS:									
<i>RESPONSIBILITY</i>	<i>LOCATION</i>	<i>ITEM</i>	<i>CATEGORY</i>	<i>PRIORITY</i>	<i>DATE</i>	<i>WORK ITEM COMMENT</i>			
UTILITY ATTACHMENTS									
<i>UTILITY</i>	<i>OWNER</i>	<i>METHOD</i>	<i>MEASUREMENT TYPE</i>	<i>VALUE</i>	<i>NUMBER</i>	<i>UTILITY ATTACHMENT COMMENT</i>			
PROGRAM NOTES INFORMATION									
<u>YEAR</u>	<u>PROJECT #</u>	<u>MONTH LET</u>	<u>YEAR LET</u>	<u>ITEMS</u>	<u>COMMENT</u>				
2027	SE0040	1	2027	REPLACE BRIDGE					
Design_No = G0272									
Page 5 This report contains information that is protected from disclosure by federal law, 23 USC Section 409 and the Missouri Open Records Law (Sunshine Act), Section 610.021 RSMo. Please review MoDOT's policy and procedure manual on the Sunshine Act before releasing any of the information contained herein.									

 MoDOT			Missouri Department of Transportation State Bridge Inspection Report			November 06, 2025 3:12:40PM																																														
COUNTY: IRON			DISTRICT: SE		CLASS: STATBR		FED-ID: 4576		BRIDGE: G0272																																											
COMPUTER GENERATED RATINGS AND DEFICIENCY ITEMS						***ADVANCED SIGN INFORMATION***																																														
NOTE: The items listed in this section are updated whenever computer edits are ran on a structure after the inspection updates have been entered in to TMS. <table><tr><td><u>Rated Item</u></td><td><u>Rating</u></td><td><u>Rating Date</u></td></tr><tr><td>[Item 67] Structure Evaluation Rating:</td><td>5-BETTER THAN MINIMUM</td><td>11/28/2017</td></tr><tr><td>[Item 68] Deck Geometry Rating:</td><td>3-BASICALLY INTOL CORRECT</td><td>5/12/2021</td></tr><tr><td>[Item 69] Underclearance:</td><td>N-NOT APPLICABLE</td><td>5/18/2001</td></tr><tr><td>Sufficiency Rating:</td><td>55.2%</td><td>7/16/2025</td></tr><tr><td>Deficiency:</td><td>FUNCTIONAL</td><td>7/16/2025</td></tr><tr><td>Funding Eligibility:</td><td></td><td>----</td></tr><tr><td>Estimated New Structure Length:</td><td></td><td>----</td></tr><tr><td>Estimated Structure Cost:</td><td></td><td>----</td></tr><tr><td>Estimated Total Project Cost:</td><td></td><td>----</td></tr><tr><td>Year of Cost Estimate:</td><td></td><td>----</td></tr></table> NOTE: The above structure length and cost estimates are computer generated using algorithms in the TMS system. These algorithms are generalized to use NBI items to come up with a new structure length and width to calculate a new area which is taken times a representative cost per square foot. The actual structure size and cost may vary significantly from these numbers once site specific engineering is done.						<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>	[Item 67] Structure Evaluation Rating:	5-BETTER THAN MINIMUM	11/28/2017	[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021	[Item 69] Underclearance:	N-NOT APPLICABLE	5/18/2001	Sufficiency Rating:	55.2%	7/16/2025	Deficiency:	FUNCTIONAL	7/16/2025	Funding Eligibility:		----	Estimated New Structure Length:		----	Estimated Structure Cost:		----	Estimated Total Project Cost:		----	Year of Cost Estimate:		----	<table><tr><td>SIGN #</td><td>SIGN TYPE</td><td>PROBLEM</td><td>PROBLEM DIRECTION</td></tr><tr><td>1</td><td></td><td></td><td></td></tr></table>						SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION	1			
<u>Rated Item</u>	<u>Rating</u>	<u>Rating Date</u>																																																		
[Item 67] Structure Evaluation Rating:	5-BETTER THAN MINIMUM	11/28/2017																																																		
[Item 68] Deck Geometry Rating:	3-BASICALLY INTOL CORRECT	5/12/2021																																																		
[Item 69] Underclearance:	N-NOT APPLICABLE	5/18/2001																																																		
Sufficiency Rating:	55.2%	7/16/2025																																																		
Deficiency:	FUNCTIONAL	7/16/2025																																																		
Funding Eligibility:		----																																																		
Estimated New Structure Length:		----																																																		
Estimated Structure Cost:		----																																																		
Estimated Total Project Cost:		----																																																		
Year of Cost Estimate:		----																																																		
SIGN #	SIGN TYPE	PROBLEM	PROBLEM DIRECTION																																																	
1																																																				
						OUTFALL INSPECTION INFORMATION																																														
						<table><tr><td># OUTFALLS:</td><td>INSPECTOR:</td></tr><tr><td>STATUS:</td><td>DATE:</td></tr><tr><td>NOTES:</td><td></td></tr></table>						# OUTFALLS:	INSPECTOR:	STATUS:	DATE:	NOTES:																																				
# OUTFALLS:	INSPECTOR:																																																			
STATUS:	DATE:																																																			
NOTES:																																																				



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:10:27pm

COUNTY : IRON BRIDGE : G0272 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

GENERAL STRUCTURE INFORMATION			ROUTE DESIGNATION INFORMATION		
1	State	MISSOURI	5A	Record Type	ROUTE CARRIED 'ON' STRUCT
2	District	SE	5B	Route Signing Prefix	MO
3	County	IRON	5C	Designated Level of Service	MAINLINE
8	Federal ID No.	4576	5D	Route Number	00032
27	Year Built	1922	5E	Directional Suffix	NOT APPLICABLE
106	Year Reconstructed	0	7	Facility Carried	MO 32 E
42A	Type of Service On	HIGHWAY	12	Base Hwy. Network	YES
21	Structure Maintenance	STATE HIGHWAY AGENCY	13A	LRS Inventory Route No.	0000001056
22	Structure Owner	STATE HIGHWAY AGENCY	13B	Subroute No.	00
33	Br. Median Code	NO MEDIAN	20	Toll Status	ON FREE ROAD
37	Historical Significance	HISTORICAL SIGNIF UNKNWN	26	Functional Classification	06-RURAL MINOR ARTERIAL
101	Parallel Struc Desg	NONE EXISTS	28A	Lanes on Structure	02
103	Temporary Structure	NOT TEMPORARY	100	STRAHNET Designation	RTE NOT A DEFENSE HWY
112	NBIS Bridge Length	YES	104	National Highway System	NOT ON NHS
			105	Federal Lands Highway	NOT APPLICABLE
			110	Designated Nat. Network	YES
STRUCTURE LOCATION INFORMATION			STRUCTURE TRAFFIC INFORMATION		
4	Place	KAOLIN	29	AADT	860
	Code	38018	30	AADT Year	2024
9	Location	S 33 T 35 N R 2 E	102	Direction of Traffic	2-WAY TRAFFIC
11	Milepoint	222.34 miles	109	AADT Truck Percent	24%
16	Latitude	37 D 41 M 45 S	114	Future AADT	1290
17	Longitude	90 D 50 M 15 S	115	Future AADT Year	2044
UNDERRECORD INFORMATION			STRUCTURE GEOMETRIC INFORMATION		
6	Features Intersected	KEESLING CR	10	Inventory Rte. Vert. Clear	99 Ft. 99 In.
42B	Type of Service Under	WATERWAY	19	By pass Detour Length	40.00 miles
28B	Lanes Under Structure	00	32	Approach Roadway Width	21 Ft. 12 In.
54A	Vert. Clearance Ref.	N/A	34	Skew	0.00 Degrees
54B	Vert. Clearance	0 Ft. 0 In.	35	Struct. Flared	NO
55A	Rt. Lat Clear Ref.	N/A	47	Total Horiz. Clear	20 Ft. 4 In.
55B	Rt. Lat Clearance	0 Ft. 0 In.	48	Maximum Span Length	29 Ft. 10 In.
56	Left Lat Clearance	0 Ft. 0 In.	49	Structure Length	33 Ft. 2 In.
38	Navigation Control	PERMIT NOT REQ	50A	Left Curb/Sidewalk Width	0 Ft. 0 In.
39	Nav Vertical Clear	0 Ft. 0 In.	50B	Right Curb/Sidewalk Width	0 Ft. 0 In.
40	Nav Horizontal Clear	0 Ft. 0 In.	51	Curb to Curb Br. Width	20 Ft. 4 In.
111	Nav. Pier Protection		52	Deck Width (Out-Out)	20 Ft. 12 In.
116	Nav. Cl. Vert. Clear		53	Vert. Clearance Over Deck	99 Ft. 99 In.

Design_No = g0272 and Inventory_Appraisal_Submittal_Year = 2025



Missouri Department of Transportation
Bridge Inventory and Inspection System
Structural Inventory & Appraisal Sheet

November 6, 2025
3:10:27pm

COUNTY : IRON BRIDGE : G0272 R REVIEW STATUS : APPROVED NBI STATUS : T
RECORD TYPE : ROUTE CARRIED 'ON' STRUCT RUN DATE : 10/16/2025 SUBMITTAL YEAR : 2025

LOAD RATING AND POSTING INFORMATION			MATERIAL/CONSTRUCTION INFORMATION		
31	Design Load	H 15	43A	Main Struc. Mat type	CONCRETE
41	Structure Status	OPEN NO RESTRICTIONS	43B	Main struc Constr. Type	TEE BEAM
63	Oper. Rating Meth.	ALLOWABLE STRESS	45	# of Main Spans	1
64	Operating Rating	52 Tons.	44A	Appr Struc. Mat type	000
65	Inventory Rating Meth	ALLOWABLE STRESS	44B	Appr Struc. Cnstr. type	000
66	Inventory Rating	26 Tons.	46	# of Approach Span	0
70	Bridge Posting Code	=>LEGAL LOADS	107	Deck Mat/Constr.	1 CONCRETE CIP
PROPOSED IMPROVEMENT INFORMATION			108A	Wear Surf Mat/Constr.	6 BITUMINOUS
Sufficiency Rating 55.2 Percent			108B	Membrane Mat/Constr.	1 BUILT UP
Deficiency Rating FUNCTIONAL			108C	Deck Protect Mat/Constr.	0 NONE
Funding Eligibility PARTIAL			CONDITION RATING INFORMATION		
75A	Proposed Work	REHAB-GENERAL DETERIORAT	58	Deck Cond. Rating	5
75B	Work Done By	Contract	59	Superstructure Cond. Rating	5
76	New Struc Length	55 Ft. 9 In.	60	Substructure Cond. Rating	6
94	Struc Improve Cost	\$ 221,000	61	Channel /Channel Protection Cond. Rating	6
95	Roadway Improve Cost	\$ 22,000	62	Culvert Cond. Rating	N
96	Total Project Cost	\$ 331,000	INSPECTION INFORMATION		
97	Year of Cost Estimates	2025	90	Gen. Insp Date	10 / 25
APPRAISAL RATING INFORMATION			91	Gen. Insp. Frequency	24 Months
36A	Br. Rail App. Rating	MEETS ACCEPTBLE STND	92A	Frac. Critical Inspection	N Months
36B	Transition Rail App. Rating	MEETS ACCEPTBLE STND	93A	Frac. Critical Insp. Date	
36C	Approach Rail App. Rating	MEETS ACCEPTBLE STND	92B	Underwater Inspection	N Months
36D	Rail End Treat. App. Rating	MEETS ACCEPTBLE STND	93B	Underwater Insp. Date	
67	Struc Eval App. Rating	5	92C	Special Inspection	N Months
68	Deck Geometry App. Rating	3	93C	Special Inspection Date	
69	Underclearance App. Rating	N	BORDER BRIDGE INFORMATION		
71	Waterway Adeq. App. Rating	8	98	Neighboring State Code	
72	Approach Road App. Rating	6	98B	Neighboring State % Respon	
113	Scour Assess App. Rating	8	99	Neighboring State Struc. No.	
APPROVED POSTING INFORMATION			FIELD POSTING INFORMATION		
Approved Posting Category S-1			Field Posting Category S-1		
Ton1 Ton2 Ton3			Ton1 Ton2 Ton3		
Tonnage Values for Posting Sign			Tonnage Values for Posting Sign		
General Text for Posting Sign			General Text for Posting Sign		
NO POSTING REQUIRED			NO POSTING REQUIRED		

Design_No = g0272 and Inventory_Appraisal_Submittal_Year = 2025