

MINUTES
Madison County, Route C
Job No. JSE0160
Pre-bid Conference
July 25, 2023 10:00 AM
Virtual Meeting

I. INTRODUCTIONS

- A. Have everyone introduce themselves.
 - i. Name
 - ii. Company / MoDOT & position with.

MoDOT SE Regional District

Pete Berry-Transportation Project Manager
Jacob Capeder-Transportation Project Designer
Melanie Elmore-Sr. Highway Designer

MoDOT Central Office

Danica Stovall-Taylor-Bidding and Contract Services Engineer
Sam Niederhelm-Sr. Estimator
Ivan Schmidt-Sr. Estimator

EFK Moen

PJ Kronlage-Vice President

HNTB

John Szturo-Geologist
Wayne Duyee
Alex Wen

Erin Kopta-Engineer III Transportation Group
Lisa Mosely-Transportation Project Designer

Contractors

Greg Terri-Keller Area Manager
Andrew Stone-Putz Project Manager
Pat Carr-Drill Tech Division Manager
Layne Garrett-Rock Supremacy Lead Estimator
David Freistaedter-Rock Supremacy

II. PROJECT OVERVIEW

- A. Scope of Project
 - i. Stabilize slope with soil nails/shotcrete
 - ii. Install guardrail in rock

III. RIGHT OF WAY STATUS

- i. Permanent and temporary easements are clear (1 parcel)

IV. TRAFFIC CONTROL

- i. Daytime Road Closures

V. SCHEDULE

- i. September 15, 2023 Letting
- ii. November 6, 2023 Notice to Proceed
- ii. May 15, 2024 Completion Date
- iii. 100 Calendar Days

VI. JOB SPECIAL PROVISIONS

- A. Contract Liquidated Damages (see 2.0 & 2.1)
- B. Work Zone Traffic Management (see 3.2.1 & 3.2.2)
- H. Guardrail Posts in Asphalt (see 2.1)
- K. Soil Nail Retaining Wall Requirements (3.1, 3.2, 3.3 & 4.1.1)
- N. Prime Contractor Requirements (lower from 40% to 30%)

VII. CONTRACTOR QUESTIONS

- Q. Any alternate facing other than shotcrete be allowed?
- A. Alternates may be submitted and will be reviewed for possible allowance.

- Q. Are there any photos available of the area that can be provided?
- A. Photos, drone information and any other pertinent information will be provided as part of the Electronic Deliverables when job is advertised.

- Q. Who is main point of contact concerning this project?
- A. Pete Berry – MoDOT Project Manager; 417-469-6242; pete.berry@modot.mo.gov

- Q. Any available cross-sections showing actual dimensions instead of just a typical section?
- A. Two cross-sections in proximity to the highest slope work area will be provided for informational purposes in the Electronic Deliverables when job is advertised.

- Q. When will job be advertised?
- A. August 10, 2023.

- Q. Section 4.1.1 of JSP K Soil Nail Retaining Wall Requirements discusses any alternate concepts be submitted 2 weeks prior to the letting date so what date would this fall on.
- A. September 1, 2023

- Q. Alternate corrosion prevention for nails other than specified?
- A. Yes, however, the few soil samples taken indicated aggressive corrosion characteristics and shall be submitted for review and possible approval.