

Appendix A - List of Air Conditioner Locations

[illegible]

APPENDIX B - CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
K010EBC-01 @ Ridgeview	K010EBCA-01	10.6.226.178	Pelco 4	Axis
K007NBC-10 @ 83rd St.	K007NBCA-10	10.6.226.213	Axis	
K007SBC-20 @ W. 119th.	K007SBCA-20	10.6.226.214	Axis	
K007SBC-30 @ K-7 and St. Ave	CA- Andy	10.6.230.50	Axis	
K010EBC-02 @ Renner Rd.	K010EBCA-03	10.6.226.179	Pelco 4	Axis
K010EBIPC-10 @ Woodland	K010EBCA-10	10.6.226.211	Axis	Q6032E
K010EBIPC-11 @ K-7	K010EBCA-11	10.6.226.210	Axis	Q6032E
K010EBIPC-13 @ E. of Cedar Creek	K010EBCA-13	10.6.226.212	Axis	Q6032E
K035NBC-01 @ 127TH	K035NBCA-02	10.6.225.146	Pelco 3	Axis
K035NBC-01B @ 119th	K035NBCA-02B	10.6.225.147	Pelco 4	Axis
K035NBC-01C @ S of I-435	K035NBCA-02c	10.6.225.148	Pelco 3	Axis
K035NBC-04T @ Short Tunnel	K035NBCA-12	10.6.226.116	Pelco 3	Axis
K035NBC-05T @ Long Tunnel	K035NBCA-12	10.6.226.117	Pelco 4	Axis
K035NBC-06 @ 75th	K035NBCA-20	10.6.228.50	Pelco 4	Axis
K035NBC-12 @ 635	K035NBCA-38	10.6.228.83	Pelco 3	Axis
K035NBC-13 @ Lamar	K035NBCA-43	10.6.227.51	Pelco 3	Axis
K035NBC-14 @ 18th	K035NBCA-45	10.6.228.82	Pelco 3	Axis
K035NBC-16 @ 7TH	K035NBCA-54	10.6.227.82	Pelco 3	Axis
K035NBIPC-78 @ Sheridan Street	K035NBCA-78	10.6.228.115	Axis	Q6032E
K035NBIPC-79 @ 151st	K035NBCA-79	10.6.228.146	Axis	Q6032E
K035NBIPC-80 @ Lone Elm Rd	K035NBCA-80	10.6.228.147	Axis	Q6032E
K035NBIPC-82 @ Clair Rd	K035NBCA-82	10.6.228.149	Axis	Q6032E
K035NBIPC-86 @ 199th St	K035NBCA-86	10.6.228.180	Axis	Q6032E
K035NBIPC-87 @ Verizon Tower	K035NBCA-87	10.6.228.178	Axis	Q6032E
K035NBIPC-88 @ Spoon Creek Rd	K035NBCA-88	10.6.228.181	Axis	Q6032E
K035SBC-02 @ 95th	K035SBCA-04	10.6.228.52	Pelco 3	Axis
K035SBC-03 @ Quivira	K035SBCA-08	10.6.226.82	Pelco 3	Axis
K035SBC-04 @ 87th	K035SBCA-11	10.6.226.115	Pelco 4	Axis
K035SBC-05 @ 69 Hwy	K035SBCA-15	10.6.226.114	Pelco 3	Axis
K035SBC-07 @ 67th	K035SBCA-22	10.6.227.50	Pelco 4	Axis
K035SBC-08 @ SMP	K035SBCA-26	10.6.228.53	Pelco 3	Axis
K035SBC-09 @ Johnson Dr.	K035SBCA-29	10.6.227.53	Pelco 3	Axis
K035SBC-10 @ Antioch	K035SBCA-33	10.6.228.84	Pelco 3	Axis
K035SBC-11 @ 635	K035SBCA-36	10.6.227.52	Pelco 3	Axis
K035SBC-15 @ SW Blvd	K035SBCA-50	10.6.227.84	Pelco 3	Axis
K035SBC-17 @ S of Cambridge	K035SBCA-55	10.6.227.83	Pelco 4	Axis
K035SBIPC-77 @ Prairie Street	K035SBCA-77	10.6.228.114	Axis	Q6032E
K035SBIPC-81 @ 167th	K035SBCA-81	10.6.228.148	Axis	Q6032E
K035SBIPC-83 @ 175th	K035SBCA-83	10.6.228.150	Axis	Q6032E
K035SBIPC-85 @ Gardner Rd	K035SBCA-85	10.6.228.179	Axis	Q6032E
K035SBIPC-89 @ Sunflower Rd	K035SBCA-89	10.6.228.182	Axis	Q6032E
K069NBC-01 @ 135th	K069NBCA-02	10.6.225.162	Pelco 4	Axis
K069NBC-02 @ N of Blu Vally PKY	K069NBCA-03	10.6.225.163	Pelco 4	Axis
K069NBC-11 @ 95th	K069NBCA-11	10.6.225.211	Pelco 4	Axis
K069NBIPC-1B BEFORE 135TH ST	K069NBCA-1B	10.6.225.164	Axis	

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
K069SBC-03 @ S of 119th	K069SBCA-04	10.6.225.87	Pelco 4	Axis
K069SBC-04 @ S. of College	K069NBCA-05	10.6.225.86		Axis
K069SBC-10 @ 103rd	K069SBCA-10	10.6.225.210	Pelco 4	Axis
K069SBC-12 @ 91 St.	K069SBCA-14	10.6.225.212	Pelco 4	Axis
K069SBC-13 @ Past 87th St.	K069SBCA-15	10.6.225.213	Pelco 4	Axis
K070EBC-01 @ W. of I-635	K070EBCA-02	10.6.229.179	Pelco 3	Axis
K070EBC-03 @ Park Drive	K070EBCA-05	10.6.229.178	Pelco 4	Axis
K070EBC-101 @ Riverview	K070EBCA-101	10.6.230.115	Pelco 4	Bosch
K070EBC-21 @ East of 435	K070EBCA-21	10.6.229.55	Pelco 4	Bosch
K070EBIPC-08 @ W OF 18TH ST	K070EBCA-08	10.6.229.148	Axis	Q6032E
K070EBIPC-10 @ 3rd Street	K070EBCA-10	10.6.231.50	Axis	Q6032E
K070EBIPC-11 @ I-670	K070EBCA-11	10.6.231.51	Axis	Q6032E
K070EBIPC-12 @ 7TH ST	K070EBCA-12	10.6.231.52	Axis	Q6032E
K070EBIPC-13 @ MILL ST	K070EBCA-13	10.6.231.53	Axis	Q6032E
K070EBIPC-14 @ 18TH ST	K070EBCA-14	10.6.229.147	Axis	Q6032E
K070EBIPC-15 @ KAW DRIVE	K070EBCA-15	10.6.229.51	Axis	Q6032E
K070EBIPC-16 @ 61ST STREET	K070EBCA-16	10.6.229.52	Axis	Q6032E
K070EBIPC-18 @ 78TH STREET	K070EBCA-18	10.6.229.54	Axis	Q6032E
K070WBC-02 @ E. of I-635	K070EBCA-03	10.6.229.146	Pelco 3	Axis
K070WBC-71 @ 110Th St.	K070WBCA-71	10.6.230.117	Axis	Q6032E
K070WBC-91 @ 7 Hwy.	K070WBCA-91	10.6.230.114	Axis	Q6032E
K070WBIPC-17 @ 72ND STREET	K070WBCA-17	10.6.229.53	Axis	Q6032E
K070WBIPC-71A @ 110Th St.	K070WBCA-71	10.6.230.117	Axis	Q6032E
K070WBIPC-91A @ 7 Hwy.	K070WBCA-91	10.6.230.114	Axis	Q6032E
K435EBC-01 @ Lackman	K435EBCA-01B	10.6.226.57	Pelco 4	Axis
K435EBC-03 @ E of I-35	K435EBCA-02	10.6.225.82	Pelco 4	Axis
K435EBC-04 @ Quivira(const.)	K435EBCA-05	10.6.226.56		Axis
K435EBC-05A @ 69 NB	K435EBCA-12	10.6.225.84	Pelco 4	Axis
K435EBC-06 @ Antioch	K435EBCA-16	10.6.226.50	Pelco 4	Axis
K435EBC-08 @ Before Nall	K435EBCA-23	10.6.226.51	Pelco 3	Axis
K435EBC-10 @ Mission	K435EBCA-32	10.6.226.52	Pelco 3	Axis
K435EBC-11 @ State Line	K435EBCA-36	10.6.225.50	Pelco 4	Axis
K435NBC-41 @ Kansas Ave.	K435NBCA-41	10.6.230.82	Pelco 4	Bosch
K435SBC-01 @ S of Midland	K435SBCA-02	10.6.226.146	Pelco 3	Axis
K435SBC-02 @ 87th	K435SBCA-03	10.6.226.147	Pelco 4	Axis
K435SBC-03 @ 95th	K435SBCA-04	10.6.226.148	Pelco 4	Axis
K435SBC-11 @ S of Leavenworth R	K435SBCA-11	10.6.230.84	Pelco 4	Bosch
K435SBC-31 @ N. of Ks. Ave.	K435SBCA-31	10.6.230.83	Pelco 4	Bosch
K435SBC-51 @ State Ave.	K435SBCA-51	10.6.230.88	Axis	
K435SBC-61 @ I-70	K435SBCA-61	10.6.230.85	Axis	
K435WBC-02 @ I-35	K035SBCA-01	10.6.226.55	Pelco 4	Axis
K435WBC-05 @ 69	K435WBCA-10	10.6.225.83	Pelco 3	Axis
K435WBC-06A @ 69 Off Ramp	K435WBCA-10	10.6.225.85	Pelco 3	Axis
K435WBC-07 @ Metcalf	K435WBCA-19	10.6.225.114	Pelco 3	Axis
K435WBC-09 @ Roe	K435WBCA-28	10.6.225.51	Pelco 3	Axis

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
K635NBC-01 @ Merriam Dr.	K635NBCA-01	10.6.227.54	Pelco 4	Axis
K635NBC-05 @ Kansas Ave.	K635SBCA-09	10.6.229.84	Pelco 4	Axis
K635NBC-06 @ I-70 EB	K635NBCA-12	10.6.229.50	Pelco 3	Axis
K635NBC-09 @ N of State Ave	K635NBCA-18	10.6.229.114	Pelco 3	Axis
K635NBC-12 @ Leavenworth Rd	K635NBCA-27	10.6.229.118	Pelco 4	Axis
K635NBC-14 @ K-5	K635NBCA-33	10.6.229.115	Pelco 3	Axis
K635SBC-02 @ Shawnee Dr.	K635SBCA-02	10.6.229.82	Pelco 4	Axis
K635SBC-03 @ S/O Metropolitan	K635SBCA-04	10.6.227.55	Pelco 4	Axis
K635SBC-04 @ Swartz Rd.	K635SBCA-07	10.6.229.83	Pelco 4	Axis
K635SBC-07 @ S. of State Ave.	K635SBCA-15	10.6.229.116	Pelco 3	Axis
K635SBC-08 @ State Ave.	K635SBCA-17	10.6.229.85	Pelco 4	Axis
K635SBC-10 @ Parallel Pkwy	K635SBCA-20	10.6.229.117	Pelco 4	Axis
K635SBC-11 @ S. of 38th St.	K635SBCA-25	10.6.229.210	Pelco 4	Axis
K635SBC-13 @ Past K5	K635SBCA-29	10.6.229.211	Pelco 4	Axis
K635SBC-15 @ River	K635SBCA-34	10.6.229.212	Pelco 3	Axis
M009SBC-01 @ HOA Bridge S end	M009SBCA-01	10.6.241.115	Pelco 3	Axis
M009SBC-02 @ HOA Bridge N end	M009SBCA-02	10.6.243.84	Pelco 3	Axis
M029NBC-01 @ Davidson Rd	M029SBCA-02	10.6.249.147	Pelco 4	Axis
M029NBC-04 @ 169 Hwy	M029NBCA-06	10.6.249.149	Pelco 4	Axis
M029NBC-06 @ I-635	M029SBCA-10	10.6.249.148	Pelco 4	Axis
M029NBC-07 @ 64th St.	M029NBCA-12	10.6.249.150	Pelco 4	Axis
M029SBC-03 @ N Oak Trafficway	M029SBCA-04	10.6.249.151	Pelco	Axis
M029SBC-05 @ Waukomis Dr.	M029SBCA-08	10.6.249.146	Pelco 4	Axis
M029SBC-21 @ I-435	M029SBCA-34	10.6.250.50	Pelco 4	Axis
M029SBC-23 @ HH HWY (Main St)	M029SBCA-44	10.6.250.51	Pelco	Axis
M035NBC-02 @ Sw. Trfwy	M035NBCA-03	10.6.243.51	Pelco 4	Axis
M035NBC-03 @ W. Pennway	M035NBCA-05	10.6.244.50	Pelco 3	Axis
M035NBC-04 @ S of 670	M035NBCA-10	10.6.243.52	Pelco 3	Axis
M035NBC-05 @ N of 670	M035NBCA-09	10.6.244.52	Pelco 4	Axis
M035NBC-07 @ Admiral Blvd	M035NBCA-16	10.6.243.54	Pelco 3	Axis
M035NBC-08 @ Paseo	M035NBCA-18	10.6.244.117	Pelco 3	Axis
M035NBC-08A @ Front Street	M035NBCA-26	10.6.243.50	Pelco 3	Axis
M035NBC-11 @ Armour 210	M035NBCA-28	10.6.249.114	Pelco 3	Axis
M035NBC-13 @ Parvin Rd	M035NBCA-34	10.6.249.50	Pelco 3	Axis
M035NBC-15 @ Chouteau Trfwy	M035NBCA-38	10.6.249.179	Pelco 4	Axis
M035NBC-21 @ Pleasant Valley	M035NBCA-50	10.6.251.115	Pelco 4	Axis
M035SBC-01 @ North of Cambridge	M035SBCA-01	10.6.244.51	Pelco 3	Axis
M035SBC-06 @ 12th St.	M035SBCA-13	10.6.243.83	Pelco 3	Axis
M035SBC-09 @ Levee	M035SBCA-20	10.6.249.84	Pelco 3	Axis
M035SBC-10 @ 16th	M035SBCA-25	10.6.249.83	Pelco 3	Axis
M035SBC-12 @ S of Parvin	M035SBCA-32	10.6.249.82	Pelco 3	Axis
M035SBC-14 @ Antioch	M035SBCA-36	10.6.249.180	Pelco 4	Axis
M035SBC-16 @ Brighton Ave.	M035SBCA-40	10.6.249.178	Pelco	Axis
M035SBC-18 @ Past 435	M035SBCA-44	10.6.251.184	Pelco	Axis
M035SBC-22 @ 152 HWY	M035SBCA-46	10.6.251.114	Pelco 4	Axis

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
M035SBIPC-17 @ Vivion Rd.	M035SBCA-42	10.6.251.185	Axis	
M035SBIPC-54 @ 291 / Church Rd	M035SBCA-54	10.6.251.116	Axis	Not operational
M035SBIPC-55 @ County Rd A	M035SBCA-55	10.6.251.117	Axis	Not operational
M049NBC-01 @ Main St.	M049NBCA-02	10.6.245.114	Pelco 3	Axis
M049NBC-02 @ 49NB & 470 EB	M049NBCA-07	10.6.245.83	Pelco 4	Axis
M049NBC-07 @ Red Bridge	M049NBCA-24	10.6.246.115	Pelco 3	Axis
M049NBC-09 @ Hickman Mills	M049NBCA-23	10.6.245.115	Pelco 3	Axis
M049SBC-08 @ Harry Truman	M049NBCA-02	10.6.245.116	Pelco 3	Axis
M049SBIPC-30 @ 140TH	M049SBCA-30	10.6.245.117	Axis	
M050EBIPC-01 @ Chipman Road	M050EBCA-01	10.6.248.114	Axis	
M050EBIPC-02 @ 3rd St.	M050EBCA-02	10.6.248.115	Axis	
M050EBIPC-03 @ Hwy. 291 South	M050EBCA-04	10.6.248.116	Axis	
M050EBIPC-04 @ Hwy. 291 North	M050EBCA-05	10.6.248.117	Axis	
M050WBC-05 @ Todd George	M050WBCA-06	10.21.227.67	Axis	
M050WBC-06 @ Smart Road	M050WBCA-07	10.21.227.68	Axis	
M070EBC-05 @ 9th	M070EBCA-10	10.6.244.116	Pelco 4	Axis
M070EBC-06 @ 11th	M070EBCA-12	10.6.243.114	Pelco 4	Axis
M070EBC-07 @ Troost	M070EBCA-15	10.6.241.116	Pelco 3	Axis
M070EBC-08 @ Woodland	M070EBCA-20	10.6.242.118	Pelco 3	Axis
M070EBC-12 @ 23rd.	M070EBCA-31	10.6.242.116	Pelco 3	Axis
M070EBC-13 @ 27th	M070EBCA-32	10.6.241.50	Pelco 3	Axis
M070EBC-15 @ 31st	M070EBCA-42	10.6.241.82	Pelco 3	Axis
M070EBC-16 @ Manchester	M070EBCA-43	10.6.242.52	Pelco 3	Axis
M070EBC-20 @ E of Blue Ridge Cu	M070EBCA-55	10.6.242.82	Pelco 3	Axis
M070EBC-21 @ Blue R. Blvd	M070EBCA-62	10.6.241.83	Pelco 3	Axis
M070EBC-23 @ 70EB & 40 Hwy	M070EBCA-64	10.6.242.147	Pelco 3	Axis
M070EBC-24 Past Noland Rd	M070EBCA-69	10.6.247.50	Pelco 3	Axis
M070EBC-25 @ Lee's S. Rd	M070EBCA-71	10.6.242.148	Pelco 4	Axis
M070EBC-26 West of 470	M070EBCA-72	10.6.247.51	Pelco 3	Axis
M070EBC-27 @ I-470	M070EBCA-74	10.6.247.114	Pelco 4	Axis
M070EBC-28 @ E. of 470	M070EBCA-76	10.6.247.52	Pelco 4	Axis
M070EBC-29 @ Little Blue	M070EBCA-78	10.6.247.82	Pelco 3	Axis
M070EBC-30 West of Woods Chap.	M070WBCA-80	10.6.247.53	Pelco 4	Axis
M070EBIPC-34 @ E. of 7Hwy	M070EBCA-85	10.6.247.87	Axis	
M070WBC-01 @ Broadway	M070WBCA-01	10.6.244.115	Pelco 3	Axis
M070WBC-02 @ Main	M070WBCA-04	10.6.244.114	Pelco 3	Axis
M070WBC-03 @ 9 Hwy	M070WBCA-06	10.6.243.85	Pelco 4	Axis
M070WBC-04 @ Charlotte	M070WBCA-08	10.6.244.118	Pelco 3	Axis
M070WBC-09 @ Prospect	M070WBCA-22	10.6.241.117	Pelco 3	Axis
M070WBC-10 @ Benton	M070WBCA-25	10.6.242.117	Pelco 3	Axis
M070WBC-11 @ 18th	M070WBCA-29	10.6.241.51	Pelco 3	Axis
M070WBC-14 @ Past Van Brunt	M070WBCA-36	10.6.242.50	Pelco 3	Axis
M070WBC-18 @ East of 435	M070WBCA-48	10.6.242.51	Pelco 3	Axis
M070WBC-19 @ Stadium	M070WBCA-51	10.6.241.84	Pelco 4	Axis
M070WBC-22 @ W of Noland	M070WBCA-66	10.6.242.146	Pelco 3	Axis

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
M070WBC-31 @ Woods Chapel	M070WBCA-81	10.6.247.178	Pelco 3	Axis
M070WBC-32 @ West of 7 Hwy	M070WBCA-83	10.6.247.54	Pelco 3	Axis
M070WBC-33 @ 7 Hwy	M070WBCA-84	10.6.247.84	Pelco 3	Axis
M070WBIPC-35 @ Adams Dairy	M070WBCA-86	10.6.247.88	Axis	
M071NBIPC-20 SOUTH OF 85TH	M071NBCA-20	10.6.245.181	Axis	
M071SBC-02 @ N of 85th	M071SBCA-04	10.6.245.178	Pelco 3	Axis
M071SBC-03 @ 71SB & I-470WB	M071SBCA-14	10.6.246.114	Pelco 3	Axis
M071SBC-04 @ I-435	M435SBCA-16	10.6.245.82	Pelco 3	Axis
M071SBIPC-22 @ 75TH ST	M071SBCA-22	10.6.245.179	Axis	
M169NBC-01 @ Broadway So	M169NBCA-01	10.6.243.82	Pelco 3	Axis
M169SBC-02 @ Broadway No	M0169SBCA-02	10.6.241.114	Pelco 3	Axis
M435EBC-02 @ Holmes	M435EBCA-11	10.6.245.52	Pelco 4	Axis
M435EBC-06 @ Before 470	M435WBCA-17	10.6.245.84	Pelco 3	Axis
M435EBIPC-65 @ I-29 / Congress A	M435EBCA-65	10.6.250.85	Axis	
M435NBC-05 @ Bannister	M435NBCA-21	10.6.246.116	Pelco 3	Axis
M435NBC-07 @ 87th	M435NBCA-22	10.6.245.60	Pelco 3	Axis
M435NBC-08 @ Gregory	M435NBCA-24	10.6.245.147	Pelco 4	Axis
M435NBC-10 @ 350 HWY	M435NBCA-26	10.6.242.211	Pelco 3	Axis
M435NBC-13 @ 40 HWY	M435NBCA-30	10.6.242.213	Pelco 4	Axis
M435NBIPC-16 @ Winner Rd.	M435NBCA-34	10.6.242.244	Axis	
M435NBIPC-17 @ N. of Winner	M435NBCA-35	10.6.242.245	Axis	
M435NBIPC-19 @ S of 210	M435NBCA-38	10.6.242.247	Axis	
M435NBIPC-20 @ M-210	M435NBCA-39	10.6.251.212	Axis	
M435NBIPC-21 @ Parvin R.	M435NBCA-40	10.6.251.211	Axis	
M435NBIPC-22 @ 48th St.	M435NBCA-41	10.6.251.210	Axis	
M435NBIPC-23 @ I-35	M435NBCA-42	10.6.251.83	Axis	
M435NBIPC-24 @ I-35	M435NBCA-43	10.6.251.84	Axis	
M435SBC-04 @ 83rd	M435SBCA-02	10.6.245.53	Pelco 4	Axis
M435SBC-09 @ E. 63rd St	M435SBCA-25	10.6.242.210	Pelco 4	Axis
M435SBC-11 @ N of Eastwood	M435SBCA-28	10.6.245.149	Pelco 3	Axis
M435SBC-12 @ Raytown Rd	M435SBCA-29	10.6.242.212	Pelco 4	Axis
M435SBC-13 @ Stadium	M435SBCA-29a	10.6.242.214	Pelco 3	Axis
M435SBC-22 @ I-35	M435SBCA-46	10.6.251.87	Pelco 4	Axis
M435SBC-26 @ M-152	M435SBCA-52	10.6.251.86	Pelco 4	Axis
M435SBIPC-14 @ 23RD	M435SBCA-32	10.6.242.242	Axis	
M435SBIPC-15 @ Truman	M435SBCA-33	10.6.242.243	Axis	
M435SBIPC-18 @ Front St.	M435SBCA-36	10.6.242.246	Axis	
M435SBIPC-25 @ Shoal Creek	M435SBCA-44	10.6.251.85	Axis	
M435SBIPC-55 @ 96th Street	M435SBCA-55	10.6.251.88	Axis	
M435WBC-01 @ Wornall	M435WBCA-05	10.6.246.50	Pelco 4	Axis
M435WBC-03 @ 103rd	M435WBCA-14	10.6.246.83	Pelco 3	Axis
M435WBIPC-60 @ Woodland Ave.	M435WBCA-60	10.6.250.84	Axis	
M470EBC-04 @ Pryor	M470EBCA-16	10.6.248.84	Pelco 4	Axis
M470NBIPC-10 @ BEFORE 40 HW	M470NBCA-22	10.6.248.50	Axis	
M470SBC-07 @ Colbern	M470EBCA-19	10.6.248.53	Pelco 4	Axis

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
M470SBC-08 @ Woods Chapel	M470WBCA-20	10.6.248.52	Pelco 3	Axis
M470SBIPC-09 @ 470 SB N. of WC	M470SBCA-21	10.6.248.51	Axis	
M470WBC-01 @ View High	M470WBCA-02	10.6.246.82	Pelco 3	Axis
M470WBC-02 @ Blue Ridge Blvd.	M470WBCA-14	10.6.248.82	Pelco 4	Axis
M470WBC-03 @ W/O Raytown Rd	M470WBCA-13	10.6.248.83	Pelco 4	Axis
M470WBC-05 @ Blue Parkway	M470WBCA-17	10.6.248.85	Pelco 4	Axis
M470WBC-06 @ Douglas	M470WBCA-18	10.6.248.86	Pelco 4	Axis
M670EBC-02 @ Locust	M670EBCA-04	10.6.243.53	Pelco 4	Axis
M670WBC-01 @ Baltimore	M670WBCA-03	10.6.242.178	Pelco 4	Axis

CCTV CABINET MILE MARKER PORT# ENCODER DECODER

Camera Location	Decoder Cabinet	Encoder	CCTV TYPE	Encoder Type
-----------------	-----------------	---------	-----------	--------------

UP COMING				
M029SBIPC-13 @ 72nd St	M029SNCA-13	10.6.249.153	Axis	
M029NBIPC-16 @ N / Tiffany Spring	M029NBCA-16	10.6.250.115	Axis	
M029SBIPC-18 @ 112th St.	M029SBICA-18	10.6.250.114	Axis	
M029NBIPC-15 @ Barry Rd	M029NBCA-15	10.6.250.118	Axis	
M029SBIPC-40 @ 92 HWY	M029SBICA-40	10.6.250.53	Axis	
M029NBIPC-14 @ North of 72nd St	M029NBCA-14	10.6.249.152	Axis	
M029NBIPC-20 @ N OF I-435	M029NBCA-20	10.6.250.117	Axis	
M029NBIPC-19 @ Cookingham Dr	M029NBCA-19	10.6.250.118	Axis	
M049NBIPC-50 @ at 7 Hwy	M049NBCA-50	10.21.71.41	Axis	
M049SBIPC-46 @ S OF Mo 2	M049SBICA-46	10.21.71.	Axis	
M049NBIPC-44 @ Just N of Mo 2	M049NBCA-44	10.21.71.232	Axis	
M049NBIPC-40 @ N at Hwy J	M049NBCA-40	10.21.71.169	Axis	
M049NBIPC-36 @ at 171st	M049NBCA-36	10.21.71.137	Axis	
M049SBIPC-34 @ N of 163rd St	M049SBICA-34	10.21.71.105	Axis	
M049NBIPC-32 @ Before 155th St	M049NBCA-32	10.21.71.73	Axis	

APPENDIX B1 - CCTV MAINTENANCE CHECK LIST

KC Scout						
CCTV#		CCTV Maintenance Check List				
<u>Description of Check</u>		<u>Status</u>		<u>Date</u>		<u>Performed by</u>
Initial Check						
- Contact TOC Operator						
- Is the Camera Working Properly						
- Check Condition of the Pole						
- Cover Plate & Screws						
- Foundation						
- Grout/Rodent screen						
- Check condition of lowering cable for frayed or damaged sections						
- If analog camera record power transformer output voltage.						
- If IP camera record PoE output voltage.						
Lower Camera						
- Did Camera Lower Correctly						
- Are Connectors Clean						
- Are Connectors Straight						
- Re-grease Connectors						
- If analog camera:						
- check camera backboard for water damage. Repair or install cable seal in weight box if water damage discovered and replace camera backboard						
- check backboard circulation fan functionality. Replace if necessary.						
- Clean camera lens if analog camera						
- Clean camera dome with acrylic polish						
- Any scratches in dome						
- Check condition of lowering cable for frayed or damaged sections						
Raise Camera						
- Did Camera Raise Correctly						
- Check Operation of Camera						
- Check Camera Pan/Tilt/Zoom						
- Pan right						
- Pan left						
- Pan up						
- Pan down						
- Zoom in						
- Zoom out						
- Pan 360 degrees						
- Are there any smugs or film spots on the dome						
- If analog camera, Return switch to System Position						
- Contact TOC Operator after finishing work						

APPENDIX C - Current DMS List

DOT #	Location	County	Mile Marker	Longitude	Latitude
K010EBS-01	RIDGEVIEW RD	JOHNSON	28.3	-94.799	38.9413
K010EBS-12	CEDAR CREEK	JOHNSON	24.28	-94.8723	38.9432
K035NBS-01	127TH ST	JOHNSON	219.3	-94.783	38.901
K035NBS-03	95TH ST	JOHNSON	223.56	-94.737	38.9513
K035NBS-04	BEFORE 67TH ST	JOHNSON	227.9	-94.6941	39.0036
K035NBS-06	BEFORE LAMAR AVE	JOHNSON	231.58	-94.6617	39.0429
K035NBS-07	BEFORE MISSION/SW BLVD	WYANDOTTE	233.18	-94.6351	39.0531
K035NBS-84	MOONLIGHT RD	JOHNSON	208.99	-94.9091	38.7944
K035SBS-02	95TH ST	JOHNSON	224.39	-94.7286	38.9614
K035SBS-05	BEFORE JOHNSON DR	JOHNSON	229.55	-94.6909	39.0271
K035SBS-08	BEFORE 18TH ST EXPWY	WYANDOTTE	233.25	-94.6342	39.054
K035SBS-76	127TH ST	JOHNSON	218.96	-94.7871	38.8957
K069NBS-01	BEFORE BLUE VALLEY PKWY	JOHNSON	140.24	-94.6762	38.8908
K069NBS-03	95TH ST	JOHNSON	145.36	-94.7118	38.9606
K069SBS-02	95TH ST	JOHNSON	145.07	-94.7085	38.9568
K070EBS-120	174TH ST	LEAVENWORTH	218.15	-94.9839	39.0753
K070EBS-19	78TH ST	WYANDOTTE	414.08	-94.7694	39.1049
K435EBS-02	BEFORE QUIVIRA	JOHNSON	82.71	-94.7342	38.9347
K435EBS-04	BEFORE METCALF	JOHNSON	79.65	-94.6787	38.934
K435EBS-07	BEFORE STATE LINE	JOHNSON	76.82	-94.6264	38.9328
K435NBS-02	BEFORE MIDLAND DR	JOHNSON	4.22	-94.7758	38.9879
K435NBS-60	METROPOLITAN	WYANDOTTE	10.36	-94.7951	39.0722
K435SBS-01	BEFORE 87TH ST PKWY	JOHNSON	4.22	-94.7765	38.9879
K435SBS-62	METROPOLITAN	JOHNSON	10.46	-94.7963	39.0733
K435SBS-78	BEFORE DONAHOO	WYANDOTTE	17.71	-94.8104	39.1724
K435WBS-03	PAST 69 BEFORE QUIVIRA	JOHNSON	81.49	-94.716	38.9354
K435WBS-05	BEFORE ANTIOCH	JOHNSON	79.61	-94.6773	38.934
K435WBS-06	BEFORE ROE/NALL	JOHNSON	76.92	-94.6279	38.933
K635NBS-01	BEFORE METROPOLITAN	WYANDOTTE	2.04	-94.6797	39.0679
K635NBS-04	AT GEOARGIA AVE	WYANDOTTE	6.83	-94.676	39.1355
K635SBS-02	BEFORE SHAWNEE DR	WYANDOTTE	2.02	-94.6799	39.0675
K635SBS-03	BEFORE PARALLEL	WYANDOTTE	6.85	-94.6761	39.1358
M029SBS-03	BEFORE I-635	PLATTE	4.69	-94.6265	39.2
M029SBS-07	BEFORE 92 HWY	PLATTE	19.24	-94.771	39.3649
M035NBS-01	BEFORE PENNWAY/SW TR	JACKSON	0.46	-94.6003	39.0755
M035NBS-02	PASEO	JACKSON	4.12	-94.5649	39.1102
M035NBS-04	BEFORE PARVIN RD	CLAY	7.06	-94.5595	39.1507
M035SBS-05	BEFORE ARMOUR/210	CLAY	7.12	-94.56	39.1516
M035SBS-08	BEFORE I-435	CLAY	15.47	-94.4633	39.2342
M049NBS-01	MAIN ST	JACKSON	179.36	-94.5256	38.8797
M049NBS-33	155TH ST	CASS	176.03	-94.5263	38.8323
M049NBS-48	WEIGH STATION	CASS	157.93	-94.3498	38.6272
M049SBS-29	140TH ST	JACKSON	178.84	-94.5266	38.8721
M050WBS-01	3RD ST	JACKSON	13.36	-94.3857	38.9069

M070EBS-01A	BEFORE PROSPECT	JACKSON	3.22	-94.5564	39.0957
M070EBS-05	BEFORE 40 HWY EB	JACKSON	6.82	-94.5146	39.0699
M070EBS-07	STERLING AVE	JACKSON	10.58	-94.4579	39.0476
M070EBS-10	BEFORE LEES SUMMIT RD	JACKSON	13.24	-94.4079	39.0455
M070EBS-11A	BEFORE WOODS CHAPEL RD	JACKSON	18.22	-94.317	39.0355
M070WBS-01	BEFORE PASEO BLVD	JACKSON	3.2	-94.5591	39.0961
M070WBS-03	AT 27TH BEFORE 23RD	JACKSON	5.44	-94.5365	39.0764
M070WBS-04	BEFORE JACKSON AVE	JACKSON	6.36	-94.5228	39.0719
M070WBS-08	BLUE RIDGE CUT	JACKSON	10.45	-94.4545	39.0478
M070WBS-09	CRYSLER	JACKSON	12	-94.4259	39.0466
M070WBS-11	BEFORE LITTLE BLUE PKWY	JACKSON	18.22	-94.3153	39.0356
M071SBS-02	85TH ST	JACKSON	192.29	-94.5484	38.9819
M435EBS-01	BEFORE 71 HWY/470	JACKSON	73.88	-94.5734	38.9399
M435NBS-04	BEFORE GREGORY	JACKSON	68.53	-94.5057	38.9819
M435NBS-05	BEFORE STADIUM DR	JACKSON	64.95	-94.5002	39.0322
M435NBS-06	WILSON RD	JACKSON	59.36	-94.4859	39.1093
M435SBS-02	40 HWY	JACKSON	61.95	-94.4887	39.0727
M435SBS-03	83RD ST	JACKSON	68.8	-94.5096	38.9793
M435SBS-07	FRONT ST	JACKSON	57.16	-94.499	39.1383
M435SBS-08	BEFORE SHOAL CREEK	CLAY	50.65	-94.5032	39.2308
M435WBS-02	BEFORE HOLMES RD	JACKSON	73.85	-94.5728	38.9403
M470EBS-02	RAYTOWN RD	JACKSON	3.16	-94.4886	38.9379
M470SBS-03	BEFORE WOODS CHAPEL	JACKSON	13.43	-94.3577	38.9948
M470WBS-01	RAYTOWN RD	JACKSON	4.72	-94.459	38.9371
	KTA DMS	WYANDOTTE	0	-94.8528	39.1047

APPENDIX C1 - DMS MAINTENANCE CHECK LIST

KC Scout																					
DMS#	DMS Maintenance Checklist																				
Description of Check	Status	Date	Performed By	Comments																	
-Contact TOC Operator																					
-Does the sign display a test message?																					
-Physical Structure																					
-Cover Plate & Screws																					
-Foundation																					
-Grout/Rodent Screen																					
-Cracks																					
-Rust																					
-Weep holes drilled, KS																					
-small fans running																					
-large fans running																					
-Change filters																					
-Clean sign front																					
-incandescent bulbs functional																					
Computer interface testing (Record # failed Pixels)																					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1																					
2																					
3																					
P1 P2 P3 P4 P5 TMP1 TMP2 CIU1 PST LCA PS Voltage PS1 PS2 PS3 PS4 PS5																					
-Sign diagnostics error messages																					
	Status	Date	Performed By	Comments																	
Contact TOC Operator after finishing work																					
Comments:																					

APPENDIX D – List of UPS Locations

Cabinet #	Type	Mile Marker	Pg #	Location
K035SBCA-36	Bandwidth	230.93	36	Off ramp SB 35 to Metcalf up hill
K035SBCA 26	Bandwidth	228.6	27	On ramp from SMP to SB I-35
K435EBCA-27	Bandwidth	77	75	Off ramp to Roe from EB 435 RT.
M435EBCA-04	Bandwidth	16.82	186	On ramp to EB 435 from Wornall
M435SBCA-02	Bandwidth	68.8	208	SB 435 South of Gregory @ DMS/guardrail
M035NBCA-09	Bandwidth	2	93	NB 35 Just before 14th on rt. Sharp turn off
M035NBCA-16	Bandwidth	1.2	120	Of ramp From WB 70/35 to Admiral
M070EBCA-43	Bandwidth	7.8	143	Off ramp to Manchester, @ Camera
M070EBCA-73	Bandwidth	15.16	I 25	Off ramp to SB 291 / 470 left
M070WBCA-84	Aggregator	20	I 65	On ramp to WB 70 from 7 Hwy Rt.
M070WBCA-29	Bandwidth	4.6	131	On ramp from 18th to WB 70 RT. Cross ramp
K635NBCA-12	Bandwidth	4.5	30	I-635 NB under 70 wb to 635 sb
M029SBCA-01	Bandwidth	0.6		I-29 Northwest of the I-35 Split
DTI Re-Gen Building				Lenexa POP
M029SBCA-34	Bandwidth	16.8	8	I-29 at I-435
M035SBCA-46	Bandwidth		23	Ramp I-435 N to I-35 S
KDOT Construction Ofc.				Bonner Springs Office
Drews I-70 projects plan sheet #;s				
KDOT I-635 Project plan sheet #'s				
MoDOT Job J4Q1767B				

APPENDIX D1 - UPS MAINTENANCE CHECK LIST

Cabinet #	UPS Maintenance Checklist			
Description of Check	Status	Date	Performed By	Comments
-Contact TOC Operator				
-Is the UPS Working Properly (Any errors reported by APC network Card?)?				
-Check Condition of the UPS				
-Are proper indicator lights on				
-Is the unit wired properly				
-Is there evidence of pest infestation				
Computer Interface Testing				
-Status				
-Runtime				
-Input Voltage				
-Output Voltage				
-Battery Capacity %				
-Battery Voltage				
-Load Power % in Watts				
-Diagnostics				
-Self-Test				
-Calibration Result				
- Configuration				
-Line Setting				
-Output Voltage				
-High Transfer				
-Low Transfer				
-General				
-Last Battery Replacement				
Contact TOC Operator				

CABINET CHECK LIST

KC Scout

Performed By: _____

Cabinet # _____

Date: _____

Description of Service

OK

Notes

☐ Pole mounted
☐ Ground mounted

Condition of Cabinet		
Door Locks and covers (Apply Dry Lube in Locks)		
Graffiti		
Conduits Duct Sealed		
Are Cables close to Heater		
Are all the Breakers on		
Are there Loops Hooked up		
Are Loops Functioning		
Cabinet Fan Operational		
Set Fan Thermostate to 100 degrees		
Cabinet Heater Operational		
Set Heater Thermostate to 50 degrees		
Do Cabinet Lights Work		
Power Strip Functioning		
Change Cabinet Filter		
Vacuum Cabinet and Components		
Trim Weeds (3 feet from Base)		
Check Cabinet Ground		
Pest Infestation		
If Present, apply Elimination Product		
Damage due to Infestation		
Aggregator and BWM Cabinets:		
A/C Unit Blower Working		
A/C Unit - Does Compressor turn on		
Condition of Cabinet Insulation		
Clean AC Filters		
Cabinet Power Supply: (To be performed by qualified Electrician)		
Padlock installed		
Surge Arrestor		
Corrosion on Breaker		
Check Power Connections (record voltage)		

Comments _____
