

9-090702 – Addendum # 006  
Resident Engineer's Office and Data Center  
July 10, 2009



Missouri  
Department  
of Transportation

105 West Capitol Avenue  
P.O. Box 270  
Jefferson City, MO 65102  
(573) 751-2551  
Fax (573) 751-6555  
www.modot.org

**Bid opening date and time: July 16, 2009 at 10:00 A.M. local time.**

The attached drawings reflect changes to any issued drawings to date. The attached drawings were originally issued in Addendum #4 but have been revised. Drawing numbers that reflect changes are E-104, M001, M003, M004 and M100.

**The full set of plans with all addendums may be found at [http://www.modot.mo.gov/business/contractor\\_resources/FacilitiesConstructionandMaintenance.htm](http://www.modot.mo.gov/business/contractor_resources/FacilitiesConstructionandMaintenance.htm)**

Reference Drawing E-001

A. Revise paragraph B.13 to read:

13 FIRE ALARM AND DETECTION SYSTEM

FIRE ALARM AND DETECTION SYSTEM SHALL BE DESIGNED, INSTALLED AND WIRED BY FIRE SUPPRESSION SYSTEM CONTRACTOR. THE E.C. SHALL FURNISH, INSTALL AND WIRE THE EMERGENCY POWER OFF (EPO) STATIONS AND ROUGH-IN FOR FIRE SUPPRESSION SYSTEM DEVICES AND OUTLETS.

B. LIGHTING FIXTURE SCHEDULE

1. Add light fixture type K description as follows:

<u>MANUFACTURER</u>		<u>LAMP DATA</u>	
<u>TYPE</u>	<u>&amp; CATALOG #</u>	<u>QTY</u>	<u>DESCRIPTION</u>
K	GOTHAM AF 1/42 TRT 8AR T73 227 TRW	1	42W TRT
<u>VOLTS</u>	<u>MOUNTING</u>	<u>FINISH</u>	<u>REMARKS</u>
277	RECESSED	WHITE	8" ROUND DOWNLIGHTW/ CLEAR ALZAK REFLECTOR, WHJITE TRIM TEMPERED GLASS LENS AND 0 DEGREE ELECTRONIC BALLAST

Reference Drawing E-003

A. On the three service disconnect switches and panel CDP aDd breaker interrupting rating "50,000 AIC.

**9-090702 – Addendum # 006**  
**Resident Engineer’s Office and Data Center**  
**July 10, 2009**

**Reference drawing E-103**

A. FLOOR PLAN – SYSTEMS

1. Add six outlet boxes keynoted 23 with conduit stubbed above the ceiling for fire suppressions system warning strobes mount box above door.
2. Room 121: Add one outlet box keynoted 23 with conduit stubbed above ceiling for fire suppression system horn strobe, mount on the East wall.
3. Add keynote 31 on the conduit stub between rooms 121 and 122.

B. NOTES

1. In notes 21 and 23 revise “...FIRE ALARM SYSTEM CONTRACTOR....” to “FIRE SUPPRESSION SYSTEM CONTRACTOR....”

**Reference Drawing E-104**

- A. Revise the electrical work as indicated by clouding on attached revised drawing.

**End of Section**