

1. It was asked if moving any of the highway lighting was included in this contract.
 - a. No, the city will do this work.
2. There will be a separate contract to construct curb and gutter with sidewalk. A question was asked if the backfill behind the curb and gutter would be included in this contract.
 - a. No that will be included in the sidewalk contract
3. A question was asked if any transitional surface will be needed to tie in the entrances with the new shoulder construction.
 - a. Design department will review this.
4. It was asked if we could replace the 12" rock base with 6" Type 5 Base for the asphalt option.
 - a. No, the pavement design needs to be equivalent to other alternates so this would cause the asphalt to thicken.
5. It was asked what duration lane shift could remain in place.
 - a. It was stated that the lane drop need to be picked up overnight.
6. It was asked if any nightwork was specified in the contract?
 - a. No.
7. The City Administrator stated that a disposal site is located approximately ½ mile from the project where excess dirt can be hauled.