

Pre-Bid Conference for Job No.J9P3101
January 8, 2015
FGI JOB No. 0131554.02
Question & Responses

Q1. Is a source and color available for the stone veneer used on the bridge over Sinking Creek?

A1. Further clarification will be forthcoming in Addendum #2.

Q2. Will the stonemasons applying the stone veneer need to be prequalified with MODOT?

A2. Yes, prequalification is required.

Q3. Will a temporary seeding JSP be provided?

A3. Yes, a JSP will be provided in Addendum #2.

Q4. Can you provide the estimated cost for the project?

A4. No, the cost estimate is not public information.

Q5. Will there be an electric utility contact provided for power to the batch plant?

A5. Yes, this information will be provided in Addendum #2.

Q6. Is power available for the construction trailers?

A6. Yes, the location will be provided in Addendum #2.

Q7. Will it be allowable to wet cure the bridge deck by pumping from Sinking Creek and then discharging into Sinking Creek?

A7. Further clarification will be forth coming in Addendum #2.

Q8. To whom shall we address further questions?

A8. Contact information is provided in JSP C.

Q9. Bid items 0130, 140, and 170 specify Group A or B pipes and end sections, however the culvert sections indicate HDPE and RCP pipes and end sections. Please clarify which is correct?

A9. The pipe types indicated on the plans and profiles shall govern. HDPE and RCP pipes and end sections shall be used as indicated on the plans.

Q10. The bridge plans specify the use of Grade HPS 50W Steel on bridge #2. Is it acceptable to instead of use Grade 50W?

A10. Yes, it is acceptable to use Grade 50W Steel throughout.