

LOG OF BORING NO. MC-271

Page 1 of 3

CLIENT

HNTB

SITE

McDONALD COUNTY, MISSOURI

PROJECT

I-49, MISSOURI

GRAPHIC LOG

Boring Location: 973+08, 120 feet left of centerline

DESCRIPTION

Approx. Surface Elev.: 1205.0 ft

DEPTH, ft.

USCS SYMBOL

NUMBER

TYPE

RECOVERY, in.

SPT - N
BLOWS / ft.

WATER
CONTENT, %

DRY UNIT WT
pcf

UNCONFINED
STRENGTH, psf

SANDY GRAVEL, with clay
red, white and gray, dense, moist

GP

1

AS

5

10

15

20

1185.0

GRAVEL, with silt and clay
light brown and white, dense, moist

GP

2

AS

25

1180.0

CHERT++
stratified, abundant clay seams, white and
pink, very thin bedded, very fine grained,
highly weathered, hard, with cavities

25

RUN

DB

17%

RQD

26

1179.0

CHERT++
stratified, trace limestone seams, white and
light gray, medium bedded, very fine
grained, weathered, hard, solid, trace vugs

1

DB

100%

0%

27

1178.0

RUN

2

100%

RQD

57%

30

RUN

DB

100%

RQD

83%

Continued Next Page

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL ☒ DRY WD ☒ DRY AB

WL ☒ DRY 24 hr AB ☒

WL

Terracon

BORING STARTED 8-20-03

BORING COMPLETED 8-22-03

RIG ATV, #98 FOREMAN SS

APPROVED BRO JOB # J7P0601

BOREHOLE 99 MC-271.GPJ TERRACON.GDT 11/17/03

LOG OF BORING NO. MC-271

Page 2 of 3

CLIENT

HNTB

SITE

McDONALD COUNTY, MISSOURI

PROJECT

I-49, MISSOURI

GRAPHIC LOG

DESCRIPTION

DEPTH, ft.

USCS SYMBOL

SAMPLES

TESTS

NUMBER

TYPE

RECOVERY, in.

SPT - N
BLOWS / ft.

WATER
CONTENT, %

DRY UNIT WT
pcf

UNCONFINED
STRENGTH, psf

CHERT++

stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid

35

40

45

50

55

60

65

RUN
4

DB

100%

RQD
90%

RUN
5

DB

90%

RQD
78%

RUN
6

DB

100%

RQD
94%

RUN
7

DB

100%

RQD
100%

RUN
8

DB

100%

RQD
95%

RUN
9

DB

100%

RQD
95%

RUN
10

DB

95%

RQD
90%

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL ☒ DRY WD ☒ DRY AB
WL ☒ DRY 24 hr AB ☒
WL

Terracon

BORING STARTED 8-20-03

BORING COMPLETED 8-22-03

RIG ATV, #98 FOREMAN SS

APPROVED BRO JOB # J7P0601

BOREHOLE 98 MC-271.GPJ TERRACON.GDT 11/17/03

BOREHOLE 99 MC-271.GPJ TERRACON.GDT 11/17/03

APPROVED	BRO	JOB #	J7P0601
----------	-----	-------	---------

LOG OF BORING NO. MC-271

Page 3 of 10

CLIENT		GEOLOGIC LOG							
HNTB									
SITE		PROJECT							
McDONALD COUNTY, MISSOURI		I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES			TESTS		
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf
	OVERBURDEN								
	25 1180.0	25							
	CT CHERT++ stratified, abundant clay seams, white and pink, very thin bedded, very fine grained, highly weathered, hard, with cavities			RUN 1	DB	17%	RQD 0%		
	26 1179.0								
	CT CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 2	DB	100%	RQD 57%		
	REED SPRINGS FORMATION - highly fractured								
	CT								
	LS								
	CT								
		30							

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽ DRY 24 hr AB	▽	
WL			

Terracon

BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

LOG OF BORING NO. MC-271

Page 4 of 10

CLIENT		HNTB		GEOLOGIC LOG							
SITE		McDONALD COUNTY, MISSOURI		PROJECT							
				I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	CT										
	31	1174.0									
	CT CHERT++										
	LS stratified, trace limestone seams, white and			RUN	DB	100%	RQD				
	CT light gray, medium bedded, very fine			3			83%				
	LS grained, weathered, hard, solid, trace vugs										
	CT										
	CT										
	CT										
	LS										
	CT										
	36	1169.0									
	CT CHERT++			RUN	DB	100%	RQD				
	LS stratified, with limestone seams, white and			4			90%				
	CT light gray, medium to thick bedded, very										
	LS fine grained, slightly weathered to fresh,										
	CT hard, solid										
	LS										
	CT										
	LS										
	CT										
	40										

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr	AB	▽	
WL				

Terracon

BORING STARTED	8-20-03
BORING COMPLETED	8-22-03
RIG	ATV, #98
FOREMAN	SS
APPROVED	BRO
JOB #	J7P0601

LOG OF BORING NO. MC-271

Page 5 of 10

CLIENT		GEOLOGIC LOG									
HNTB											
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	CT	41									
	CT	1164.0									
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 5	DB	90%	RQD 78%				
	CT										
		45									
	CT	46									
	1159.0										
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 6	DB	100%	RQD 94%				
	CT										
		48.8									
	1156.2										
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 7	DB	100%	RQD 100%				
	CT										
		50									

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽ DRY 24 hr AB	▽	
WL			

Terracon

BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

LOG OF BORING NO. MC-271

Page 6 of 10

CLIENT		HNTB		GEOLOGIC LOG							
SITE		McDONALD COUNTY, MISSOURI		PROJECT							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	CT										
	LS										
	51	1154.0									
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 8	DB	100%	RQD 95%				
	CT										
	LS										
	CT										
	CT										
	CLAY										
	CT										
	55										
	CT										
	56 LS	1149.0									
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 9	DB	100%	RQD 95%				
	CT										
	LS										
	CT										
	CT+LS										
	CT										
	60										

Continued Next Page

The stratification lines represent the approximate boundary lines
between soil and rock types; in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr	AB	▽	
WL				

Terracon

BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

LOG OF BORING NO. MC-271

Page 7 of 10

CLIENT		GEOLOGIC LOG									
HNTB		PROJECT									
SITE		I-49, MISSOURI									
McDONALD COUNTY, MISSOURI											
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
61	CT	1144.0									
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 10	DB	95%	RQD 90%				
	LS										
	CT										
	LS										
	LS										
	CT	65									
66	CT	1139.0									
	CHERT++ stratified, with limestone seams, white and light gray, medium to thick bedded, very fine grained, slightly weathered to fresh, hard, solid			RUN 11	DB	100%	RQD 88%				
	CT										
	CT										
	CT										
	CT	70									

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr	AB	▽	
WL				

Terracon

BORING STARTED	8-20-03
BORING COMPLETED	8-22-03
RIG	ATV, #98
FOREMAN	SS
APPROVED BRO	JOB # J7P0601

LOG OF BORING NO. MC-271

Page 8 of 10

CLIENT					GEOLOGIC LOG							
HNTB												
SITE					PROJECT							
McDONALD COUNTY, MISSOURI					I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION				DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS	
							NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf
	CT											
	LS											
	71 1134.0											
	LS CHERT++											
	stratified, with limestone seams, white and											
	CT light gray, medium to thick bedded, very											
	CLAY fine grained, slightly weathered to fresh,											
	hard, solid											
	CT											
	LS											
	CT											
	CT											
	CLAY											
	LS											
	76 1129.0											
	CT CHERT++											
	stratified, with limestone seams, light gray											
	CT and gray, thick bedded, very fine to fine											
	grained, fresh, hard, solid											
	CT											
	LS											
	CT											
	CT											
	CT											
	80											

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

LOG OF BORING NO. MC-271

CLIENT		GEOLOGIC LOG									
HNTB											
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	CHERT++ CT stratified, with limestone seams, light gray and gray, thick bedded, very fine to fine grained, fresh, hard, solid LS 81 1124.0										
	CHERT++ CT stratified, with limestone seams, light gray and gray, thick bedded, very fine to fine grained, fresh, hard, solid CT LS CT LS CT LS CT LS SH CT SH CT 87 1118.0			RUN 14	DB	97%	RQD 69%				
	CHERT++ SH stratified, with limestone seams, light gray and gray, thick bedded, very fine to fine grained, fresh, hard, solid LS CT LS CT LS Continued Next Page			RUN 15	DB	95%	RQD 87%				

The stratification lines represent the approximate boundary lines between soil and rock types: In-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽ DRY 24 hr AB	▽	
WL			



BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

BOREHOLE 99 MC-271 GPJ TERRACON.GDT 12/5/03

LOG OF BORING NO. MC-271

Page 10 of 10

CLIENT					GEOLOGIC LOG									
HNTB					PROJECT									
SITE					I-49, MISSOURI									
McDONALD COUNTY, MISSOURI														
GRAPHIC LOG	DESCRIPTION				DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
							NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	CHERT++													
	LS stratified, with limestone seams, light gray and gray, thick bedded, very fine to fine grained, fresh, hard, solid													
	CT													
	92 CT 1113.0													
	CHERT++													
	LS stratified, with limestone seams, light gray and gray, thick bedded, very fine to fine grained, fresh, hard, solid													
	CT													
	SH													
	CT+LS													
	CT+LS													
	LS													
	CT													
	96 1109.0													

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft


WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr	AB	▽	
WL				

Terracon


BORING STARTED		8-20-03	
BORING COMPLETED		8-22-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601




I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 1
 25.0 Feet to 26.0 Feet
 Run No. 2
 26.0 Feet to 31.0 Feet



I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 3
 31.0 Feet to 36.0 Feet
 Run No. 4
 36.0 Feet to 41.0 Feet




I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 5
 41.0 Feet to 46.0 Feet
 Run No. 6
 46.0 Feet to 48.75 Feet
 Run No. 7
 48.75 Feet to 51.0 Feet




I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 8
 51.0 Feet to 56.0 Feet
 Run No. 9
 56.0 Feet to 61.0 Feet




I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 10
 61.0 Feet to 66.0 Feet
 Run No. 11
 66.0 Feet to 71.0 Feet



I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 12
 71.0 Feet to 76.0 Feet
 Run No. 13
 76.0 Feet to 81.0 Feet



I 49 Missouri
Missouri J7P0601
Boring No. MC 271
Run No. 14
81.0 Feet to 87.0 Feet



I 49 Missouri
 Missouri J7P0601
 Boring No. MC 271
 Run No. 15
 87.0 Feet to 92.0 Feet
 Run No. 16
 92.0 Feet to 96.0 Feet

LOG OF BORING NO. MC-283

Page 1 of 3

CLIENT

HNTB

SITE

McDONALD COUNTY, MISSOURI

PROJECT

I-49, MISSOURI

Boring Location: 981+08, 120 feet left of centerline

GRAPHIC LOG

DESCRIPTION

Approx. Surface Elev.: 1183.0 ft

DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS		
		NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf

GRAVEL, with silt and clay light brown and white, medium dense to dense, dry

GC

1

AS

5

10

15

20

1163.0

20

GRAVEL, with clay reddish brown, dense, dry to moist

2

AS

25

RB

30

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽	WD	▽	
WL		WD		

Terracon

BORING STARTED 8-12-03

BORING COMPLETED 8-20-03

RIG ATV, #98 FOREMAN SS

APPROVED BO JOB # J7P0601

LOG OF BORING NO. MC-283

Page 2 of 3

CLIENT		HNTB							
SITE		PROJECT							
McDONALD COUNTY, MISSOURI		I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL						
				SAMPLES		TESTS			
			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf
	GRAVEL , with clay reddish brown, dense, dry to moist	35							
65	1118.0	65							

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽		▽
WL			

Terracon

BORING STARTED		8-12-03	
BORING COMPLETED		8-20-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BO	JOB #	J7P0601

CLIENT									
HNTB									
SITE		PROJECT							
McDONALD COUNTY, MISSOURI		I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS	
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf
△ 73	CHERT++ stratified, abundant limestone seams and beds, gray to dark gray, medium bedded, very fine grained, fresh, hard, solid			RUN 1	DB	100%	RQD 44%		
△ 77		70		RUN 2	DB	90%	RQD 58%		
△ 78	CHERT++ stratified, with limestone seams, trace shale laminations, white, light gray and dark gray, medium bedded, very fine grained, fresh, very hard, solid	75		RUN 3	DB	90%	RQD 85%		
BOTTOM OF BORING AT 78 FEET BACKFILLED WITH CUTTINGS 08/20/03									
++ Classification estimated from core samples. Petrographic analysis may reveal other rock types.									

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft					BORING STARTED		8-12-03		
WL	▽ DRY	WD	▽ DRY		AB	BORING COMPLETED		8-20-03	
WL	▽		▽			RIG	ATV, #98	FOREMAN	SS
WL					APPROVED	BO	JOB #	J7P0601	

LOG OF BORING NO. MC-283

CLIENT		HNTB									
SITE		McDONALD COUNTY, MISSOURI									
PROJECT		I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	OVERBURDEN	65									
	CHERT++ stratified, abundant limestone seams and beds, gray to dark gray, medium bedded, very fine grained, fresh, hard, solid	1118.0									
CT				RUN	DB	100%	RQD				
LS				1			44%				
CT	REED SPRINGS FORMATION										
LS											
CT											
	CHERT++ stratified, abundant limestone seams and beds, gray to dark gray, medium bedded, very fine grained, fresh, hard, solid	1115.0									
LS				RUN	DB	90%	RQD				
CT				2			58%				
LS											
CT											
	Continued Next Page	70									

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽		▽
WL			



BORING STARTED		8-12-03	
BORING COMPLETED		8-20-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601

BOREHOLE 99 MC-283.GPJ TERRACON.GDT 12/5/03


CLIENT		GEOLOGIC LOG							
HNTB									
SITE		PROJECT							
McDONALD COUNTY, MISSOURI		I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS	
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf
	CHERT++ stratified, abundant limestone seams and beds, gray to dark gray, medium bedded, very fine grained, fresh, hard, solid								
CT									
CT									
LS									
73 CT	1110.0								
CT SH	CHERT++ stratified, with limestone seams, trace shale laminations, white, light gray and dark gray, medium bedded, very fine grained, fresh, very hard, solid			RUN 3	DB	90%	RQD 85%		
CT									
CT+LS									
LS									
CT SH		75							
LS									
CT									
CT									
CT SH									
CT									
SH									
CT+LS									
78	1105.0								

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽		▽
WL			

Terracon

BORING STARTED		8-12-03	
BORING COMPLETED		8-20-03	
RIG	ATV, #98	FOREMAN	SS
APPROVED	BRO	JOB #	J7P0601



I 49 Missouri
 Missouri J7P0601
 Boring No. MC 283
 Run No. 1
 65.0 Feet to 68.0 Feet
 Run No. 2
 68.0 Feet to 73.0 Feet



I 49 Missouri
Missouri J7P0601
Boring No. MC 283
Run No. 3
73.0 Feet to 78.0 Feet

9.4 Roadway Structure Boring Logs

LOG OF BORING NO. MS-23

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%				
SITE		McDONALD COUNTY, MISSOURI										PROJECT				
Boring Location: 738+62, 175 Feet right from baseline southbound ramp		I-49, MISSOURI														
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS								
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"					
	Approx. Surface Elev.: 943.6 ft GRAVEL , trace clay light brown and white, loose to dense, moist 14 929.6 LIMESTONE GRAVEL , with sand gray, dense, dry 17 926.6 AUGER REFUSAL ON LIMESTONE BOTTOM OF BORING AT 17 FEET BACKFILLED WITH CUTTINGS 10/15/02	5	GP		HS							5, 5, 5				
			GP	1	SS	14	10									
			GP		HS											
				10	GP	2	SS	10	10					4, 4, 6		
			GP		HS											
				15	GP	3	SS	11	30					13, 13, 17		
	GP															

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-15-02
BORING COMPLETED	10-15-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-24

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%								
SITE		McDONALD COUNTY, MISSOURI										PROJECT								
		I-49, MISSOURI																		
GRAPHIC LOG	Boring Location: 740+47, 51 Feet left from baseline southbound ramp																			
	DESCRIPTION																			
	Approx. Surface Elev.: 963.2 ft										DEPTH, ft.	USCS SYMBOL	NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	GRAVEL, with silt light brown and gray, dense, dry											GM		HS						
	3.5 959.7 3.8 959.4 CHERT++ gray, hard, dry											GM	1	SS	0	50/1"				20/1", 30/0"
AUGER REFUSAL ON CHERT																				
BOTTOM OF BORING AT 3.8 FEET BACKFILLED WITH CUTTINGS 10/18/02																				
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.																				

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-17-02
BORING COMPLETED	10-17-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-41

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 83%				
SITE		McDONALD COUNTY, MISSOURI					PROJECT									
		Boring Location: 768+04, 400 Feet left of centerline					I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS				Blow Counts for 18"				
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf						
	Approx. Surface Elev.: 995.1 ft															
	CLAYEY GRAVEL dark brown and white, loose, dry to moist		GC		PA											
		5	GC	1	SS	12	9					3, 4, 5				
			GC		PA											
		10	GC	2	SS	10	10					5, 5, 5				
			GC		PA											
		15	CL	3	SS	14	11					5, 5, 6				
	13.5															
	GRAVELLY LEAN CLAY , scattered sand brown and white, medium stiff, moist		CL		PA											
	18.3															
	AUGER REFUSAL ON APPARENT CHERT BOTTOM OF BORING AT 18.3 FEET BACKFILLED WITH CUTTINGS 11/14/03															

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	11-13-02
BORING COMPLETED	11-13-02
RIG	ATV, #98
FOREMAN	DB
APPROVED	SPB
JOB #	J7P0601

CLIENT						HNTB						
SITE						McDONALD COUNTY, MISSOURI						
PROJECT						Automatic Hammer Efficiency = 83%						
GRAPHIC LOG						I-49, MISSOURI						
Boring Location: 767+90, Centerline												
Approx. Surface Elev.: 977.6 ft												
GRAVEL WITH COBBLES brown, dry												
GRAVELLY SAND , trace clay brown and white, loose to medium dense, dry												
LIMESTONE++ gray, hard												
AUGER REFUSAL ON LIMESTONE												
BOTTOM OF BORING AT 11.4 FEET BACKFILLED WITH CUTTINGS 11/13/02												
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.												
The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.						*Calibrated Hand Penetrometer						
WATER LEVEL OBSERVATIONS, ft						BORING STARTED 11-13-02						
WL ▽ DRY WD ▽ DRY AB						BORING COMPLETED 11-13-02						
WL ▽ DRY 24 hr AB ▽						RIG ATV, #98 FOREMAN DB						
WL						APPROVED SPB JOB # J7P0601						

33BOREHOLE 99 5019MS41-43.GPJ TERRACON.GDT 1/5/04

LOG OF BORING NO. MS-43

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 83%				
SITE		McDONALD COUNTY, MISSOURI					PROJECT									
Boring Location: 767+97, 440 Feet right of centerline		I-49, MISSOURI														
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS				Blow Counts for 18"				
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf						
	Approx. Surface Elev.: 966.0 ft															
	GRAVEL , with clay brown and white, medium dense, dry to moist		GC	PA												
		5	GC	1	SS	10	12					5, 6, 6				
			GC		PA											
		10	GC	2	SS	6	12					5, 7, 5				
			GC		PA											
		15	GC	3	SS	10	9					5, 4, 5				
			CL		PA											
		19	CL	4	ST	6										
		19.5		5	SS	0	50/0"					50/0"				
	14.5	951.5														
	SANDY LEAN CLAY brown, very soft, moist															
	19	947.0														
	19.5	946.5														
	LIMESTONE++ light brown, hard, highly weathered															
	AUGER REFUSAL ON LIMESTONE															
	BOTTOM OF BORING AT 19.5 FEET BACKFILLED WITH CUTTINGS 11/13/03															

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽	DRY	WD	▽	DRY	AB
WL	▽		▽			
WL						

Terracon

BORING STARTED	11-13-02
BORING COMPLETED	11-13-02
RIG	ATV, #98
FOREMAN	DB
APPROVED	SPB
JOB #	J7P0601

LOG OF BORING NO. MS-59

Page 1 of 1

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%									
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 783+36, 150 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES					TESTS		
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	Approx. Surface Elev.: 1034.3 ft										
	1.5 <u>GRAVEL</u> gray, loose, dry 1032.8		GP		HS						
	AUGER REFUSAL ON APPARENT CHERT BOTTOM OF BORING AT 1.5 FEET BACKFILLED WITH CUTTINGS 10/22/02										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-22-02
BORING COMPLETED	10-22-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-60

Page 1 of 1

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%								
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI								
GRAPHIC LOG	Boring Location: 784+25, 248 Feet right of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES			TESTS			
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf
	Approx. Surface Elev.: 1010.4 ft									
	GRAVEL , with silt light brown and gray, very dense, dry		GM		HS					
	4.5 CHERT++ gray, hard	1005.9 1005.4		1	SS	10	18/6"			
		5			HS		50/2"			25, 18, 50/2"
AUGER REFUSAL ON CHERT										
BOTTOM OF BORING AT 5 FEET BACKFILLED WITH CUTTINGS 10/18/02										
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-18-02
BORING COMPLETED	10-18-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

323

LOG OF BORING NO. MS-72

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%									
SITE		McDONALD COUNTY, MISSOURI										PROJECT									
		Boring Location: 792+28, 250 Feet right of centerline										I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS													
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"										
	Approx. Surface Elev.: 979.8 ft																				
	CLAYEY GRAVEL with silt brown, light brown and reddish brown, medium dense, moist		GC	HS																	
			GC	1	SS	10	14										6, 6, 8				
			GC		HS																
	8 971.8																				
	CHERT++ gray, hard																				
				2	SS	0	55/2"										5/2", 50/0"				
	11.2 968.6				HS																
AUGER REFUSAL ON CHERT																					
BOTTOM OF BORING AT 11.2 FEET BACKFILLED WITH CUTTINGS 10/17/02																					
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.																					

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-17-02
BORING COMPLETED	10-17-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-73

Page 1 of 1

CLIENT		Automatic Hammer Efficiency = 80.7%										
HNTB		PROJECT										
SITE		I-49, MISSOURI										
McDONALD COUNTY, MISSOURI		I-49, MISSOURI										
GRAPHIC LOG	Boring Location: 795+49, Centerline	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
					NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
		Approx. Surface Elev.: 990.4 ft										
		SILTY GRAVEL brown, medium dense, dry		GM		HS						
	3.5											
		SILTY SANDY GRAVEL brown, light reddish brown and gray, medium dense, dry to moist		GM	1	SS	14	13				10, 7, 6
			5	GM		HS						
				GM	2	SS	4	11				5, 5, 6
			10	GM		HS						
				GM	3	SS	8	16				8, 10, 6
			15	GM		HS						
	17											
		CLAYEY GRAVEL with sand brown, medium dense, moist		GC	4	SS	8	13/6" 50/1"				6, 13, 50/1"
	19.5					HS						
		BROKEN CHERT++ , with sand gray, hard, moist										
	21.8											
		AUGER REFUSAL ON CHERT										
		BOTTOM OF BORING AT 21.8 FEET BACKFILLED WITH CUTTINGS 10/21/02										
		++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	10-21-02
BORING COMPLETED	10-21-02
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

[illegible]

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft				
WL	 DRY	WD	 DRY	AB
WL	 DRY 24 hr AB			
WL				

Terracon

BORING STARTED		10-21-02	
BORING COMPLETED		10-21-02	
RIG	ATV, #103E	FOREMAN	JW
APPROVED	CSK	JOB #	J7P0601

LOG OF BORING NO. MS-103

Page 1 of 1

CLIENT		HNTB		Automatic Hammer Efficiency = 83%								
SITE		McDONALD COUNTY, MISSOURI		PROJECT								
Boring Location: 818+71, 239 Feet right of centerline				I-49, MISSOURI								
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS				
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"	
	Approx. Surface Elev.: 1039.7 ft											
	<u>LEAN CLAY</u> , trace gravel light brown and gray, medium stiff, dry		CL		HS							
	- scattered cobbles below 4.7 feet	5	CL	1	SS	12	13/6"					7, 13, 50/2"
			CL		HS		50/2"					
6		1033.7										
7	<u>LIMESTONE++</u> brown to gray, hard, weathered to fresh	1032.7										
AUGER REFUSAL ON LIMESTONE												
BOTTOM OF BORING AT 7 FEET BACKFILLED WITH CUTTINGS 05/05/03												
++ Classification estimated from disturbed samples. Core samples or petrographic analysis may reveal other rock types.												

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽	WD	▽	
WL		WD		

Terracon

BORING STARTED	5-5-03
BORING COMPLETED	5-5-03
RIG	ATV, #98
FOREMAN	SS
APPROVED	BKM
JOB #	J7P0601

LOG OF BORING NO. MS-119

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%									
SITE		McDONALD COUNTY, MISSOURI					PROJECT										I-49, MISSOURI				
GRAPHIC LOG	Boring Location: 830+76, 188 Feet left of centerline																				
	DESCRIPTION																				
Approx. Surface Elev.: 1086.3 ft																					
	GRAVEL AND COBBLES , with sand and clay dark brown and white, medium dense, dry 3.5 1082.8																				
	GRAVEL , scattered clay reddish brown and brown, medium dense, moist 5 1081.3																				
	AUGER REFUSAL ON APPARENT CHERT BOTTOM OF BORING AT 5 FEET BACKFILLED WITH CUTTINGS 10/24/02																				
DEPTH, ft.	USCS SYMBOL	NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"												
	GP		PA																		
	GP	1	SS	12	8/6"				7, 8, 50/2"												
5	GP		HS		50/2"																

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽		▽	
WL				

BORING STARTED	10-24-02
BORING COMPLETED	10-24-02
RIG ATV, #103E	FOREMAN JW
APPROVED SPB	JOB # J7P0601

LOG OF BORING NO. MS-120

Page 1 of 1

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%									
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 831+28, 4 Feet right of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	Approx. Surface Elev.: 1077.7 ft										
	GRAVEL , scattered clay and cobbles brown and white, dense, dry		GP	PA							
	3.5 1074.2										
	GRAVEL , with clay brown, reddish brown and white, dense, dry	5	GC	1 SS	18	47					22, 26, 21
			GC	HS							
	7.5 1070.2										
	8 1069.7										
	CHERT++ white, hard, weathered										
	AUGER REFUSAL ON CHERT										
	BOTTOM OF BORING AT 8 FEET BACKFILLED WITH CUTTINGS 10/24/02										
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽		▽	
WL				



BORING STARTED	10-24-02
BORING COMPLETED	10-24-02
RIG ATV, #103E	FOREMAN JW
APPROVED SPB	JOB # J7P0601

LOG OF BORING NO. MS-121

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%				
SITE		McDONALD COUNTY, MISSOURI					PROJECT									
		Boring Location: 832+24, 276 Feet right of centerline					I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS				Blow Counts for 18"				
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf						
	Approx. Surface Elev.: 1062.7 ft															
	GRAVEL , abundant clay, scattered cobbles and sand gray, grayish brown and white, dense to very dense, dry		GC	HS												
4	1058.7		GC	1	SS	8	17/6"					17/6"				
4.8	1057.9				HS		50/6"					50/6"				
	CHERT++ light gray, hard															
AUGER REFUSAL ON CHERT																
BOTTOM OF BORING AT 4.8 FEET BACKFILLED WITH CUTTINGS 10/24/02																
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.																

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽	DRY	WD	▽	DRY	AB
WL	▽		▽			
WL						

Terracon

BORING STARTED	10-24-02
BORING COMPLETED	10-24-02
RIG	ATV, #103E
FOREMAN	JW
APPROVED	SPB
JOB #	J7P0601

LOG OF BORING NO. MS-129

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%				
SITE		McDONALD COUNTY, MISSOURI										PROJECT				
Boring Location: 841+03, 375 Feet right of centerline		I-49, MISSOURI														
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS								
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"					
	Approx. Surface Elev.: 1052.7 ft															
	GRAVEL AND COBBLES , with clay dark brown, medium dense, moist		GP GC	HS												
	3.5 1049.2															
	GRAVEL AND COBBLES , with clay brown, light reddish brown and white, medium dense, moist		GP GC	1 SS	4	13					7, 7, 6					
	9 1043.7		GP GC	HS												
10 1042.7	LEAN CLAY , with sand, trace gravel brown, very stiff, moist		CL	2 SS	12	13					7, 6, 7					
12 1040.7	CHERT++ , with clay seams white, moderately hard, highly weathered			HS												
AUGER REFUSAL ON CHERT																
BOTTOM OF BORING AT 12 FEET BACKFILLED WITH CUTTINGS 10/25/02																
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.																

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽	WD	▽	
WL		WD		

Terracon

BORING STARTED	10-25-02
BORING COMPLETED	10-25-02
RIG ATV, #103E	FOREMAN JW
APPROVED SPB	JOB # J7P0601

[illegible]

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft				
WL	▽ DRY	WD	▽ DRY	AB
WL	▽		▽	
WL				

Terracon

BORING STARTED		10-24-02
BORING COMPLETED		10-24-02
RIG	ATV, #103E	FOREMAN JW
APPROVED	SPB	JOB # J7P0601

LOG OF BORING NO. MS-131

Page 1 of 1

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%									
SITE MCDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 847+53, 328 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	Approx. Surface Elev.: 1074.4 ft										
	 GRAVEL AND COBBLES , scattered clay dark brown, medium dense		GP	HS							
	3.5 1070.9										
	 GRAVEL , with clay brown, reddish brown and white, medium dense, moist	5	GC	1	SS	8	22				7, 10, 12
	8 1066.4		GC		HS						
	 CHERT++ , with clay seams white, hard, highly weathered to fresh			2	SS	4	13/6"				13/6", 50/3"
	10.5 1063.9	10			HS		50/3"				
AUGER REFUSAL ON CHERT											
BOTTOM OF BORING AT 10.5 FEET BACKFILLED WITH CUTTINGS 10/25/02											
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.											

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽	▽
WL	▽	▽
WL		

Terracon

BORING STARTED	10-25-02
BORING COMPLETED	10-25-02
RIG ATV, #103E	FOREMAN JW
APPROVED SPB	JOB # J7P0601

LOG OF BORING NO. MS-168

Page 1 of 1

CLIENT		Automatic Hammer Efficiency = 80.7%									
HNTB											
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 884+52, 476 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES					TESTS		Blow Counts for 18"
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	Approx. Surface Elev.: 1074.6 ft										
	SANDY GRAVEL , few clay brown, medium dense, dry		GP		PA						
		5	GP	1	SS	18	13				8, 7, 6
			GP		PA						
	9.2 1065.4 9.7 1064.9		CL	2	SS	13	3 50/2"			5000*	5, 3, 50/2"
	LEAN CLAY reddish brown, very stiff, moist	10			PA						
	CHERT AND LIMESTONE++ , trace clay seams light gray, moderately hard to hard, highly weathered										
		15		3	SS PA	0	50/0.5"				50/0.5"
	18.2 1056.4										
	CHERT++ , with limestone seams, trace clay seams light gray and white, hard			4	SS PA	0	50/0.25"				50/0.25"
	19.7 1054.9										
AUGER REFUSAL ON LIMESTONE											
BOTTOM OF BORING AT 19.7 FEET BACKFILLED WITH CUTTINGS 10/08/03											
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.											

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽		▽	
WL				

Terracon

BORING STARTED	10-8-03
BORING COMPLETED	10-8-03
RIG ATV, #103E	FOREMAN JW
APPROVED SPB	JOB # J7P0601

LOG OF BORING NO. MS-169

Page 1 of 1

CLIENT		HNTB		Automatic Hammer Efficiency = 80.7%				
SITE		McDONALD COUNTY, MISSOURI		PROJECT				
Boring Location: 887+97, 53 Feet right of centerline		I-49, MISSOURI						
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES		TESTS		
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %
	Approx. Surface Elev.: 1056.7 ft							
	SANDY GRAVEL AND COBBLES , with clay dark brown, very dense, dry	1054.7	SP	PA				
	GRAVELLY SAND light brown, very dense, dry		SP	SS	18	31		10, 16, 15
			SP	PA				
		7.5						
	SANDY GRAVEL , with clay gray and reddish brown, very dense, dry	1049.2	GP	SS	10	50/5.5"		41, 50/5.5"
			GC	PA				
			GP					
			GC					
		12.5						
	CLAYEY GRAVEL gray and reddish brown, medium dense, moist	1044.2	GC	SS	18	17		10, 9, 8
			GC	PA				
		17.5						
	SANDY GRAVEL , with clay brown, loose to very loose, dry	1039.2	GP	SS	4	1/8"		6, 1/8", 50/1"
			GC	PA		50/1"		
			GP					
			GC					
		20						
	FAT CLAY , trace chert seams reddish brown, stiff, moist	1036.7						
		24						
			CH	SS	18	20		3000*
								6, 6, 14
		24.5		PA				
	LIMESTONE++ gray, hard	1032.2						
	AUGER REFUSAL ON LIMESTONE							
	BOTTOM OF BORING AT 24.5 FEET BACKFILLED WITH CUTTINGS 10/08/03							
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.							

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽	▽		
WL				

Terracon

BORING STARTED	10-8-03
BORING COMPLETED	10-8-03
RIG	ATV, #103E
FOREMAN	JW
APPROVED	SPB
JOB #	J7P0601

LOG OF BORING NO. MS-170

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 84.1%				
SITE		McDONALD COUNTY, MISSOURI										PROJECT				
		Boring Location: 890+67, 496 Feet right of centerline										I-49, MISSOURI				
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS								
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"					
	Approx. Surface Elev.: 1145.8 ft															
	FAT CLAY , with to abundant gravel brown, very stiff, moist		CH	HS												
		5	CH	1	SS	18	21					7, 11, 10				
			CH		HS											
	9.1	1136.7														
	9.7	1136.1	CH	2	SS	10	10/6"					10, 50/5"				
	LIMESTONE++ gray to light gray, hard, fresh				HS		50/5"									
AUGER REFUSAL ON LIMESTONE																
BOTTOM OF BORING AT 9.7 FEET BACKFILLED WITH CUTTINGS 12/22/02																
++ Classification estimated from disturbed samples. Core samples or petrographic analysis may reveal other rock types.																

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽	DRY	WD	▽	DRY	AB
WL	▽		▽			
WL						

Terracon

BORING STARTED	12-22-02
BORING COMPLETED	12-22-02
RIG CME-75,#386	FOREMAN JW
APPROVED BKM	JOB # J7P0601

LOG OF BORING NO. MS-173

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%				
SITE		McDONALD COUNTY, MISSOURI										PROJECT				
Boring Location: 899+51, 49 Feet left of centerline		I-49, MISSOURI														
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS								
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"					
	Approx. Surface Elev.: 1089.1 ft															
	SILTY GRAVEL brown, loose, moist		GM		PA											
	FAT CLAY , scattered gravel olive brown, stiff, moist	3.5										3, 4, 6				
		1085.6														
			CH	1	SS	14	10									
			CH		PA											
		7														
		1082.1														
		8.5														
		1080.6														
AUGER REFUSAL ON LIMESTONE																
BOTTOM OF BORING AT 8.5 FEET BACKFILLED WITH CUTTINGS 01/13/03																
++ Classification estimated from disturbed samples. Core samples or petrographic analysis may reveal other rock types.																

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer


WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY	24 hr	▽	
WL				

Terracon

BORING STARTED	1-13-03
BORING COMPLETED	1-13-03
RIG	ATV, #103E
FOREMAN	KS
APPROVED	CSK
JOB #	J7P0601

LOG OF BORING NO. MS-174

CLIENT		Automatic Hammer Efficiency = 80.7%									
HNTB											
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 900+30, 200 Feet right of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
	NUMBER			TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf		
	DESCRIPTION										
	Approx. Surface Elev.: 1068.1 ft										
	CLAYEY GRAVEL dark brown and gray, medium dense, moist	5	GC		PA						7, 5, 6
			GC	1	SS	18	11				
			GC		PA						
				2	SS PA	3	50/3"				50/3"
				3	SS PA	2	50/2"				50/2"
				4	SS PA	1	50/2"				50/2"
				5	SS PA	0	50/2"				50/2"
			6	SS PA	1	50/2"				50/2"	
	SHALE++ gray to brownish gray, hard, weathered	1060.1									

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽ DRY	24 hr	▽
WL			

Terracon

BORING STARTED		1-13-03	
BORING COMPLETED		1-13-03	
RIG	ATV, #103E	FOREMAN	KS
APPROVED	CSK	JOB #	J7P0601

338

LOG OF BORING NO. MS-174

Page 2 of 2

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%								
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI								
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS		
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf
	SHALE++ gray to brownish gray, hard, weathered	35		7	SS PA	0	50/2"			50/2"
		40		8	SS PA	1	50/2"			50/2"
		45		9	SS PA	0	50/3"			50/3"
		50		10	SS PA	0	50/2"			50/2"
AUGER REFUSAL ON SHALE BOTTOM OF BORING AT 50 FEET BACKFILLED WITH CUTTINGS 01/13/03 ++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.		50								

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽ DRY	24 hr	▽	
WL				

Terracon

BORING STARTED	1-13-03
BORING COMPLETED	1-13-03
RIG ATV, #103E	FOREMAN KS
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-175

CLIENT		Automatic Hammer Efficiency = 80.7%							
HNTB									
SITE		PROJECT							
McDONALD COUNTY, MISSOURI		I-49, MISSOURI							
GRAPHIC LOG	Boring Location: 901+16, 597 Feet right of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS	
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf
	DESCRIPTION								
	Approx. Surface Elev.: 1030.0 ft								
	GRAVELLY LEAN CLAY with sand dark brown, very stiff, moist to wet	CL	PA						
		CL	1	SS	18	14			4, 5, 9
		CL		PA					
7	1023.0								
	SHALE++ dark gray to brownish gray, moderately hard to hard, weathered								
			2	SS PA	2	50/5"			50/5"
			3	SS PA	1	50/2"			50/2"
			4	SS PA	2	50/2"			50/2"
22	1008.0								
AUGER REFUSAL ON SHALE									
BOTTOM OF BORING AT 22.0 FEET BACKFILLED WITH CUTTINGS 01/13/03									
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.									

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

BOREHOLE 99 5019MS173-175-182-184 G.P.J TERRACON GDT 7/24/03

WATER LEVEL OBSERVATIONS, ft			
WL	▽ 3.5	WD	▽ 22 AB
WL	▽ 2	24 hr	▽
WL			

Terracon

BORING STARTED	1-13-03
BORING COMPLETED	1-13-03
RIG	ATV, #103E
FOREMAN	KS
APPROVED	CSK
JOB #	J7P0601

LOG OF BORING NO. MS-181A

CLIENT HNTB		Automatic Hammer Efficiency = 83%									
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 909+15, 248 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	Approx. Surface Elev.: 1057.0 ft										
	SHALE++ grayish brown, soft to moderately hard, highly weathered			PA							
		5	1	SS	16	45/6" 50/2"					30, 45, 50/2"
				PA							
	- sample wet at 9 feet	10	2	SS PA	6	50/6"					50/6"
	13.6 - becoming gray, hard, fresh below 13.5 feet		3	SS	1	50/1"					50/1"
	1043.4										
	AUGER REFUSAL ON SHALE										
	BOTTOM OF BORING AT 13.6 FEET BACKFILLED WITH CUTTINGS 06/05/03										
	++ Classification estimated from disturbed samples. Core samples or petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 9.0	WD	▽ DRY	AB
WL	▽ DRY 24 hr AB	▽		
WL				

Terracon

BORING STARTED	6-5-03
BORING COMPLETED	6-5-03
RIG	ATV, #98
FOREMAN	SS
APPROVED BRO	JOB # J7P0601

341

LOG OF BORING NO. MS-182

Page 1 of 1

CLIENT		Automatic Hammer Efficiency = 80.7%									
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 908+87, 46 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	Approx. Surface Elev.: 1048.1 ft										
	1 <u>GRAVEL</u> , with silt dark brown, loose, dry <u>SHALE++</u> brownish gray, moderately hard to hard, weathered		GM	PA							
		5		1	SS PA	0	50/2"				50/2"
		10		2	SS PA	2	50/2"				50/2"
		15		3	SS PA	1	50/3"				50/3"
		20		4	SS PA	3	50/5"				50/5"
	AUGER REFUSAL ON SHALE	25		5	SS PA	2	50/2"				50/2"
	BOTTOM OF BORING AT 26.0 FEET BACKFILLED WITH CUTTINGS 01/14/03 ++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.	26									

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	8.5	WD	20	AB
WL		WD		
WL		WD		

Terracon

BORING STARTED	1-14-03
BORING COMPLETED	1-14-03
RIG ATV, #103E	FOREMAN KS
APPROVED CSK	JOB # J7P0601

BOREHOLE 99 5019MS173-175 182-184 GPJ TERRACON GDT 7/24/03

LOG OF BORING NO. MS-183

CLIENT		Automatic Hammer Efficiency = 80.7%									
SITE		PROJECT									
HNTB		I-49, MISSOURI									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 909+24, 241 Feet right of centerline		DEPTH, ft.	USCS SYMBOL	SAMPLES					TESTS	
	DESCRIPTION				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf
Approx. Surface Elev.: 1044.8 ft											
	GRAVELLY LEAN CLAY dark brown and reddish brown, very stiff, moist		CL		PA						
	5	1039.8	CL	1	SS	3	16				8, 8, 8
	SHALE++ brownish gray to gray, moderately hard to hard, weathered				PA						
				2	SS PA	9	30 50/3"				30, 50/3"
				3	SS PA	2	50/3"				50/3"
				4	SS PA	0	50/3"				50/3"
22.5	1022.3										
AUGER REFUSAL ON SHALE											
BOTTOM OF BORING AT 22.5 FEET BACKFILLED WITH CUTTINGS 01/14/03											
++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.											

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽	DRY	WD	▽	DRY	AB
WL	▽			▽		
WL						


Terracon

BORING STARTED	1-14-03
BORING COMPLETED	1-14-03
RIG	ATV, #103E
FOREMAN	KS
APPROVED	CSK
JOB #	J7P0601

BOREHOLE 99 5019MS173-175-182-184.GPJ TERRACON GDT 12/4/03

LOG OF BORING NO. MS-184

Page 1 of 1

CLIENT		Automatic Hammer Efficiency = 80.7%										
HNTB												
SITE		PROJECT										
McDONALD COUNTY, MISSOURI		I-49, MISSOURI										
GRAPHIC LOG	Boring Location: 909+71, 575 Feet right of centerline		DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
	DESCRIPTION				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
Approx. Surface Elev.: 1033.5 ft												
			ML		PA							
4 <u>GRAVELLY SILT</u> with clay dark brown, dense, moist to wet 1029.5			CL	1	SS	12	35					10, 15, 20
			CL		PA							
8.5 <u>SHALEY LEAN CLAY / HIGHLY WEATHERED SHALE</u> dark gray and brown, hard, moist to wet 1025.0												
AUGER REFUSAL ON APPARENT SHALE BOTTOM OF BORING AT 8.5 FEET BACKFILLED WITH CUTTINGS 01/14/03												

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer


WATER LEVEL OBSERVATIONS, ft

WL	2	WD	DRY	AB
WL		WD		
WL		WD		

Terracon

BORING STARTED	1-14-03
BORING COMPLETED	1-14-03
RIG ATV, #103E	FOREMAN KS
APPROVED CSK	JOB # J7P0601

BOREHOLE 99 5019MS218-220 259-261 288-290 GPJ TERRACON GDT 7/24/03

CLIENT		HNTB		Automatic Hammer Efficiency = 80.7%										
SITE		McDONALD COUNTY, MISSOURI		PROJECT										
				I-49, MISSOURI										
GRAPHIC LOG	Boring Location: 936+09, 17 Feet right of centerline	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS				Blow Counts for 18"	
					NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf			
	Approx. Surface Elev.: 1024.0 ft			GC		PA								
		<u>CLAYEY GRAVEL</u> with sand dark brown, loose, moist		GC	1	SS	5	4						3, 2, 2
				GC		PA								
		- with clay seams below 8.5 feet		GC	2	SS	5	9						4, 4, 5
				GC		PA								
				GC	3	SS	18	16						8, 8, 8
				GC		PA								
		- changing to brown and reddish brown, moist to wet below 18.5 feet		GC	4	SS	18	10						4, 4, 6
				GC		PA								
	23.5	1000.5												
		<u>SHALE++</u> dark gray and gray, moderately hard to hard, weathered			5	SS PA	0	50/3"					50/3"	
					6	SS PA	6	50/6"					50/6"	

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽		▽
WL			

Terracon

BORING STARTED		1-14-03	
BORING COMPLETED		1-14-03	
RIG	ATV, #103E	FOREMAN	KS
APPROVED	CSK	JOB #	J7P0601

99 5019MS218-220.259-261 288-290 GPJ TERRACON GDT 7/24/03

346

LOG OF BORING NO. MS-219

Page 2 of 2

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%									
SITE		McDONALD COUNTY, MISSOURI										PROJECT I-49, MISSOURI									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES					TESTS												
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"										
33	991.0																				
	AUGER REFUSAL ON SHALE BOTTOM OF BORING AT 33.0 FEET BACKFILLED WITH CUTTINGS 01/14/03 ++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.																				

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ DRY	WD	▽ DRY	AB
WL	▽		▽	
WL				



BORING STARTED	1-14-03
BORING COMPLETED	1-14-03
RIG ATV, #103E	FOREMAN KS
APPROVED CSK	JOB # J7P0601

BOREHOLE 98 5019MS218-220 259.261 288-290.GPJ TERRACON.GDT 7/24/03

CLIENT		HNTB		Automatic Hammer Efficiency = 84.1%								
SITE		McDONALD COUNTY, MISSOURI		PROJECT								
				I-49, MISSOURI								
GRAPHIC LOG	Boring Location: 936+62, 244 Feet right of centerline	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
					NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
		Approx. Surface Elev.: 1020.3 ft										
		<u>CLAYEY GRAVEL</u> brown, stiff to very stiff, moist to wet		GC		PA						
			5	GC	1	SS	12	7				4, 4, 3
				GC		PA						
			10	GC	2	SS	12	18				5, 8, 10
				CH		PA						
		<u>FAT CLAY</u> , abundant gravel brown to dark brown, moist to wet		CH	3	SS	3	13				5, 6, 7
			15	CH		PA						
			20	CH	4	SS	8	29				4, 16, 13
				CH		PA						
			23.8		5	SS	0	50/6"				50/6"
		<u>SHALE++</u> dark gray, hard, weathered			6	PA						
		BOTTOM OF BORING AT 27.8 FEET BACKFILLED WITH CUTTINGS 12/22/02										
			27.8		7	SS	8	45/6"				45/6", 50/2"
		++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.						50/2"				

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft						BORING STARTED		12-22-02		
WL	▽	DRY	WD	▽		DRY	AB	BORING COMPLETED		12-22-02
WL	▽			▽				RIG CME-75, #386	FOREMAN	JW
WL								APPROVED	BKM	J7P0601

BOREHOLE 99 5019MS220.GPJ TERRACON.GDT 7/24/03

LOG OF BORING NO. MS-259

CLIENT		Automatic Hammer Efficiency = 80.7%									
SITE		PROJECT									
HNTB		I-49, MISSOURI									
McDONALD COUNTY, MISSOURI		Boring Location: 963+89, 193 Feet left of centerline									
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	Approx. Surface Elev.: 1075.1 ft										
	SILTY GRAVEL gray and dark brown, dense, dry to moist	1073.1	GM	PA							
	2										
	2.5 LIMESTONE++ , with chert seams gray, hard	1072.6									
					1	SS	0	50/0"			50/0"
	AUGER REFUSAL ON LIMESTONE										
	BOTTOM OF BORING AT 2.5 FEET BACKFILLED WITH CUTTINGS 01/19/03										
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft			
WL	▽ DRY	WD	▽ DRY AB
WL	▽	WD	▽
WL		WD	

Terracon

BORING STARTED	1-19-03
BORING COMPLETED	1-19-03
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

349

LOG OF BORING NO. MS-260

CLIENT HNTB		Automatic Hammer Efficiency = 80.7%									
SITE McDONALD COUNTY, MISSOURI		PROJECT I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 964+72, 3 Feet right of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	Approx. Surface Elev.: 1070.1 ft										
	SILTY GRAVEL gray and dark brown, dense, dry to moist		GM		PA						
	4 4.5 LIMESTONE++ , with chert seams gray, hard		GM	1	SS	6	12/6" 50/0"				4, 12, 50/0"
	AUGER REFUSAL ON LIMESTONE										
	BOTTOM OF BORING AT 4.5 FEET BACKFILLED WITH CUTTINGS 01/19/03										
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual. *Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft			
WL	▽ 4	WD	▽ 4 AB
WL	▽		▽
WL			



BORING STARTED	1-19-03
BORING COMPLETED	1-19-03
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

BOREHOLE 99 5019MS218-220-259-261 288-290.GPJ TERRACON.GDT 7/24/03

350

LOG OF BORING NO. MS-261

Page 1 of 1

CLIENT		HNTB										Automatic Hammer Efficiency = 80.7%										
SITE		McDONALD COUNTY, MISSOURI										PROJECT										
		I-49, MISSOURI																				
GRAPHIC LOG	Boring Location: 965+57, 258 Feet right of centerline										DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS					
	DESCRIPTION												NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"		
	Approx. Surface Elev.: 1058.5 ft																					
	2	<u>SILTY GRAVEL</u> gray and dark brown, dense, dry to moist										1056.5	GM		PA							
													GM	1	SS	0	50/0"					50/0"
	AUGER REFUSAL ON APPARENT LIMESTONE																					
	BOTTOM OF BORING AT 2.0 FEET BACKFILLED WITH CUTTINGS 01/19/03																					

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft					BORING STARTED		1-19-03	
WL	▽ DRY	WD	▽ DRY		AB	BORING COMPLETED		1-19-03
WL	▽		▽			RIG	ATV, #103E	FOREMAN JW
WL						APPROVED	CSK	JOB # J7P0601

BOREHOLE 98 5019MS218-220 259-261 288-290 GPJ TERRACON GDI 7/24/03

LOG OF BORING NO. MS-288

CLIENT		Automatic Hammer Efficiency = 80.7%									
HNTB											
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 987+29, 300 Feet left of centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			
	DESCRIPTION			NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	Approx. Surface Elev.: 1040.3 ft										
	CLAYEY GRAVEL with cobbles reddish brown, brown and white, loose to medium dense, moist 	5	GC	1	PA	8	6				2, 3, 3
			GC		PA						
			GC	2	SS	6	15				7, 8, 7
			GC		PA						
	8.5										
	1031.8										
	GRAVEL with sand and clay brown and white, medium dense, wet 	10	GP	3	SS	4	12				4, 6, 6
			GC		PA						
			GP								
			GC								
14.9	1025.4		GP	4	SS	1	6/6"				4, 6, 54/5"
			GC				54/5"				
			GP		PA						
			GC								
AUGER REFUSAL ON APPARENT LIMESTONE BOTTOM OF BORING AT 14.9 FEET BACKFILLED WITH CUTTINGS 01/30/03											

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 9.5	WD	▽ 10	AB
WL	▽ 4.3	24 hr	▽	
WL				

Terracon

BORING STARTED	1-30-03
BORING COMPLETED	1-30-03
RIG	ATV, #103E
FOREMAN	JW
APPROVED	SPB
JOB #	J7P0601

LOG OF BORING NO. MS-289

Page 1 of 2

CLIENT		Automatic Hammer Efficiency = 80.7%									
SITE		PROJECT									
McDONALD COUNTY, MISSOURI		I-49, MISSOURI									
GRAPHIC LOG	Boring Location: 986+60, Centerline	DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
Approx. Surface Elev.: 1041.9 ft SILTY LEAN CLAY with gravel dark brown, stiff, moist 8 CLAYEY SAND with gravel reddish brown, medium dense to loose, moist to wet 22 SHALE++ dark gray and gray, moderately hard to hard, weathered			CL ML		PA						
		5	CL ML	1	SS	12	12			2000*	3, 5, 7
			CL ML		PA						
		10	SC	2	SS	16	13				4, 6, 7
			SC		PA						
		15	SC	3	SS	5	12				5, 5, 7
			SC		PA						
		20	SC	4	SS	6	6				9, 3, 3
			SC		PA						
		25		5	SS PA	4	50/4"				50/4"
		30		6	SS PA	2	50/2"				50/2"

Continued Next Page

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 11	WD	▽ 13	AB
WL	▽ 7.5	24 hr	▽	
WL				

Terracon

BORING STARTED	1-20-03
BORING COMPLETED	1-29-03
RIG ATV, #103E	FOREMAN JW
APPROVED CSK	JOB # J7P0601

LOG OF BORING NO. MS-289

Page 2 of 2

CLIENT		HNTB		Automatic Hammer Efficiency = 80.7%							
SITE		McDONALD COUNTY, MISSOURI		PROJECT							
				I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES			TESTS			Blow Counts for 18"	
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf		UNCONFINED STRENGTH, psf
	SHALE++ dark gray and gray, moderately hard to hard, weathered	35		7	SS HS	2	50/2"				50/2"
		40		8	SS HS	1	50/1"				50/1"
		45		9	SS HS	1	50/1"				50/1"
		50		10	SS HS	1	50/1"				50/1"
		50.5	991.4								
	AUGER REFUSAL ON SHALE										
	BOTTOM OF BORING AT 50.5 FEET BACKFILLED WITH CUTTINGS 01/30/03										
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 11	WD	▽ 13	AB
WL	▽ 7.5	24 hr	▽	
WL				

Terracon

BORING STARTED	1-20-03
BORING COMPLETED	1-29-03
RIG	ATV, #103E
FOREMAN	JW
APPROVED	CSK
JOB #	J7P0601

LOG OF BORING NO. MS-290

Page 1 of 2

CLIENT

HNTB

Automatic Hammer Efficiency = 80.7%

SITE

McDONALD COUNTY, MISSOURI

PROJECT

I-49, MISSOURI

Boring Location: 986+00, 300 Feet right of centerline

GRAPHIC LOG

DESCRIPTION

Approx. Surface Elev.: 1038.0 ft

GRAVEL with sand and clay
reddish brown, brown and white, loose to
medium dense, moist

▽

▽

▽

18.5

1019.5

SANDY GRAVEL with clay
reddish brown and white, loose to medium
dense, moist to wet

25.5

1012.5

SHALE++
dark gray and gray, moderately hard to
hard, weathered

Continued Next Page

DEPTH, ft.	USCS SYMBOL	SAMPLES				TESTS			Blow Counts for 18"
		NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	
	GP		PA						
5	GP	1	SS	12	17				9, 8, 9
	GP		PA						
10	GP	2	SS	10	9				6, 4, 5
	GP		PA						
15	GP	3	SS	2	30				11, 13, 17
	GP		PA						
20	GP	4	SS	6	6				3, 3, 3
	GP		PA						
25	GP	5	SS	10	16				9, 8, 8
	GP		PA						
30		6	SS PA	1	50/1"				50/1"

The stratification lines represent the approximate boundary lines
between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 14	WD	▽ 9.5	AB
WL	▽ 6	24 hr	▽	
WL				

Terracon

BORING STARTED	1-30-03
BORING COMPLETED	1-30-03
RIG	ATV, #103E
FOREMAN	JW
APPROVED	SPB
JOB #	J7P0601

BOREHOLE 98 5019MS218-220 259-261 288-290 GP J TERRACON GDT 7/24/03

LOG OF BORING NO. MS-290

Page 2 of 2

Page 2 of 2

CLIENT		HNTB		Automatic Hammer Efficiency = 80.7%							
SITE		McDONALD COUNTY, MISSOURI		PROJECT							
				I-49, MISSOURI							
GRAPHIC LOG	DESCRIPTION	DEPTH, ft.	USCS SYMBOL	SAMPLES			TESTS				
				NUMBER	TYPE	RECOVERY, in.	SPT - N BLOWS / ft.	WATER CONTENT, %	DRY UNIT WT pcf	UNCONFINED STRENGTH, psf	Blow Counts for 18"
	SHALE++ dark gray and gray, moderately hard to hard, weathered	35		7	SS HS	1	50/1"				50/1"
		40		8	SS HS	1	50/1"				50/1"
		45		9	SS HS	2	50/3"				50/3"
		50		10	SS HS	1	50/1"				50/1"
		51.8	986.2								
	AUGER REFUSAL ON SHALE										
	BOTTOM OF BORING AT 51.8 FEET BACKFILLED WITH CUTTINGS 01/30/03										
	++ Classification estimated from disturbed samples. Core samples and petrographic analysis may reveal other rock types.										

The stratification lines represent the approximate boundary lines between soil and rock types: in-situ, the transition may be gradual.

*Calibrated Hand Penetrometer

WATER LEVEL OBSERVATIONS, ft

WL	▽ 14	WD	▽ 9.5	AB
WL	▽ 6	24 hr	▽	
WL				

Terracon

BORING STARTED		1-30-03	
BORING COMPLETED		1-30-03	
RIG	ATV, #103E	FOREMAN	JW
APPROVED	SPB	JOB #	J7P0601

BOREHOLE 99 5019MS218-220 259-261 288-290 GPJ TERRACON GDT 7/24/03

10.0 TEST DATA

10.1 Summary of Laboratory Test Data

I-49 MISSOURI LAB TEST DATA
PINEVILLE, MISSOURI TO ARKANSAS STATE LINE
McDONALD COUNTY, MISSOURI
MODOT PROJECT NO. J7P0601


Boring Number	Sample Number	Depth (feet)	Moisture Content (%)	Atterberg Limits			Sieve Analysis (percent passing)										pH	Resistivity (ohm/cm)	Unit Weight, pcf		Std Compaction (pcf) @ %	Unconfined (psf)	Lab CBR (@ 0.1 in.)	AASHTO	Group Index
				LL	PL	PI	1.5"	1"	3/4"	3/8"	No. 4	No. 10	No. 40	No. 100	No. 200	In-situ			Dry						
MC-3	Bulk	5-16.3'	11.6	29	20	9			96	83	64	49	38		31					108.0 @ 17.3		1.7	A-2-4	0	
MC-19	Bulk	5-15.5'	8.6	29	17	12			100	93	82	64	42		33	8.3	4470						A-2-6	0	
MC-28	S-1	0-2'	20.1	38	34	4																			
MC-28	S-2	2-5'	17.9	40	20	20																			
MC-28	S-3	5-10'	28.9																						
MC-28	S-4	10-13'	22.2																						
MC-28	S-5	13-20'	22.6	27	25	2																			
MC-28	S-6	20-25'	19.8	26	23	3																			
MC-28	S-7	25-27.5'	20.6	24	22	2																			
MC-33	Bulk	0-5.5'	13.7	38	21	17			96	75	34	32	27		24					102.3 @ 19.0			A-2-6	1	
MC-39	Bulk	2-35'	0.8	30	20	10			98	90	75	56	44		38					100.8 @ 17.8			A-4	1	
MS-43	Tube	18.5'-19'	16.5														Note 1	Note 1		Note 1			A-6	2	
MC-44	Bulk	0-10.5'	13.7	30	19	11			100	97	89	73	53		41										
MC-49	AS-1	0-4'	13.4																						
MC-49	AS-2	4-10'	24.5																						
MC-49	AS-3	10-15'	22.9	27	24	3																			
MC-49	AS-4	15-20'	27.4																						
MC-57	Bulk	0-6.8'	17.8	28	20	8			98	91	77	63	49		41	4.9	2881						A-4	1	
MC-57	Tube	5.5-6.6'	17.6	31	21	10												113.2	96.1		1200				
MC-65	Bulk	0-25.0'	9.8	31	24	7			100	95	80	59	37		29								A-2-4	0	
MC-79	Bulk	3-23.5'	0.7	32	23	9			99	84	65	50	38		31								A-2-4	0	
MC-85	AS-1	0-3'	15.3																						
MC-85	AS-2	3-10'	25.1																						
MC-85	AS-3	10-15'	22.3																						
MC-85	AS-4	15-20'	33.7																						
MC-85	AS-5	20-25'	25.3																						
MC-85	AS-6	25-30'	22.2																						
MC-88	Bulk	3-20.0'	0.5	27	22	5			99	90	73	59	48		41					97.2 @ 22.6			A-4	1	
MC-94	Bulk	0-9.5'	3.9	47	19	28			100	92	83	75	67		54								A-7-6	11	
MC-125	Bulk	1-25'	32.8	48	25	23			100	97	92	83	70		53	4.9	9470			101.7 @ 18.9	5.1		A-7-6	9	
MC-125	Tube	6-6.8'	25.1	43	21	22												117.6	94.0		1550				
MC-133	Tube	8-9'	18.3	38	21	17												Note 1	Note 1		Note 1				
MC-137	Tube	3-4'	14.0	37	19	18												125.6	110.2		Note 1				
MC-142	Tube	8'-9.5'	25.0															118.0	94.4		760				
MC-148	Tube	8-9.5'	18.8	48	24	24												121.5	102.3		1550				
MC-153	Bulk	4-30'	22.9	49	22	27			96	94	88	82	74		69	4.4	9120			103.5 @ 15.9	6.0		A-7-6	15	
MC-153	Tube	8.5-9.4'	21.9	53	26	27												123.6	101.3		1850				
MC-158	Tube	3-5'	7.6	46	23	23												Note 1	Note 1		Note 1				
MC-159	AS-1	0-2'	17.8																						
MC-159	AS-2	2-10'	26.3	54	21	33																			
MC-159	AS-3	10-17'	28.3																						
MC-159	AS-4	17-20'	34.8	53	23	30																			
MC-159	AS-5	20-25'	32.7																						
MC-164	Bulk	1'-32'	25.5	56	19	37	100	100	100	98	96	92	83	77	74	5.6	5602			106.3 @ 18.2	3.1		A-7-6	19	
MC-177	Bulk	0 - 13.0'	6.6	20	17	3	100	95	92	79	56	35	22	17	16					124.2 @ 9.5			A-2-4	0	
MC-178A	1	0 - 8	2.6	30	23	7	100	86	70	25	12	10	8	7	7								A-2-4	0	
MC-178A	2	8 - 13	2.2	27	20	7	83	74	53	25	10	7	6	5	5								A-2-4	0	
MC-178A	3	13 - 18	11.4	22	16	6	100	100	98	85	65	44	28	22	20								A-2-4	0	
MC-186	Bulk	0-4'	3.8	24	21	3	100	93	84	40	11	7	6	5	5								A-2-4	0	
MC-186	Bulk	4'-9.8'	10.7	28	19	9	100	100	97	81	63	50	40	36	34								A-2-4	0	
MC-189	Bulk	2' - 22.8'	3.6	20	17	3	98	96	96	88	68	47	29	23	21								A-2-4	0	
MC-189	S-1	0'-2'	4.0																						
MC-189	S-3	7'-22.8'	3.2																						

I-49 MISSOURI LAB TEST DATA
PINEVILLE, MISSOURI TO ARKANSAS STATE LINE
MCDONALD COUNTY, MISSOURI
MODOT PROJECT NO. J7P0601

Boring Number	Sample Number	Depth (feet)	Moisture Content (%)	Atterberg Limits			Sieve Analysis (percent passing)										pH	Resistivity (ohm/cm)	Unit Weight, pcf		Std Compaction (pcf) @ %	Unconfined (psf)	Lab CBR (@ 0.1 in.)	AASHTO	Group Index
				LL	PL	PI	1.5"	1"	3/4"	3/8"	No. 4	No. 10	No. 40	No. 100	No. 200	In-situ			Dry						
MC-190A	1	0 - 4	6.1	25	19	6	100	100	89	74	50	36	27	25	24								A-2-4	0	
MC-190A	2	4 - 9	6.3	25	20	5	100	100	94	77	52	36	27	25	23								A-2-4	0	
MC-190A	3	9 - 14	4.3	26	20	6	100	96	91	76	52	36	27	25	24								A-2-4	0	
MC-190A	4	14 - 19	2.0	26	19	7	100	87	71	39	20	13	8	7	6								A-2-4	0	
MC-190A	5	19 - 24	1.9	29	19	10	83	83	67	38	14	6	5	5	4								A-2-4	0	
MC-202	AS-1	0'-10'	6.0																						
MC-202	AS-2	10'-15.5'	5.4																						
MC-204	Bulk	0.5'-21.5'	5.9	24	19	5	100	100	100	95	80	62	42	35	32	5.0	28			109.6 @ 16.6			A-2-4	0	
MC-205A	Bulk	0 - 11	4.9	26	19	7	100	100	100	86	63	47	35	31	30								A-2-4	0	
MC-213	Bulk	0.8'-18.2'	11.0	24	18	6	100	100	100	95	83	66	49	43	40								A-4	1	
MS-218	SS	8.5'-10'	18.1	40	18	22																			
MS-219	SS	3'-5'	16.5																						
MS-219	SS	8.5'-10'	21.3																						
MS-219	SS	13.5'-15'	15.0																						
MS-220	SS	3.5'-5.0'	6.5	36	22	14																			
MC-224	Bulk	0'-10'	7.1	29	16	13	100	100	98	94	81	61	40	33	30					124.1 @ 9.4			A-2-6	0	
MC-226	AS-1	0'-10'	12.0																						
MC-226	AS-2	10'-14.5'	18.6																						
MC-227	Bulk	0'-20'	9.3	28	20	8	100	100	100	94	82	66	49	43	41	4.5	2			112.7 @ 16.2		7.8	A-4	1	
MC-242	AS-1	0'-5'	17.3																						
MC-242	AS-2	5'-15'	21.0																						
MC-242	AS-3	15'-20'	18.9																						
MC-245	Bulk	0'-20'	12.6	33	22	11	100	100	98	94	82	69	54	48	46								A-6	3	
MC-257	Bulk	0'-7'	1.3																						
MC-263	Bulk	0'-19'	11.5	29	20	9	100	100	100	91	77	63	49	47	45								A-4	2	
MC-264	AS-1	3.5'-10'	10.8																						
MC-264	AS-2	10'-20'	9.4																						
MC-264	AS-3	20'-30'	12.2																						
MC-266	Bulk	0'-24'	8.8	31	21	10	100	100	100	95	78	60	42	36	33								A-2-4	0	
MC-272	Bulk	6'-13.5'	10.6	34	26	8	100	100	99	96	85	69	51	45	42	4.4	2			94.2 @ 23.7			A-4	1	
MC-277	Bulk	0'-12.5'	10.6	22	18	4	100	91	87	75	60	46	35	31	30								A-2-4	0	
MC-281	AS-1	0'-5'	15.1																						
MC-281	AS-2	5'-10'	7.4																						
MC-281	AS-3	10'-15'	7.0																						
MC-281	AS-4	15'-20'	9.1																						
MC-281	AS-5	20'-25'	13.2																						
MC-281	AS-6	25'-30'	10.3																						
MC-284	Bulk	20'-51'	14.3	37	20	17	100	100	100	97	90	77	57	49	46	5.7	2			106.0 @ 13.0		7.5	A-6	4	
MC-284	ST-6	25'-27'	17.7															Note 1	Note 1		Note 1				
MS-289	SS	8.5'-10'	25.2	42	21	21																			
MS-290	SS	8.5'-10'	23.8	48	20	28																			

Note 1: Sample could not be recovered intact for unit weight and unconfined compressive strength testing.

10.2 Grain Size Curves



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-3	Bulk	5 to 16.3 feet	Clayey Gravel with Sand	GC	11.6	29	20	9


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-19	Bulk	5 to 15.5 feet	Clayey Sand with Gravel	SC	8.6	29	17	12


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-33	Bulk	0 to 5.5 feet	Clayey Gravel with Sand	GC	13.7	38	21	17


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	


GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-39	Bulk	2 to 35 feet	Clayey Sand with Gravel	SC	0.8	30	20	10

PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri JOB NO. 39025019M DATE April 2003





GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-44	Bulk	0 to 10.5 feet	Clayey Sand	SC	13.7	30	19	11


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-57	Bulk	0 to 6.8 feet	Clayey Sand with Gravel	SC	17.8	28	20	8


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-65	Bulk	0 to 25 feet	Silty Sand with Gravel	SM	9.8	31	24	7


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-79	Bulk	3 to 23.5 feet	Clayey Gravel with Sand	GC	0.7	32	23	9


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-88	Bulk	3 to 20 feet	Silty Sand with Gravel	SM	0.5	27	22	5


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-94	Bulk	0 to 9.5 feet	Sandy Lean Clay with Gravel	CL	3.9	47	19	28


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-125	Bulk	1 to 25 feet	Sandy Lean Clay	CL	32.8	48	25	23


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-153	Bulk	4 to 30 feet	Sandy Lean Clay	CL	22.9	49	22	27


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-164	Bulk	1 to 32 feet	Fat Clay with Sand	CL	25.5	56	19	37


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-177	Bulk	0 to 13 feet	Silty Gravel with Sand	SM	6.6	20	17	3


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-178A	1	0 - 8	Poorly Graded Gravel with Silt	GP-GM	2.6	30	23	7


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-178A	2	8 - 13	Well Graded Gravel with Silty Clay	GW-GC	2.2	27	20	7


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-178A	3	13 - 18	Silty, Clayey Sand with Gravel	SC-SM	11.4	22	16	6


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-186	Bulk	0 to 4 feet	Well Graded Gravel	GW	3.8	24	21	3


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-186	Bulk	4 to 9.8 feet	Clayey Gravel with Sand	GC	10.7	28	19	9


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-189	Bulk	2 to 22.8 feet	Silty Sand with Gravel	SM	3.6	20	17	3


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-190A	1	0 - 4	Silty, Clayey Gravel with Sand	GC-GM	6.1	25	19	6

PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line


McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon

183



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-190A	2	4 - 9	Silty, Clayey Gravel with Sand	GC-GM	6.3	25	20	5


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-190A	3	9 - 14	Silty, Clayey Gravel with Sand	GC-GM	4.3	26	20	6


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	


GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-190A	4	14 - 19	Poorly Graded Gravel with Silty Clay	GP-GC	2	26	19	7

PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri JOB NO. 39025019M DATE November 2003





GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-190A	5	19 - 24	Well Graded Gravel	GW	1.9	29	19	10


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-204	Bulk	0.5 to 21.5 feet	Silty Clayey Sand with Gravel	SC-SM	5.9	24	19	5


PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-205A	1, 2, 3	0 - 11	Silty, Clayey Gravel with Sand	GC-GM	4.9	26	19	7

PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line


McDonald County, Missouri

JOB NO. 39025019M

DATE November 2003

Terracon

387



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-213	Bulk	0.8 to 18.2 feet	Silty Clayey Sand with Gravel	SC-SM	11	24	18	6


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-224	Bulk	0 to 10 feet	Clayey Sand with Gravel	SC	7.1	29	16	13

PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line


McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon

685



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-227	Bulk	0 to 20 feet	Clayey Sand with Gravel	SC	9.3	28	20	8


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-245	Bulk	0 to 20 feet	Clayey Sand with Gravel	SC	12.6	33	22	11


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-263	Bulk	0 to 19 feet	Clayey Sand with Gravel	SC	11.5	29	20	9


PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-266	Bulk	0 to 24 feet	Clayey Sand with Gravel	SC	8.8	31	21	10

PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line


McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon

393



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	


GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-272	Bulk	6 to 13.5 feet	Silty Sand with Gravel	SM	10.6	34	26	8

PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri JOB NO. 39025019M DATE April 2003





GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-277	Bulk	0 to 12.5 feet	Silty Clayey Gravel with Sand	GC-GM	10.6	22	18	4

PROJECT 149 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line


McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon

563



GRAVEL		SAND			SILT or CLAY
Coarse	Fine	Coarse	Medium	Fine	

GRAIN SIZE DISTRIBUTION CURVE

BORING NO.	SAMPLE NO.	DEPTH, feet	ASTM DESCRIPTION	UNIFIED SYMBOL	NAT. WC, %	ATTERBERG LIMITS		
						LL	PL	PI
MC-284	Bulk	20 to 51 feet	Clayey Sand	SC	14.3	37	20	17

PROJECT I 49 - Missouri Project Number J7P0601 - Pineville, Missouri to Arkansas State Line

McDonald County, Missouri

JOB NO. 39025019M

DATE April 2003

Terracon

10.3 Standard Compaction Results

Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri
Source Material: MC-3 5 to 16.3 feet
Sample Description: _____
Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: Mechanical X Manual

Project No.: 39025019M Date: April 2003


TEST RESULTS

Maximum Dry Unit Wt.: 108.0 pcf
Optimum Water Content: 17.3 %

Liquid Limit: 29 Plastic Limit: 20
Plasticity Index: 9
% passing # 200 sieve: 31

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-33 0 to 5.5 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 102.3 pcf
Optimum Water Content: 19.0 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 38 Plastic Limit: 21
Plasticity Index: 17
% passing # 200 sieve: 24

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-39 2 to 35 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 100.8 pcf
Optimum Water Content: 17.8 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 30 Plastic Limit: 20
Plasticity Index: 10
% passing # 200 sieve: 38

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-88 3.0 to 20.0 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 97.2 pcf
Optimum Water Content: 22.6 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 27 Plastic Limit: 22
Plasticity Index: 5
% passing # 200 sieve: 41

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-125 1 to 25 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 101.7 pcf
Optimum Water Content: 18.9 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 48 Plastic Limit: 25
Plasticity Index: 23
% passing # 200 sieve: 53

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-153 4 to 30 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 103.5 pcf
Optimum Water Content: 15.9 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical _____ X Manual

Liquid Limit: 49 Plastic Limit: 22
Plasticity Index: 27
% passing # 200 sieve: 69

Reviewed by: _____ SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-164 1.0 to 32.0 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 106.3 pcf
Optimum Water Content: 18.2 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 56 Plastic Limit: 19
Plasticity Index: 37
% passing # 200 sieve: 74

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-177 0 to 13.0 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 124.2 pcf
Optimum Water Content: 9.5 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: AASHTO T99
Rammer: _____ Mechanical X Manual

Liquid Limit: 20 Plastic Limit: 17
Plasticity Index: 3
% passing # 200 sieve: 16

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-204 0.5 to 21.5 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 109.6 pcf
Optimum Water Content: 16.6 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method A
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 24 Plastic Limit: 19
Plasticity Index: 5
% passing # 200 sieve: 32

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-224 0 to 10.0 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 124.1 pcf
Optimum Water Content: 9.4 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 29 Plastic Limit: 16
Plasticity Index: 13
% passing # 200 sieve: 30

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-227 0 to 20.0 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 112.7 pcf
Optimum Water Content: 16.2 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method A
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 28 Plastic Limit: 20
Plasticity Index: 8
% passing # 200 sieve: 41

Reviewed by: SPB

Zero air voids for specific gravity of 2.70



Laboratory Compaction Characteristics of Soil

2201-C S Thompson, #3
Springdale, AR 72764
(479)750-9775

Client Name: HNTB Corporation
Project Name: I 49 - Missouri Project Number J7P0601
Location: Pineville, Missouri to Arkansas State Line
City & State: McDonald County, Missouri

Project No.: 39025019M Date: April 2003

Source Material: MC-272 6.0 to 13.5 feet
Sample Description: _____

TEST RESULTS


Maximum Dry Unit Wt.: 94.2 pcf
Optimum Water Content: 23.7 %

Material Designation: _____ Sample date: _____
Test Method: AASHTO T99
Test Procedure: Method C
Sample Preparation: Wet Preparation
Rammer: _____ Mechanical X Manual

Liquid Limit: 34 Plastic Limit: 26
Plasticity Index: 8
% passing # 200 sieve: 42


Reviewed by: SPB

Zero air voids for specific gravity of 2.70



10.4 Unconfined Compression Strength Results

Unconfined Compressive Strength of Cohesive Soil
Boring MC-57, Sample ST-2, 5.5 to 6.6 feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



Dry Unit Weight of Soil

Field Sampled by Shelby Tube

ASTM D-1587

ASTM D-2166

10930 East 56th Street
Tulsa, Oklahoma 74146
(918)250-0461Job Name: 149 Missouri Project J7P0601Project No.: 39025019M Date: January 2003Pineville, Missouri to Arkansas State LineBoring MC-57 Sample ST-2 Depth 5.5 to 6.6 feetRecovery 13"Qp 1.5 tsfSample Description Sandy Lean Clay, Red Brown**Unit Weight Data**

Mold Wt. 1072.4

Mold + Soil 2104.1


Mass 1031.7 2.275
gms = lbs.


Tube Sample Geometry

Do= 2.813 in. Initial Diameter
Ao= 6.215 sq. in. Initial Area
Ao= 0.0432 sq. ft.
Lo= 5.594 in. Initial Length
Vo= 34.74 cu. in. Initial Volume
Vo= 0.0201 cu. Ft.
Lo/Do= 2.0


Moisture ContentTare No# t-6Tare No# Wet Wt + Tare 120.6 gWet Wt + Tare gDry Wt + Tare 105.9 gDry Wt + Tare gTare Wt. 23.3 gTare Wt. gWt of Water 14.7 gWt of Dry Soil 82.6 g**Moisture Content**17.8 %Wt of Water gWt of Dry Soil g**Moisture Content**%**3" Shelby Tube Sample**Proving Ring

Load Dial Reading	Axial Load (lbs.)	Strain	Unit Strain (%)	Corrected Area (sq. ft.)	Stress (PSF)
0	0	0	0	0	0
	51.5	0.112	2	22.7	1169
	41.2	0.224	4	22.2	916
		0.336	6	21.8	0
		0.448	8	21.3	0
		0.559	10	20.9	0
		0.671	12	20.4	0
		0.783	14	19.9	0
		0.895	16	19.5	0
		1.007	18	19.0	0
		1.119	20	18.5	0

Failure SketchWet Density
113.2 (pcf)qu= 1200 psfDry Density
96.1 (pcf)su= 600 psf




1. 16. 2003



414

Unconfined Compressive Strength of Cohesive Soil
Boring MC-125, Sample ST-2a, 6.0 to 6.8 feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



Dry Unit Weight of Soil

Field Sampled by Shelby Tube

ASTM D-1587
ASTM D-2166

10930 East 56th Street
Tulsa, Oklahoma 74146
(918)250-0461

Job Name: I 49 Missouri Project J7P0601

Project No.: 39025019M Date: January 2003

Pineville, Missouri to Arkansas State Line

Boring MC-125 Sample ST-2a Depth 6 to 6.8 feet

Recovery 8" Qp 1.75 tsf Sample Description Lean Clay, trace gravel - Red Brown

Unit Weight Data

Mold Wt. 1072.5
Mold + Soil 2145.1
Mass 1072.6 2.365
gms = lbs.

Tube Sample Geometry

Do= 2.813 in. Initial Diameter
Ao= 6.215 sq. in. Initial Area
Ao= 0.0432 sq. ft.
Lo= 5.594 in. Initial Length
Vo= 34.74 cu. in. Initial Volume
Vo= 0.0201 cu. Ft.
Lo/Do= 2.0

Moisture Content

Tare No# t-72

Tare No#

Wet Wt + Tare 133.9 g

Wet Wt + Tare g

Dry Wt + Tare 111.2 g

Dry Wt + Tare g

Tare Wt. 20.7 g

Tare Wt. g

Wt of Water 22.7 g
Wt of Dry Soil 90.5 g

Moisture Content
25.1 %

Wt of Water g
Wt of Dry Soil g


Moisture Content
 %

3" Shelby Tube Sample

Proving Ring

Load Dial Reading	Axial Load (lbs.)	Strain	Unit Strain (%)	Corrected Area (sq. ft.)	Stress (PSF)
0	0	0	0	0	0
	27.4	0.112	2	22.7	622
	55.4	0.224	4	22.2	1232
	72.4	0.336	6	21.8	1577
	53.3	0.448	8	21.3	1136
	27.4	0.559	10	20.9	571
	13.3	0.671	12	20.4	271
	10.5	0.783	14	19.9	209
		0.895	16	19.5	0
		1.007	18	19.0	0
		1.119	20	18.5	0

Failure Sketch




Wet Density
117.6 (pcf)

qu= 1550 psf

Dry Density
94.1 (pcf)

su= 775 psf

Unconfined Compressive Strength of Cohesive Soil
Boring MC-142, Sample ST-3, 8.0 to 9.5 feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



Dry Unit Weight of Soil

Field Sampled by Shelby Tube


ASTM D-1587

ASTM D-2166


10930 East 56th Street
Tulsa, Oklahoma 74146
(918)250-0461Job Name: I 49 Missouri Project J7P0601Project No.: 39025019M Date: April 2003Pineville, Missouri to Arkansas State LineBoring MC-142 Sample ST-3 Depth 8 to 9.5 feetRecovery 10"Qp 4.0 tsfSample Description Lean Clay, with gravel - Red Brown**Unit Weight Data**Mold Wt. 1073.5Mold + Soil 2149.2Mass 1075.7 2.372
gms = lbs.**Tube Sample Geometry**Do= 2.813 in. Initial DiameterAo= 6.215 sq. in. Initial AreaAo= 0.0432 sq. ft.Lo= 5.594 in. Initial LengthVo= 34.74 cu. in. Initial VolumeVo= 0.0201 cu. Ft.Lo/Do= 2.0**Moisture Content**Tare No# 31Tare No# Wet Wt + Tare 487.5 gWet Wt + Tare gDry Wt + Tare 413.7 gDry Wt + Tare gTare Wt. 118.5 gTare Wt. gWt of Water 73.8 gWt of Dry Soil 295.2 g**Moisture Content**25.0 %Wt of Water gWt of Dry Soil g**Moisture Content**%**3" Shelby Tube Sample**Proving Ring

Failure Sketch

Load Dial Reading	Axial Load (lbs.)	Strain	Unit Strain (%)	Corrected Area (sq. ft.)	Stress (PSF)
	0	0	0	0	0
	26.1	0.112	2	22.7	593
	34	0.224	4	22.2	756
	33.1	0.336	6	21.8	721

Wet Density
118.0 (pcf)qu= 760 psfDry Density
94.4 (pcf)su= 380 psf

Unconfined Compressive Strength of Cohesive Soil
Boring MC-148, Sample ST-3, 8.0 to 9.5 feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



6/1/2

Dry Unit Weight of Soil

Field Sampled by Shelby Tube

ASTM D-1587

ASTM D-2166

10930 East 56th Street
Tulsa, Oklahoma 74146
(918)250-0461Job Name: I 49 Missouri Project J7P0601Project No.: 39025019M Date: January 2003Pineville, Missouri to Arkansas State LineBoring MC-148 Sample ST-3 Depth 8.0 to 9.5 feetRecovery 12.5"Qp 3.25 tsfSample Description Lean Clay, with gravel, trace sand, Red Brown**Unit Weight Data**Mold Wt. 1072.5Mold + Soil 2180.5Mass 1108 2.443

gms = lbs.


Tube Sample GeometryDo= 2.813 in. Initial DiameterAo= 6.215 sq. in. Initial AreaAo= 0.0432 sq. ft.Lo= 5.594 in. Initial LengthVo= 34.74 cu. in. Initial VolumeVo= 0.0201 cu. Ft.Lo/Do= 2.0**Moisture Content**Tare No# t46Tare No# Wet Wt + Tare 123.5 gWet Wt + Tare gDry Wt + Tare 107.3 gDry Wt + Tare gTare Wt. 21.2 gTare Wt. gWt of Water 16.2 gWt of Dry Soil 86.1 g**Moisture Content**18.8 %Wt of Water gWt of Dry Soil g**Moisture Content**%**3" Shelby Tube Sample**Proving Ring

Load Dial Reading	Axial Load (lbs.)	Strain	Unit Strain (%)	Corrected Area (sq. ft.)	Stress (PSF)
0	0	0	0	0	0
	27.4	0.112	2	22.7	622
	55.4	0.224	4	22.2	1232
	72.4	0.336	6	21.8	1577
	53.3	0.448	8	21.3	1136
	27.4	0.559	10	20.9	571
	13.3	0.671	12	20.4	271
	10.5	0.783	14	19.9	209
		0.895	16	19.5	0
		1.007	18	19.0	0
		1.119	20	18.5	0

Failure Sketch

Wet Density
121.5 (pcf)qu= 1550 psfDry Density
102.3 (pcf)su= 775 psf

Unconfined Compressive Strength of Cohesive Soil
Boring MC-153, Sample ST-3, 8.5 to 9.4 feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



12h

Dry Unit Weight of Soil

Field Sampled by Shelby Tube

ASTM D-1587

ASTM D-2166


10930 East 56th Street
Tulsa, Oklahoma 74146
(918)250-0461Job Name: I 49 Missouri Project J7P0601Project No.: 39025019M Date: January 2003Pineville, Missouri to Arkansas State LineBoring MC-153 Sample ST-3Depth 8.5 to 9.4 feetRecovery 14"Qp 2.0 tsfSample Description Fat Clay, with sand, trace gravel - Red Brown**Unit Weight Data**Mold Wt. 1072.5Mold + Soil 2199.1Mass 1126.6 2.484


gms = lbs.


Tube Sample GeometryDo= 2.813 in. Initial DiameterAo= 6.215 sq. in. Initial AreaAo= 0.0432 sq. ft.Lo= 5.594 in. Initial LengthVo= 34.74 cu. in. Initial VolumeVo= 0.0201 cu. Ft.Lo/Do= 2.0**Moisture Content**Tare No# t14Tare No# Wet Wt + Tare 130.8 gWet Wt + Tare gDry Wt + Tare 111.5 gDry Wt + Tare gTare Wt. 23.5 gTare Wt. gWt of Water 19.3 gWt of Dry Soil 88 g**Moisture Content**21.9 %Wt of Water gWt of Dry Soil g**Moisture Content**%**3" Shelby Tube Sample**Proving Ring

Failure Sketch

Load Dial Reading	Axial Load (lbs.)	Strain	Unit Strain (%)	Corrected Area (sq. ft.)	Stress (PSF)
0	0	0	0	0	0
	30.5	0.112	2	22.7	693
	57.6	0.224	4	22.2	1281
	83.8	0.336	6	21.8	1825
	82.9	0.448	8	21.3	1767
		0.559	10	20.9	0
		0.671	12	20.4	0
		0.783	14	19.9	0
		0.895	16	19.5	0
		1.007	18	19.0	0
		1.119	20	18.5	0

Wet Density
123.6 (pcf)qu= 1850 psfDry Density
101.3 (pcf)su= 925 psf






424

10.5 California Bearing Ratio Results

California Bearing Ratio
MC-3: Bulk Sample from 5 to 16.3 Feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



○ Top As Soaked
△ Bottom As soaked
● Corrected Top, As Soaked
▲ Corrected Bottom, As Soaked

Corrected CBR Top
As Soaked = 1.7

Corrected CBR Bottom
As Soaked = 1.7

CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2 39025019M
 Calcs: Area of Penetration Piston (in.²): 3.14 MC-3: 5 to 16.3 Feet
 MOISTURE CONTENT DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Wet Soil & Tare (g):	2046.5	774.9	2582.6
	Wt. Dry Soil & Tare (g):	1886.6	684.8	2223.5
	Wt. Tare (g):	373	250.1	371.7
Results:	Wt. of Water (g):	159.90	90.10	359.10
	Wt. of Dry Soil (g):	1513.60	434.70	1851.80
	Moisture Content (%):	10.56421776	20.726938	19.39194297

DENSITY DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Moist Soil & Mold (g):	8532.7	8567.1	8567.1
	Wt. Empty Mold (g):	4319.5	4319.5	4319.5
Results:	Wt. Moist Soil (g):	4213.2	4247.6	4247.6
	Wet Density (lb./ft. ³):	123.9	124.9	124.9
	Dry Density (lb./ft. ³):	112.0327015	103.43958	104.5962038

Top As Soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	2	6.8		0.025
0.050	3	10.2		0.050
0.075	4	13.6		0.075
0.100	5	17.0	1.70	0.100
0.125	6	20.4		0.125
0.150	7	23.8		0.150
0.200	9	30.6	2.04	0.200
0.250	12	40.9		0.250
0.300	15	51.1		0.300
0.400	19	64.7		0.400
0.500	28	95.3		0.500

1.7


Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	2	6.8		0.025
0.050	3	10.2		0.050
0.075	4	13.6		0.075
0.100	5	17.0	1.70	0.100
0.125	6	20.4		0.125
0.150	7	23.8		0.150
0.200	10	34.0	2.27	0.200
0.250	12	40.9		0.250
0.300	15	51.1		0.300
0.400	19	64.7		0.400
0.500	25	85.1		0.500

1.7

Density Correction	
Final Moisture Content	19.39194
Final Moist Wt of Soil	4247.6
Dry Weight of Soil	3557.694
Initial Moisture Content	
Initial Moisture Wt of Soil	4213.2
Weight of Water initial	655.5
Initial Moisture Content	18.4
Initial Density of Soil	
Initial Wet Density	123.9
Initial Dry Density	104.6

California Bearing Ratio
MC-125: Bulk Sample from 1 to 25 Feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



○ Top As Soaked
△ Bottom As soaked
● Corrected Top, As Soaked
▲ Corrected Bottom, As Soaked

Corrected CBR Top
As Soaked = 5.1

Corrected CBR Bottom
As Soaked = 5.1

CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2 39025019M
 Calcs: Area of Penetration Piston (in.²): 3.14 MC-125: 1 to 25 feet

MOISTURE CONTENT DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Wet Soil & Tare (g):	1832.6	1085.8	2251.1
	Wt. Dry Soil & Tare (g):	1597.4	959.2	1951
	Wt. Tare (g):	237.6	241	249.7
Results:	Wt. of Water (g):	235.20	126.60	300.10
	Wt. of Dry Soil (g):	1359.80	718.20	1701.30
	Moisture Content (%):	17.29666127	17.627402	17.63945218

DENSITY DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Moist Soil & Mold (g):	8072.4	8027.3	8027.3
	Wt. Empty Mold (g):	4129.6	4129.6	4129.6
	Wt. Moist Soil (g):	3942.8	3897.9	3897.9
Results:	Wet Density (lb./ft. ³):	115.9	114.6	114.6
	Dry Density (lb./ft. ³):	98.82491805	97.424799	97.4148195

Top As Soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	4	13.6		0.025
0.050	8	27.2		0.050
0.075	12	40.9		0.075
0.100	15	51.1	5.11	0.100
0.125	21	71.5		0.125
0.150	25	85.1		0.150
0.200	34	115.8	7.72	0.200
0.250	44	149.8		0.250
0.300	52	177.0		0.300
0.400	66	224.7		0.400
0.500	80	272.4		0.500

Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	2	6.8		0.015
0.050	5	17.0		0.040
0.075	9	30.6		0.065
0.100	15	51.1	5.11	0.090
0.125	18	61.3		0.115
0.150	21	71.5		0.140
0.200	28	95.3	6.36	0.190
0.250	34	115.8		0.240
0.300	41	139.6		0.290
0.400	54	183.9		0.390
0.500	71	241.7		0.490

Density Correction

Final Moisture Content 17.63945
 Final Moist Wt of Soil 3897.9
 Dry Weight of Soil 3313.429


Initial Moisture Content

Initial Moisture Wt of Soil 3942.8
 Weight of Water initial 629.4
 Initial Moisture Content 16.0

Initial Density of Soil

Initial Wet Density 115.9
 Initial Dry Density 97.4

California Bearing Ratio
 MC-153: Bulk Sample from 4 to 30 Feet
 I 49 Missouri - Project J7P0601
 McDonald County, Missouri



- Top As Soaked
- △ Bottom As soaked
- Corrected Top, As Soaked
- ▲ Corrected Bottom, As Soaked

Corrected CBR Top
 As Soaked = 6.0

Corrected CBR Bottom
 As Soaked = 3.8

CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2 39025019M
 Calcs: Area of Penetration Piston (in.²): 3.14 MC-153: 4 to 30 feet
MOISTURE CONTENT DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Wet Soil & Tare (g):	2728.6	1043.2	2369.8
	Wt. Dry Soil & Tare (g):	2431.9	929.6	2083.2
	Wt. Tare (g):	249.4	237.3	245.9
Results:	Wt. of Water (g):	296.70	113.60	284.60
	Wt. of Dry Soil (g):	2182.50	692.30	1839.30
	Moisture Content (%):	13.59450172	16.409071	15.47327788

DENSITY DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Moist Soil & Mold (g):	8179.2	8178.3	8178.3
	Wt. Empty Mold (g):	4287.9	4287.9	4287.9
	Wt. Moist Soil (g):	3891.3	3890.4	3890.4
Results:	Wet Density (lb./ft. ³):	114.4	114.4	114.4
	Dry Density (lb./ft. ³):	100.7128147	98.255023	99.05128018

Top As Soaked


Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	3	10.2		0.015
0.050	6	20.4		0.040
0.075	10	34.0		0.065
0.100	15	51.1	5.11	0.090
0.125	21	71.5		0.115
0.150	25	85.1		0.140
0.200	32	109.0	7.26	0.190
0.250	38	129.4		0.240
0.300	42	143.0		0.290
0.400	51	173.6		0.390
0.500	58	197.5		0.490

Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	2	6.8		0.005
0.050	4	13.6		0.030
0.075	6	20.4		0.055
0.100	8	27.2	2.72	0.080
0.125	12	40.9		0.105
0.150	15	51.1		0.130
0.200	22	74.9	4.99	0.180
0.250	29	98.7		0.230
0.300	35	119.2		0.280
0.400	46	156.6		0.380
0.500	52	177.0		0.480

Density Correction	
Final Moisture Content	15.47328
Final Moist Wt of Soil	3890.4
Dry Weight of Soil	3369.091
Initial Moisture Content	
Initial Moisture Wt of Soil	3891.3
Weight of Water initial	522.2
Initial Moisture Content	15.5
Initial Density of Soil	
Initial Wet Density	114.4
Initial Dry Density	99.1

California Bearing Ratio
MC-164: Bulk Sample from 1 to 32 Feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



- Top As Soaked
- △ Bottom As soaked
- Corrected Top, As Soaked
- ▲ Corrected Bottom, As Soaked

Corrected CBR Top
As Soaked = 3.1

Corrected CBR Bottom
As Soaked = 5.5

CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2 39025019M
 Calcs: Area of Penetration Piston (in.²): 3.14 MC-164: 1 to 32 feet

MOISTURE CONTENT DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Wet Soil & Tare (g):	710.1	1035.4	2416.7
	Wt. Dry Soil & Tare (g):	646.4	864.9	1996.6
	Wt. Tare (g):	240.8	244.9	247.2
Results:	Wt. of Water (g):	63.70	170.50	420.10
	Wt. of Dry Soil (g):	405.60	620.00	1749.40
	Moisture Content (%):	15.70512821	27.5	24.01394764

DENSITY DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Moist Soil & Mold (g):	8021.4	8216.8	8216.8
	Wt. Empty Mold (g):	4116.8	4116.8	4116.8
Results:	Wt. Moist Soil (g):	3904.6	4100.0	4100.0
	Wet Density (lb./ft. ³):	114.8	120.5	120.5
	Dry Density (lb./ft. ³):	99.21361463	94.541176	97.19874441

Top As Soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	3		10.2	0.025
0.050	5		17.0	0.050
0.075	8		27.2	0.075
0.100	9		30.6	0.100
0.125	10		34.0	0.125
0.150	11		37.5	0.150
0.200	13		44.3	0.200
0.250	15		51.1	0.250
0.300	16		54.5	0.300
0.400	19		64.7	0.400
0.500	21		71.5	0.500

3.1

Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	9		30.6	0.055
0.050	13		44.3	0.080
0.075	18		61.3	0.105
0.100	19		64.7	0.130
0.125	21		71.5	0.155
0.150	23		78.3	0.180
0.200	25		85.1	0.230
0.250	28		95.3	0.280
0.300	29		98.7	0.330
0.400	32		109.0	0.430
0.500	33		112.4	0.530

5.5

Density Correction

Final Moisture Content 24.01395
 Final Moist Wt of Soil 4100.0
 Dry Weight of Soil 3308.08


Initial Moisture Content

Initial Moisture Wt of Soil 3904.6
 Weight of Water Initial 598.5
 Initial Moisture Content 18.1

Initial Density of Soil

Initial Wet Density 114.8
 Initial Dry Density 97.2

California Bearing Ratio
MC-227: Bulk Sample from 0 to 20 Feet
I 49 Missouri - Project J7P0601
McDonald County, Missouri



○ Top As Soaked
△ Bottom As soaked
● Corrected Top, As Soaked
▲ Corrected Bottom, As Soaked

Corrected CBR Top
As Soaked = 7.8

Corrected CBR Bottom
As Soaked = 7.2

hsh

CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2 39025019M
 Calcs: Area of Penetration Piston (in.²): 3.14 MC-227: 0 to 20 feet
MOISTURE CONTENT DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Wet Soil & Tare (g):	1091.2	777.8	2843.4
	Wt. Dry Soil & Tare (g):	966	692.7	2437.2
	Wt. Tare (g):	247.6	236.8	248.4
Results:	Wt. of Water (g):	125.20	85.10	406.20
	Wt. of Dry Soil (g):	718.40	455.90	2188.80
	Moisture Content (%):	17.42761693	18.666374	18.55811404

DENSITY DETERMINATION

		Before Soaking	After Soaking	
			Top 1"	Average
Input:	Wt. Moist Soil & Mold (g):	8338.1	8379.6	8379.6
	Wt. Empty Mold (g):	4127.1	4127.1	4127.1
Results:	Wt. Moist Soil (g):	4211.0	4252.5	4252.5
	Wet Density (lb./ft. ³):	123.8	125.0	125.0
	Dry Density (lb./ft. ³):	105.4295431	105.35714	105.4533475

Top As Soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	7		23.8	0.030
0.050	13		44.3	0.055
0.075	20		68.1	0.080
0.100	24		81.7	0.105
0.125	29		98.7	0.130
0.150	32		109.0	0.155
0.200	41		139.6	0.205
0.250	51		173.6	0.255
0.300	61		207.7	0.305
0.400	76		258.8	0.405
0.500	96		326.9	0.505

7.8

Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	6		20.4	0.025
0.050	9		30.6	0.050
0.075	15		51.1	0.075
0.100	21		71.5	0.100
0.125	29		98.7	0.125
0.150	33		112.4	0.150
0.200	48		163.4	0.200
0.250	62		211.1	0.250
0.300	72		245.1	0.300
0.400	91		309.8	0.400
0.500	105		357.5	0.500

7.2

Density Correction

Final Moisture Content 18.55811
 Final Moist Wt of Soil 4252.5
 Dry Weight of Soil 3586.849


Initial Moisture Content

Initial Moisture Wt of Soil 4211.0
 Weight of Water initial 624.2
 Initial Moisture Content 17.4

Initial Density of Soil

Initial Wet Density 123.8
 Initial Dry Density 105.5

California Bearing Ratio
 MC-284: Bulk Sample from 20 to 51 Feet
 I 49 Missouri - Project J7P0601
 McDonald County, Missouri



CALIFORNIA BEARING RATIO (CBR) TEST RESULTS

CALIFORNIA BEARING RATIO TEST INFORMATION

Input: Diameter of Penetration Piston (in.): 2
Calcs: Area of Penetration Piston (in.²): 3.14
MC-284: 20 to 51 feet

39025019M

MOISTURE CONTENT DETERMINATION

Input:		Before Soaking	After Soaking	
			Top 1"	Average
	Wt. Wet Soil & Tare (g):	1115.4	995.8	3564.7
	Wt. Dry Soil & Tare (g):	1002.7	861.8	3039.6
	Wt. Tare (g):	244	240.8	245.8
Results:	Wt. of Water (g):	112.70	134.00	525.10
	Wt. of Dry Soil (g):	758.70	621.00	2793.80
	Moisture Content (%):	14.85435614	21.5781	18.79518935

DENSITY DETERMINATION

Input:		Before Soaking	After Soaking	
			Top 1"	Average
	Wt. Moist Soil & Mold (g):	8088.5	8244	8244
	Wt. Empty Mold (g):	4117.5	4117.5	4117.5
Results:	Wt. Moist Soil (g):	3971.0	4126.5	4126.5
	Wet Density (lb./ft. ³):	116.7	121.3	121.3
	Dry Density (lb./ft. ³):	101.6482125	99.786968	102.1245899

Top As Soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	11		37.5	0.055
0.050	18		61.3	0.080
0.075	23		78.3	0.105
0.100	28		95.3	0.130
0.125	33		112.4	0.155
0.150	40		136.2	0.180
0.200	46		156.6	0.230
0.250	57		194.1	0.280
0.300	64		217.9	0.330
0.400	82		279.2	0.430
0.500	102		347.3	0.530

7.5

Bottom As soaked

Penetration (in.)	Load Dial (div.)	Load (lbs.)	Stress (lb./in. ²)	Uncorrected CBR Value
0.025	9		30.6	0.025
0.050	19		64.7	0.050
0.075	29		98.7	0.075
0.100	38		132.8	0.100
0.125	48		156.6	0.125
0.150	52		177.0	0.150
0.200	61		207.7	0.200
0.250	67		228.1	0.250
0.300	75		255.4	0.300
0.400	83		282.6	0.400
0.500	86		292.8	0.500

13.3

Density Correction	
Final Moisture Content	18.79519
Final Moist Wt of Soil	4126.5
Dry Weight of Soil	3473.626
Initial Moisture Content	
Initial Moisture Wt of Soil	3971.0
Weight of Water Initial	497.4
Initial Moisture Content	14.3
Initial Density of Soil	
Initial Wet Density	116.7
Initial Dry Density	102.1

11.0 MoDOT TRAFFIC INFORMATION



MEMORANDUM

Missouri Department of Transportation
Transportation Planning
2217 St. Marys Blvd.

TO: Sean L. Matlock-7de
CC: Diane Heckemeyer-de
Ken Fryer-po
Shyam Gupta-br
FROM: Barb Dudenhoeffer **BD**
Transportation Planner
DATE: January 31, 2002
SUBJECT: Design Traffic
Route 71, McDonald County
Rte. H to Arkansas State Line
Job No. J7P0601

Post-it* Fax Note	7671	Date	2/1/2002	# of pages	3
To	JOHN MARTEL		From	SEAN MATLOCK	
Co./Dept	HNTB		Co.	MoDOT	
Phone #	(816) 527-2231		Phone #	(417) 629-3378	
Fax #	(816) 472-4086		Fax #	(417) 629-3314	

We are providing updated estimates of average daily traffic and 18-kip ESAL units for the above project as requested.

<u>US 71</u>	<u>ADT</u>	Daily ESAL Units (Two Way)	
		<u>Flexible</u>	<u>Rigid</u>
Construction Year (2007)	17,200	3,630	6,060
Design Year (2027)	28,700	6,060	10,120
Peak Hour - 8%			
Directional Distribution - 60%			
ADT Trucks - 22%			
Accumulated 20-year ESAL units (thousands)		34,820	58,110
Accumulated 35-year ESAL units (thousands)		75,040	125,240

<u>Route 90</u>	<u>ADT</u>	Daily ESAL Units (Two Way)	
		<u>Flexible</u>	<u>Rigid</u>
Construction Year (2007)	1,220	80	120
Design Year (2027)	2,040	130	200
ADT Trucks - 11%			
Accumulated 20-year ESAL units (thousands)		760	1,130
Accumulated 35-year ESAL units (thousands)		1,630	2,430

January 31, 2002

Page Two

Attached are estimated construction and design year turning movements for the intersection of US 71 and Route 90. The traffic estimates are based on manual and machine counts.

cw

Attachment

J:\analysis\j7p0601.doc

Missouri Highway and Transportation Department

Transportation Management Systems

Turning Movement Diagram and Summary


McDonald County

Station Location: Intersection of US 71 & Rte. 90Date: January, 2002

Base Year: _____

Const. Year: 2007Design Year: 202720 Year Design Factor 1.68

	Base	Const. 2007	Design 2027
North to West		165	275
North to South		8180	13670
North to East		195	325
East to North		195	325
East to West		110	185
East to South		85	140
South to East		85	140
South to North		8180	13670
South to West		335	560
West to South		335	560
West to East		110	185
West to North		165	275



Comments: _____

Jadudenb\m71 90