

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

Introduction

The information in this section is in accordance with the highlighted portion in the following section of the reporting statute. *"(2) A detailed explanation of the methods or criteria employed to select construction projects, **including a listing of any new or reprioritized projects not mentioned in a previous report, and an explanation as to how the new or reprioritized projects meet the selection methods or criteria; ...**"* Section 21.795.3(2), RSMo Supp. 2002 (L. 2003 TAFP HB 668) (emphasis added).

This section identifies projects in the 2007-2011 Highway and Bridge Construction Schedule reprioritized in the 2008-2012 schedule and in state fiscal year 2007.

Projects delayed, accelerated or removed are considered reprioritized. Reprioritization occurs when working with planning organizations, adjusting to unforeseen circumstances or amending schedules to accommodate changes in environmental review or right of way acquisition. With multi-year projects, reprioritization is a normal aspect of the construction process and reflects an effort to efficiently manage the schedule.

An explanation for the date change is included with each project. Many of the projects are urban improvements in the St. Louis and Kansas City metropolitan planning areas that, along with MoDOT, plan the highway and bridge construction in these two areas.

The total number of projects reprioritized (delayed, accelerated and/or removed) is 243, representing 27 percent of the projects in the 2007-2011 schedule. This level is up from last year mainly due to the Safe and Sound Bridge Improvement Project and the Better Roads Brighter Future Program.

The Safe and Sound Bridge Improvement Project incorporated 96 projects identified in the 2007-2011 STIP. The 96 projects are no longer listed individually. Instead, they are included as components of the Safe and Sound Bridge Improvement Program. The Safe and Sound Bridge Improvement Project is an initiative to improve more than 800 bridges around the state by December 31, 2012. A team of contractors and designers will be selected to perform all the work. Each of the bridges will be replaced or repaired and the successful bidder will be required to keep them in good condition for at least 25 years, beginning at the completion of construction.

The Better Roads Brighter Future Program resulted in the acceleration of 33 projects in the 2007-2011 STIP. The Better Roads Brighter Future program picks up where the Smooth Roads Initiative left off, making more roads smoother and safer. It will bring 85 percent of Missouri's major highways to good condition by the end of 2011, and keep

them in good condition. The Better Roads Brighter Future program started in January 2007.

KEY

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Location/Improvement
					Reason(s):

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Andrew	169	1P0554	2009	2008-2012	<p>Replace bridge over the Niagara River 0.1 mile north of Rte. V near Rochester.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Andrew	71	1P0835	2009	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Resurface pavement and shoulders with 3 3/4" asphalt from south of Rte. B in Andrew County to north of Rte. A in Nodaway County.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Andrew	DD	1S0560	2008	2008-2012	<p>Replace bridge deck over Dillon Creek, 0.2 mile south of Rte. I-29 near Country Club Village.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Andrew	H	1S0857	2008	2008-2012	<p>Replace bridge deck over Peddler Creek 3.2 miles north of Rte. A near Fillmore.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Atchison	136	1P0742C	2010	2008-2012	<p>Replace bridge over Cow Branch 2.5 miles east of Rte. 59 south junction near Tarkio.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Atchison	275	1S0937	2008	2008-2012	<p>Replace bridge deck over Kings Branch, 0.4 mile south of the Iowa State line.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Atchison	59	1P1006	2007	2011	<p>Geometric improvements at the intersection with Rte. 136 near Tarkio.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>
Atchison	M	1S0959	2008	2008-2012	<p>Replace bridge deck over Long Branch 5 miles north of Rte. 136 near Tarkio.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Buchanan	59	1P0923	2008	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Resurface driving lanes and shoulders with 1 3/4" asphalt, from Rte. 752 in St. Joseph to Platte County Line.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Buchanan	DD	1S0655	2009	2008-2012	<p>Replace bridge over Malden Creek 1.2 miles east of Rte. E near Gower.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Buchanan	M	1S0974	2008	2008-2012	<p>Replace bridge deck over Sugar Creek, 0.6 mile south of Rte. 116 near Rushville.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Buchanan	O	1S0912	2009	2008-2012	<p>Replace bridge deck over I-29, 1.8 miles south of I-229 interchange, near St. Joseph.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Caldwell	116	1S0987	2009	2008-2012	<p>Replace bridge deck over North Mud Creek 2.5 miles west of Rte. A near Braymer.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Caldwell	36	1P0985	2009	2008-2012	<p>Replace bridge deck on westbound lanes over Union Pacific Railroad 2 miles east of Rte. B near Hamilton.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Caldwell	N	1S0988	2009	2008-2012	<p>Replace bridge deck over Mud Creek 0.9 mile east of Rte. A near Braymer.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Caldwell	U	1S0864	2008	2008-2012	<p>Replace bridge deck over Otter Creek 1.1 miles east of Rte. B near Hamilton.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clinton	A	1S1007	2007	2011	<p>Geometric improvements at the intersection with Rte. T near Turney.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>
Clinton	K	1S0948	2008	2008-2012	<p>Replace bridge deck over Castile Creek 3 miles south of Rte. NN near Plattsburg.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clinton	V	1S0867	2009	2008-2012	<p>Replace bridge deck over I-35 3.3 miles west of Rte. 69 near Lathrop.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Daviess	J	1S0935	2008	2008-2012	<p>Replace bridge deck over Marrowbone Creek 0.6 mile south of Rte. D near Kidder.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Daviess	T	1S0962	2008	2008-2012	<p>Replace bridge deck over Sampson Creek 3 miles west of Rte. 69 near Pattonsburg.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Daviess	Z	1S0961	2008	2008-2012	<p>Replace bridge deck over the Grand River Channel 0.1 mile west of Rte. AA near Pattonsburg.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Dekalb	33	1S0944	2008	2008-2012	<p>Replace bridge deck over West Fork of Lost Creek 3.8 miles south of Rte. 6 near Maysville.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Dekalb	33	1S0945	2008	2008-2012	<p>Replace bridge deck over Branch of Lost Creek 1.1 miles south of Rte. 6 near Maysville.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Dekalb	36	1P0874	2009	2008-2012	<p>Replace bridge deck over Castile Creek 0.4 mile east of Stewartville.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Dekalb	36	1P0921	2008	2007 Was Awarded: 2007	Resurface eastbound lanes and shoulders with 5" asphalt from 1.5 miles east of Rte. 31 (north) to Rte. 33 (north), near Stewartville. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Dekalb	36	1P0990	2009	2008-2012	Replace bridge deck over Grindstone Creek 2.3 miles east of Rte. 33, westbound lane only. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Dekalb	C	1S0989	2009	2008-2012	Replace bridge deck over Grindstone Creek 2 miles north of Rte. 36. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Dekalb	E	1S0949	2008	2008-2012	Replace bridge deck over North Fork of Lost Creek, 1.5 miles east of Rte. A near Fairport. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Dekalb	F	1S0943	2008	2008-2012	Replace bridge deck over Crooked Creek 3.6 miles south of Rte. 169 near Union Star. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Dekalb	V	1S0991	2009	2008-2012	<p>Replace bridge deck over Third Fork of Platte River 0.1 mile west of Rte. F.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Gentry	UU	1S0881	2008	2008-2012	<p>Replace bridge deck over Turkey Creek 1.5 miles south of Rte. M near Stanberry.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Harrison	136	1P0879	2009	2008-2012	<p>Replace bridge over Sugar Creek 1.4 miles east of Rte. 146 near Bethany.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Harrison	69	1P1011	2007	2009	<p>Geometric revisions and realignment of Rte. 136 to intersect with Rte. 13.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>
Harrison	69	1P1012	2007	2009	<p>Geometric revisions at the intersection of Rte. 69 and Rte. 136.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Harrison	AA	1S0947	2008	2008-2012	<p>Replace bridge deck over Big Creek 1.2 miles east of Rte. 69 near Bethany.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Harrison	HH	1S0946	2008	2008-2012	<p>Replace bridge deck over Lotts Creek, 1.5 miles north of Rte. 46 near Allendale.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Harrison	KK	1S0958	2008	2008-2012	<p>Replace bridge deck over Shain Creek 1 mile east of Rte. 69 near the Iowa state line.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Harrison	M	1S0955	2008	2008-2012	<p>Replace bridge deck over West Fork of Big Creek 1.7 miles west of Rte. 69 near Eagleville.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Holt	111	1S0608	2008	2008-2012	<p>Replace bridge deck over Cannon Creek 1.1 miles south of Rte. 159.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Nodaway	VV	1S0964	2008	2008-2012	<p>Replace bridge deck over Long Branch 0.7 mile south of Rte. N near Conception Junction.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Carroll	24	2P0417	2009	2008	<p>Right of way acquisition and replace bridge over Wild Cat Creek 1.5 miles east of Rte. 139.</p> <p>Reason(s): The project was accelerated due to coordination with outside agencies.</p>
Linn	36	2P0750	2010	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Resurface pavement and rehabilitate bridges to provide smoother pavement from 2 miles west of Rte. 11 east to Macon County line. Project involves bridges G0657, G0659 and G0815.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Livingston	36	2P0751	2008	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Resurface pavement to provide smoother pavement from Caldwell County line to Rte. 65 in Chillicothe.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Macon	36	2P0769	2009	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Diamond grind and overlay pavement to provide smoother pavement and rehabilitate bridges A2041 and L0569 from Middle Fork Chariton River to end of dual lanes east of Macon.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Macon	36	2P0772	2011	2010	Resurface existing pavement from Kellogg Street in Macon to Shelby County line. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Putnam	136	2P0448	2009	2008	Replace bridge over Chariton River, and replace overflow bridges from approx. 0.1 mile west of Rte. N to approx. 0.6 mile east of Putnam-Schuyler County line. Reason(s): The project was accelerated due to additional funding made available from practical design savings.
Randolph	63	2P0771	2010	2008	Resurface pavement and provide edgeline rumble strips from Rte. 24 to Boone County line. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Saline	240	2P0754	2007	N/A	Paint bridge, mill asphalt, overlay, replace 3 joints, 5% .5 sole repair and structural steel repair. Project involves bridge G0069 over Missouri River at Glasgow on Rte. 240. Reason(s): The project was removed and incorporated into 2P0793.
Various	Various	2P0774	2011	N/A	Annual resurfacing of major routes in District 2. Reason(s): The project will be accomplished by MoDOT maintenance forces.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Audrain	K	3S0737	2009	2008-2012	Grading, paving and replace bridge over Sandy Creek 1.5 miles east of Rte. W east junction. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Clark	AA	3S0653	2007	2008	Bridge project over Linn Creek 2.9 miles south of Rte. NN. Reason(s): The project was delayed due to bids being rejected by the MHTC.
Clark	D	3S0718	2008	2008-2012	Rehabilitate bridge over Wyaconda River 0.5 mile east of Rte. M. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Clark	NN	3S0654	2008	2008-2012	Rehabilitate bridge over Fox River 4.1 miles east of Rte. AA. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Knox	156	3S0445	2009	2008-2012	Grading, paving and rehabilitate bridge over Salt River 2 miles east of Macon County line. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Knox	E	3S0447	2008	2008-2012	Grading, paving and replace bridge over Troublesome Creek 3.4 miles south of Rte. 6. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Lewis	61	3P0725	2008	N/A	Pavement rehabilitation on southbound lanes from 0.8 mile south of Clark County line to 0.4 mile south of Bus. Rte. 61 (3 disconnected sections). Reason(s): The project was removed due to performing projects in combination. Project was Incorporated into 3P0711.
Lincoln	D	3S0465	2008	2008-2012	Grading, paving and replace bridge over Turkey Creek 2.4 miles south of Rte. TT. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Lincoln	E	3S0468	2009	2008-2012	Grading, paving and replace bridge over Little Lead Creek 2.5 miles east of Rte. O north junction. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Marion	24	3P0731	2009	2007 Was Awarded: 2007	Rehabilitate pavement on northbound lanes from 0.5 mile north of Rte. 6 to 0.3 mile south of Bus. 61 south of Palmyra. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Marion	24	3P0732	2009	N/A	<p>Pavement rehabilitation on northbound lanes from 0.5 mile north of Rte. 6 to 2.9 miles north of Rte. 168.</p> <p>Reason(s): The project was removed due to performing projects in combination. Project was incorporated into 3P0731.</p>
Marion	36	3P0715	2010	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Pavement improvements on eastbound concrete pavement from east of Shinn Lane to new concrete pavement. Project involves bridge A0088.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Marion	61	3P0704	2008	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Rehabilitate pavement on southbound lanes from 0.9 mile west of Rte. KK south 5.7 miles.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Marion	61	3P0730	2009	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Rehabilitate pavement on the southbound lanes from 0.5 mile north of Rte. 168 to 0.9 mile west of Rte. KK. Project involves bridge A0556.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Monroe	151	3S0477	2009	2008-2012	<p>Grading, paving and replace bridge over Reese Fork Salt River 0.1 mile south of Rte. M north junction.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Monroe	D	3S0735	2009	2008-2012	Grading, paving and rehabilitate bridge over Long Branch Creek 3.0 miles east of Rte. Z. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Pike	M	3S0656	2010	2008-2012	Grading, paving and replace bridge over South Branch Indian Creek 0.3 mile south of Rte. V. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Pike	V	3S0384	2008	2008-2012	Grading, paving and replace bridge over Indian Creek 3.3 miles west of Rte. M. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Ralls	P	3S0739	2009	2008-2012	Rehabilitate bridge over Spencer Creek 3.2 miles south of Rte. JJ. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Scotland	D	3S0743	2009	2008-2012	Grading, paving and rehabilitate bridge over North Fork Middle Fabius 2.7 miles east of Schuyler County. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Shelby	DD	3S0512	2008	2008-2012	Grading, paving and replace bridge over Otter Creek 2.4 miles east of Rte. 151. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Cass	58	4P1488	2008	2007 Was Awarded: 2007	Replace bridge over Middle Big Creek 2.25 miles east of Rte. 291. Reason(s): This project was accelerated due conditions deteriorating faster than expected.
Cass	71	4P1707	2007	2008	Replace bridges and upgrade interchange at 163rd Street and Rte. Y. Reason(s): The project was delayed due to coordination with outside agencies.
Cass	O	4S1799	2008	2008-2012	Replace bridge deck over Grand River. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Cass	W	4S1089	2010	2008-2012	Replace bridge deck over South Fork of Grand River 5.1 miles south of Rte. O between Freeman and Archie. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Cass	Y	4S1798	2008	2008-2012	<p>Replace bridge deck over Massey Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	1	4S1843	2010	2008	<p>Pavement and shoulder treatments from I-35 to Rte. 210 in the City of Kansas City.</p> <p>Reason(s): The project was accelerated due to the Better Roads Brighter Future program.</p>
Clay	10	4P1816	2009	2008-2012	<p>Replace bridge deck over Rte. 69.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	169	4P1845	2009	2008	<p>Pavement treatments southbound from I-29 to Barry Road in the City of Kansas City.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>
Clay	169	4P1846	2009	2008	<p>Various pavement and shoulder treatments from 1 mile north of I-435 to 108th Street in the City of Kansas City.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Clay	169	4S1880	2007	2008	Experimental test section for various thin preventive maintenance pavement treatments northbound from I-29 to south of Barry Road in the City of Kansas City. Reason(s): The project was delayed due to bids being rejected by the MHTC.
Clay	35	4I1694	2007	2008	Interchange improvements at I-35/Rte. 69/Rte. 33. Reason(s): The project was delayed due to coordination with outside agencies.
Clay	435	4I1331	2008	2007 Was Awarded: 2007	Resurfacing of pavement and shoulders from Platte County line to 108th Street. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Clay	435	4I1332	2008	2007 Was Awarded: 2007	Resurfacing of pavement and shoulders from 108th Street to Rte. 69. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Clay	69	4S1840	2009	2008	Pavement and shoulders treatments from I-35 north junction to I-35 south junction through the City of Claycomo. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Clay	92	4P1387	2008	2008-2012	<p>Replace bridge over First Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	92	4P1815	2009	2008-2012	<p>Redeck bridge over Williams Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	A	4S1836	2009	2008-2012	<p>Replace bridge over the Fishing River.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	CC	4S1470	2009	2008-2012	<p>Replace bridge deck over Clear Creek 1.5 miles west of Rte. 33 near Holt.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Clay	N	4S1473	2009	2008-2012	<p>Replace bridges over Fishing River and Fishing River Overflow 2 miles north of Rte. 210 to 3 miles north of Rte. 210.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Henry	2	4S1179	2010	2008-2012	Replace Bridge over Tebo Creek with a triple box culvert 0.6 mile south of Johnson County. To be combined with 4S1412. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Henry	2	4S1412	2010	2008-2012	Replace bridge over Middle Tebo Creek 0.1 mile east of Rte. 23. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Henry	7	4P0979	2009	2008-2012	Redeck bridge over Big Creek Overflow and over Fields Creek 1.4 miles north of and 2 miles south of Rte. O. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Henry	K	4S1803	2008	2008-2012	Replace bridge deck over S. Grand River. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Henry	N	4S1802	2008	2008-2012	Replace bridge deck over Big Creek. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Henry	O	4S1800	2008	2008-2012	<p>Replace bridge deck over Honey Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Jackson	150	4U1130	2008	2009	<p>Widen to four lanes from Rte. 71 to Rte. 291.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>
Jackson	24	4P1364	2007	2008	<p>Replace bridge over Missouri Pacific Railroad between Overton Avenue and Huttig Avenue in Independence.</p> <p>Reason(s): The project was delayed due to a right of way condemnation process.</p>
Jackson	24	4P1424	2009	2008-2012	<p>Replace bridge 0.9 mile east of I-435 (Rock Creek west of Brookside Avenue).</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Jackson	24	4S1764	2008	N/A	<p>Paint bridge over Cambridge Avenue and Burlington Northern Santa Fe Railroad.</p> <p>Reason(s): The project was removed and incorporated into 4S2011.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jackson	35	411757	2007	N/A	<p>Paint bridge over 23rd Street Traffic way.</p> <p>Reason(s): The project was removed and incorporated into 4I2012.</p>
Jackson	350	4S1848	2009	2008-2012	<p>Rehabilitate and replace bridges on Blue Ridge Blvd.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Jackson	435	4I1121B	2007	2008	<p>Add lanes to ramps and Front Street from River Front Road south to Hawthorne Road in the City of Kansas City.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Jackson	470	4I1641B	2007	2008	<p>Construction of half diamond interchange at Pryor Road and installation of a collector distributor lane on EB I-470.</p> <p>Reason(s): The project was delayed due to a right of way condemnation process.</p>
Jackson	470	4I1641C	2008	N/A	<p>Construction of a half diamond interchange at Pryor Road and installation of a collector distributor lane on EB I-470.</p> <p>Reason(s): The project was removed and incorporated into 4I1641D.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jackson	7	4S1752	2007	2008	<p>Improve intersection at Colbern Road.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Jackson	70	4I1755	2008	N/A	<p>Paint bridges over Manchester Traffic way.</p> <p>Reason(s): The project was removed and incorporated into 4I2013.</p>
Jackson	71	4P1429	2007	2008	<p>Interchange revisions, including widening to add lanes, replace bridges, and new bridges at Rte. 150 in the cities of Grandview and Kansas City.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Jackson	D	4S1830	2009	2008	<p>Pavement and shoulder treatments from Rte. 150 to Rte. 58 near the City of Belton.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>
Johnson	131	4S0957	2008	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Replace bridge over Blackwater River 1.3 miles south of Lafayette County line.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Johnson	2	4S1805	2008	2008-2012	<p>Replace bridge deck over Big Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Johnson	DD	4S1806	2008	2008-2012	<p>Replace bridge deck over Clear Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Johnson	PP	4S1804	2008	2008-2012	<p>Replace bridge deck over Clear Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Lafayette	13	4P1103	2008	2009	<p>Two-lane relocation on four-lane right of way from Rte. 24 to County Road 113 (existing Rte. 13).</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>
Lafayette	23	4S1813	2009	2008-2012	<p>Replace bridge over Davis Creek.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Lafayette	24	4P1812	2008	2008-2012	Rehabilitate bridges over Big Sni-a-Bar and Little Sni-a-Bar Creeks. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Platte	29	4I1662	2007	2008	Bridge improvements at Line Creek. Reason(s): The project was delayed due to bids being rejected by the MHTC.
Platte	435	4I1335	2009	2008	Resurface pavement and shoulders from I-29 south junction to Clay County line. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Platte	435	4I1847	2010	2007 Was Awarded: 2007	Ultra-thin bonded wearing surface on pavement and resurface shoulders from I-29 to the bridge over the Missouri River. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Platte	45	4P1567	2007	2008	Construct a roundabout to relocate Rte. K and Union Chapel Road 600' west of the intersection of existing Rtes. 45 and K near the City of Parkville. Reason(s): The project was delayed due to coordination with outside agencies.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Platte	635	4I1756	2008	N/A	Paint bridge over Union Pacific railroad and Missouri River. KDOT to reimburse 50% of costs per cost share agreement. Reason(s): The project was removed and incorporated into 4I2014.
Platte	B	4S1454	2009	2008-2012	Replace bridge deck over Platte River 3 miles north of Rte. 92 east of Platte City. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Platte	E	4S1455	2008	2008-2012	Replace bridge 1.6 miles east of Rte. I-29. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Platte	H	4S1818	2009	2008-2012	Replace bridge deck over I-29. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Platte	V	4S1817	2009	2008-2012	Replace bridge deck over Jordan Branch. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Ray	10	4L0600H	2007	2008	<p>Pavement treatments from Rte. 10 to Rte. 13</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Ray	C	4S1160	2008	2008-2012	<p>Replace bridge at Rocky Fork Creek and Swafford Branch 1.9 and 1.5 miles north of Rte. U.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>
Various	Various	4P1760	2007	2008	<p>Pavement treatment to improve safety at various urban locations.</p> <p>Reason(s): The project was delayed due to the extension of an existing construction contract.</p>
Various	Various	4P1761	2007	2008	<p>Pavement treatment to improve safety at various rural locations.</p> <p>Reason(s): The project was delayed due to the extension of an existing construction contract.</p>
Benton	65	5P0904	2008	2012	<p>Paint structural steel of bridge over Osage River south of Warsaw.</p> <p>Reason(s): The project was delayed due to scope changes and redesigns.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Benton	7	5P0903	2008	2012	Paint structural steel for bridge over Truman Lake. Reason(s): The project was delayed due to scope changes and redesigns.
Benton	7	5P0918	2008	2012	Paint structural steel for bridge over Truman Lake. Project involves bridge A3465. Reason(s): The project was delayed due to scope changes and redesigns.
Camden	5	5P0905	2009	2012	Structural repairs, railing repair and painting of bridge over Lake of the Ozarks (Hurricane Deck). Reason(s): The project was delayed due to scope changes and redesigns.
Camden	54	5P0921	2008	2007 Was Awarded: 2007	Mill and 1 3/4" thin lift resurfacing west of Rtes. 5 and 7 to west of Rte. KK. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Camden	A	5S0852	2008	2008-2012	Bridge replacement over Barnett Creek 1.0 mile south of Rte. E. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Cole	B	5S0902	2007	2012	Structural repairs, deck repairs and painting for bridge over Osage River. Reason(s): The project was delayed due to preventative maintenance being performed on the bridge by MoDOT forces.
Maries	BB	5S0756	2008	2008-2012	Grading, paving and replace bridge over Little Maries River, 2 miles west of Rte. 133. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Miller	MM	5S0860	2008	2008-2012	Bridge replacement over J Buster Creek 2.7 miles south of Rte. 54. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Miller	U	5L0700F	2007	N/A	Thin lift resurfacing from Rte. 42 to end. Reason(s): The project will be accomplished by MoDOT maintenance forces.
Morgan	BB	5S0862	2008	2008-2012	Replace bridge over Richland Creek 1.1 miles north of Rte. D. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Osage	50	5P0868	2008	2007 Was Awarded: 2007	Resurfacing and shoulder stabilization from 0.5 mile east of Rte. 89 south Jct. east to 0.1 mile west of Rte. 19 Jct. in Gasconade County. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Pettis	65	5P0556	2008	2008-2012	Replace bridge deck over Cedar Creek 1.4 miles north of Rte. HH. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Pettis	U	5S0863	2008	2008-2012	Grading, paving and replace bridge over Spring Fork Creek, 1.6 miles south of Rte. V. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Pettis	W	5S0864	2008	2008-2012	Grading, paving and replace bridge over Flat Creek, 4.4 miles south of Rte. 50. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Various	Various	5P0944	2011	N/A	Thin lift overlay projects across the district in central Missouri area. Reason(s): The project will be accomplished by MoDOT maintenance forces.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Franklin	100	6S1597	2007	2008	<p>Replace bridge 0.5 mile east of Rte. 185 at Little Boeuf Creek.</p> <p>Reason(s): The project was delayed due to a value engineering study (cost savings).</p>
Franklin	100	6S2032	2007	2008	<p>Resurface, pavement repair, and shoulder improvements from I-44 to Rte. OO.</p> <p>Reason(s): The project was delayed due to additional requirements after establishment of the award date.</p>
Franklin	44	6I2066	2008	2009	<p>Add restrooms at the Shaw Nature Reserve in Gray Summit.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Franklin	F	6S1799	2009	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Mill and resurface pavement from 1st Street to Rte. O.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>
Jefferson	141	6S1907	2009	2008-2012	<p>Rehabilitate bridge deck over Rte. 21.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jefferson	67	6L0700F	2007	N/A	<p>Pavement treatments from I-55 to south of Rte. 110.</p> <p>Reason(s): The project will be accomplished by MoDOT maintenance forces.</p>
St. Charles	364	6U1028E	2007	2008	<p>Grading, drainage, paving, one-way outer roads, bridges, retaining walls, signing, signals and lighting 0.5 mile west of Harvester Drive to 0.4 mile east of Harvester Drive.</p> <p>Reason(s): The project was delayed due to a value engineering study (cost savings).</p>
St. Charles	70	6I1734	2007	2008	<p>Widen I-70 westbound off-ramp, traffic signal and widen Fifth Street.</p> <p>Reason(s): The project was delayed due to right of way process taking longer than expected.</p>
St. Charles	70	6I1995	2007	2008	<p>Addition of a dual right turn lane to the westbound off-ramp at Wentzville Parkway.</p> <p>Reason(s): The project was delayed due to bids being rejected by the MHTC.</p>
St. Charles	94	6S1864	2010	2008	<p>Pavement treatment from Rte. D to Rte. 40 and outer road south of Rte. 94.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Charles	C	6L0700C	2007	2008	<p>Pavement repair and pavement treatment from Mid Rivers Mall Drive to end of state maintenance.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
St. Louis	109	6S1805	2009	2008	<p>Mill and resurface pavement from Rte. CC to Rte. 100.</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>
St. Louis	170	6I1924	2009	2011	<p>Structural steel painting on bridges from Nyflot to Scudder Road.</p> <p>Reason(s): The project was delayed due to performing projects in combination. (6I1954)</p>
St. Louis	170	6I2068	2007	2008	<p>Interchange improvements and sidewalks at Scudder Road.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
St. Louis	267	6S1789	2009	<p>2007</p> <p>Was Awarded: 2007</p>	<p>Mill and resurface including signals, guardrail, repair pavement and curb upgrade from 150' north of Bayless Avenue to 450' north of Rte. 61/67 (Lindberg Boulevard).</p> <p>Reason(s): The project was accelerated due to conditions deteriorating faster than expected.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Louis	270	6I2029	2007	2008	Upgrade guardrail at various locations on I-270 from Dorsett to Riverview Drive and on I-70 from the Blanchette Bridge to Goodfellow Boulevard. Reason(s): The project was delayed due to bids being rejected by the MHTC.
St. Louis	270	6I2070	2007	N/A	Replace interchange at Dorsett Road. Reason(s): The project was removed due to the work being incorporated into another project. (6I1830B)
St. Louis	340	6S1593	2007	2008	Soundwalls from Clarkson Farm Drive to south of Kehrs Mill Road, Clarkson Crossing, Forest Hills and Westhampton. Reason(s): The project was delayed due to additional information needed after establishment of the letting date.
St. Louis	364	6S1824	2007	2012	Sound abatement at Red Robin Court. Reason(s): The project was delayed due to coordination with outside agencies.
St. Louis	364	6U1045B	2008	2009	Grading, paving and bridges from Bennington Road to I-270. Reason(s): The project was delayed to minimize traffic impacts expected from the I-64 reconstruction.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Louis	64	6I0978C	2008	2007 Was Awarded: 2007	Lower MetroLink rail line approximately 20', to obtain needed profile for new I-64 at St. Louis Terminal Railroad, proposed MetroLink crossing. Reason(s): The project was accelerated due to coordination with outside agencies.
St. Louis	64	6I0978F	2007	N/A	Demolition of structures to prepare for future roadway construction from I-170 to Big Bend. Reason(s): The project was removed due to the work being incorporated into another project. (6I0978)
St. Louis	67	6P1828	2009	2008	Add turn lanes and improve access control at Patterson Road and Lindsay Lane intersections. Reason(s): The project was accelerated to be let in combination with 6P1829 (cost savings).
St. Louis	67	6P1829	2009	2008	Pavement treatment from I-270 to Rte. AC. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
St. Louis	CC	6S1807	2009	2007 Was Awarded: 2007	Mill and resurface pavement from Rte. 109 to Chesterfield Airport Road. Reason(s): The project was accelerated due to conditions deteriorating faster than expected.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Louis	D	6S1794	2008	2008-2012	Rehabilitate bridge over branch of the River Des Peres west of Rte. 180 Spur at Pennsylvania Avenue. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
St. Louis City	55	6I1838	2007	2008	Install ITS devices on I-55 from I-70 to Rte. M and I-64 from I-170 to Sara Street. Reason(s): The project was delayed due to the design of plans being behind schedule.
St. Louis City	55	6I2048	2007	2008	Street and pedestrian lighting, sidewalks, curb replacement, drainage, and landscaping at 7th Street. Reason(s): The project was delayed due to coordination with outside agencies.
St. Louis City	64	6I0985	2010	2009	Replace lighting on double deck structure and Poplar Street Bridge from east of 21st Street to Poplar Street Bridge. Reason(s): The project was accelerated to address safety concerns.
St. Louis City	64	6I0985J	2008	2009	Seismic retrofit and replace drainage system from west of 11th Street to west of 7th Street. Reason(s): The project was delayed due to a right of way condemnation process.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Louis City	64	6I0985M	2008	2009	Seismic retrofit work at General Services Administration (GSA) including painting of the structure between 11th Street and 14th Street. Reason(s): The project was delayed due to performing projects in combination. (6I0985J, 6I0985O)
St. Louis City	64	6I1897	2009	2011	Replace bridge over Jefferson Avenue. Reason(s): The project was delayed to accelerate a higher regional priority.
St. Louis City	Riverfront	6O0010	2007	2008	Land acquisition for Confluence Greenway/Riverfront Trail Development along the riverfront from north of Laclede's Landing to the Old Chain of Rocks Bridge. Reason(s): The project was delayed due to coordination with outside agencies.
Various	Various	6P2042	2008	N/A	Bridge, pavement and traffic systems preservation and operational improvements on various routes in the St. Louis area. Reason(s): The project was removed due to incorporating work into another project. (6P2042B)
Barry	39	7S0808	2009	2012	Structural repairs, joint repairs, deck repairs and painting bridge over Table Rock Lake 0.4 mile south of Rte. YY. Reason(s): The project was delayed to accelerate a higher statewide major bridge priority.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jasper	249	7U0436	2008	2007 Was Awarded: 2007	Paving to add lanes for a dual divided highway from Rte. 171 to Rte. 66. Reason(s): The project was accelerated to allow a four-lane segment to open approximately one year earlier than previously scheduled.
Jasper	571	7S0836	2009	2008	Pavement improvement from 0.3 mile north of Rte. 71 (south) to Rte. 71 (south) in Carthage. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Jasper	66	7S0835	2009	2008	Pavement improvement from 0.4 mile west of Bus. 71 to 0.1 mile west of Bus. 71 in Joplin. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Jasper	71	7P0833	2009	2008	Pavement and bridge improvement from 20th Street in Joplin to Rte. 175. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Jasper	FF	7S0837	2009	2008	Pavement improvement to disconnected sections from east of Bus. 71 to 0.1 mile east of Rte. 71. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jasper	M	7S0661	2009	2008-2012	Grading, paving and replace bridge over North Fork of Spring River 3 miles west of Rte. 71. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Lawrence	44	7I0599	2011	2009	Grading, bridge, and paving to replace interchange at Rte. 39 in Mount Vernon. Reason(s): The project was accelerated due to practical design savings.
McDonald	71	7P0601	2010	2009	Grading, bridges and paving to provide a freeway from Pineville (Rte. H) to the Arkansas State line. Reason(s): The project was accelerated due to schedule changes involving the Arkansas portion of the bi-state project (Bella Vista Bypass).
McDonald	71	7P0601L	2008	N/A	Grading and bridges to provide a freeway from Pineville (Rte. H) to the Arkansas State line. Reason(s): The project was removed due to the work being incorporated into another project. (7P0601)
Newton	71	7P0840	2009	N/A	Diamond grind various bridge decks in Newton and McDonald counties. Reason(s): The project was removed due to the work being incorporated into another project. (7P0733)

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St. Clair	82	7P0542	2008	2008-2012	Grading, paving and replace bridge over Coon Creek 0.4 mile west of Rte. K. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Various	Various	7P0824	2010	N/A	Pavement improvements on major roadways in the Southwest Missouri area. Reason(s): The project was removed due to splitting general project into specific locations. (7P0824B, 7P0824C, 7P0824D, 7P0824E)
Vernon	71	7P0813	2008	N/A	Mill and resurface on northbound lanes from 2.3 miles north of Rte. E to 0.8 mile south of Rte. E. Reason(s): The project was removed due to the work being incorporated into another project. (7P0838)
Vernon	71	7P0838	2009	2008	Resurface disconnected sections from 0.3 mile south of Highland Avenue in Nevada to 2.7 miles south of Rte. 126. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Vernon	N	7S0548	2010	2008-2012	Grading, paving and replace bridge over fork of Little Drywood Creek 2.3 miles west of Rte. 71. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Dallas	65	8P0696	2007	N/A	Resurface 1-24' pavement from 0.8 mile south of Rte. 32 (Buffalo) to Rte. EE. Reason(s): The project was removed due to work being incorporated into another job. (8P0833 & 8P0833B)
Dallas	65	8P0779	2007	2008	Add left-turn lanes at Rte. C intersection north of Buffalo. Reason(s): The project was delayed due to a right of way condemnation process.
Greene	125	8S0563	2008	2008-2012	Replace bridge over James River 0.5 mile north of Rte. AD. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Greene	44	8I0867	2008	N/A	SFY 2008 on-call guard cable repair in the Ozarks Transportation Organization area. Reason(s): The project was removed due to the work being incorporated into another project. (8I0869)
Greene	44	8I0868	2009	N/A	SFY 2009 on-call guard cable repair in the Ozarks Transportation Organization area. Reason(s): The project was removed due to the work being incorporated into another project. (8I0870)

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Greene	44	8S0788	2007	2008	Add left turn lanes, improved right turns and signals at Chestnut Expressway and National Avenue in Springfield. Reason(s): The project was delayed due to coordination with outside agencies.
Greene	60	8P0692C	2007	2008	Roadway improvements at the James River Freeway/Glenstone Avenue interchange in Springfield. Reason(s): The project was delayed due to scope changes and redesigns.
Greene	Various	8P0761	2007	2008	Design and construct a traffic management center for the Springfield area. To be let by the City of Springfield. Fed. No. ITS-0329(801) 100% fed. Reason(s): The project was delayed due to coordination with outside agencies.
Laclede	44	8U0576	2008	2007 Was Awarded: 2007	Improve Business Loop 44 west interchange in Lebanon. Reason(s): The project was accelerated due to coordination with outside agencies.
Laclede	5	8P0845	2007	N/A	Pave shoulders to prevent edge rutting from south of Camden County line to north of Rte. VV. Reason(s): The project was removed due to incorporating work into another project. (8P0902)

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Polk	123	8S0726	2008	2008-2012	Remove and replace deck and approach slabs plus miscellaneous work on bridge A2081 over Little Sac River 0.8 mile south of Aldrich and Rte. T. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Polk	AA	8S0729	2008	2008-2012	Remove and replace deck and approach slabs plus miscellaneous work on bridge over Hominy Creek, 2.5 miles north of Rte. 32. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Various	Various	8I0869	2008	2007 Was Awarded: 2007	SFY 2008 on-call guardrail and guard cable repair in the Ozarks Transportation Organization area. Reason(s): The project was accelerated due to coordination with outside agencies.
Various	Various	8I0870	2009	2008	SFY 2009 on-call guardrail and guard cable repair in the Ozarks Transportation Organization area. Reason(s): The project was accelerated due to coordination with outside agencies.
Various	Various	8P0871	2008	N/A	SFY 2008 on-call guard cable repair throughout non-metropolitan District 8. Reason(s): The project was removed due to performing projects in combination. (8P0873)

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Various	Various	8P0872	2009	N/A	SFY 2009 on-call guard cable repair throughout non-metropolitan District 8. Reason(s): The project was removed due to performing projects in combination. (8P0874)
Various	Various	8P0873	2008	2007 Was Awarded: 2007	SFY 2008 on-call guardrail and guardcable repair throughout non-metropolitan District 8. Reason(s): The project was accelerated due to coordination with outside agencies.
Various	Various	8P0874	2009	2008	SFY 2009 on-call guardrail and guard cable repair throughout non-metropolitan District 8. Reason(s): The project was accelerated due to coordination with outside agencies.
Various	Various	8P0877	2007	N/A	SFY 2007 Pavement improvements on major routes throughout the Ozarks Transportation Organization area. Reason(s): The project was removed and replaced by 8P0877B.
Various	Various	8P0878	2008	N/A	SFY 2008 pavement improvements on major routes throughout the Ozarks Transportation Organization area. Reason(s): The project was removed and replaced by 8P0878B & 8P0878C.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Various	Various	8P0879	2009	N/A	SFY 2009 pavement improvements on major routes throughout the Ozarks Transportation Organization area. Reason(s): The project was removed and replaced by 8P0879B & 8P0879C.
Various	Various	8P0885	2008	N/A	SFY 2008 pavement improvements on major routes throughout non-metropolitan District 8. Reason(s): The project was removed and replaced by 8P0885B, 8P0885C & 8P0885D.
Various	Various	8P0886	2009	N/A	SFY 2009 pavement improvements on major routes throughout non-metropolitan District 8. Reason(s): The project was removed and replaced by 8P0886C, 8P0886D & 8P0886E.
Various	Various	8P0892	2007	N/A	SFY 2007 pavement improvements on major routes throughout non-metropolitan District 8. Reason(s): The project was removed and replaced by 8P0892B.
Various	Various	8Q0895	2007	2008	Implementation of ITS infrastructure in the Branson Area. Reason(s): The project was delayed due to the design of necessary software being behind schedule.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Crawford	8	9P0567	2008	2007 Was Awarded: 2007	Asphalt overlay and paved shoulders from Steelville to Rte AA in Washington County and from Rte 21 to the St. Francois County line (2 disconnected sections). Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Howell	60	9P0381	2008	N/A	Grading, paving and bridges for additional lanes. Reason(s): The project was removed due to the work being incorporated into another project. (9P0381B, 9P0381C & 9P0381D)
Howell	63	9P0566	2011	2008	Widen and construct passing/climbing lanes from south of Rte. ZZ to north of Rte. 19 North. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Phelps	63	9P0545	2008	2007 Was Awarded: 2007	Add climbing/passing lanes and resurface from Rte. CC in Rolla to 3.6 miles south of Little Piney River. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Phelps	63	9P0578	2010	N/A	Construct paved shoulders to improve safety on Rte. 63 from north of Rolla to Maries County line. Reason(s): This project work was incorporated into 9P0537.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Shannon	60	9P0359B	2007	2008	Grading, paving and bridges to add lanes for divided highway from 0.35 miles east of Rte. DD in Shannon County to 3.5 miles east of Rte. J in Carter County. Reason(s): The project was delayed due to scope changes and redesigns.
Texas	63	9P0527	2009	2008-2012	Replace bridge deck on Arthur Creek Bridge on Rte. 63 approximately 4.3 miles south of Rte. BB. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Texas	63	9P0528	2009	2008-2012	Replace and widen bridge deck for Bender Creek Bridge approximately 3.8 miles south of Rte. BB. Project involves bridge A0671. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Various	V	9S0557	2010	2008	Resurface and construct shoulders from Rte. 21 in Iron County to Rte. 67 in St. Francois County at Farmington. Reason(s): The project was accelerated due to additional funding made available from practical design savings.
Butler	67	0P0925	2009	2007 Was Awarded: 2007	Resurface with 3 3/4" asphalt from 0.5 mile south of Rte. 160 to the Arkansas State Line. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Cape Girardeau	25	0P0904	2008	2009	Intersection improvements at the intersection of Rtes. 25 and 77 at Blomeyer. Reason(s): The project was delayed due to coordination with outside agencies.
Cape Girardeau	34	0P0849	2009	2008-2012	Grading and paving and replace bridge over Byrd Creek at 2.5 miles west of Rtes. 72/34 intersection. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Cape Girardeau	34	0P0850	2009	2008-2012	Grading, paving and replace two bridges 0.7 mile east of Rtes. OO/ UU intersection at Burfordville. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.
Cape Girardeau	72	0P0887	2009	2008	Widen and resurface with paved shoulders from Bollinger County line to 0.1 mile west of Rte. 34. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Cape Girardeau	AB	0S0860	2008	2009	Grading and paving from Rtes. 25 & 77 intersection east to Rte. AB (Nash Road). Reason(s): The project was delayed due to coordination with outside agencies.

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
New Madrid	U	0S0885	2007	2008	<p>Paving and construct additional entrance and drainage structure over a ditch in the city of Lilbourn at a site on the north side of Rte. U.</p> <p>Reason(s): The project was delayed due to coordination with outside agencies.</p>
Scott	H	0S0818	2009	2010	<p>Replace bridge over Blue Ditch 1.3 miles south of Rte. 77.</p> <p>Reason(s): The project was delayed to accelerate a higher regional priority.</p>
St. Francois	67	0P0591H	2008	N/A	<p>Right of way acquisition, grading and drainage on Outer Road 1, Old Orchard Road relocation and interchange ramps. 0.9 mile south of Rte. 47 and Rte. K interchange at Bonne Terre.</p> <p>Reason(s): The project was removed due to the work being incorporated into another project. (0P0591L) The right of way acquisition was in a prior year and will remain with project 0P0591H.</p>
St. Francois	67	0P0591K	2009	N/A	<p>Paving Outer Road #1 (Old Orchard Road relocation) interchange ramps and bridges for Old Orchard Road underpass 0.9 mile south of Rte. 67 and K interchange at Bonne Terre.</p> <p>Reason(s): The project was removed due to the work being incorporated into another project. (0P0591L)</p>
Ste. Genevieve	D	0S0675	2008	2008-2012	<p>Grading, drainage, 24' pavement and replace bridge over Salem Creek 0.7 mile south of Rte. JJ in western St. Genevieve County.</p> <p>Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.</p>

Reprioritized Projects in the 2007-2011 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2007-2011 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Stoddard	60	0P0883	2010	2008	Pavement rehabilitation from Rte. F to Rte. AD. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Wayne	67	0P0877	2011	2010	Resurface existing lanes from Madison County line to 4.1 miles south of Butler County line. Reason(s): The project was accelerated due to the Better Roads Brighter Future program.
Wayne	P	0S0842	2008	2008-2012	Grading, drainage and replace bridge over Gribler Creek 2.7 miles west of Rte. Z. Reason(s): The project was removed and incorporated into the Safe and Sound Bridge Project.

Total Count of Projects Reprioritized: 243

Access: T:\planning\OTPM\reports\Accountability\Reprioritized 2007.mdb

Query: qry Reprioritized in 2007; Report: rpt Reprioritized 2008-2012 SFY 2007

Tables: tbl Reprioritized in 2007 Final; tbl HIP4_TMS_STIP_ALLJOBS_CURR_2007STIP and T:\planning\stap\data\REASONS DBF.dbf